

***Sent via email***

November 9, 2022

Mr. Thomas Harrington, Enforcement Analyst  
Office of Water Quality, Enforcement Branch  
Arkansas Department of Environmental Quality  
5301 Northshore Drive  
North Little Rock, Arkansas 72118-5317

RE: CAO 21-104  
NPDES Permit # AR0021717, AFIN 45-00021  
City of Flippin, Arkansas

Dear Mr. Harrington:

As you are well aware, the City of Flippin is currently in the middle of a WWTF improvements project designed to bring the facility back into compliance with its NPDES discharge permit in connection with the above-referenced CAO. Due to delivery issues associated with the proposed equipment to be installed as part of the improvements project, the facility is not going to be able to meet the previously approved deadline for regaining compliance with the discharge permit. The most current documentation from the contractor shows that the delivery of the clarifier equipment to be installed on the project will not be until the end of January 2023. In addition, the weir gate to be installed on the effluent box for the new oxidation is not scheduled to be delivered until the first of March 2023.

With this information in mind, we have enclosed a new milestone schedule for the facility to regain compliance with its NPDES discharge permit.

Please review this revision and advise me of any additional information that might be needed to grant a time extension for the previously approved "Corrective Action Plan".

Thank you for your cooperation in this matter. If you should have any questions or comments, do not hesitate to call me at (870) 273-4185, or email me at [jselig@ce-associates.biz](mailto:jselig@ce-associates.biz). Please send any written correspondence concerning this matter to our office in Jonesboro at the listed address.

Sincerely,

**CIVIL ENGINEERING ASSOCIATES**



John S. Selig, P.E.  
Member

copy: Mr. J.L. Wagoner, Director of Public Works, City of Flippin

REVISED PROPOSED MILESTONE SCHEDULE

City of Flippin  
Wastewater System Improvements

November 2022

Submission of CAP to ADEQ for Review	May 21, 2021
Bid Letting for WWTF Improvements	October 5, 2021
Initiation of Construction for WWTF Improvements	January 10, 2022
Submission of Plans & Specs for Wastewater Collection System Rehabilitation	April 14, 2022
Approval of Plans & Specs for Wastewater Collection System Rehabilitation	October 18, 2022
Submission of 5 <sup>th</sup> Progress Report	December 15, 2022
Bid Letting for Wastewater Collection System Rehabilitation	January 2023
Initiation of Construction for Wastewater Collection System Rehabilitation	March 2023
Submission of 6 <sup>th</sup> Progress Report	March 15, 2023
Substantial Completion of Construction for WWTF Improvements	March 31, 2023
Readiness for Final Payment	April 30, 2023
Submission of 7 <sup>th</sup> Progress Report	June 15, 2023
Obtain Compliance with NPDES Discharge Permit	August 31, 2023