



ETC Engineers & Architects, Inc.

ENGINEERS ■ ARCHITECTS ■ PLANNERS

1510 SOUTH BROADWAY, LITTLE ROCK, AR 72202 ■ PHONE 501-375-1786 ■ FAX 501-375-1277 ■

June 28, 2019

Mr. Layne Pemberton
Enforcement Analyst
Enforcement Branch
ADEQ Office of Water Quality
5301 Northshore Drive
North Little Rock, AR 72118

RECEIVED
JUN 28 2019
KO 400

Ref: City of Forrest City; Permit No.: AR0020087
Comprehensive CAP Report per Item 11, 16 & 17 of the CAO

Dear Mr. Pemberton,

In accordance with the Consent Administrative Order (CAO) signed by the City of Forrest City dated October 23, 2017, the City of Forrest City (COFC) is required to submit to ADEQ a comprehensive Corrective Action Plan (CAP) to correct the violations described in paragraph 11, 16 and 17 of the CAO for review and approval. The CAP is to be based on a Sewer System Evaluation Study of the sewer collection system performed with an "overall goal of eliminating capacity and non-capacity related SSO's" referred in the CAO. The plan is to be developed by a P.E. licensed in the State of Arkansas.

In accordance with the agreement, we prepared a two phase work plan to develop the required CAP. The plan was submitted to the ADEQ on March 7, 2018 for review and acceptance. An Inflow Infiltration study of the Forrest City wastewater collection system is to be performed in the first phase of the plan. The study started in April 2018. The final report was completed earlier this month. A copy of the final report is submitted herewith for your review and acceptance.

Based on the results of the I/I report a second phase work plan is developed to perform follow up studies to locate specific location of inflows within the system and to perform corrective measures to eliminate those sources. The work plan is attached herewith for your review and acceptance. We also prepared a milestone schedule for the second phase workplan. The schedule is also attached herewith for your review and acceptance

We will continue to submit reports as outlined in the CAO. Please feel free to contact me if you need additional clarifications. I can be contacted at 501-375-178

Sincerely,

Mizanur Rahman, P.E.
Principal

CC: Mayor Cedric Williams, City of Forrest City
Mr. Calvin Murdock, Manager, Forrest City Water Utility



BUILDING A BETTER WORLD

e-mail: etc@etcengineersinc.com



**SSES - PHASE 2
WASTEWATER COLLECTION SYSTEM
EVALUATION**

**IDENTIFICATION OF INFLOW LOCATION
FOR DEVELOPING CORRECTIVE ACTION
PLANS**

CITY OF FORREST CITY

BACKGROUND

City of Forrest City (COFC) entered into a Consent Administrative Order (CAO) with the Arkansas Department of Environmental Quality (ADEQ) on October 23, 2017. The CAO requires that COFC submit a Corrective Action Plans (CAP) to remedy all Sanitary Sewer Overflow (SSO) incidents reported to ADEQ by the City of Forrest City Water Utility (FCWU) between March 1, 2014 and July 20, 2016 (Ref. Paragraph 10 and 16 of the Consent Administrative Order).

PLAN REQUIREMENTS

The CAO stipulates that the COFC submit to ADEQ a CAP that is based on a Sewer System Evaluation Study. The CAO lists the following items to be included in the SSES plan.

1. Perform smoke testing in all areas of the collection system, beginning with the highest priority area;
2. Perform televising of lines in areas deemed necessary based on smoke testing in order to locate leaks and to determine method of repair;
3. Develop a plan to address deficiencies through rehabilitation, repair, or replacement;
4. Develop a manhole inspection program, beginning in the highest priority area; and
5. Recommend a method of repair and develop a cost estimate for such.

These criteria were included in the CAO as a means to identify portions of the sewer system where field investigations are warranted. These field investigations are intended to evaluate the condition of sewer assets that may contribute to the Sanitary Sewer Overflows in the Forrest City waste water collection system. Therefore, it is clear that SSES planning involves the identification and prioritization of service areas which will require SSES field activities and subsequent analysis.

CORRECTIVE ACTION PLAN

Forrest City Wastewater collection system provides services to 3219 households and 8 industrial clients. It has approximately 480,000 linear feet of various size sewer gravity lines, 19 sewer pump station and 1600 manholes.

COFC proposed a two-step investigative process to develop CAP. In the first step a system wide Infiltration Inflow study is to be undertaken. The infiltration/inflow analysis is performed to determine the extent of the existence/non-existence of excessive infiltration/inflow in each sewer tributary of the Forrest City wastewater collection systems. Through a systematic investigation of the wastewater subsystem, we will identify the flow rate, and type of infiltration/inflow conditions which exist in the wastewater system. A detail scope of work for the I/I study was submitted earlier.

Following the flow monitoring result, the subsystems will be ranked/prioritized based on the result of the I/I study. If infiltration/inflow analysis results indicate presence of excessive I&I in these sub-system groups a SSES may be proposed to determine

remedial action. A plan will be developed for the SSES. The plan will outline the tasks to be performed in the study and their estimated costs. SSES will be performed as a follow up to the I/I analysis to locate and identify specific Infiltration & Inflow sources in the sewer system within the specific basin. By identifying the type of each I/I source and the flow from that source during the SSES, appropriate CAP (rehabilitation methods) can be developed. Subsequently, a study will be undertaken to determine the cost effectiveness of the removal of the I/I source. The data collected during the SSES will also be used to confirm the findings of the Infiltration/Inflow analysis and, in particular, the extent of additional investigation needed to develop appropriate rehabilitation, and/or system improvements required in the areas investigated during the SSES.

INFILTRATION/INFLOW STUDY

In April 2018, RJN Group, Inc. was retained by ETC Engineers and Architects on behalf of the City of Forrest City to initiate a wastewater collection system infiltration and inflow reduction survey in Forrest City, Arkansas. The study consisted of developing basin boundary areas and performing flow monitoring throughout the City. The purpose of the flow and rainfall monitoring was to quantify dry and wet-weather flows in the system, prioritizing the areas with excessive amounts of inflow and infiltration. Wet-weather flows were analyzed to determine which areas of the system contribute excessive infiltration/inflow (I/I) to the wastewater system. The flow monitoring and analysis were completed early this year. A final report on the study was submitted to the COFC on June 24, 2019. This report presents the findings of the yearlong study.

RJN Group, Inc. performed a flow monitoring program during late spring and early summer of 2018. The wastewater collection system of Forrest City, Arkansas was divided into sixteen basins to evaluate the individual flow characteristics of each basin. The table below provides a summary of each basin and associated, approximate footages that are contained within each basin.

The project scope consisted of monitoring sanitary sewer flow and rainfall from sixteen (16) flow meters and four (4) rain gauges that were installed between April 16th and April 20th. The beginning of the flow monitoring period started on April 21, 2018. All flow monitoring was completed on June 25, 2018. Infiltration may enter the system through pipe joints, sewer line defects (including main sewer lines and building sewer lines), and defective manhole walls, benches, and pipe seals. Peak infiltration is defined as the maximum, extraneous flow that enters the sanitary sewer system during high-groundwater conditions after the inflow effects of a rain event have ended.

BASINS

Basin	Linear Footage
FC-01	26,198
FC-02	47,278
FC-03	22,575
FC-04	23,191
FC-05	18,547
FC-06	25,504
FC-07	30,673
FC-08	25,185
FC-09	20,124
FC-10	29,949
FC-11	54,208
FC-12	40,099
FC-13	35,111
FC-14	28,872
FC-15	38,832
FC-16	34,383
Total Linear Footage:	500,729

INFILTRATION CONDITIONS

Determining peak infiltration requires analysis of flow data obtained during dry-weather/high-groundwater conditions. Days that are too close to rainfall events were excluded to avoid including residual inflow (rainfall induced infiltration) that may lead to an over-estimation of peak infiltration. Generally, periods following significant rainfall, excluding the day immediately following a rain event, are used for determining peak infiltration.

Average dry-weather/high-ground water flow was determined using hourly flows during high-groundwater periods. Average peak monitored infiltration was determined by subtracting the average dry-weather/low-groundwater flow from the average dry-weather/high-groundwater flow. Peak infiltration during the study period was determined to be 0.645 mgd in the study area.

A summary of peak infiltration for each monitored basin is given in Table below. The peak basin unit infiltration rate expressed in gallons per day per inch diameter miles (gpd/idm), shown on the Table, is a method of expressing the magnitude of peak infiltration relative to other basins. **According to industry standards, excessive infiltration occurs when the basin peak infiltration is greater than 5,000 gpd/idm.**

The study shows that the Infiltration was found to be **negligible for basins 10 and 15. All other basins have less infiltration than the 5,000 gpd/idm standard.** The report did not recommend any additional infiltration related study. Therefore, COFC will not develop any CAP related to infiltration induced extraneous flow reduction in the collection system.

SUMMARY OF PEAK MONITORED INFILTRATION

Basin	Basin Footage (lf)	Basin Peak Infiltration (mgd)	Basin Peak Unit Infiltration (gpd/IDM)	Ranking
FC-01	26,198	0.042	925	6
FC-02	47,278	0.075	983	5
FC-03	22,575	0.065	2,406	2
FC-04	23,191	0.051	1,652	3
FC-05	18,547	0.010	450	14
FC-06	25,504	0.027	866	7
FC-07	30,673	0.030	773	8
FC-08	25,185	0.014	491	13
FC-09	20,124	0.106	3,206	1
FC-10	29,949	insignificant	insignificant	15
FC-11	54,208	0.065	599	10
FC-12	40,099	0.042	757	9
FC-13	35,111	0.041	513	12
FC-14	28,872	0.050	1,148	4
FC-15	38,832	insignificant	insignificant	16
FC-16	34,383	0.025	514	11
Total	500,729	0.645	1,092 <small>(Average)</small>	

INFLOW CONDITIONS

Inflow in a sanitary sewer system is defined as extraneous flow that is a direct result of stormwater runoff. Inflow may enter the sanitary sewer system through directly connected downspouts, area drains, cleanouts, and building sewers. Stormwater may also enter the system through direct or indirect connections between the sanitary sewers and storm drains or ditches, sewer line defects, and through defective manhole covers, frame seals, corbels and manhole walls. The flow monitoring program was conducted during a season with multiple rain events with varying intensities. Based on the analysis performed on the remaining basins, it was concluded in the report that there is excessive inflow for approximately 73% of the monitored system. **The industry standard of acceptable inflow is 10,000 gpd/1,000 linear feet of sewer pipe. Twelve (12) out of the sixteen (16) basins experience excessive inflow.** A summary of peak inflow for each monitored basin is given in Table below.

SUMMARY OF PROJECTED INFLOW RATES

Basin No.	Basin Size (lf)	Basin Peak 1-Year/60Min Inflow Rate (mgd)	Basin Unit Inflow Ratio (gpd/1,000 lf)	Basin Peak 5-Year/60Min Inflow Rate (mgd)	Basin Unit Inflow Ratio (gpd/1,000 lf)	Basin Unit Inflow Ratio 1-Year Ranking
FC-01	26,198	0.475	18,123	0.282	10,764	8
FC-02	47,278	0.713	15,081	0.909	19,227	11
FC-03	22,575	0.501	22,193	0.699	30,964	4
FC-04	23,191	0.382	16,472	0.468	20,180	10
FC-05	18,547	0.353	19,032	0.404	21,782	7
FC-06	25,504	0.663	25,996	0.764	29,956	1
FC-07	30,673	0.152	4,955	0.213	6,944	15
FC-08	25,185	0.442	17,550	0.595	23,625	9
FC-09	20,124	0.142	7,056	0.151	7,504	13
FC-10	29,949	0.118	3,940	0.164	5,476	16
FC-11	54,208	0.362	6,678	1.243	22,930	14
FC-12	40,099	1.000	24,938	1.748	43,592	2
FC-13	35,111	0.671	19,111	1.223	34,833	6
FC-14	28,872	0.593	20,539	0.950	32,903	5
FC-15	38,832	0.948	24,413	5.195	133,780	3
FC-16	34,383	0.402	11,698	0.387	44,389	12
Total	500,729	7.917	16,111 (Average)	15.395 (Average)	30,553 (Average)	

Note:

1/ Based on 1-year/60-minute rainfall of 1.49 in. and 5-year/60-minute of 2.00 in.

The report recommends that the City develop a plan to identify the sources of all potential inflows in the 12 basins that exhibited an above industry standard amount of acceptable inflow (inflow is greater than 10,000 gpd/1,000 linear feet of sewer pipe). The report also prioritizes the basins in accordance with the severity of inflow starting with basins with the highest inflow as Priority 1. A detailed ranking of the 12 basins sorted from highest priority to lowest priority is shown in the Table below. The report recommends that upon completion of the SSES and any subsequent rehabilitation a post rehab flow monitoring is be performed to evaluate the work and provide a score card on the reduction of inflow.

**RECOMMENDED BASINS FOR ADDITIONAL SSES
(Prioritized)**

Basin	Number of Manholes ^{1/} Ranking	Length ^{2/} (lf)	Basin Unit Inflow Ratio (gpd/1,000 lf)	Ranking
FC-06	96	25,504	25,996	1
FC-12	171	40,099	24,938	2
FC-15	95	38,832	24,413	3
FC-03	85	22,575	22,193	4
FC-14	87	28,872	20,539	5
FC-13	129	35,111	19,111	6
FC-05	58	18,547	19,032	7
FC-01	75	26,198	18,123	8
FC-08	101	25,185	17,550	9
FC-04	85	23,191	16,472	10
FC-02	165	47,278	15,081	11
FC-16	112	34,383	11,698	12

PLAN REQUIREMENTS

The CAO stipulates that the City submit to ADEQ a Corrective Action Plan that is based on a Sewer System Evaluation Study. The CAO lists the following items to be included in the SSES plan.

1. Perform smoke testing in all areas of the collection system, beginning with the highest priority area;
2. Perform televising of lines in areas deemed necessary based on smoke testing in order to locate leaks and to determine method of repair;
3. Develop a plan to address deficiencies through rehabilitation, repair, or replacement;
4. Develop a manhole inspection program, beginning in the highest priority area; and
5. Recommend a method of repair and develop a cost estimate for such.

These criteria were included in the Consent Order as a means to identify portions of the sewer system where field investigations are warranted. These field investigations are intended to evaluate the condition of sewer assets that may contribute to the Sanitary Sewer Overflows in the Forrest City waste water collection system.

SSES WORK PLAN

Based on the recommendations of the I/I report COFC will undertake a multiyear SSES program to identify all locations of significant inflows within the 12 basins with greater than industry standard inflow. The tools to be included in the SSES program will be those that were specifically outlined in the CAO documents. No further investigations regarding infiltration into the collection system will be undertaken.

The proposed workplan is as follows:

Identify Inflow Sources -

The I/I report has established a ranking of all the basins based on severity of inflow quantity within the basin. COFC will initiate the following task to identify Inflow sources starting with the highest ranked basin first.

1. Smoke Testing

The purpose of smoke testing is to find potential points of inflow and infiltration in the public portion of the sanitary sewer system that could lead to high flows during storms events. Smoke testing is the most efficient and cost effective method to locate and identify where unauthorized water is entering the public and private portion of the sewer system. The smoke is harmless and will disappear after only a few minutes. The testing is also a cost-effective way to find areas of the sewer system that need improvement. Smoke testing will also help identify plumbing leaks in buildings.

Smoke testing can also help locate the following:

- Buildings that have downspout, cellar, yard or basement drains, and sump pumps
- Points of groundwater or surface water intrusion into the sewer
- Any cross connections between sanitary sewers and storm drains
- Defective sewer connections that could allow sewer gases into a building
- Cleanouts that are not capped

During smoke testing, field crews will blow air and smoke into the sanitary sewer system in the street and monitor where smoke escapes the system. The smoke under pressure will fill the main line as well as any connections and then follow the path of any leak to the ground surface, quickly revealing the source of the problem.

2. TV Collection System

Following Smoke Testing COFC will utilize its closed-circuit TV (CCTV) sewer line inspection system to further investigate the locations of smoke leaks along the collection line. TV inspection is utilized to pinpoint the exact location (s) of extraneous water entering the sewer system. This live inspection will provide valuable data which can be constructively used for analytical purposes. In addition, a permanent visual record can be made for subsequent review. Corrective measures to eliminate the entry points for extraneous flow will be developed and subsequently implemented.

Prior to conducting CCTV inspections, the gravity sewer pipes and manholes will be cleaned as required. Cleaning will consist of normal hydraulic jet cleaning or other appropriate means to facilitate the internal CCTV inspection. In general, gravity sewer lines and manholes undergoing CCTV inspections must be cleaned sufficiently to ensure that the CCTV equipment can easily pass through the gravity sewer system and record defects and observations. CCTV inspections will not be performed in sewer lines with flow depths that do not allow the CCTV equipment to freely pass through the gravity sewer system at the time of inspection.

Gravity main inspections will be identified and tracked by recording the upstream and downstream manholes using manhole identifiers. CCTV inspections will be conducted from an upstream manhole to a downstream manhole in the direction of gravity sewer flow to minimize splashing and to allow a smoother pass of the CCTV equipment. The entire length of sewer line undergoing inspection will be recorded in this direction unless site conditions make it necessary to stop the CCTV inspection, in which case a reverse-flow set-up may be attempted. During the CCTV inspection, the CCTV camera must be temporarily stopped at each observed defect or service lateral in order to obtain a clear still picture and video image, as well as a verbal description of the observation. To assist in prioritizing any warranted maintenance or repair of gravity sewer lines within the system, a condition assessment grading system will be used to weigh the gravity sewer line defects that are observed during CCTV inspections. Staff will assign a distinct code (1-5) for each structural defect and operational and maintenance defect observed during the CCTV inspection.

3. Manhole Inspection

COFC will utilize industry standard to evaluate the overall condition of manholes and sewer line access points. A standard coding/grading system as standardized by the American Society of Civil Engineers (ASCE) will be utilized to record all visual information.

Manhole condition assessments will include the documentation of the various components of manhole construction, any structural or operations and maintenance defects, as well as identification of I/I. In addition, influent and effluent pipe assets and condition assessments will be collected. COFC will utilize an electronic database to record defect observations, defect descriptions, and a condition scoring system that is substantially consistent with the standardized systems.

Manhole inspections will be performed using a pole camera capable of recording digital video and digital still images (in electronic format) of the manhole and each pipeline entering or exiting the manhole. Sanitary sewer manholes are considered confined spaces. If a pole camera is not used, any personnel entering a manhole must adhere to OSHA and HRSD protocol for confined space entry at all times while within the structure.

Color photographs (in electronic format) will be taken of the manhole to show, at a minimum, the above ground location, looking down at the manhole invert, and looking into the incoming and outgoing pipelines. Manhole defects will be recorded using standardized observation codes as indicated on the standard Manhole Field Inspection Form.

Manhole inspections will normally be performed during daylight hours, however, when night time inspections are required they will only be conducted when site conditions are deemed safe. If a manhole is found to be surcharged at the time of inspection COFC personnel will work to mitigate the cause of the surcharge so that a re-inspection of the manhole can be conducted. If the surcharge cannot be mitigated, the surcharged manhole will be re-inspected during a lower flow period.

FIND AND FIX

The Find and Fix concept provides a process by which repairs of the inflow sources can be made as they are identified in a more timely and cost-effective fashion. Find and Fix methodology employs the concept that when deficiencies warranting prompt repair(s) are found during condition assessment activities, actions will be taken to correct the problem(s) either by COFC personnel or on-call contractors. It is the responsibility of the field personnel conducting the SSES field activities to determine if the defects identified may meet the prompt repair criteria, and to present the findings to COFC department hierarchy for approval. Department personnel will make a final evaluation and provide necessary directives.

REHABILITATION PLAN

The output of the final condition assessment report will be a detailed list of deficiencies, locations of potential inflow and identification of any assets in the system at material risk of failure. This information will be used to develop a Rehabilitation Plan which will include a prioritized list of improvements and implementation schedule. The Rehabilitation Plan will include a schedule for design and construction of repairs, rehabilitation, improvements or replacement, as applicable. Capital cost estimates for the improvements will be included with the Rehabilitation Plan.

REHABILITATION PLAN IMPLEMENTATION SCHEDULE

A detailed SSES rehabilitation plan implementation schedule can not be fully outlined until the field condition assessment process is completed and a Rehabilitation Plan is finalized.

POST REHAB FLOW MONITORING

At the conclusion of the rehabilitation activities, a post rehab flow monitoring of the 12 basins where rehabilitation was conducted will be undertaken. The purpose of the post rehab flow monitoring is to determine the effectiveness of the rehabilitation activities. The flow monitoring program will be similar to the one that was conducted during the I/I analysis.

MILESTONE SCHEDULE

A milestone schedule is included in Attachment A

MILESTONE SCHEDULE

SANITARY SEWER OVERFLOW CORRECTIVE ACTION PLAN

FORREST CITY WATER UTILITY

TASK	DAYS	START	2018												2019												2020	2021	2022	2023
			MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC						
PHASE 1-INFLOW & INFILTRATION STUDY																														
MAPPING (Planned)			←-----→																											
Mapping (Actual)			←-----→ (90% Complete)																											
FLOW MONITORING (Planned)			←-----→																											
Flow Monitoring (Actual)			←-----→ (100% Complete)																											
DATA PROCESSING (Planned)			←-----→																											
Data Processing (Actual)			←-----→ (100% Complete)																											
I/I REPORT (Planned)			←-----→																											
I/I Report (Actual)			←-----→ (100% Complete)																											
PHASE 2 - SEWER SYSTEM EVALUATION STUDY																														
MANHOLE INSPECTION																											←-----→			
SMOKE TESTING																											←-----→			
FIND AND FIX																											←-----→			
CCTV COLLECTION LINES																											←-----→			
POST REHAB FLOW MONITORING																													←-->	
FINAL SSES REPORT																													←-->	
PHASE 3 - CORRECTIVE ACTION DESIGN																														
DESIGN																											←-----→			
BID																											←-->			
PHASE 4 - REMEDIATION/CONSTRUCTION																														
CONSTRUCTION																											←-----→			

June 2019

Forrest City, Arkansas

**2018 WASTEWATER
COLLECTION SYSTEM
EVALUATION-FLOW
MONITORING**

**Final
Technical Memorandum**

prepared for
**Forrest City Water Utility
ETC Engineers & Architects, Inc.**

prepared by
RJN Group, Inc.
Little Rock, Arkansas 72209
501.224.2248

rjn group
Engineering infrastructure for tomorrow



June 19, 2019

Mizan Rahman, P.E.
ETC Engineers & Architects, Inc.
1510 Broadway
Little Rock, AR 72202

SUBJECT: City of Forrest City
2018 Wastewater Collection System Evaluation- Flow Monitoring
Draft Technical Memorandum

Dear Mr. Rahman:

In accordance with the April 2018 Engineering Agreement, RJN is pleased to present this Draft Technical Memorandum for the above referenced project. The activities include flow monitoring and data analysis. The following conclusions were based on the results of these activities:

- There is excessive inflow (greater than 10,000 gpd/1,000 linear feet) for approximately 73% of the monitored system, which includes twelve (12) basins out of sixteen (16).
- Infiltration is minor throughout the city, no excessive infiltration (greater than 5,000 gpd/idm) was observed.
- Recommended overall plan involves five (5) years and an estimated cost of \$962,240 to perform an I/I study in the targeted areas in an effort to reduce I/I. The plan is further detailed in Chapter 5.
- Basins 6, 12, and 15 are recommended to be a part of the initial study and investigations begin immediately.

If you have any questions regarding this submittal or you require additional information, please do not hesitate to call us.

Sincerely,
RJN Group, Inc

Mac Compton, P.E.
Project Manager

Derek T. Schwanke, P.E.
Department Manager

DTS/MC/3119
Enclosure

TABLE OF CONTENTS

1. INTRODUCTION

Project Approach.....	1-1
-----------------------	-----

2. DATA COLLECTION AND EQUIPMENT

Site Selection	2-1
Flow Meter Type Information	2-1
Telemetry Equipment.....	2-3
Meter Maintenance.....	2-3
Rainfall Monitoring.....	2-3

3. DRY-WEATHER FLOW AND INFILTRATION ANALYSIS

Determination of Average Daily Dry-Weather Flow	3-1
Average Daily Dry and Wet -Weather Flow Peaking Factor	3-4
Infiltration Conditions	3-5
Determination of Peak Infiltration	3-5

4. WET-WEATHER FLOW AND INFLOW ANALYSIS

Wet-Weather Flow Peaking Factors.....	4-1
Inflow Conditions	4-1
Determination of Inflow.....	4-2

5. SUMMARY AND POTENTIAL PLAN

Summary	5-1
Potential Plan	5-1

LIST OF FIGURES

2.1 FlowShark 2-2
2.2 Triton Plus..... 2-2
2.3 Continuity Equation..... 2-2
2.4 Typical Meter Installation 2-3

LIST OF TABLES

1-A Summary of Meter Basins 1-1
1-B Flow Monitoring Locations..... 1-2
2-A Rainfall Summary..... 2-4
3-A Average Daily Dry-Weather Flow 3-1
3-B Average Daily Dry-Weather Flow Peaking Factors 3-4
3-C Summary of Peak Monitored Infiltration 3-6
4-A Wet-Weather Flow Peaking Factors..... 4-1
4-B Rainfall Intensities For Various Storm Recurrence Intervals..... 4-2
4-C Summary of Projected Inflow Rates..... 4-3
5-A Recommended Basins for Additional SSES (Prioritized)..... 5-2
5-B Recommended SSES Priority by Basin..... 5-3

LIST OF EXHIBITS

- 1 Meter Locations and Basin Boundaries

LIST OF APPENDICES

- APPENDIX A – Flow Meter and Rain Gauge Site Reports
- APPENDIX B – Hydrographs
- APPENDIX C – Scattergraphs
- APPENDIX D – Daily Flow Summary Tables
- APPENDIX E – Dry vs Wet Flow Hydrographs

INTRODUCTION

In April 2018, RJN Group, Inc. was retained by ETC Engineers and Architects to initiate a sanitary sewer infiltration and inflow reduction survey in Forrest City, Arkansas. The study consists of developing basin boundary areas and performing flow monitoring throughout the City.

The purpose of the flow and rainfall monitoring was to quantify dry and wet-weather flows in the system, prioritizing the areas with excessive amounts of inflow and infiltration. Wet-weather flows were analyzed to determine which areas of the system contribute excessive infiltration/inflow (I/I) to the sewer system.

This report addresses the results of the flow monitoring activities.

PROJECT APPROACH

RJN Group, Inc. performed a flow monitoring program during late spring and early summer of 2018. The sanitary sewer system of Forrest City, Arkansas was divided into sixteen basins to evaluate the individual flow characteristics of each basin. Table 1-A provides a summary of each basin and associated, approximate footages that are contained within each basin.

Table 1-A SUMMARY OF METER BASINS	
Meter Basin	Linear Footage ^{1/}
FC-01	26,198
FC-02	47,278
FC-03	22,575
FC-04	23,191
FC-05	18,547
FC-06	25,504
FC-07	30,673
FC-08	25,185
FC-09	20,124
FC-10	29,949
FC-11	54,208
FC-12	40,099
FC-13	35,111
FC-14	28,872
FC-15	38,832
FC-16	34,383
Total Linear Footage: 500,729	

^{1/} Linear footages are estimated from GIS.

The project scope consisted of monitoring sanitary sewer flow and rainfall from sixteen (16) flow meters and four (4) rain gauges that were installed between April 16th and April 20th. The beginning of the flow monitoring period started on April 21, 2018. Although the scope requested 60 days of flow monitoring, due to the need for additional data and were pulled after the 65 days. Data provided on this report includes the additional five days for a total of 65 days of flow monitoring data from April 21 to June 25, 2018.


Table 1-B lists the meter locations by site name and pipe dimension. The height/width of opening, as indicated on the table, is the measured pipe dimension and does not reflect the nominal pipe size. This is due to deflections that occur at the mouth of a pipe during manhole installation. The measured pipe diameters/heights ranged from approximately 8-inches to 32-inches.

Table 1-B FLOW MONITORING LOCATIONS				
Meter Site Number	Manhole Number	Site Address	Pipe Height (in)	Pipe Width (in)
FC-01	229	982 Victor St	14.50	14.75
FC-02	245	1305 Dawson Rd	12.12	12.50
FC-03	24	272 Laney Dr	7.87	7.75
FC-04	760	332 West Cook Ave	10.25	10.25
FC-05	764	301 Poplar Ave	7.88	8.00
FC-06	764	370 Haven St	8.12	8.18
FC-07	931	2522 E Broadway Ave	7.31	7.69
FC-08	951	432 St Francis Co 702 Rd	7.81	7.81
FC-09	858	208S West St	7.94	7.88
FC-10	667	122 W Franklin Ave	9.81	9.87
FC-11	993	1058 St Francis Co 200 Rd	26.56	27.06
FC-12	1,107	198 C Lane	10.00	9.81
FC-13	1,006	1154 St Francis Co 200 Rd	31.73	30.18
FC-14	1,032	2150 Peevey Ave	15.12	15.06
FC-15	1,006	1154 St Francis 200 Rd	29.81	29.75
FC-16	627	305 Turner Ave	9.94	9.94

Exhibit 1 outlines the flow meter locations, rain gauge locations, and basin boundaries. A basin flow diagram indicating direction of flow from one basin to another is shown on page 1-4.

Flow meters were used to record depth and velocity of flow at five-minute intervals. Engineering review and input of additional calibration data was used to finalize the metered flow data. Manual depth and velocity readings (velocity profiles) were taken bi-weekly to verify and calibrate the metered data. Average flow rates for one-hour intervals were determined for each monitoring location. The average, hourly flow rates were used to determine daily dry-weather and wet-weather flow rates. Flow data collected during rainfall events was evaluated to determine peak, instantaneous inflow rates.


2018 Flow Monitoring



- Rain Gauges
- Manholes
- Gravity
- ★ Flow Meters
- Lift Stations
- Force Main



Meter Locations and Basin Boundaries
Forrest City, AR
Exhibit 1



2

DATA COLLECTION AND EQUIPMENT

SITE SELECTION

Once the preliminary location was identified a site investigation was performed to determine if the site had ideal hydraulic conditions for data collection. Generally, it is preferred to have a straight channel where flow is free of turbulence or backwater effects. At some locations it was necessary to install meters where optimum flow characteristics were not prevalent, but was necessary due to being the only location available to monitor the identified areas. Listed below are other considerations that were investigated:

• Installation constraints	• Manhole configuration	• Silt deposition
• Pipe dimensions	• Flow depth range	• Maintainability
• Site accessibility	• Velocity range	• Telemetry constraints
• Site specific concerns	• Employee safety	• Sensor survival
• Manhole accessibility	• Surcharging evidence	

A copy of the Meter Site Installation Forms complete with photos for each meter location, are provided in Appendix A. The photos of each meter site include the site location, inside manhole, and pipe before and after sensor placement.

FLOW METER TYPE INFORMATION

ADS meters were selected as the gravity flow meters to complete the flow monitoring program. The average accuracy of the meters for the depth measurement is ± 0.15 inches and the average accuracy for velocity is ± 0.04 fps.

There were eleven (11) locations where ADS FlowShark meters were installed and five (5) locations where ADS Triton Plus meters were installed.

Some information regarding the selected flow meters is included below and on the following pages:

METER PRINCIPLES:

The ADS FlowShark (Model 5000) is an open channel flow meter that utilizes Doppler ultra sound technology to sense the peak flow velocity, as well as a redundant depth sensor. The ADS FlowShark has five primary components: a logger unit that stores the collected data and houses the RTU, an ultrasonic sensor, pressure and velocity sensors, and the integrated

wireless modem. The pressure/depth sensor utilizes a pressure transducer which will record water level including full pipe and surcharge level.

The ultrasonic sensor is a non-intrusive, quad-redundant transceiver sensor which will accurately record the depth to within one inch of the sensor's face. The sensors emit signals and receive returned signals from the flow to capture the characteristics of the flow velocity and depth. During surcharged conditions the ultrasonic depth sensors no longer functions, and the level is recorded through the pressure sensor.

The ADS Triton Plus meter works the same way as the ADS FlowShark meter with the only difference that it records two redundant depths instead of one. The ADS Triton Plus has four sensors: ultrasonic, pressure, updepth, and velocity. The updepth sensor records the depth of flow from the bottom of the pipe to the level of flow.




Figure 2.1: FlowShark




Figure 2.2: Triton Plus

Flows are calculated using the continuity equation, which is expressed as $Q = AV$, where Q is volumetric flow, A is the cross-sectional area, and V is the average velocity of the flow. The meter records velocity and depth at five-minute intervals.

Calibration and Installation:

Both ADS meters must be calibrated on site by entering physical offsets of the sensors and their positions in the meter as well as comparing the depth and velocity measurements recorded by the meter to manual measurements. Depth and velocity adjustments for the ADS meters are made directly to the meter as necessary.

The meter housing was secured with an eyebolt on the wall of the manhole. A stainless steel, expandable band secured the depth/velocity probe to the channel. The probes were positioned in the flow of the incoming pipe to minimize the effects of flow turbulence and debris buildup that may exist in the manhole.




Figure 2.3: Flow is calculated using the Continuity Equation: $\text{Flow} = \text{Average Velocity} \times \text{Area of Flow}$

TELEMETRY EQUIPMENT

Each Flow meter called into a central processing location during the project to perform a data release for collection and review. This process was performed through a Remote Transmission Unit (RTU) that collects data and sends the collected data by wireless telemetry to the central processing location. The data was then available for review on the website hosted by RJN.

Each RTU initiated a call into the central location once every 24 hours. The RTU's transmit all the 5-minute data points recorded during that day.

The antennas were typically located just outside the manhole because a cast-iron manhole cover would block the wireless signals otherwise. The antennas were buried just below the existing surface and covered with traffic approved material. A typical installation is shown in Figure 2.4.




Figure 2.4: Typical meter installation

METER MAINTENANCE

During site visits, data stored in the meter was manually retrieved as a backup to the telemetry download and the meters were inspected to ensure proper operation. The meter depth and velocity readings were taken before and after maintenance/cleaning of the probes. Manual depth and velocity measurements were taken, silt deposit depths were recorded, and the batteries were changed, if necessary. Typically, six (6) six-volt batteries lasted an average of four weeks due to the power demands of the RTU. Offset adjustments were recorded in the site specific meter maintenance log shown in Appendix B.

Silt was observed at three (3) sites. The average silt depth was 0.41 inches and the maximum recorded silt depth was 1.0 inch. Site FC-11 experienced the most silt.

RAINFALL MONITORING

Four (4) temporary rain gauges maintained by RJN Group, Inc. were utilized to monitor rainfall during the April 21 through June 25, 2018 study period. Exhibit 1 shows the location of the temporary rain gauges. Rainfall was recorded with a continuously recording rain gauge with an accuracy of 0.01 inches. The rain gauge was equipped with a separate RTU and called in once per day to relay data to the central database.

RAINFALL RESULTS:

The rain gauges recorded four rainfall events of greater than 1-inch of rainfall, one of these events being greater than two inches, for a 24-hour period at three of the four rain gauges. The largest storm event occurred on April 22, 2018, where the total, average rainfall was 2.17 inches, with an average peak 1-hour intensity of 0.42 inches per hour. The average total rainfall measured from April 21 to June 25, 2018 was approximately 6.66 inches.

Rain gauge recorded totals and intensities are listed in Table 2-A. The 5-minute electronic Excel data is provided with this report.

Table 2-A
RAINFALL SUMMARY

Date	RG-01		RG-02		RG-03		RG-04	
	3116 Sanyo Rd		Sfc 209 Forrest City		1030 Old Madison Rd		1112 N Washington St	
	Water Treatment Plant		Treatment Plant		Pump Station		Delta Bar B Q	
	Total Daily Rainfall	Peak 60-Minute Rainfall Intensity	Total Daily Rainfall	Peak 60-Minute Rainfall Intensity	Total Daily Rainfall	Peak 60-Minute Rainfall Intensity	Total Daily Rainfall	Peak 60-Minute Rainfall Intensity
	(in)	(in/hr)	(in)	(in/hr)	(in)	(in/hr)	(in)	(in/hr)
4/22/2018	2.25	0.50	1.81	0.30	2.12	0.40	2.51	0.47
4/25/2018	0.17	0.06	1/	1/	1/	1/	0.22	0.09
4/26/2018	0.39	0.16	1/	1/	1/	1/	0.38	0.16
5/16/2018	0.31	0.22	0.25	0.20	1/	1/	1/	1/
5/17/2018	0.45	0.27	1/	1/	0.36	0.20	0.33	0.33
5/21/2018	1.30	0.98	1.17	0.84	0.54	0.35	1.18	0.90
5/25/2018	1/	1/	1/	1/	0.29	0.27	1/	1/
5/28/2018	1/	1/	1/	1/	0.54	0.52	0.21	0.21
6/2/2018	0.62	0.62	0.63	0.63	1.29	1.29	1.07	1.07
6/15/2018	1/	1/	1/	1/	0.60	0.59	0.84	0.84
6/20/2018	1/	1/	1/	1/	0.32	0.26	0.37	0.27
6/21/2018	1/	1/	1.15	1.07	0.73	0.67	1.12	1.03
6/24/2018	1/	1/	0.18	0.18	0.32	0.25	0.57	0.56
Total	5.49	2.81	5.19	3.22	7.11	4.80	8.80	5.93

1/ Negligible rainfall recorded.


DRY-WEATHER FLOW AND INFILTRATION ANALYSIS


DETERMINATION OF AVERAGE DAILY DRY-WEATHER FLOW

Flow data collected during dry-weather/low-groundwater periods was analyzed to determine the average daily dry-weather flow for each basin. The dry period used for analysis is June 14th through June 21st. A summary of average daily dry-weather flow by basin is given in Table 3-A and shown graphically on page 3-2. A basin flow diagram indicating average daily dry-weather flow by basin is shown on page 3-3. Hydrographs and scattergraphs for each basin are included in Appendix B and Appendix C, respectively.

Table 3-A
AVERAGE DAILY DRY-WEATHER FLOW

Meter Basin	Cumulative Average Daily Dry-Weather Flow (mgd)	Basin/Discrete Average Daily Dry-Weather Flow (mgd)
FC-01	0.187	0.134
FC-02	0.153	0.153
FC-03	0.061	0.061
FC-04	0.052	0.052
FC-05	0.065	0.065
FC-06	0.112	0.112
FC-07	0.044	0.044
FC-08	0.037	0.037
FC-09	0.107	0.026
FC-10	0.120	0.013
FC-11	0.690	0.074
FC-12	0.096	0.096
FC-13	0.534	0.534
FC-14	0.102	0.102
FC-15	1.065	0.177
FC-16	<u>0.080</u>	<u>0.080</u>
Total		1.760





AVERAGE DAILY DRY-WEATHER FLOW PEAKING FACTOR

Wastewater flow during dry-weather periods will vary during the day in response to water consumption. By examining the diurnal curves for each monitored basin, a peaking factor was determined. The peaking factor is the ratio of the peak average daily flow rate and the average daily flow. Peaking factors varied from 1.25 to 3.00, with an average of 1.85 in the study area and are shown on Table 3-B. Peaking factors between 1.5 and 2.5 are typical for dry-weather.

**Table 3-B
AVERAGE DAILY DRY-WEATHER FLOW PEAKING FACTORS**

Meter Basin	Cumulative Average Daily Dry-Weather Flow (mgd)	Peak Average Daily Flow Rate (mgd)	Dry-Weather Flow Peaking Factor
FC-01	0.187	0.343	1.83
FC-02	0.153	0.367	2.40
FC-03	0.061	0.089	1.46
FC-04	0.052	0.078	1.50
FC-05	0.065	0.081	1.25
FC-06	0.112	0.163	1.46
FC-07	0.044	0.132	3.00
FC-08	0.037	0.076	2.05
FC-09	0.107	0.315	2.94
FC-10	0.12	0.298	2.48
FC-11	0.69	1.043	1.51
FC-12	0.096	0.134	1.40
FC-13	0.534	0.871	1.63
FC-14	0.102	0.138	1.35
FC-15	1.065	1.449	1.36
FC-16	0.08	0.154	1.93
Average			1.85

INFILTRATION CONDITIONS

Infiltration may enter the system through pipe joints, sewer line defects (including main sewer lines and building sewer lines), and defective manhole walls, benches, and pipe seals. Peak infiltration is defined as the maximum, extraneous flow that enters the sanitary sewer system during high-groundwater conditions after the inflow effects of a rain event have ended.

DETERMINATION OF PEAK INFILTRATION

Determining peak infiltration requires analysis of flow data obtained during dry-weather/high-groundwater conditions. Care must be exercised in the analysis to exclude days that are too close to rainfall events to avoid including residual inflow (rainfall induced infiltration) that may lead to an over-estimation of peak infiltration. Generally, periods following significant rainfall, excluding the day immediately following a rain event, are used for determining peak infiltration.

Average dry-weather/high-ground water flow was determined using hourly flows during high-groundwater periods. Average peak monitored infiltration was determined by subtracting the average dry-weather/low-groundwater flow from the average dry-weather/high-groundwater flow. Peak infiltration during the study period was determined to be 0.645 mgd in the study area.

A summary of peak infiltration for each monitored basin is given in Table 3-C and shown graphically on page 3-6. The peak basin unit infiltration rate expressed in gallons per day per inch diameter miles, also given in Table 3-C, is a method of expressing the magnitude of peak infiltration relative to other basins. A basin flow diagram also giving peak monitored infiltration is shown on page 3-8.

Basin peak infiltration was analyzed using inch diameter miles (idm). To determine gpd/idm, the total inch diameter-miles of pipe were calculated for each pipe size in their respective basin. The basin peak infiltration was then divided by the total inch miles. Excessive infiltration occurs when the basin peak infiltration is greater than 5,000 gpd/idm. Infiltration was found to be negligible for basins 10 and 15. All other basins have less infiltration than the 5,000 gpd/idm standard. Basins FC-09 and FC-11 are under the threshold for excessive infiltration but are close to being considered excessive if the systems in these areas further deteriorates.


Table 3-C


SUMMARY OF PEAK MONITORED INFILTRATION

Basin	Basin Footage (lf)	Basin Peak Infiltration (mgd)	Basin Peak Unit Infiltration (gpd/IDM)	Ranking
FC-01	26,198	0.042	925	6
FC-02	47,278	0.075	983	5
FC-03	22,575	0.065	2,406	2
FC-04	23,191	0.051	1,652	3
FC-05	18,547	0.010	450	14
FC-06	25,504	0.027	866	7
FC-07	30,673	0.030	773	8
FC-08 <u>1/</u>	25,185	0.014	491	13
FC-09	20,124	0.106	3,206	1
FC-10	29,949	<u>2/</u>	<u>2/</u>	15
FC-11	54,208	0.065	599	10
FC-12	40,099	0.042	757	9
FC-13	35,111	0.041	513	12
FC-14	28,872	0.050	1,148	4
FC-15	38,832	<u>2/</u>	<u>2/</u>	16
FC-16	<u>34,383</u>	<u>0.025</u>	514	11
Total	500,729	0.645	1,092 (Average)	

1/ Alternative rain event used.

2/ Not a significant source of infiltration





4

WET-WEATHER FLOW AND INFLOW ANALYSIS

WET-WEATHER FLOW PEAKING FACTORS

Wet-weather peaking factor is a ratio between the peak hourly flow during a rain event and the average daily flow during dry-weather. Peaking factors ranged from 2.95 to 14.52 and are provided in Table 4-A below. A wet-weather peaking factor under 5.00 is typically considered acceptable. The wet-weather peaking factor was calculated based on the total flow rate observed for the April 22, 2018 storm at the peak hourly flow. June 10, 2018 was used as a dry day for calculation. Table 4-A shows the largest peaking factor was 14.52 and occurred at meter site FC-07.

Table 4-A
WET-WEATHER FLOW PEAKING FACTOR

Meter Site	Average Dry Flow 6/10/2018 (mgd)	Peak Hourly Wet Flow	
		2.17 in Rainfall	
		4/22/2018 (mgd)	Wet-Weather Peaking Factor
FC-01	0.171	1.112	6.50
FC-02	0.139	0.879	6.32
FC-03	0.06	0.525	8.75
FC-04	0.051	0.434	8.51
FC-05	0.068	0.465	6.84
FC-06	0.117	0.593	5.07
FC-07	0.046	0.668	14.52
FC-08	0.038	0.335	8.82
FC-09	0.095	0.745	7.84
FC-10	0.119	0.959	8.06
FC-11	0.687	4.802	6.99
FC-12	0.102	0.453	4.44
FC-13	0.545	1.608	2.95
FC-14	0.101	1.016	10.06
FC-15	1.075	6.591	6.13
FC-16	0.08	0.711	8.89

INFLOW CONDITIONS

Inflow in a sanitary sewer system is defined as extraneous flow that is a direct result of stormwater runoff. Inflow may enter the sanitary sewer system through directly connected downspouts, area drains, cleanouts, and building sewers. Stormwater may also enter the system through direct or indirect connections between the sanitary sewers and storm drains or ditches, sewer line defects, and through defective manhole covers, frame seals, corbels and manhole walls.

DETERMINATION OF INFLOW

The scope of services for this project included developing a relationship between inflow and rainfall intensity (Q vs I). This is generally performed by plotting peak inflow against the 60-minute rainfall intensity for the corresponding rain event and then using regression analysis to determine the "best fit" relationship between the various sets of data points. Several storm events of various intensities that do not surcharge the sewer system are required to establish the inflow/rainfall intensity relationship.

PEAK INFLOW REGRESSION ANALYSIS METHOD

Each of the significant rain events that occurred during the monitoring period was analyzed to determine the peak inflow rate and corresponding rainfall intensity. Regression analysis was used to project the average inflow rate for a 1-year/60-minute and 5-year/60-minute storm event for each of the metered locations. Each storm event during the monitoring period was analyzed to determine the peak 60-minute rainfall intensity. Historical rainfall intensities data for various storm recurrence intervals are given in Table 4-B.

Table 4-B

RAINFALL INTENSITIES FOR VARIOUS STORM RECURRENCE INTERVALS^{1/}

Storm Recurrence Interval (Year)	Total Rainfall 60-Minute Duration Storm (in)
1	1.49
5	2.00

^{1/} Rainfall Intensity gathered from NOAA's Precipitation Frequency Data Server for Forrest City, AR

A summary listing of the estimated 1-year/60-minute inflow and 5-year/60-minute inflow for each basin is given in Table 4-C along with unit inflow expressed in gallons per day per 1,000 linear feet of sewer. The basin unit inflow ratio is a method of expressing the magnitude of peak inflow relative to other basins.

The analysis projected the peak 1-year storm inflow (1.49 inches/hour) rate to be approximately 7.917 mgd for the entire monitored area. The system overall exhibited high inflow rates with twelve (12) of sixteen (16) basins exceeding the industry standard for excessive I/I of 10,000 gpd/linear foot for the 1-year/60-minute inflow. A basin flow diagram giving 1-year storm inflow is shown on page 4-5 while 5-year storm inflow is shown on page 4-6.


The peak 1-year/60-minute inflow for each basin is shown graphically on page 4-4. Dry vs Wet Flow hydrographs (Appendix D) for selected rain events are included.


Table 4-C


SUMMARY OF PROJECTED INFLOW RATES^{1/}

Basin	Basin Size (lf)	Basin Peak 1-Year/60 Minute Inflow Rate (mgd)	Basin Unit Inflow Ratio (gpd/1,000 lf)	Basin Peak 5-Year/60 Minute Inflow Rate (mgd)	Basin Unit Inflow Ratio (gpd/1,000 lf)	Basin Unit Inflow Ratio 1-Year Ranking
FC-01	26,198	0.475	18,123	0.282	10,764	8
FC-02	47,278	0.713	15,081	0.909	19,227	11
FC-03	22,575	0.501	22,193	0.699	30,964	4
FC-04	23,191	0.382	16,472	0.468	20,180	10
FC-05	18,547	0.353	19,032	0.404	21,782	7
FC-06	25,504	0.663	25,996	0.764	29,956	1
FC-07	30,673	0.152	4,955	0.213	6,944	15
FC-08	25,185	0.442	17,550	0.595	23,625	9
FC-09	20,124	0.142	7,056	0.151	7,504	13
FC-10	29,949	0.118	3,940	0.164	5,476	16
FC-11	54,208	0.362	6,678	1.243	22,930	14
FC-12	40,099	1.000	24,938	1.748	43,592	2
FC-13	35,111	0.671	19,111	1.223	34,833	6
FC-14	28,872	0.593	20,539	0.950	32,903	5
FC-15	38,832	0.948	24,413	5.195	133,780	3
FC-16	<u>34,383</u>	<u>0.402</u>	<u>11,698</u>	<u>0.387</u>	<u>44,389</u>	12
Total	500,729	7.917	16,111 (Average)	15.395	30,553 (Average)	

^{1/} Based on 1-year/60-minute rainfall of 1.49 in. and 5-year/60-minute of 2.00 in.







SUMMARY AND POTENTIAL PLAN

SUMMARY

The flow monitoring program was conducted during a season with multiple rain events with varying intensities. Based on the analysis performed on the remaining basins, it is concluded there is excessive inflow for approximately 73% of the monitored system. Based upon the rainfall induced peak analysis, infiltration is minor throughout the city.

POTENTIAL PLAN

The potential plan consists of a more detailed Sanitary Sewer Evaluation Study (SSES) in meter basins that exhibited an above industry standard amount of acceptable inflow and infiltration in order to identify as many sources of I/I as possible. The industry standard of acceptable inflow is 10,000 gpd/1,000 linear feet of sewer pipe and 5,000 gpd/idm for infiltration. Twelve (12) out of the sixteen (16) basins experience excessive inflow. Basins 07, 09, 10, and 11 are included in the proposed plan because the CAO requires that all manholes be inspected and smoke-tested throughout the system.

Inspecting all recommended basins at one time may not be practical, in which case basins have been prioritized according to the severity of I/I, starting with basins with the highest inflow as Priority 1. A detailed breakdown of the twelve (12) basins can be found in Table 5-A and is sorted from highest priority to lowest priority. A summary of the recommended basins by priority can be found in Table 5-B listing the basins in order of priority for further investigation and graphically in Exhibit 2. Upon completion of the SSES and any subsequent rehabilitation, post rehab flow monitoring is recommended to be performed to evaluate the work and provide a score card on the reduction of inflow.

Table 5-A
RECOMMENDED BASINS FOR ADDITIONAL SSES
(Prioritized)

Meter Basin	Number of Manholes ^{1/}	Length ^{2/} (lf)	Basin Peak 1-Year/60-Minute Inflow (mgd)	Basin Unit Inflow Ratio (gpd/1,000 lf)	Basin Peak Monitored Infiltration (mgd)	Basin Peak Unit Infiltration (gpd/IDM)
FC-06	96	25,504	0.663	25,996	0.027	866
FC-12	171	40,099	1.000	24,938	0.042	757
FC-15	95	38,832	0.948	24,413	2/	2/
FC-03	85	22,575	0.501	22,193	0.065	2,406
FC-14	87	28,872	0.593	20,539	0.050	1,148
FC-13	129	35,111	0.671	19,111	0.041	513
FC-05	58	18,547	0.353	19,032	0.010	450
FC-01	75	26,198	0.475	18,123	0.042	925
FC-08	101	25,185	0.442	17,550	0.014	491
FC-04	85	23,191	0.382	16,472	0.051	1,652
FC-02	165	47,278	0.713	15,081	0.075	983
FC-16	112	34,383	0.402	11,698	0.025	514
FC-09 ^{3/}	58	20,124	0.142	7,056	0.150	4,536
FC-11 ^{3/}	150	54,208	0.362	6,678	0.469	4,332
FC-07 ^{3/}	134	30,673	0.152	4,955	0.030	773
FC-10 ^{3/}	91	29,949	0.118	3,940	2/	2/
Total	1,692	500,729	7.917		1.093	

^{1/} Number of manholes and lengths are approximate.

^{2/} Not a significant source of infiltration.

^{3/} Basins are recommended due to CAO.

Table 5-B









RECOMMENDED SSES PRIORITY BY BASIN









Priority	Basins	Total Length (lf)
1	6	104,436
	12	
	15	
2	3	86,558
	14	
	13	
3	5	93,122
	1	
	8	
	4	
4	2	81,660
	16	
5 ^{1/}	9	134,954
	11	
	7	
	10	









^{1/} Basins are recommended due to CAO









APPENDIX A









FLOW METER AND RAIN GAUGE SITE REPORTS








 <small>The Choice for Collection System Solutions</small>		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-01	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 8:39 AM		18-3273-00		T	
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (In) 15.0 Municipality District Forrest City Assigned Rain Gauge FCRG-1 Client Manhole # 229 U/S Connecting MH I.D. 15 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 982 Victor St Site Access Off-Road Longitude -90.80740000 Latitude 35.02170000 MH Type Poured Concrete Manhole Depth (ft) 7.17 Manhole Width (ft) 48.0 Elevated MH Yes Height Elevated (ft) 0.8 Structural Integrity Safe		Access Notes In field across street from Lee Cv, dirt path runs along side manhole.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (In) 14.50 Pipe Width (In) 14.75 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics Ripples at end of pipe, not very much up pipe.		Installation Notes	
Flow Depth (In) 4.75 Instant Velocity (fps) 3.00 Surge Evidence (ft) 7.17 Silt Type None Silt Depth (In) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair		Install Plan Sketch		Install Cross-Section Sketch	
Installation Notes					
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface [Default] Code: Structure Cover Signal Strength 75		Post Installation Notes		Approvals	
Meter Type ADS Triton+ Telemetry Type Installation Date 4/16/2018		Recommended by FSP		Client Approval	









 The Choice for Collection System Solutions		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-02	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 9:21 AM		Project No. 18-3273-00		Site Code T	
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 12.0 Municipality District Forrest City Assigned Rain Gauge FCRG-1 Client Manhole # 245 U/S Connecting MH I.D. 246 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 1305 Dawson Rd Site Access Roadway, Low Traffic Longitude -90.79890000 Latitude 35.02350000 MH Type Other Manhole Depth (ft) 3.43 Manhole Width (ft) 48.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes Corner of victor st and Dawson Rd. Right next to curb. Basic sign and cone setup.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 12.12 Pipe Width (in) 12.50 Pipe Type Concrete Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics Smooth flow, channel gets smaller midway thru, should have no affect on flow in pipe.		Installation Notes	
Flow Depth (in) 5.18 Instant Velocity (fps) 1.75 Surge Evidence (ft) 2.00 Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair		Install Plan Sketch		Install Cross-Section Sketch	
Installation Notes					
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Paved Surface Signal Strength 75		Pressure Clock Position: 6:00 Velocity Clock Position: 6:00			
Post Installation Notes		Approvals			
Meter Type ADS Triton+ Telemetry Type Installation Date 4/20/2018		Recommended by FSP		Client Approval	









		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-03	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 9:43 AM		18-3273-00		T	
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 8.0 Municipality District Forrest City Assigned Rain Gauge FCRG-1 Client Manhole # 24 U/S Connecting MH LD 25 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information		Top View Picture			
Site Address 272 Laney Dr Site Access Roadway, Low Traffic Longitude -90.79690000 Latitude 35.02310000 MH Type Other Manhole Depth (ft) 4.97 Manhole Width (ft) 44.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe					
Site Information		Access Notes In middle of intersection of Laney Dr and Beech Grove Dr. Basic sign and cone setup.			
Pipe Height (in) 7.87 Pipe Width (in) 7.75 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0		Investigation Photo		Installation Photo	
Hydraulic Information					
Flow Depth (in) 3.50 Instant Velocity (fps) 1.25 Surge Evidence (ft) 1.00 Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair		Hydraulic Characteristics Smooth flow		Installation Notes	
Installation Notes		Install Plan Sketch		Install Cross-Section Sketch	
Location in Pipe (ft) 2.0 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Paved Surface Signal Strength 75					
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/17/2018		Recommended by FSP		Client Approval	









 <small>The Choice for Collection System Solutions</small>		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-04	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 10:06 AM					
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 10.0 Municipality District Forrest City Assigned Rain Gauge FCRG-4 Client Manhole # 760 U/S Connecting MH LD 327 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 332 West Cook Ave Site Access Roadway, Low Traffic Longitude -90.79310000 Latitude 35.01420000 MH Type Poured Concrete Manhole Depth (ft) 7.54 Manhole Width (ft) 48.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes In middle of intersection of Cherry St, and Cook Ave. 5 cones around manhole, and signs.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 10.25 Pipe Width (in) 10.25 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics Smooth flow.		Installation Notes	
Flow Depth (in) 3.00 Instant Velocity (fps) 0.75 Surge Evidence (ft) 4.50 Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair		Install Plan Sketch		Install Cross-Section Sketch	
Installation Notes					
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Paved Surface Signal Strength 75		This Meter Pipe Elevated Pipe		Flow Depth Pressure Sensor Velocity Sensor A/V Sensor Pressure Clock Position: 6:18 Velocity Clock Position: 6:00	
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/19/2018		Recommended by FSP		Client Approval	









		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-05	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 10:26 AM		18-3273-00		T	
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 8.0 Municipality District Forrest City Assigned Rain Gauge FCRG-4 Client Manhole # 764 U/S Connecting MH I.D. 767 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 301 Poplar Ave Site Access Roadway, Low Traffic Longitude -90.79220000 Latitude 35.01290000 MH Type Brick Manhole Depth (ft) 6.51 Manhole Width (ft) 44.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes In road, next to driveway of address. Basic sign and cone set up.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 7.88 Pipe Width (in) 8.00 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics No silt up pipe, but silt in channel, round .50		Installation Notes	
Flow Depth (in) 5.06 Instant Velocity (fps) 0.50 Surge Evidence (ft) Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair		Install Plan Sketch		Install Cross-Section Sketch	
Installation Notes					
Location In Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Paved Surface Signal Strength 75		This Meter Pipe Elevated Pipe		Flow Depth Pressure Sensor Velocity Sensor A/V Sensor Pressure Clock Position: 6:00 Velocity Clock Position: 6:00	
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/17/2018		Recommended by FSP		Client Approval	









		Etc Engineers & Architects Forrest City FLOW Metering		Site Name FC-06	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 11:32 AM					
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 8.0 Municipality District Forrest City Assigned Rain Gauge FCRG-4 Client Manhole # 764 U/S Connecting MH LD 771 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 370 Haven St Site Access Off-Road Longitude -90.79290000 Latitude 35.01170000 MH Type Poured Concrete Manhole Depth (ft) 4.11 Manhole Width (ft) 48.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes Just off road pavement.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 8.12 Pipe Width (in) 8.18 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics		Installation Notes	
Flow Depth (in) 5.31 Instant Velocity (fps) 1.25 Surge Evidence (ft) Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Slight Bend Drop Inlet No Hydraulic Rating Fair		No silt up pipe, round one inch of silt in channel.			
Installation Notes		Install Plan Sketch		Install Cross-Section Sketch	
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Non-Paved Surface Signal Strength 75					
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/18/2018		Recommended by FSP		Client Approval	









 <small>The Choice for Collection System Solutions</small>		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-07	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 12:31 PM		18-3273-00		T	
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (In) 8.0 Municipality District Forrwtst City Assigned Rain Gauge FCRG-3 Client Manhole # 931 U/S Connecting MH LD 474 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence Yes WWTP Influence No					
Location Information		Google State of Arkansas, USDA Farm Service Agency		Top View Picture	
Site Address 2522 E Broadway Ave Site Access Off-Road Longitude -90.75820000 Latitude 35.01050000 MH Type Other Manhole Depth (ft) 7.97 Manhole Width (ft) 48.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes Pull on to pump station road, just up past address. In grass marked with green.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (In) 7.31 Pipe Width (In) 7.69 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics Surcharged, approved for out going by Mac, and city contracts.		Installation Notes Outgoing install	
Flow Depth (In) 4.00 Instant Velocity (fps) 0.00 Surge Evidence (ft) 6.50 Silt Type None Silt Depth (In) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Poor		Install Plan Sketch		Install Cross-Section Sketch	
Installation Notes					
Location in Pipe (ft) 1.0 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface [Default] Code: Structure Cover Signal Strength 75		Pressure Clock Position: 6:18 Velocity Clock Position: 6:00			
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/19/2018		Recommended by FSP		Client Approval	









		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-08	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/13/2018 9:47 AM					
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 8.0 Municipality District Forrest City Assigned Rain Gauge FCRG-3 Client Manhole # 951 U/S Connecting MH LD 952 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 432 St afrancis 702 Rd Site Access Roadway, Low Traffic Longitude -90.77060000 Latitude 35.00770000 MH Type Brick Manhole Depth (ft) 5.81 Manhole Width (ft) 43.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe					
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 7.81 Pipe Width (in) 7.81 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics		Installation Notes	
Flow Depth (in) 2.12 Instant Velocity (fps) 0.50 Surge Evidence (ft) 1.00 Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair		Good smooth flow, channel itself has a foot drop going inside. Should have no affe			
Installation Notes		Install Plan Sketch		Install Cross-Section Sketch	
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Paved Surface Signal Strength 75					
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/19/2018		Recommended by FSP		Client Approval	








 <small>The Choice for Collection System Solutions</small>		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-09	
Inspected By kbelk		Project No.		Site Code	
Inspected Date/Time 4/13/2018 7:17 AM		18-3273-00			
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 8.0 Municipality District Forrest City Assigned Rain Gauge FCRG-4 Client Manhole # 858 U/S Connecting MH I.D. 859 System Characteristics: Residential <input type="checkbox"/> Commercial <input checked="" type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 2085 West St Site Access Off-Road Longitude -90.78800000 Latitude 35.00710000 MH Type Brick Manhole Depth (ft) 7.08 Manhole Width (ft) 43.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes In grassy just off road in corner, look for street sign. Basic sign and cone setup.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 7.94 Pipe Width (in) 7.88 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics		Installation Notes	
Flow Depth (in) 2.06 Instant Velocity (fps) 2.00 Surge Evidence (ft) 4.50 Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair					
Installation Notes		Install Plan Sketch		Install Cross-Section Sketch	
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface [Default] Code: Structure Cover Signal Strength 75					
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/18/2018		Recommended by FSP		Client Approval	









		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-10	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 1:57 PM		18-3273-00		T	
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 10.0 Municipality District Forrest City Assigned Rain Gauge FCRG-4 Client Manhole # 667 U/S Connecting MH LD 668 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 122 W Franklin Ave Site Access Off-Road Longitude -90.79070000 Latitude 35.006670000 MH Type Poured Concrete Manhole Depth (ft) 10.99 Manhole Width (ft) 48.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes In grass in front of address.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 9.81 Pipe Width (in) 9.87 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics		Installation Notes	
Flow Depth (in) 4.37 Instant Velocity (fps) 1.50 Surge Evidence (ft) Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating No Flow					
Installation Notes		Install Plan Sketch		Install Cross-Section Sketch	
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Non-Paved Surface Signal Strength 75					
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/20/2018		Recommended by FSP		Client Approval	









 <small>The Choice for Collection System Solutions</small>	Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-11
	Inspected By kbelk	Project No. 18-3273-00	Site Code T
Inspected Date/Time 4/13/2018 8:50 AM		Access Notes Just off gravel road married with green before address given. Look for white pipe sticks out a ground. Slightly below grade.	
System Information Target Pipe Dia. (in) 27.0 Municipality District Forrest City Assigned Rain Gauge FCRG-4 Client Manhole # 993 U/S Connecting MH LD 562 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No		Area Location Map 	Area View Picture 
Location Information Site Address 1058 St Francis 200 Rd Site Access Off-Road Longitude -90.80850000 Latitude 35.00110000 MH Type Poured Concrete Manhole Depth (ft) 12.08 Manhole Width (ft) 60.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Top View Picture 	
Site Information Pipe Height (in) 26.56 Pipe Width (in) 27.06 Pipe Type Lined Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0		Investigation Photo 	Installation Photo 
Hydraulic Information Flow Depth (in) 9.81 Instant Velocity (fps) 2.00 Surge Evidence (ft) 10.00 Silt Type Coarse Silt Depth (in) 1.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair		Hydraulic Characteristics	Installation Notes
Installation Notes Location in Pipe (ft) 2.2 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface [Default] Code: Structure Cover Signal Strength 75		Install Plan Sketch 	Install Cross-Section Sketch 
Post Installation Notes		Approvals	
Meter Type ADS Triton+ Telemetry Type Installation Date 4/16/2018		Recommended by FSP	Client Approval

		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-12	
Inspected By kbelk		Project No. 18-3273-00		Site Code	
Inspected Date/Time 4/13/2018 8:06 AM		18-3273-00			
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 10.0 Municipality District Forrest City Assigned Rain Gauge FCRG-3 Client Manhole # 1107 U/S Connecting MH LD 1108 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 100-198 C Lane Site Access Roadway, Low Traffic Longitude -90.79390000 Latitude 34.99570000 MH Type Brick Manhole Depth (ft) 8.42 Manhole Width (ft) 48.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Google State of Arkansas, USDA Farm Service Agency Access Notes In roadway of c lane marked with green, no residential structures better address.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 10.00 Pipe Width (in) 9.81 Pipe Type Concrete Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CD 0.0					
Hydraulic Information		Hydraulic Characteristics		Installation Notes	
Flow Depth (in) 2.34 Instant Velocity (fps) 1.25 Surge Evidence (ft) 8.42 Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater Yes Flow Path Straight Drop Inlet No Hydraulic Rating Fair					
Installation Notes		Install Plan Sketch		Install Cross-Section Sketch	
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Paved Surface Signal Strength 75					
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/18/2018		Recommended by FSP		Client Approval	

 <small>The Choice for Collection System Solutions</small>		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-13	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 3:11 PM		18-3273-00		T	
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (In) 30.0 Municipality District Forrest City Assigned Rain Gauge FCRG-2 Client Manhole # 1005 U/S Connecting MH I.D. 1374 System Characteristics: Residential <input type="checkbox"/> Commercial <input checked="" type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 1154 St Francis 200 Rd Site Access Roadway, Low Traffic Longitude -90.82570000 Latitude 34.99610000 MH Type Poured Concrete Manhole Depth (ft) 13.81 Manhole Width (ft) 60.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes Dirt road across from barricades.			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (In) 31.73 Pipe Width (in) 30.18 Pipe Type Steel Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics		Installation Notes	
Flow Depth (In) 4.00 Instant Velocity (fps) 5.00 Surge Evidence (ft) Silt Type None Silt Depth (In) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair					
Installation Notes		Install Plan Sketch		Install Cross-Section Sketch	
Location in Pipe (ft) 3.0 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface [Default] Code: Structure Cover Signal Strength 75					
Post Installation Notes		Approvals			
Meter Type ADS Triton+ Telemetry Type Installation Date 4/17/2018		Recommended by FSP		Client Approval	

 The Choice for Collection System Solutions		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-14	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 2:36 PM					
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 15.0 Municipality District Forrest City Assigned Rain Gauge FORG-4 Client Manhole # 1032 U/S Connecting MH I.D. 1033 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information		Access Notes Access thru field across the address.		Top View Picture	
Site Address 2150 Peevey Ave Site Access Off-Road Longitude -90.80820000 Latitude 35.00030000 MH Type Brick Manhole Depth (ft) 5.80 Manhole Width (ft) 44.3 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Investigation Photo		Installation Photo	
Site Information					
Pipe Height (in) 13.12 Pipe Width (in) 15.06 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0		Hydraulic Characteristics		Installation Notes	
Hydraulic Information					
Flow Depth (in) 2.36 Instant Velocity (fps) 1.25 Surge Evidence (ft) Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet No Hydraulic Rating Fair		Pressure Clock Position: 7:00 Velocity Clock Position: 6:00			
Installation Notes		Post Installation Notes		Approvals	
Location in Pipe (ft) 1.5 Location from Manhole Sensors Pressure, Velocity, and Ultra [Default] Code: Structure Cover Antenna Surface Signal Strength 75		Meter Type ADS 5000 AS Telemetry Type Installation Date 4/18/2018		Recommended by FSP Client Approval	

 The Choice for Collection System Solutions		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-15	
Inspected By kbelk		Project No. 18-3273-00		Site Code T	
Inspected Date/Time 4/12/2018 3:33 PM		18-3273-00		T	
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 30.0 Municipality District Forrest City Assigned Rain Gauge FCRG-2 Client Manhole # 1005 U/S Connecting MH LD 1004 System Characteristics: Residential <input checked="" type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 1154 St Francis 200 Rd Site Access Roadway, Low Traffic Longitude -90.82570000 Latitude 34.99610000 MH Type Poured Concrete Manhole Depth (ft) 13.81 Manhole Width (ft) 60.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Investigation Photo		Installation Photo	
Site Information					
Pipe Height (in) 29.81 Pipe Width (in) 29.75 Pipe Type Steel Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0		Hydraulic Characteristics Some influence at end of pipe by elevated pipe. Up pipe smooth even pipe flow		Installation Notes	
Hydraulic Information		Install Plan Sketch		Install Cross-Section Sketch	
Flow Depth (in) 13.75 Instant Velocity (fps) 0.75 Surge Evidence (ft) Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Straight Drop Inlet Yes Hydraulic Rating Fair					
Installation Notes		Post Installation Notes		Approvals	
Location in Pipe (ft) 2.5 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface [Default] Code: Structure Cover Signal Strength 75		Meter Type ADS Triton+ Telemetry Type Installation Date 4/17/2018		Recommended by FSP Client Approval	

		Etc Engineers & Architects Forrest City Flow Metering		Site Name FC-16	
Inspected By kbelk		Project No. 18-3273-00		Site Code	
Inspected Date/Time 4/13/2018 9:20 AM					
System Information		Area Location Map		Area View Picture	
Target Pipe Dia. (in) 10.0 Municipality District Forrest City Assigned Rain Gauge FCRG-4 Client Manhole # 626 U/S Connecting MH LD 625 System Characteristics: Residential <input type="checkbox"/> Commercial <input checked="" type="checkbox"/> Industrial <input type="checkbox"/> P/S Influence No WWTP Influence No					
Location Information				Top View Picture	
Site Address 305 Turner Ave Site Access Off-Road Longitude -90.79890000 Latitude 35.00830000 MH Type Brick Manhole Depth (ft) 4.22 Manhole Width (ft) 42.0 Elevated MH No Height Elevated (ft) Structural Integrity Safe		Access Notes Br drainage ditch at the corner of Turner Rd and Dawson Rd, pull on sidewalk for access			
Site Information		Investigation Photo		Installation Photo	
Pipe Height (in) 9.94 Pipe Width (in) 9.94 Pipe Type Vitrified Clay Pipe Shape Circular O2 20.9 LEL % 0.0 H2S 0.0 CO 0.0					
Hydraulic Information		Hydraulic Characteristics		Installation Notes	
Flow Depth (in) 2.87 Instant Velocity (fps) 1.00 Surge Evidence (ft) 1.00 Silt Type None Silt Depth (in) 0.00 Needs Cleaning No Backwater No Flow Path Slight Bend Drop Inlet No Hydraulic Rating Fair					
Installation Notes		Install Plan Sketch		Install Cross-Section Sketch	
Location in Pipe (ft) 1.0 Location from Manhole Sensors Pressure, Velocity, and Ultra Antenna Surface Non-Paved Surface Signal Strength 75					
Post Installation Notes		Approvals			
Meter Type ADS 5000 AS Telemetry Type Installation Date 4/18/2018		Recommended by FSP		Client Approval	

Maintenance Log

Site ID: FC-01

Site Address: 982 Victor St

Manhole ID: 229

Pipe Size: 14.75" X "14.50

Project: **18-3273-00: ETC Engineers & Architects, Forrest City Flow Metering**

Meter Installation

Date: 4/16/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 14:55		Computer: 14:56						
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	11.90	Current Item		New Item					
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	63499 - ADS - Triton+		09222 - ADS - CS4					
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		31690 - ADS - CS5-D1		09222 - ADS - CS4					
Battery	Activate:	Yes	MLI Auto-P Cal:	On	Voltage:	11.90								
	Modify LIF:	No			Swap:	No								
Equipment														
Site Param.	Sensor Positions				Telemetry									
	Pressure	Current O/S	New O/S	1.25	IP Address:	166.219.18.119					Comments			
Ultrasonic	1.75	Signal Strength:												
P Clock:	6.00	V Clock:	6.00	Telemetry Type:	ADS									
				Telemetry Model:	N/A									
Field Confirmations														
										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R
Start	13:57	5.75	5.60	5.68	5.86	4.50	4.89		0.00		60%	1.31	3.75	1.80
End	14:07	5.44	5.41	5.37	5.55	3.65	4.05		0.00		20%			

Service

Date: 4/30/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 16:21		Computer: 16:23						
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	10.90	Current Item		New Item					
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	63499 - ADS - Triton+		09222 - ADS - CS4					
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		31690 - ADS - CS5-D1		09222 - ADS - CS4					
Battery	Activate:	Yes	MLI Auto-P Cal:	On	Voltage:	10.90								
	Modify LIF:	No			Swap:	No								
Equipment														
Site Param.	Sensor Positions				Comments									
	Pressure	Current O/S	New O/S	1.25	Activated meter after adjusting offsets. Reading an inch high all around.									
	Ultrasonic	1.75												
Field Confirmations														
										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R
Start	15:21	4.00	4.07	4.02	4.10	3.00	3.21		0.00		60%	1.33	2.94	1.96
End	15:31	4.00	4.04	4.02	4.19	3.04	3.36		0.00		20%			



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-01

Site Address: 982 Victor St

Manhole ID: 229

Pipe Size: 14.75" X "14.50

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/14/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 11:49		Computer: 11:50						
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap: 0:00	Post-Swap: 0:00				
	Collect Data:	Yes		Set Time:	No		Voltage:	10.60	<u>Equipment</u>		<u>Current Item</u>	<u>New Item</u>		
Scrub Probe:	Yes	Adjust Level:		No	Swap:		No	63499 - ADS - Triton+						
Swap Desiccant:	No	P Out of Flow:		No	<u>Telemetry</u>		09222 - ADS - CS4							
		Activate:		Yes	Voltage:		10.60		31690 - ADS - CS5-D1					
		Modify LIF:	No	Swap:	No	09222 - ADS - CS4								
		MLI Auto-P Cal:	On											
Site Param.	Sensor Positions													
		<u>Current O/S</u>	<u>New O/S</u>								Comments	Adjusted sensitivity on velocity, reading somewhat high		
Pressure	1.25													
Ultrasonic	1.75													
Field Confirmations										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
											80%	2.70	2.75	1.85
Start	10:50	4.00	3.58	3.99	3.59	3.50	3.95		0.00		60%			
End	11:00	3.75	3.89	3.87	3.72	2.90	3.81		0.00		20%			

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 10:12		Computer: 11:11						
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap: 0:00	Post-Swap: 0:00				
	Collect Data:	Yes		Set Time:	No		Voltage:	10.40	<u>Equipment</u>		<u>Current Item</u>	<u>New Item</u>		
Scrub Probe:	Yes	Adjust Level:		No	Swap:		No	63499 - ADS - Triton+						
Swap Desiccant:	No	P Out of Flow:		No	<u>Telemetry</u>		09222 - ADS - CS4							
		Activate:		No	Voltage:		10.40		31690 - ADS - CS5-D1					
		Modify LIF:	No	Swap:	No	09222 - ADS - CS4								
		MLI Auto-P Cal:	On											
Site Param.	Sensor Positions													
		<u>Current O/S</u>	<u>New O/S</u>								Comments	Scrub, cal, collect		
Pressure	1.25													
Ultrasonic	1.75													
Field Confirmations										<i>PVM S/N: 2356</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
											80%	2.38	3.15	2.27
Start	9:15	4.25	3.42	4.00		3.15	2.45		0.00		60%			
End	9:20	4.00	3.55	3.99		3.13	2.64		0.00		20%			

Maintenance Log

Site ID: FC-01

Site Address: 982 Victor St

Manhole ID: 229 Pipe Size: 14.75" X "14.50

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Removal

Date: 6/27/18										Crew: K. Belk; M. Juarez; B. Kauppinen					Entrant: M. Juarez			Monitor: 7:58		Computer: 8:58	
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00			Post-Swap: 0:00									
	Collect Data:	Yes		Set Time:			Voltage:	9.90	<u>Current Item</u>			<u>New Item</u>									
	Scrub Probe:			Adjust Level:			Swap:	No													
	Swap Desiccant:			P Out of Flow:	No		Telemetry														
				Activate:			Voltage:	9.90													
				Modify LIF:			Swap:	No													
				MLI Auto-P Cal:	On																
Site Param.	Sensor Positions													Comments							
				<u>Current O/S</u>	<u>New O/S</u>																
	Pressure			1.25																	
	Ultrasonic			1.75																	
Field Confirmations										<i>PVM S/N: 3312</i>											
		Time	Manual	Pressure	Ultra D	Up Ultra	Manual	Subm.	Surface	Silt	Profile		L	C	R						
			D (in.)	D (in.)	(in.)	D (in.)	V (fps)	V (fps)	V (fps)	(in.)		80%	2.55	2.69	1.84						
Start		8:02	4.25	3.35	4.05	3.64	3.00	3.27		0.00		60%									
End		8:05	4.00	3.41	4.20	3.73	2.26	2.77		0.00		20%									

Maintenance Log

Site ID: FC-02

Site Address: 1305 Dawson Rd

Manhole ID: 245

Pipe Size: 12.50" X "12.12

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/20/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 11:46		Computer: 11:45					
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No	Voltage:	12.00	Current Item		New Item				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	63842 - ADS - Triton+		28572 - ADS - CS4				
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		32264 - ADS - CS5-D1		28572 - ADS - CS4				
Battery	Activate:	No	MLI Auto-P Cal:	On	Voltage:	12.00							
	Modify LIF:	No			Swap:	No							
Equipment													
Site Param.	Sensor Positions				Telemetry								
	Pressure	Current O/S	New O/S	IP Address:	107.84.28.76								
	Ultrasonic	0.25	0.25	Signal Strength:									
	P Clock:	6.00	V Clock:	6.00	Telemetry Type:	ADS							
				Telemetry Model:	N/A								
Field Confirmations													
										PVM S/N: 3312			
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	11:03	4.94	4.80	4.88	4.68	2.00	1.79		0.00	80%	1.20	1.75	1.39
End	11:13	4.75	4.86	4.79	4.60	1.78	1.81		0.00	60%			
										20%			

Service

Date: 4/30/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 16:51		Computer: 16:52					
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No	Voltage:	11.10	Current Item		New Item				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	63842 - ADS - Triton+		28572 - ADS - CS4				
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		32264 - ADS - CS5-D1		28572 - ADS - CS4				
Battery	Activate:	No	MLI Auto-P Cal:	On	Voltage:	11.10							
	Modify LIF:	No			Swap:	No							
Equipment													
Site Param.	Sensor Positions				Comments								
	Pressure	Current O/S	New O/S	Scrubbed sensors, small amount of debris on ultra, along with a grey film. Seemed to be reading correct at the moment.									
	Ultrasonic	0.25	1.75										
Field Confirmations													
										PVM S/N: 3312			
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	15:52	4.50	4.47	4.41	4.49	1.50	1.68		0.00	80%	1.75	1.66	1.53
End	16:02	4.25	4.31	4.23	4.48	1.67	1.68		0.00	60%			
										20%			

Maintenance Log

Site ID: FC-02

Site Address: 1305 Dawson Rd

Manhole ID: 245

Pipe Size: 12.50" X "12.12

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Equipment Swap

Date: 5/14/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 12:16		Computer: 12:18						
Service	Adjust Band:	No	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap:	12:35	Post-Swap:	12:40			
	Collect Data:	Yes	Set Time:	No		Voltage:	10.80	<u>Current Item</u>		<u>New Item</u>				
Site Param.	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	63842 - ADS - Triton+		32264 - ADS - CS5-D1					
	Swap Desiccant:	Yes	P Out of Flow:	No	<u>Telemetry</u>		28572 - ADS - CS4		28572 - ADS - CS4					
			Activate:	No	Voltage:	10.80	32264 - ADS - CS5-D1							
			Modify LIF:	No	Swap:	No	28572 - ADS - CS4							
			MLI Auto-P Cal:	On										
Sensor Positions		<u>Current O/S</u>	<u>New O/S</u>											
Pressure		0.25												
Ultrasonic		1.75	1.75											
		Comments												
		Very muddy water. Replaced Ultrasonic Sensor: Data was very erratic, fired sensor, and would range from .50 inches all the way up 9 inches, while flow stayed the same in hole;												
Field Confirmations														
<i>PVM S/N: 3312</i>														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	11:17	4.12	4.03	4.10	4.09	1.50	1.47		0.25		80%	1.01	1.35	0.55
End	11:27	3.94	3.64	4.56	3.87	1.44	1.47		0.25		60%			
											20%			
										Profile	L	C	R	
Start	11:43	3.88	3.86	3.84	4.01	1.50	1.56		0.25		80%	1.03	1.37	0.79
End	11:53	3.75	3.87	3.70	4.11	1.41	1.56		0.25		60%			
											20%			

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 10:48		Computer: 11:48						
Service	Adjust Band:	No	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No		Voltage:	10.60	<u>Current Item</u>		<u>New Item</u>				
Site Param.	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	63842 - ADS - Triton+		32264 - ADS - CS5-D1					
	Swap Desiccant:	No	P Out of Flow:	No	<u>Telemetry</u>		28572 - ADS - CS4		28572 - ADS - CS4					
			Activate:	No	Voltage:	10.60	32264 - ADS - CS5-D1							
			Modify LIF:	No	Swap:	No	28572 - ADS - CS4							
			MLI Auto-P Cal:	On										
Sensor Positions		<u>Current O/S</u>	<u>New O/S</u>											
Pressure		0.25												
Ultrasonic		1.75												
		Comments												
		Scrub, collect, cal												
Field Confirmations														
<i>PVM S/N: 2356</i>														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	9:51	5.25	4.90	5.34		1.87	1.87		0.00		80%	1.67	1.87	1.53
End	9:56	5.25	4.99	5.32		1.89	1.88		0.00		60%			
											20%			

Maintenance Log

Site ID: FC-02

Site Address: 1305 Dawson Rd

Manhole ID: 245

Pipe Size: 12.50" X "12.12

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Removal

Date: 6/26/18		Crew: K. Belk; M. Juarez; B. Kauppinen		Entrant: M. Juarez		Monitor: 8:13		Computer: 8:15						
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00	Post-Swap: 0:00				
	Collect Data:	Yes		Set Time:			Voltage: 10.00	Equipment		<u>Current Item</u>	<u>New Item</u>			
	Scrub Probe:		Adjust Level:		Swap: No		Telemetry							
	Swap Desiccant:		P Out of Flow:	No										
			Activate:		Voltage: 10.00		Comments							
			Modify LIF:		Swap: No									
			MLI Auto-P Cal:	On			Site Param.							
Sensor Positions														
		<u>Current O/S</u>	<u>New O/S</u>											
	Pressure	0.25												
	Ultrasonic	1.75												
Field Confirmations										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R
Start	8:17	5.25	4.77	2.10	4.76	1.50	1.91		0.00		60%	1.58	1.62	1.58
End	8:21	5.00	4.70	4.27	4.75	1.67	1.85		0.00		20%			

Maintenance Log

Site ID: **FC-03**

Site Address: **272 Laney Dr**

Manhole ID: **24**

Pipe Size: **7.75" X "7.87**

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/17/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 9:40		Computer: 9:37		
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00			
	Collect Data:	Yes	Set Time:	No	Voltage:	12.30	Current Item		New Item	
Settings	Scrub Probe:	No	Adjust Level:	No	Swap:	No	16216 - ADS - FlowShark			
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		56144 - ADS - 5000 Pressure Ser			
Battery	Activate:	No	MLI Auto-P Cal:	On	Voltage:	12.30	73050 - ADS - 5000 Ultrasonic S			
	Modify LIF:	No			Swap:	No	49741 - ADS - 5000 Velocity Sen			
Site Param.	Sensor Positions		Telemetry		Data group cannot check for telemetry currently, will troubleshoot if need be later.					
	Pressure	Current O/S	New O/S	IP Address:						4134
		Ultrasonic	1.75	Signal Strength:						
		P Clock: 6.00	V Clock: 6.00	Telemetry Type:	ADS					
				Telemetry Model:	N/A					
Field Confirmations										
PVM S/N: 3312										
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile
Start	8:12	3.31	3.32	3.29		1.50	1.78		0.00	80%
End	8:22	3.31	3.31	3.35		1.60	1.75		0.00	60%
										20%
										L C R
										1.48

Service

Date: 4/18/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 15:54		Computer: 15:55	
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00		
	Collect Data:	Yes	Set Time:	No	Voltage:	12.10	Current Item		New Item
Settings	Scrub Probe:	No	Adjust Level:	No	Swap:	No	16216 - ADS - FlowShark		
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		56144 - ADS - 5000 Pressure Ser		
Battery	Activate:	No	MLI Auto-P Cal:	On	Voltage:	12.10	73050 - ADS - 5000 Ultrasonic S		
	Modify LIF:	No			Swap:	No	49741 - ADS - 5000 Velocity Sen		
Site Param.	Sensor Positions		Telemetry		Programmed telog.				
	Pressure	Current O/S	New O/S	IP Address:					
		Ultrasonic	1.75	Signal Strength:					

Service

Date: 5/1/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 7:32		Computer: 7:32	
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00		
	Collect Data:	Yes	Set Time:	No	Voltage:	11.30	Current Item		New Item
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	16216 - ADS - FlowShark		
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		56144 - ADS - 5000 Pressure Ser		
Battery	Activate:	No	MLI Auto-P Cal:	On	Voltage:	11.30	73050 - ADS - 5000 Ultrasonic S		
	Modify LIF:	No			Swap:	No	49741 - ADS - 5000 Velocity Sen		
Site Param.	Sensor Positions		Telemetry						
	Pressure	Current O/S	New O/S	IP Address:					
		Ultrasonic	1.75	Signal Strength:					
Field Confirmations									
PVM S/N: 3312									

Maintenance Log

Site ID: FC-03

Site Address: 272 Laney Dr

Manhole ID: 24

Pipe Size: 7.75" X "7.87

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
											80%	60%	20%
Start	6:32	3.25	3.15	3.42		1.50	1.46		0.00			1.55	
End	6:42	3.18	3.12	3.33		1.65	1.63		0.00				

Service

Date: **5/14/18** Crew: **K. Belk; M. Juarez** Entrant: **M. Juarez** Monitor: **13:08** Computer: **13:10**

Service	Adjust Band: No	Settings	Type: ADS	Battery	Monitor		Pre-Swap: 0:00	Post-Swap: 0:00
	Collect Data: Yes		Set Time: No		Voltage: 11.00	Current Item		New Item
	Scrub Probe: Yes		Adjust Level: No		Swap: No	16216 - ADS - FlowShark		
	Swap Desiccant: Yes		P Out of Flow: Yes			56144 - ADS - 5000 Pressure Ser		
			Activate: No		Telemetry		73050 - ADS - 5000 Ultrasonic Sr	
			Modify LIF: No		Voltage: 11.00	49741 - ADS - 5000 Velocity Sen		
			MLI Auto-P Cal: On		Swap: No			

Site Param.	Sensor Positions		Comments
	Pressure	<u>Current O/S</u> <u>New O/S</u>	
	Ultrasonic	1.75	

Field Confirmations

PVM S/N: 3312

	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
											80%	60%	20%
Start	12:10	2.75	2.87	2.79		1.50	1.57		0.00			1.41	
End	12:20	2.75	2.87	2.81		1.42	1.43		0.00				

Service

Date: **5/30/18** Crew: **A. Castelan; C. Daniels** Entrant: **C. Daniels** Monitor: **12:55** Computer: **11:55**

Service	Adjust Band: No	Settings	Type: ADS	Battery	Monitor		Pre-Swap: 0:00	Post-Swap: 0:00
	Collect Data: Yes		Set Time: No		Voltage: 10.60	Current Item		New Item
	Scrub Probe: Yes		Adjust Level: No		Swap: No	16216 - ADS - FlowShark		
	Swap Desiccant: No		P Out of Flow: No			56144 - ADS - 5000 Pressure Ser		
			Activate: No		Telemetry		73050 - ADS - 5000 Ultrasonic Sr	
			Modify LIF: No		Voltage: 10.60	49741 - ADS - 5000 Velocity Sen		
			MLI Auto-P Cal: Off		Swap: No			

Site Param.	Sensor Positions		Comments
	Pressure	<u>Current O/S</u> <u>New O/S</u>	
	Ultrasonic	1.75	Scrub collect cal

Field Confirmations

PVM S/N: 2356

	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
											80%	60%	20%
Start	11:05	3.00	2.91	3.11		1.97	1.20		0.00			1.92	
End	11:10	2.75	2.65	2.63		1.86	1.57		0.00				



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-03

Site Address: 272 Laney Dr

Manhole ID: 24 Pipe Size: 7.75" X "7.87

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Meter Removal

Date: 6/26/18		Crew: K. Belk; M. Juarez; B. Kauppinen		Entrant: M. Juarez		Monitor: 10:04		Computer: 10:04							
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes		Set Time:			Voltage:	10.10			<u>Current Item</u> <u>New Item</u>				
	Scrub Probe:		Adjust Level:		Swap:	No									
	Swap Desiccant:		P Out of Flow:	No			Telemetry								
			Activate:		Voltage:	10.10									
			Modify LIF:		Swap:	No									
			MLI Auto-P Cal:	On											
Site Param.	Sensor Positions														
	Pressure		<u>Current O/S</u>	<u>New O/S</u>											
	Ultrasonic	1.75													
Field Confirmations															
										<i>PVM S/N: 3312</i>					
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R	
Start	9:12	2.50	260.00	2.56		1.00	0.34		0.00		60%			1.25	
End	9:15	2.50	2.61	2.44		1.83	0.38		0.00		20%				

Maintenance Log

Site ID: FC-04

Site Address: 332 West Cook Ave

Manhole ID: 760

Pipe Size: 10.25" X "10.25

Project: 18-3273-00: ETC Engineers & Architects, Forrest City Flow Metering

Meter Installation

Date: 4/19/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 9:51		Computer: 10:02						
Service	Adjust Band:		Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00							
	Collect Data:	Yes	Set Time:		Voltage:	12.30	Current Item		New Item					
Settings	Scrub Probe:		Adjust Level:	No	Swap:	No	14088 - ADS - FlowShark							
	Swap Desiccant:		P Out of Flow:	No	Telemetry		50023 - ADS - 5000 Velocity Sen							
Battery			Activate:		Voltage:	12.30	74535 - ADS - 5000 Ultrasonic S							
			Modify LIF:		Swap:	No	55972 - ADS - 5000 Pressure Ser							
			MLI Auto-P Cal:	On	Equipment									
Site Param.	Sensor Positions		Telemetry											
	Current O/S	New O/S	IP Address: 206.019.221.277/4134											
	Pressure	0.00	Signal Strength:		Comments									
	Ultrasonic	1.50	Telemetry Type: ADS											
	P Clock: 6.30	V Clock: 6.00	Telemetry Model: N/A											
Field Confirmations														
PVM S/N: 3312														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80% 60% 20%	L C R		
Start	8:51	3.12	3.13		3.13	1.00	1.21		0.00					
End	9:01	3.12	3.06		3.15	1.15	1.27		0.00					

Equipment Swap

Date: 5/1/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 8:03		Computer: 8:04						
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 8:24 Post-Swap: 8:33							
	Collect Data:	Yes	Set Time:	No	Voltage:	11.00	Current Item		New Item					
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	14088 - ADS - FlowShark							
	Swap Desiccant:	Yes	P Out of Flow:	No	Telemetry		50023 - ADS - 5000 Velocity Sen							
Battery			Activate:	No	Voltage:	11.00	74535 - ADS - 5000 Ultrasonic S							
			Modify LIF:	No	Swap:	No	55972 - ADS - 5000 Pressure Ser							
			MLI Auto-P Cal:	On	Equipment		51306 - ADS - 5000 Velocity Sen							
Site Param.	Sensor Positions		Telemetry											
	Current O/S	New O/S	IP Address: 206.019.221.277/4134											
	Pressure	0.00	Signal Strength:		Comments									
	Ultrasonic	1.50	Telemetry Type: ADS											
	P Clock: 6.30	V Clock: 6.00	Telemetry Model: N/A											
Field Confirmations														
PVM S/N: 3312														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80% 60% 20%	L C R		
Start	7:37	3.00	3.05	3.14		1.25	1.24		0.00					
End	7:47	3.12	3.21	3.13		1.24	1.23		0.00					
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80% 60% 20%	L C R		
Start	7:04	3.12	3.09	3.25		1.00	0.00		0.00					
End	7:14	3.18	3.05	3.31		1.17	0.00		0.00					



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-04

Site Address: 332 West Cook Ave

Manhole ID: 760

Pipe Size: 10.25" X "10.25

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Meter Removal

Date: 6/26/18 Crew: K. Belk; M. Juarez; B. Kauppinen Entrant: M. Juarez Monitor: 10:31 Computer: 10:32										
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00	Post-Swap: 0:00
	Collect Data:	Yes		Set Time:			Voltage: 9.34			<u>Current Item</u> <u>New Item</u>
	Scrub Probe:			Adjust Level:			Swap: No			
	Swap Desiccant:			P Out of Flow:	No		Telemetry			
				Activate:			Voltage: 9.34			
				Modify LIF:			Swap: No			
				MLI Auto-P Cal:	On					
Site Param.	Sensor Positions									
		<u>Current O/S</u>		<u>New O/S</u>		Comments				
Pressure										
Ultrasonic	1.75									
Field Confirmations										
<i>PVM S/N: 3312</i>										
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile
Start	9:39	2.50	2.11	2.62		1.00	0.69		0.00	80%
End	9:41	2.56	2.33	2.78		0.93	0.80		0.00	60%
										20%
										L C R
										0.94

Maintenance Log

Site ID: FC-05

Site Address: 301 Poplar Ave

Manhole ID: 764

Pipe Size: 8.00" X "7.88

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/17/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 10:14		Computer: 10:20					
Service	Adjust Band:		Type:	ADS	Battery	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00					
	Collect Data:	Yes	Set Time:			Voltage: 12.20	Current Item		New Item				
Settings	Scrub Probe:		Adjust Level:	No	Swap:	No	14039 - ADS - FlowShark		55541 - ADS - 5000 Pressure Ser				
	Swap Desiccant:		P Out of Flow:	No	Telemetry		74514 - ADS - 5000 Ultrasonic S		50982 - ADS - 5000 Velocity Sen				
Site Param.	Sensor Positions		Telemetry		Comments								
	Pressure	<u>Current O/S</u>	<u>New O/S</u>	IP Address: 206.019.211.227/4031									
		Ultrasonic	1.50	Signal Strength:	Have it calling into port 4031 per Micheal Bray.								
		P Clock: 6.00	V Clock: 6.00	Telemetry Type: ADS									
				Telemetry Model: N/A									
Field Confirmations													
								<i>PVM S/N: 3212</i>					
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80% 60% 20%	L C R	
Start	9:22	5.25	5.16	5.00		0.50	0.59		0.00				0.60
End	9:32	5.25	5.00	5.00		0.69	0.62		0.00				

Service

Date: 4/18/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 15:24		Computer: 15:25	
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00	
	Collect Data:	Yes	Set Time:	No		Voltage: 11.80	Current Item		New Item
Settings	Scrub Probe:	No	Adjust Level:	No	Swap:	No	14039 - ADS - FlowShark		55541 - ADS - 5000 Pressure Ser
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		74514 - ADS - 5000 Ultrasonic S		50982 - ADS - 5000 Velocity Sen
Site Param.	Sensor Positions		Telemetry		Comments				
	Pressure	<u>Current O/S</u>	<u>New O/S</u>						
		Ultrasonic	1.50		Adjusted pressure offset:4.25. Put new part # in.				

Service

Date: 5/1/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 9:01		Computer: 9:02	
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00	
	Collect Data:	Yes	Set Time:	No		Voltage: 10.70	Current Item		New Item
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	14039 - ADS - FlowShark		55541 - ADS - 5000 Pressure Ser
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		74514 - ADS - 5000 Ultrasonic S		50982 - ADS - 5000 Velocity Sen
Site Param.	Sensor Positions		Telemetry		Comments				
	Pressure	<u>Current O/S</u>	<u>New O/S</u>						
		Ultrasonic	1.50						
Field Confirmations									
								<i>PVM S/N: 3312</i>	



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-05

Site Address: 301 Poplar Ave

Manhole ID: 764

Pipe Size: 8.00" X "7.88

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%		
											L	C	R
Start	8:01	4.94	4.76	4.90		0.50	0.49		0.00			0.57	
End	8:11	5.00	4.77	5.09		0.60	0.58		0.00				

Service

Date: 5/14/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 14:10		Computer: 14:11	
Service	Adjust Band: No	Type: ADS	Monitor		Pre-Swap: 0:00		Post-Swap: 0:00		
	Collect Data: Yes	Set Time: No	Voltage: 12.20	Equipment		Current Item		New Item	
Settings	Scrub Probe: Yes	Adjust Level: No	Swap: Yes	Battery	14039 - ADS - FlowShark		55541 - ADS - 5000 Pressure Ser		
	Swap Desiccant: No	P Out of Flow: No	Telemetry		74514 - ADS - 5000 Ultrasonic Sr		50982 - ADS - 5000 Velocity Sen		
Site Param.	Sensor Positions		Activate: No		Voltage: 12.00		Comments		
	Pressure	Current O/S	New O/S	Modify LIF: No		Replaced antenna.			
		Ultrasonic	1.50	MLI Auto-P Cal: On					

Field Confirmations

	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	PVM S/N: 3312		
											L	C	R
Start	13:11	4.25	4.26	4.38		0.50	0.43		0.25			0.39	
End	13:21	4.62	4.25	4.45		0.44	0.37		0.25				

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 13:53		Computer: 12:52			
Service	Adjust Band: No	Type: ADS	Monitor		Pre-Swap: 0:00		Post-Swap: 0:00				
	Collect Data: Yes	Set Time: No	Voltage: 12.10	Battery	Equipment		Current Item		New Item		
Settings	Scrub Probe: Yes	Adjust Level: No	Swap: No		14039 - ADS - FlowShark		55541 - ADS - 5000 Pressure Ser		74514 - ADS - 5000 Ultrasonic Sr		
	Swap Desiccant: No	P Out of Flow: No	Telemetry		50982 - ADS - 5000 Velocity Sen						
Site Param.	Sensor Positions		Activate: No		Voltage: 12.10		Comments				
	Pressure	Current O/S	New O/S	Modify LIF: No		Scrub collect cal					
		Ultrasonic	1.50	MLI Auto-P Cal: Off							

Field Confirmations

	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	PVM S/N: 2356		
											L	C	R
Start	12:00	4.50	4.47	4.32		0.56	0.48		0.00			0.59	
End	12:05	4.50	4.44	4.35		0.63	0.45		0.00				

Maintenance Log

Site ID: **FC-06**

Site Address: **370 Haven St**

Manhole ID: **764**

Pipe Size: **8.18" X "8.12**

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/18/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 10:13		Computer: 10:13					
Service	Adjust Band:		Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00						
	Collect Data:	Yes	Set Time:		Voltage:	12.30	Current Item		New Item				
Settings	Scrub Probe:		Adjust Level:		Swap:	No	14038 - ADS - FlowShark						
	Swap Desiccant:		P Out of Flow:	No	Telemetry		56049 - ADS - 5000 Pressure Ser						
Battery			Activate:		Voltage:	12.30	73043 - ADS - 5000 Ultrasonic S						
			Modify LIF:		Swap:	No	50032 - ADS - 5000 Velocity Sen						
Equipment			MLI Auto-P Cal:	On									
Site Param.	Sensor Positions				Telemetry								
		Current O/S	New O/S		IP Address: 206.019.211.227/4134								
	Pressure		0.00		Signal Strength:								
	Ultrasonic		1.25		Telemetry Type: ADS								
	P Clock: 7.00		V Clock: 6.00		Telemetry Model: N/A								
					Comments								
Field Confirmations													
PVM S/N: 3312													
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	9:14	5.75	5.63	5.55		1.75	1.51		0.00	80%			
End	9:24	5.25	5.05	5.16		1.38	1.43		0.00	60%		1.30	
										20%			

Service

Date: 4/30/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 15:40		Computer: 15:41					
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00						
	Collect Data:	Yes	Set Time:	No	Voltage:	11.20	Current Item		New Item				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	14038 - ADS - FlowShark						
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		56049 - ADS - 5000 Pressure Ser						
Battery			Activate:	No	Voltage:	11.20	73043 - ADS - 5000 Ultrasonic S						
			Modify LIF:	No	Swap:	No	50032 - ADS - 5000 Velocity Sen						
Equipment			MLI Auto-P Cal:	On									
Site Param.	Sensor Positions				Comments								
		Current O/S	New O/S										
Pressure													
Ultrasonic		1.25											
Field Confirmations													
PVM S/N: 3312													
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	14:52	4.75	5.11		4.75	1.00	1.07		0.00	80%			
End	15:02	4.88	5.12		4.95	1.05	1.29		0.00	60%		1.09	
										20%			

Maintenance Log

Site ID: FC-06

Site Address: 370 Haven St

Manhole ID: 764 Pipe Size: 8.18" X "8.12

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/15/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 11:13		Computer: 11:14						
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No		Voltage:	10.90	Swap:	No	Current Item		New Item		
Settings	Scrub Probe:	Yes	Adjust Level:	No	Equipment	14038 - ADS - FlowShark		56049 - ADS - 5000 Pressure Ser						
	Swap Desiccant:	No	P Out of Flow:	No		73043 - ADS - 5000 Ultrasonic S		50032 - ADS - 5000 Velocity Sen						
Site Param.	Sensor Positions		Current O/S		New O/S		Comments							
	Pressure													
	Ultrasonic	1.25												
Field Confirmations														
										PVM S/N: 3312				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	10:13	5.12	5.20	5.04		1.25	1.09		0.00		80%		1.48	
End	10:23	5.25	5.40	5.16		1.57	1.32		0.00		60%			
											20%			

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 15:24		Computer: 14:23						
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No		Voltage:	10.40	Swap:	No	Current Item		New Item		
Settings	Scrub Probe:	Yes	Adjust Level:	No	Equipment	14038 - ADS - FlowShark		56049 - ADS - 5000 Pressure Ser						
	Swap Desiccant:	No	P Out of Flow:	No		73043 - ADS - 5000 Ultrasonic S		50032 - ADS - 5000 Velocity Sen						
Site Param.	Sensor Positions		Current O/S		New O/S		Comments	Scrub, cal, collect						
	Pressure							Debris on ultra						
	Ultrasonic	1.25												
Field Confirmations														
										PVM S/N: 2356				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	13:32	5.00	4.85	4.76		1.61	1.58		0.00		80%		1.61	
End	13:37	5.00	4.84	4.69		1.65	1.55		0.00		60%			
											20%			



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-06

Site Address: 370 Haven St

Manhole ID: 764

Pipe Size: 8.18" X "8.12

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Removal

Date: 6/26/18										Crew: K. Belk; M. Juarez; B. Kauppinen					Entrant: M. Juarez		Monitor: 10:26		Computer: 11:28	
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00		Post-Swap: 0:00									
	Collect Data:	Yes		Set Time:			Voltage:	9.02	Current Item		New Item									
	Scrub Probe:		Adjust Level:		Swap:	No	Equipment													
	Swap Desiccant:		P Out of Flow:	No	Telemetry															
			Activate:		Voltage:	9.02														
			Modify LIF:		Swap:	No														
			MLI Auto-P Cal:	On																
Site Param.	Sensor Positions										Comments									
		<u>Current O/S</u>	<u>New O/S</u>																	
	Pressure																			
	Ultrasonic	1.25																		
Field Confirmations										<i>PVM S/N: 3312</i>										
		Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R						
	Start	10:42	4.75	4.21	4.66		1.25	1.10		0.00		80%		1.31						
	End	10:48	5.12	4.21	5.01		1.36	1.26		0.00		60%								
												20%								

Maintenance Log

Site ID: FC-07

Site Address: 2522 E Broadway Ave

Manhole ID: 931

Pipe Size: 7.69" X "7.31

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/19/18 Crew: K. Belk; M. Juarez Entrant: M. Juarez Monitor: 11:12 Computer: 11:13														
Service	Adjust Band:	No	Type:	ADS	Monitor			Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No	Voltage:	12.40	Current Item	New Item						
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	14070 - ADS - FlowShark							
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry			55475 - ADS - 5000 Pressure Ser						
Battery	Activate: No				Voltage:	12.40	73163 - ADS - 5000 Ultrasonic S							
	Modify LIF: No				Swap:	No	41299 - ADS - 5000 Velocity Sen							
Equipment	MLI Auto-P Cal: On													
Site Param.	Sensor Positions				Telemetry									
	<u>Current O/S</u>		<u>New O/S</u>		IP Address: 206.019.221.227/4134									
	Pressure	0.00			Signal Strength:									
	Ultrasonic	1.50			Telemetry Type: ADS									
P Clock: 6.30				V Clock: 6.00			Telemetry Model: N/A				Comments			
Field Confirmations														
										PVM S/N: 3312				
	<u>Time</u>	<u>Manual D (in.)</u>	<u>Pressure D (in.)</u>	<u>Ultra D (in.)</u>	<u>Up Ultra D (in.)</u>	<u>Manual V (fps)</u>	<u>Subm. V (fps)</u>	<u>Surface V (fps)</u>	<u>Silt (in.)</u>	Profile		80%	L	C
Start	10:23	2.50	2.70	2.42		1.00	1.05		0.00		60%		1.04	
End	10:33	2.36	2.14	2.25		0.99	1.02		0.00		20%			

Service

Date: 5/1/18 Crew: K. Belk; M. Juarez Entrant: M. Juarez Monitor: 14:41 Computer: 14:41														
Service	Adjust Band:	No	Type:	ADS	Monitor			Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No	Voltage:	11.30	Current Item	New Item						
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	14070 - ADS - FlowShark							
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry			55475 - ADS - 5000 Pressure Ser						
Battery	Activate: No				Voltage:	11.30	73163 - ADS - 5000 Ultrasonic S							
	Modify LIF: No				Swap:	No	41299 - ADS - 5000 Velocity Sen							
Equipment	MLI Auto-P Cal: On													
Site Param.	Sensor Positions				Telemetry									
	<u>Current O/S</u>		<u>New O/S</u>		IP Address: 206.019.221.227/4134									
	Pressure	0.00			Signal Strength:									
	Ultrasonic	1.50			Telemetry Type: ADS									
P Clock: 6.30				V Clock: 6.00			Telemetry Model: N/A				Comments			
Field Confirmations														
										PVM S/N: 3312				
	<u>Time</u>	<u>Manual D (in.)</u>	<u>Pressure D (in.)</u>	<u>Ultra D (in.)</u>	<u>Up Ultra D (in.)</u>	<u>Manual V (fps)</u>	<u>Subm. V (fps)</u>	<u>Surface V (fps)</u>	<u>Silt (in.)</u>	Profile		80%	L	C
Start	13:42	2.00	1.73		2.01	1.00	1.28		0.00		60%		1.23	
End	13:52	2.06	2.35		2.22	1.17	1.22		0.00		20%			



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-07

Site Address: 2522 E Broadway Ave

Manhole ID: 931

Pipe Size: 7.69" X "7.31

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/15/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 11:47		Computer: 11:48																					
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00	Post-Swap: 0:00																			
	Collect Data:	Yes		Set Time:	No		Voltage:	11.10	Equipment		Current Item	New Item																	
	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No			14070 - ADS - FlowShark																				
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry				55475 - ADS - 5000 Pressure Ser																				
			Activate:	Yes	Voltage:	11.10			73163 - ADS - 5000 Ultrasonic Sr																				
			Modify LIF:	No	Swap:	No			41299 - ADS - 5000 Velocity Sen																				
			MLI Auto-P Cal:	On																									
Site Param.	Sensor Positions									Comments																			
		Current O/S	New O/S								Pressure was reading an inch high, took the one inch offset out. Pressure offset is now at 0.																		
	Pressure																												
	Ultrasonic	1.50																											
Field Confirmations										<i>PVM S/N: 3312</i>																			
										<table border="1" style="margin-left: auto; margin-right: auto;"> <tr> <td></td> <td style="text-align: center;">L</td> <td style="text-align: center;">C</td> <td style="text-align: center;">R</td> </tr> <tr> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">Profile</td> <td>80%</td> <td></td> <td>1.19</td> <td></td> </tr> <tr> <td></td> <td>60%</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>20%</td> <td></td> <td></td> <td></td> </tr> </table>		L	C	R	Profile	80%		1.19			60%					20%			
	L	C	R																										
Profile	80%		1.19																										
	60%																												
	20%																												
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)																				
Start	10:48	2.12	2.77	2.01		1.00	1.26		0.00																				
End	10:58	2.12	1.91	2.00		1.08	1.22		0.00																				

Service

Date: 5/31/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 12:16		Computer: 11:10																					
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00	Post-Swap: 0:00																			
	Collect Data:	Yes		Set Time:	No		Voltage:	10.80	Equipment		Current Item	New Item																	
	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No			14070 - ADS - FlowShark																				
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry				55475 - ADS - 5000 Pressure Ser																				
			Activate:	No	Voltage:	10.80			73163 - ADS - 5000 Ultrasonic Sr																				
			Modify LIF:	No	Swap:	No			41299 - ADS - 5000 Velocity Sen																				
			MLI Auto-P Cal:	Off																									
Site Param.	Sensor Positions									Comments																			
		Current O/S	New O/S								Scrub collect cal Pressure offset 0.90																		
	Pressure																												
	Ultrasonic	1.50																											
Field Confirmations										<i>PVM S/N: 2356</i>																			
										<table border="1" style="margin-left: auto; margin-right: auto;"> <tr> <td></td> <td style="text-align: center;">L</td> <td style="text-align: center;">C</td> <td style="text-align: center;">R</td> </tr> <tr> <td style="writing-mode: vertical-rl; transform: rotate(180deg);">Profile</td> <td>80%</td> <td></td> <td>1.34</td> <td></td> </tr> <tr> <td></td> <td>60%</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>20%</td> <td></td> <td></td> <td></td> </tr> </table>		L	C	R	Profile	80%		1.34			60%					20%			
	L	C	R																										
Profile	80%		1.34																										
	60%																												
	20%																												
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)																				
Start	10:20	3.50	3.62	3.48		1.36	1.28		0.00																				
End	10:25	3.50	3.64	3.57		1.34	1.23		0.00																				



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-07

Site Address: 2522 E Broadway Ave

Manhole ID: 931

Pipe Size: 7.69" X "7.31

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Removal

Date: 6/27/18 Crew: K. Belk; M. Juarez; B. Kauppinen Entrant: M. Juarez Monitor: 11:52 Computer: 11:53														
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00	Post-Swap: 0:00				
	Collect Data:	Yes		Set Time:			Voltage: 10.19	Current Item		New Item				
	Scrub Probe:			Adjust Level:			Swap: No							
	Swap Desiccant:			P Out of Flow:	No		Telemetry							
				Activate:			Voltage: 10.19							
				Modify LIF:			Swap: No							
				MLI Auto-P Cal:	On									
Site Param.	Sensor Positions													
		<u>Current O/S</u>	<u>New O/S</u>									Comments		
	Pressure													
	Ultrasonic	1.50												
Field Confirmations														
											<i>PVM S/N: 3312</i>			
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	11:00	2.50	21.75	2.46		1.50	1.65		0.00		80%		1.77	
End	11:03	2.50	22.03	2.34		1.55	1.41		0.00		60%			
											20%			

Maintenance Log

Site ID: **FC-08**

Site Address: **432 St aFrancis 702 Rd**

Manhole ID: **951**

Pipe Size: **7.81" X "7.81**

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/19/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 7:41		Computer: 7:41					
Service	Adjust Band:		Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00						
	Collect Data:	Yes	Set Time:		Voltage:	12.20	Current Item		New Item				
Settings	Scrub Probe:		Adjust Level:		Swap:	No	20871 - ADS - FlowShark						
	Swap Desiccant:		P Out of Flow:	No	Telemetry		56042 - ADS - 5000 Pressure Ser						
Battery			Activate:		Voltage:	12.20	51757 - ADS - 5000 Ultrasonic S						
			Modify LIF:		Swap:	No	50996 - ADS - 5000 Velocity Sen						
Equipment			MLI Auto-P Cal:	On									
Site Param.	Sensor Positions				Telemetry								
		<u>Current O/S</u>	<u>New O/S</u>	IP Address: 206.019.221.277/4134									
	Pressure		0.00	Signal Strength:									
	Ultrasonic		1.50	Telemetry Type: ADS									
P Clock: 6.30		V Clock: 6.00		Telemetry Model: N/A		Comments							
										Keep eye on velocity sensor			
Field Confirmations													
PVM S/N: 3312													
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	6:42	2.50	2.57	2.51		1.50	1.29		0.00	80%			
End	6:52	2.50	2.42	2.47		1.17	1.47		0.00	60%		1.15	
										20%			

Equipment Swap

Date: 5/1/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 12:48		Computer: 12:50					
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 13:31 Post-Swap: 13:48						
	Collect Data:	Yes	Set Time:	No	Voltage:	11.00	Current Item		New Item				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	20871 - ADS - FlowShark						
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		56042 - ADS - 5000 Pressure Ser						
Battery			Activate:	Yes	Voltage:	11.00	51757 - ADS - 5000 Ultrasonic S						
			Modify LIF:	No	Swap:	No	50996 - ADS - 5000 Velocity Sen						
Equipment			MLI Auto-P Cal:	On	51460 - ADS - 5000 Velocity Sen								
Site Param.	Sensor Positions				Comments								
		<u>Current O/S</u>	<u>New O/S</u>	Replaced Velocity Sensor: Reading a foot low.;									
	Pressure		0.00										
	Ultrasonic	1.50	1.50										
Field Confirmations													
PVM S/N: 3312													
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	11:50	2.50	2.19		2.70	1.00	0.58		0.00	80%			
End	12:00	2.44	2.39		2.54	1.42	0.51		0.00	60%		1.34	
										20%			
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	12:50	2.31	2.32	2.42		1.25	1.36		0.00	80%			
End	13:00	2.31	2.47	2.45		1.15	1.38		0.00	60%		1.08	
										20%			

Maintenance Log

Site ID: FC-08

Site Address: 432 St aFrancis 702 Rd

Manhole ID: 951

Pipe Size: 7.81" X "7.81

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/15/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 12:32		Computer: 12:32			
Service	Adjust Band:	No	Type:	ADS	<u>Monitor</u>		Pre-Swap: 0:00 Post-Swap: 0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	10.60	<u>Current Item</u>		<u>New Item</u>		
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	20871 - ADS - FlowShark				
	Swap Desiccant:	Yes	P Out of Flow:	No	<u>Telemetry</u>		56042 - ADS - 5000 Pressure Ser				
Battery	Activate:	Yes	MLI Auto-P Cal:	On	Voltage:	10.60	51757 - ADS - 5000 Ultrasonic Sr				
	Modify LIF:	No			Swap:	No	51460 - ADS - 5000 Velocity Sen				
Equipment											
Site Param.	<u>Sensor Positions</u>										
	<u>Current O/S</u>		<u>New O/S</u>							Comments	
Pressure									Large amount of debris on pressure, also adjusted pressure offset to .75. Activated meter.		
Ultrasonic	1.50										
Field Confirmations											
PVM S/N: 3312											
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	
											80%
											60%
											20%
Start	11:32	2.00	2.06	2.08		1.00	1.15		0.00		
End	11:42	2.06	2.04	2.18		1.01	1.21		0.00		

Service

Date: 5/31/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 11:01		Computer: 12:01			
Service	Adjust Band:	No	Type:	ADS	<u>Monitor</u>		Pre-Swap: 0:00 Post-Swap: 0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	9.30	<u>Current Item</u>		<u>New Item</u>		
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	20871 - ADS - FlowShark				
	Swap Desiccant:	No	P Out of Flow:	No	<u>Telemetry</u>		56042 - ADS - 5000 Pressure Ser				
Battery	Activate:	No	MLI Auto-P Cal:	Off	Voltage:	9.30	51757 - ADS - 5000 Ultrasonic Sr				
	Modify LIF:	No			Swap:	No	51460 - ADS - 5000 Velocity Sen				
Equipment											
Site Param.	<u>Sensor Positions</u>										
	<u>Current O/S</u>		<u>New O/S</u>							Comments	
Pressure									Scrub collect cal		
Ultrasonic	1.50										
Field Confirmations											
PVM S/N: 2356											
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	
											80%
											60%
											20%
Start	10:10	2.12	2.00	2.32		0.99	0.86		0.00		
End	10:15	2.12	2.02	2.33		1.03	0.85		0.00		

Maintenance Log

Site ID: FC-09

Site Address: 208S West St

Manhole ID: 858

Pipe Size: 7.88" X "7.94

Project: **18-3273-00: ETC Engineers & Architects, Forrest City Flow Metering**

Meter Installation

Date: 4/18/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 14:23		Computer: 14:23						
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	12.30	Current Item		New Item					
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	20885 - ADS - FlowShark		55520 - ADS - 5000 Pressure Ser					
	Swap Desiccant:	Yes	P Out of Flow:	No	Telemetry		72014 - ADS - 5000 Ultrasonic S		51021 - ADS - 5000 Velocity Sen					
Battery	Activate:	Yes	MLI Auto-P Cal:	On	Voltage:	12.30								
	Modify LIF:	No			Swap:	No								
Equipment														
Site Param.	Sensor Positions				Telemetry				Comments					
	Pressure	Current O/S	New O/S	IP Address:	206.019.211.227/4134									
		Ultrasonic	1.00	1.25	Signal Strength:									
		P Clock:	6.30	V Clock:	6.00	Telemetry Type:	ADS							
				Telemetry Model:	N/A									
Field Confirmations														
PVM S/N: 3312														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	13:24	3.75	3.69	3.65		4.50	4.37		0.00		80%		4.39	
End	13:34	3.62	3.10	3.48		4.59	4.17		0.00		60%			
										20%				

Service

Date: 5/1/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 9:30		Computer: 9:31						
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	10.00	Current Item		New Item					
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	20885 - ADS - FlowShark		55520 - ADS - 5000 Pressure Ser					
	Swap Desiccant:	Yes	P Out of Flow:	No	Telemetry		72014 - ADS - 5000 Ultrasonic S		51021 - ADS - 5000 Velocity Sen					
Battery	Activate:	Yes	MLI Auto-P Cal:	On	Voltage:	10.00								
	Modify LIF:	No			Swap:	No								
Equipment														
Site Param.	Sensor Positions				Telemetry				Comments					
	Pressure	Current O/S	New O/S	IP Address:										
		Ultrasonic	1.00	1.25	Signal Strength:									
				Telemetry Type:										
				Telemetry Model:										
Field Confirmations														
PVM S/N: 3312														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	8:32	2.50	2.80		2.64	3.50	3.62		0.00		80%		3.38	
End	8:42	2.81	2.77		2.91	3.25	3.55		0.00		60%			
										20%				

Maintenance Log

Site ID: FC-09

Site Address: 208S West St

Manhole ID: 858 Pipe Size: 7.88" X "7.94

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/14/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 15:18		Computer: 15:19						
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No		Voltage:	12.30	Swap:	No	Current Item		New Item		
Settings	Scrub Probe:	Yes	Adjust Level:	No	Equipment	20885 - ADS - FlowShark		55520 - ADS - 5000 Pressure Ser						
	Swap Desiccant:	Yes	P Out of Flow:	No		72014 - ADS - 5000 Ultrasonic Sr		51021 - ADS - 5000 Velocity Sen						
Site Param.	Sensor Positions		Activate:	Yes	Comments	Adjusted pressure offset to .25. Activated meter. Some debris on sensors.								
	Pressure	1.00	Modify LIF:	No										
	Ultrasonic	1.25	MLI Auto-P Cal:	On										
Field Confirmations														
										PVM S/N: 3312				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	14:18	1.75	1.50	1.62		1.50	1.82		0.00		80%		1.62	
End	14:28	1.75	1.73	1.83		1.63	1.87		0.00		60%			
											20%			

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 13:43		Computer: 14:43						
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No		Voltage:	12.00	Swap:	No	Current Item		New Item		
Settings	Scrub Probe:	Yes	Adjust Level:	No	Equipment	20885 - ADS - FlowShark		55520 - ADS - 5000 Pressure Ser						
	Swap Desiccant:	No	P Out of Flow:	No		72014 - ADS - 5000 Ultrasonic Sr		51021 - ADS - 5000 Velocity Sen						
Site Param.	Sensor Positions		Activate:	No	Comments	Scrub collect cal								
	Pressure	1.00	Modify LIF:	No										
	Ultrasonic	1.25	MLI Auto-P Cal:	Off										
Field Confirmations														
										PVM S/N: 2356				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	13:00	2.50	3.00	2.37		2.95	3.17		0.00		80%	2.89	2.95	2.83
End	13:05	2.50	3.01	2.44		2.99	3.19		0.00		60%			
											20%			

Maintenance Log

Site ID: FC-09

Site Address: 208S West St

Manhole ID: 858

Pipe Size: 7.88" X "7.94

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 6/12/18		Crew: D. Emmerling		Monitor: 12:43		Computer: 12:41		
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor		
	Collect Data:	Yes	Set Time:	No		Voltage:	11.98	Swap:
Settings	Scrub Probe:	No	Adjust Level:	No	Telemetry	Pre-Swap: 0:00		
	Swap Desiccant:	Yes	P Out of Flow:	No		Voltage:	11.98	Post-Swap: 0:00
Equipment					Equipment	Current Item		
						New Item		
				20885 - ADS - FlowShark				
				55520 - ADS - 5000 Pressure Ser				
				72014 - ADS - 5000 Ultrasonic Sr				
				51021 - ADS - 5000 Velocity Sen				
Site Param.	Sensor Positions							Comments
		<u>Current O/S</u>	<u>New O/S</u>					
		Pressure	1.00					
		Ultrasonic	1.25					
								Needs new telog

Meter Removal

Date: 6/27/18		Crew: K. Belk; M. Juarez; B. Kauppinen		Entrant: M. Juarez		Monitor: 9:20		Computer: 10:20	
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor			
	Collect Data:	Yes	Set Time:	No		Voltage:	12.35	Swap:	No
Settings	Scrub Probe:	No	Adjust Level:	No	Telemetry	Pre-Swap: 0:00			
	Swap Desiccant:	No	P Out of Flow:	No		Voltage:	0.50	Post-Swap: 0:00	
Equipment					Equipment	Current Item			
						New Item			
Site Param.	Sensor Positions							Comments	
		<u>Current O/S</u>	<u>New O/S</u>						
		Pressure	1.00						
		Ultrasonic	1.25						
								Gap in data, meter was unresponsive, swapped bottom battery, it was at .50.	

Field Confirmations

										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R
Start	9:26	2.50	2.86	2.46		2.00	2.34		0.00		60%			
End	9:30	2.50	2.85	2.47		2.56	2.52		0.00		20%			
												2.35		

Maintenance Log

Site ID: FC-10

Site Address: 122 W Franklin Ave

Manhole ID: 667

Pipe Size: 9.87" X "9.81

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/14/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 15:40		Computer: 15:42						
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	11.00	Current Item		New Item					
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	16207 - ADS - FlowShark							
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		55600 - ADS - 5000 Pressure Ser							
Battery	Activate:	Yes	MLI Auto-P Cal:	On	Voltage:	11.00	75054 - Ultrasonic Sensor							
	Modify LIF:	No			Swap:	No	50444 - ADS - 5000 Velocity Sen							
Equipment														
Site Param.	Sensor Positions													
	Pressure	<u>Current O/S</u>		<u>New O/S</u>							Comments			
Ultrasonic	1.50													
Field Confirmations														
										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L C R			
											80%		2.32	
Start	14:41	3.88	3.20	3.75		2.25	2.60		0.00		60%			
End	14:51	3.88	3.24	3.73		2.42	2.99		0.00		20%			

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 15:58		Computer: 14:58						
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	10.60	Current Item		New Item					
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	16207 - ADS - FlowShark							
	Swap Desiccant:	Yes	P Out of Flow:	No	Telemetry		55600 - ADS - 5000 Pressure Ser							
Battery	Activate:	No	MLI Auto-P Cal:	On	Voltage:	10.60	75054 - Ultrasonic Sensor							
	Modify LIF:	No			Swap:	No	50444 - ADS - 5000 Velocity Sen							
Equipment														
Site Param.	Sensor Positions													
	Pressure	<u>Current O/S</u>		<u>New O/S</u>							Comments			
Ultrasonic	1.50													
Field Confirmations														
										<i>PVM S/N: 2356</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L C R			
											80%		1.92	
Start	14:05	4.00	4.04	3.82		1.92	2.09		0.00		60%			
End	14:10	4.00	4.44	3.79		1.89	2.13		0.00		20%			

Maintenance Log

Site ID: FC-11

Site Address: 1058 St Francis 200 Rd

Manhole ID: 993

Pipe Size: 27.06" X "26.56

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/16/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 16:10		Computer: 16:10					
Service	Adjust Band:		Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00						
	Collect Data:	Yes	Set Time:		Voltage:	12.00	Current Item		New Item				
Settings	Scrub Probe:		Adjust Level:		Swap:	No	63844 - ADS - Triton+		12418 - ADS - CS4				
	Swap Desiccant:		P Out of Flow:	No	Telemetry		31202 - ADS - CS5-D1		12418 - ADS - CS4				
Battery	Activate:		MLI Auto-P Cal:	On	Voltage:	12.00							
	Modify LIF:				Swap:	No							
Equipment													
Site Param.	Sensor Positions				Telemetry								
		<u>Current O/S</u>	<u>New O/S</u>		IP Address: 107.84.28.79								
	Pressure		0.75		Signal Strength:								
	Ultrasonic		1.75		Telemetry Type: ADS								
	P Clock: 6.00		V Clock: 6.00		Telemetry Model: N/A								
Field Confirmations													
PVM S/N: 3312													
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	15:10	10.94	10.90	11.15	11.01	1.50	1.57		0.00	80%	1.31	1.70	1.22
End	15:20	10.62	10.65	10.75	10.72	1.79	1.56		0.00	60%	0.94	1.81	1.41
										20%		1.35	

Service

Date: 4/30/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 13:29		Computer: 13:30					
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00						
	Collect Data:	Yes	Set Time:	No	Voltage:	11.00	Current Item		New Item				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	63844 - ADS - Triton+		12418 - ADS - CS4				
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		31202 - ADS - CS5-D1		12418 - ADS - CS4				
Battery	Activate:	No	MLI Auto-P Cal:	On	Voltage:	11.00							
	Modify LIF:	No			Swap:	No							
Equipment													
Site Param.	Sensor Positions				Comments								
		<u>Current O/S</u>	<u>New O/S</u>										
	Pressure	0.75											
	Ultrasonic	1.75											
Field Confirmations													
PVM S/N: 3312													
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	12:29	11.18	11.17	11.11	11.18	1.50	1.56		0.50	80%	1.44	1.69	1.32
End	12:39	11.18	11.27	11.14	11.24	1.79	1.56		0.50	60%	0.85	1.40	1.58
										20%		1.06	

Maintenance Log

Site ID: FC-11

Site Address: 1058 St Francis 200 Rd

Manhole ID: 993

Pipe Size: 27.06" X "26.56

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/15/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 7:44		Computer: 7:46							
Service	Adjust Band:	No	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap:	0:00	Post-Swap:	0:00				
	Collect Data:	Yes	Set Time:	No		Voltage:	10.70	<u>Current Item</u>		<u>New Item</u>					
Settings	Scrub Probe:	Yes	Adjust Level:	No	Equipment	Swap:	No	63844 - ADS - Triton+		12418 - ADS - CS4					
	Swap Desiccant:	No	P Out of Flow:	No		<u>Telemetry</u>		31202 - ADS - CS5-D1		12418 - ADS - CS4					
Site Param.	<u>Sensor Positions</u>		Activate:	No	Comments	Silt in channel, none up pipe.									
	Pressure	Current O/S 0.75	New O/S	No											
		Ultrasonic	1.75												
Field Confirmations										<i>PVM S/N: 3312</i>					
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R	
Start	6:44	8.50	8.84	8.76	8.54	1.25	1.29		0.00		60%	0.99			1.04
End	6:54	8.50	8.75	8.74	8.56	1.07	1.29		0.00		20%	0.87			0.87

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 16:57		Computer: 17:57						
Service	Adjust Band:	No	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No		Voltage:	10.50	<u>Current Item</u>		<u>New Item</u>				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Equipment	Swap:	No	63844 - ADS - Triton+		12418 - ADS - CS4				
	Swap Desiccant:	Yes	P Out of Flow:	No		<u>Telemetry</u>		31202 - ADS - CS5-D1		12418 - ADS - CS4				
Site Param.	<u>Sensor Positions</u>		Activate:	No	Comments	Scrub, cal								
	Pressure	Current O/S 0.75	New O/S	No										
	Ultrasonic	1.75												
Field Confirmations										<i>PVM S/N: 2356</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R
Start	17:01	9.00	8.94	9.21		1.19	1.38		1.00		60%	1.08	1.19	1.14
End	17:06	9.00	8.92	9.19		1.23	1.41		1.00		20%	0.99	1.03	0.87
													0.94	

Maintenance Log

Site ID: **FC-12**

Site Address: **100-198 C Lane**

Manhole ID: **1107**

Pipe Size: **9.81" X "10.00**

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/18/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 7:28		Computer: 7:29					
Service	Adjust Band:		Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:		Voltage:	12.20	Current Item		New Item				
Settings	Scrub Probe:		Adjust Level:		Swap:	No	Equipment		20894 - ADS - FlowShark 83442 - ADS - 5000 Pressure Ser 54030 - ADS - 5000 Ultrasonic S 46452 - ADS - 5000 Velocity Sen				
	Swap Desiccant:		P Out of Flow:	No	Telemetry								
Battery	Activate:		MLI Auto-P Cal:	On	Voltage:	12.20							
	Modify LIF:				Swap:	No							
Site Param.	Sensor Positions			Telemetry			Comments						
		Current O/S	New O/S	IP Address: 206.019.211.227/4134									
	Pressure		0.00	Signal Strength:									
	Ultrasonic		1.50	Telemetry Type: ADS									
P Clock:	6.00	V Clock:	7.00	Telemetry Model: N/A									
Field Confirmations													
										<i>PVM S/N: 3312</i>			
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	6:29	3.62	3.84		3.73	1.50	1.53		0.00	80%		1.55	
End	6:39	3.56	3.72		3.68	1.64	1.62		0.00	60%			
										20%			

Service

Date: 4/30/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 14:50		Computer: 14:51					
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No	Voltage:	11.20	Current Item		New Item				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	Equipment		20894 - ADS - FlowShark 83442 - ADS - 5000 Pressure Ser 54030 - ADS - 5000 Ultrasonic S 46452 - ADS - 5000 Velocity Sen				
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry								
Battery	Activate:	No	MLI Auto-P Cal:	On	Voltage:	11.20							
	Modify LIF:	No			Swap:	No							
Site Param.	Sensor Positions			Telemetry			Comments						
		Current O/S	New O/S	IP Address: 206.019.211.227/4134									
	Pressure		1.50	Signal Strength:									
Ultrasonic		1.50	Telemetry Type: ADS										
				Telemetry Model: N/A									
Field Confirmations													
										<i>PVM S/N: 3312</i>			
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R
Start	13:51	3.00	3.18	3.24		1.50	1.48		0.00	80%		1.38	
End	14:01	3.12	3.17	3.24		1.53	1.51		0.00	60%			
										20%			

Maintenance Log

Site ID: FC-12

Site Address: 100-198 C Lane

Manhole ID: 1107 Pipe Size: 9.81" X "10.00

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/14/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 16:10		Computer: 16:12		
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00
	Collect Data:	Yes	Set Time:	No	Voltage:	10.90	Current Item		New Item	
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	20894 - ADS - FlowShark			
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		83442 - ADS - 5000 Pressure Ser			
Battery			Activate:	No	Voltage:	10.90	54030 - ADS - 5000 Ultrasonic S			
			Modify LIF:	No	Swap:	No	46452 - ADS - 5000 Velocity Sen			
		MLI Auto-P Cal:		On						
Equipment										
Site Param.	Sensor Positions									
			<u>Current O/S</u>		<u>New O/S</u>		Comments			
Pressure						Debris on pressure. Swapped antenna, verified with data group telog was pushing data.				
Field Confirmations										
PVM S/N: 3312										
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile
										80%
Start	15:11	3.12	3.26	3.15		1.25	1.20		0.00	60%
End	15:21	3.06	3.04	3.05		1.32	1.32		0.00	20%

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 15:30		Computer: 16:31		
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00
	Collect Data:	Yes	Set Time:	No	Voltage:	10.40	Current Item		New Item	
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	20894 - ADS - FlowShark			
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		83442 - ADS - 5000 Pressure Ser			
Battery			Activate:	No	Voltage:	10.40	54030 - ADS - 5000 Ultrasonic S			
			Modify LIF:	No	Swap:	No	46452 - ADS - 5000 Velocity Sen			
		MLI Auto-P Cal:		Off						
Equipment										
Site Param.	Sensor Positions									
			<u>Current O/S</u>		<u>New O/S</u>		Comments			
Pressure						Scrub collect cal				
Field Confirmations										
PVM S/N: 2356										
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile
										80%
Start	15:45	2.50	3.68	2.95		1.89	1.13		0.00	60%
End	15:50	2.50	3.78	2.90		1.82	1.09		0.00	20%



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-12

Site Address: 100-198 C Lane

Manhole ID: 1107 Pipe Size: 9.81" X "10.00

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Meter Removal

Date: 6/26/18										Crew: K. Belk; M. Juarez; B. Kauppinen					Entrant: M. Juarez			Monitor: 11:54		Computer: 12:55																																															
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00		Post-Swap: 0:00		Equipment	Current Item			New Item																																																		
	Collect Data:	Yes		Set Time:			Voltage:	9.25	Swap:		No																																																								
Scrub Probe:		Adjust Level:			Voltage:		9.25	Swap:		No																																																									
Swap Desiccant:		P Out of Flow:		No	Telemetry		Voltage:		9.25	Swap:		No																																																							
Site Param.	Sensor Positions																																																																		
	<table style="width:100%; border-collapse: collapse;"> <tr> <td></td> <td><u>Current O/S</u></td> <td><u>New O/S</u></td> <td colspan="14"></td> </tr> <tr> <td>Pressure</td> <td></td> <td></td> <td colspan="14"></td> </tr> <tr> <td>Ultrasonic</td> <td>1.50</td> <td></td> <td colspan="14"></td> </tr> </table>																		<u>Current O/S</u>	<u>New O/S</u>															Pressure																	Ultrasonic	1.50														
	<u>Current O/S</u>	<u>New O/S</u>																																																																	
Pressure																																																																			
Ultrasonic	1.50																																																																		
Field Confirmations																																																																			
<i>PVM S/N: 3312</i>																																																																			
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R																																																					
Start	12:04	2.75	3.32	3.08		1.50	1.30		0.00		60%			1.00																																																					
End	12:08	2.81	3.35	2.95		0.92	1.17		0.00		20%																																																								



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-13

Site Address: 1154 St Francis 200 Rd

Manhole ID: 1005

Pipe Size: 30.18" X "31.73

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Meter Removal

Date: 6/26/18 Crew: K. Belk; M. Juarez; B. Kauppinen Entrant: M. Juarez Monitor: 12:56 Computer: 13:57															
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00	Post-Swap: 0:00					
	Collect Data:	Yes		Set Time:			Voltage: 10.10	Current Item		New Item					
	Scrub Probe:		Adjust Level:		Swap: No	Equipment									
	Swap Desiccant:		P Out of Flow:	No	Telemetry										
			Activate:		Voltage: 10.10										
			Modify LIF:		Swap: No										
			MLI Auto-P Cal:	On											
Site Param.	Sensor Positions														
			<u>Current O/S</u>	<u>New O/S</u>							Comments				
	Pressure	2.00													
	Ultrasonic	1.75													
Field Confirmations										<i>PVM S/N: 3312</i>					
		Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
												80%	2.49	2.76	1.33
Start		13:03	5.50	5.99	5.35	5.59	2.50	2.67		0.00		60%			
End		13:09	5.50	9.32	5.21	5.61	2.79	2.66		0.00		20%			



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-13

Site Address: 1154 St Francis 200 Rd

Manhole ID: 1005

Pipe Size: 30.18" X "31.73

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Installation

Date: 4/17/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 12:48		Computer: 12:54						
Service	Adjust Band:		Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00							
	Collect Data:	Yes	Set Time:		Voltage: 11.90		Current Item New Item							
Settings	Scrub Probe:		Adjust Level:		Swap: No		63871 - ADS - Triton+							
	Swap Desiccant:		P Out of Flow:	No	Telemetry		12415 - ADS - CS4							
			Activate:		Voltage: 11.90		31189 - ADS - CS5-D1							
			Modify LIF:		Swap: No		12415 - ADS - CS4							
Battery			MLI Auto-P Cal:	On										
	Site Param.				Telemetry		Comments							
	Sensor Positions		Current O/S		New O/S					IP Address: 107.84.28.27				
	Pressure		2.00		Signal Strength:					Telemetry Type: ADS				
Ultrasonic		1.75		Telemetry Model: N/A										
P Clock:	6.00	V Clock:	6.00											
Field Confirmations														
PVM S/N: 3312														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	12:02	3.25	3.19	3.37	3.16	2.00	1.93		0.00		80%	1.13	1.88	1.01
End	12:12	3.25	3.16	3.37	3.01	1.81	1.88		0.00		60%			
											20%			

Service

Date: 4/30/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 11:34		Computer: 11:38						
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00							
	Collect Data:	Yes	Set Time:	No	Voltage: 11.10		Current Item New Item							
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap: No		63871 - ADS - Triton+							
	Swap Desiccant:	Yes	P Out of Flow:	No	Telemetry		12415 - ADS - CS4							
			Activate:	No	Voltage: 11.10		31189 - ADS - CS5-D1							
			Modify LIF:	No	Swap: No		12415 - ADS - CS4							
Battery			MLI Auto-P Cal:	On										
	Site Param.				Telemetry		Comments							
	Sensor Positions		Current O/S		New O/S									
	Pressure		2.00		Signal Strength:									
Ultrasonic		1.75		Telemetry Model: N/A										
P Clock:														
Field Confirmations														
PVM S/N: 3312														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	10:34	5.50	5.92	5.63	3.64	2.25	2.45		0.00		80%	1.60	2.32	1.92
End	10:44	5.44	5.41	5.42	3.64	2.42	2.44		0.00		60%			
											20%			

Maintenance Log

Site ID: FC-13

Site Address: 1154 St Francis 200 Rd

Manhole ID: 1005

Pipe Size: 30.18" X "31.73

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Service

Date: 5/15/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 9:09		Computer: 9:11						
Service	Adjust Band:	No	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap:	8:24	Post-Swap:	8:26			
	Collect Data:	Yes	Set Time:	No		Voltage:	10.90	<u>Current Item</u>		<u>New Item</u>				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Equipment	Swap:	No	63871 - ADS - Triton+						
	Swap Desiccant:	Yes	P Out of Flow:	No		<u>Telemetry</u>		12415 - ADS - CS4						
		Activate:		Yes	Voltage:		10.90	31189 - ADS - CS5-D1						
		Modify LIF:		No	Swap:		No	12415 - ADS - CS4						
		MLI Auto-P Cal:		On										
Site Param.	<u>Sensor Positions</u>													
		<u>Current O/S</u>	<u>New O/S</u>											
	Pressure	2.00												
	Ultrasonic	1.75												
Field Confirmations										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	8:27	5.81	5.68	5.94	5.06	3.00	2.51		0.00		80%	1.68	2.59	2.00
End	8:37	5.75	5.74	5.89	5.57	2.39	2.64		0.00		60%			
											20%			

Service

Date: 5/31/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 10:05		Computer: 9:05						
Service	Adjust Band:	No	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	Yes		Voltage:	10.70	<u>Current Item</u>		<u>New Item</u>				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Equipment	Swap:	No	63871 - ADS - Triton+						
	Swap Desiccant:	No	P Out of Flow:	No		<u>Telemetry</u>		12415 - ADS - CS4						
		Activate:		No	Voltage:		10.70	31189 - ADS - CS5-D1						
		Modify LIF:		No	Swap:		No	12415 - ADS - CS4						
		MLI Auto-P Cal:		Off										
Site Param.	<u>Sensor Positions</u>													
		<u>Current O/S</u>	<u>New O/S</u>											
	Pressure	2.00												
	Ultrasonic	1.75												
Field Confirmations										<i>PVM S/N: 2356</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	8:25	4.50	9.09	5.09		2.66	2.41		0.00		80%	2.56	2.66	2.41
End	8:30	4.50	9.08	5.02		2.50	2.25		0.00		60%			
											20%			



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-13

Site Address: 1154 St Francis 200 Rd

Manhole ID: 1005 Pipe Size: 30.18" X "31.73

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Meter Removal

Date: 6/26/18 Crew: K. Belk; M. Juarez; B. Kauppinen Entrant: M. Juarez Monitor: 12:56 Computer: 13:57														
Service	Adjust Band:	No	Type:	ADS	<u>Monitor</u>		Pre-Swap: 0:00		Post-Swap: 0:00					
	Collect Data:	Yes	Set Time:		Voltage:	10.10	<u>Current Item</u>		<u>New Item</u>					
Settings	Scrub Probe:		Adjust Level:		Swap:	No	Equipment							
	Swap Desiccant:		P Out of Flow:	No	<u>Telemetry</u>									
			Activate:		Voltage:	10.10								
			Modify LIF:		Swap:	No								
Site Param.	<u>Sensor Positions</u>													
		<u>Current O/S</u>	<u>New O/S</u>	Comments										
	Pressure	2.00												
Ultrasonic	1.75													
<u>Field Confirmations</u>														
PVM S/N: 3312														
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile				
											80%	L	C	R
Start	13:03	5.50	5.99	5.35	5.59	2.50	2.67		0.00		60%	2.49	2.76	1.33
End	13:09	5.50	9.32	5.21	5.61	2.79	2.66		0.00		20%			

Maintenance Log

Site ID: FC-14

Site Address: 2150 Peevey Ave

Manhole ID: 1032

Pipe Size: 15.06" X "15.12

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Service

Date: 5/14/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 16:57		Computer: 16:58						
Service	Adjust Band:	No	Type:	ADS	Battery		<u>Monitor</u>		Pre-Swap: 0:00	Post-Swap: 0:00				
	Collect Data:	Yes	Set Time:	No			Voltage:	10.80	<u>Equipment</u>		<u>Current Item</u>	<u>New Item</u>		
	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No			20830 - ADS - FlowShark					
	Swap Desiccant:	Yes	P Out of Flow:	No	Telemetry				55907 - ADS - 5000 Pressure Ser					
			Activate:	No					Voltage:	10.80	73442 - ADS - 5000 Ultrasonic Sr			
			Modify LIF:	No	Swap:	No			51481 - ADS - 5000 Velocity Sen					
			MLI Auto-P Cal:	On										
Site Param.	Sensor Positions													
			<u>Current O/S</u>	<u>New O/S</u>							Comments			
Pressure										Small amount of debris on velocity sensor.				
	Ultrasonic	1.25												
Field Confirmations														
										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
											80%	1.21	1.27	1.15
Start	16:04	2.50	2.83	2.49		1.50	1.72		0.00		60%			
End	16:14	2.50	2.86	2.31		1.55	1.43		0.00		20%			

Service

Date: 5/30/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 17:28		Computer: 18:28						
Service	Adjust Band:	No	Type:	ADS	Battery		<u>Monitor</u>		Pre-Swap: 0:00	Post-Swap: 0:00				
	Collect Data:	Yes	Set Time:	No			Voltage:	10.50	<u>Equipment</u>		<u>Current Item</u>	<u>New Item</u>		
	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No			20830 - ADS - FlowShark					
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry				55907 - ADS - 5000 Pressure Ser					
			Activate:	No					Voltage:	10.50	73442 - ADS - 5000 Ultrasonic Sr			
			Modify LIF:	No	Swap:	No			51481 - ADS - 5000 Velocity Sen					
			MLI Auto-P Cal:	On										
Site Param.	Sensor Positions													
			<u>Current O/S</u>	<u>New O/S</u>							Comments			
Pressure										Scrub, cal, collect				
	Ultrasonic	1.25												
Field Confirmations														
										<i>PVM S/N: 2356</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
											80%	1.33	1.39	1.25
Start	16:34	2.50	2.56	2.55		1.39	1.52		0.00		60%			
End	16:39	2.50	2.53	2.51		1.43	1.59		0.00		20%			



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-14

Site Address: 2150 Peevey Ave

Manhole ID: 1032

Pipe Size: 15.06" X "15.12

Project: **18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering**

Meter Removal

Date: 6/26/18												Crew: K. Belk; M. Juarez; B. Kauppinen			Entrant: M. Juarez			Monitor: 12:26		Computer: 13:27	
Service	Adjust Band:	No	Settings	Type:	ADS	Battery	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00												
	Collect Data:	Yes		Set Time:			Voltage:	9.23	Current Item		New Item										
Scrub Probe:		Adjust Level:			Swap:		No														
Swap Desiccant:		P Out of Flow:		No	Telemetry																
		Activate:			Voltage:		9.23														
		Modify LIF:		Swap:	No																
		MLI Auto-P Cal:	On																		
Site Param.	Sensor Positions											Comments									
			Current O/S	New O/S																	
	Pressure																				
	Ultrasonic	1.25																			
Field Confirmations												<i>PVM S/N: 3312</i>									
		Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R						
Start		12:35	2.50	3.10	2.70		1.50	1.44		0.00					1.28						
End		12:38	2.50	3.02	2.48		1.36	1.56		0.00											
													60%								
												20%									



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-16

Site Address: 305 Turner Ave

Manhole ID: 626

Pipe Size: 9.94" X "9.94

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Meter Installation

Date: 4/18/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 11:17		Computer: 11:17						
Service	Adjust Band:		Type:	ADS	Battery	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:			Voltage:	12.30	Current Item		New Item				
Settings	Scrub Probe:		Adjust Level:	No	Swap:	No	Equipment		16001 - ADS - FlowShark 40160 - ADS - 5000 Pressure Ser 74003 - ADS - 5000 Ultrasonic S 51419 - ADS - 5000 Velocity Sen					
	Swap Desiccant:		P Out of Flow:	No	Telemetry									
Site Param.	Sensor Positions		Telemetry		Comments		Had to make band adjustments accounts for time.							
	Pressure	<u>Current O/S</u>	<u>New O/S</u>	IP Address:							206.019.211.227/4134			
Field Confirmations														
										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	11:01	2.62	2.88	2.67		1.50	1.61		0.00		80%	1.21	1.41	0.98
End	12:11	2.75	2.85	2.87		1.22	1.59		0.00		60%			
											20%			

Service

Date: 5/1/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 10:30		Computer: 10:31						
Service	Adjust Band:	No	Type:	ADS	Battery	Monitor		Pre-Swap:	0:00	Post-Swap:	0:00			
	Collect Data:	Yes	Set Time:	No		Voltage:	11.20	Current Item		New Item				
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	Equipment		16001 - ADS - FlowShark 40160 - ADS - 5000 Pressure Ser 74003 - ADS - 5000 Ultrasonic S 51419 - ADS - 5000 Velocity Sen					
	Swap Desiccant:	Yes	P Out of Flow:	No	Telemetry									
Site Param.	Sensor Positions		Telemetry		Comments									
	Pressure	<u>Current O/S</u>	<u>New O/S</u>	IP Address:										
Field Confirmations														
										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	L	C	R	
Start	9:31	2.62	2.87		2.79	1.50	1.56		0.00		80%		1.33	
End	9:41	2.68	2.87		2.84	1.57	1.56		0.00		60%			
											20%			

Maintenance Log

Site ID: FC-16

Site Address: 305 Turner Ave

Manhole ID: 626

Pipe Size: 9.94" X "9.94

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Service

Date: 5/15/18		Crew: K. Belk; M. Juarez		Entrant: M. Juarez		Monitor: 10:46		Computer: 10:47			
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	10.80	Current Item		New Item		
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	16001 - ADS - FlowShark				
	Swap Desiccant:	Yes	P Out of Flow:	No	Telemetry		40160 - ADS - 5000 Pressure Ser				
Battery					Voltage:	10.80	74003 - ADS - 5000 Ultrasonic Sr				
					Swap:	No	51419 - ADS - 5000 Velocity Sen				
Equipment											
Site Param.	Sensor Positions										
	<u>Current O/S</u>			<u>New O/S</u>						Comments	
Pressure											
	Ultrasonic	1.50									
Field Confirmations											
PVM S/N: 3312											
										L C R	
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	
	80%										
	60%										
	20%										
	Start	9:48	2.75	2.85	2.84		1.50	1.55		0.00	
	End	9:58	2.68	2.96	2.77		1.47	1.61		0.00	

Service

Date: 5/31/18		Crew: A. Castelan; C. Daniels		Entrant: C. Daniels		Monitor: 7:24		Computer: 8:24			
Service	Adjust Band:	No	Type:	ADS	Monitor		Pre-Swap: 0:00 Post-Swap: 0:00				
	Collect Data:	Yes	Set Time:	No	Voltage:	10.10	Current Item		New Item		
Settings	Scrub Probe:	Yes	Adjust Level:	No	Swap:	No	16001 - ADS - FlowShark				
	Swap Desiccant:	No	P Out of Flow:	No	Telemetry		40160 - ADS - 5000 Pressure Ser				
Battery					Voltage:	10.10	74003 - ADS - 5000 Ultrasonic Sr				
					Swap:	No	51419 - ADS - 5000 Velocity Sen				
Equipment											
Site Param.	Sensor Positions										
	<u>Current O/S</u>			<u>New O/S</u>						Comments	
Pressure											
	Ultrasonic	1.50									
Field Confirmations											
PVM S/N: 2356											
										L C R	
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	
	80%										
	60%										
	20%										
	Start	7:27	2.25	2.23	2.35		1.27	1.29		0.00	
	End	7:32	2.25	2.20	2.33		1.36	1.33		0.00	



The Choice for Collection System Solutions

Maintenance Log

Site ID: FC-16

Site Address: 305 Turner Ave

Manhole ID: 626

Pipe Size: 9.94" X "9.94

Project: 18-3273-00: ETC Engineers & Architects, Forrest City FLOW Metering

Service

Date: 6/19/18		Crew: B. Emmerling; D. Emmerling		Monitor: 12:47		Computer: 12:45	
Service	Adjust Band:	No	Type:	ADS	Battery	<u>Monitor</u>	
	Collect Data:	Yes	Set Time:	No		Voltage:	12.08
Settings	Scrub Probe:	No	Adjust Level:	No	Equipment	<u>Current Item</u>	
	Swap Desiccant:	No	P Out of Flow:	No		<u>New Item</u>	
Site Param.	<u>Sensor Positions</u>				Comments	Pre-Swap: 0:00 Post-Swap: 0:00	
	Pressure	<u>Current O/S</u>	<u>New O/S</u>			16001 - ADS - FlowShark	
	Ultrasonic	1.50			40160 - ADS - 5000 Pressure Ser		
					74003 - ADS - 5000 Ultrasonic S		
					51419 - ADS - 5000 Velocity Sen		

Meter Removal

Date: 6/27/18		Crew: K. Belk; M. Juarez; B. Kauppinen		Entrant: M. Juarez		Monitor: 8:22		Computer: 9:23	
Service	Adjust Band:	No	Type:	ADS	Battery	<u>Monitor</u>		Pre-Swap: 0:00 Post-Swap: 0:00	
	Collect Data:	Yes	Set Time:	No		Voltage:	10.55	<u>Current Item</u>	
Settings	Scrub Probe:	No	Adjust Level:	No	Equipment	<u>Telemetry</u>			
	Swap Desiccant:	No	P Out of Flow:	No		Voltage:	10.55		
Site Param.	<u>Sensor Positions</u>				Comments	Pre-Swap: 0:00 Post-Swap: 0:00			
	Pressure	<u>Current O/S</u>	<u>New O/S</u>			16001 - ADS - FlowShark			
	Ultrasonic	1.50			40160 - ADS - 5000 Pressure Ser				
					74003 - ADS - 5000 Ultrasonic S				
					51419 - ADS - 5000 Velocity Sen				


<u>Field Confirmations</u>										<i>PVM S/N: 3312</i>				
	Time	Manual D (in.)	Pressure D (in.)	Ultra D (in.)	Up Ultra D (in.)	Manual V (fps)	Subm. V (fps)	Surface V (fps)	Silt (in.)	Profile	80%	L	C	R
Start	8:29	3.00	2.68	2.92		1.50	1.64		0.00		60%		1.11	
End	8:32	3.00	2.73	2.96		1.29	1.58		0.00		20%			

APPENDIX B
HYDROGRAPHS

FC-01 (04/21/18 to 06/26/18) Pipe dia: 14.63 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-1.02 Rfinal (in)




Printdate: 09/21/18 12:28:38

FC-02 (04/21/18 to 06/26/18) Pipe dia: 12.31 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-1.02 Rfinal (in)




Printdate: 09/21/18 12:28:40

FC-03 (04/21/18 to 06/26/18) Pipe dia: 7.81 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-1.02 Rfinal (in)




Printdate: 09/21/18 12:28:44

FC-04 (04/21/18 to 06/26/18) Pipe dia: 10.25 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-4.02 Rfinal (in)




Printdate: 09/21/18 12:28:47

FC-05 (04/21/18 to 06/26/18) Pipe dia: 7.94 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-4.02 Rfinal (in)




Printdate: 09/21/18 12:28:50

FC-06 (04/21/18 to 06/26/18) Pipe dia: 8.15 in

DVQ w Rain 1-Hour

- 08 Dfinal (in)
- 09 Vfinal (f/s)
- 12 Qfinal (MGD)
- FCRG-4.02 Rfinal (in)




Printdate: 09/21/18 12:28:54

FC-07 (04/21/18 to 06/26/18) Pipe dia: 7.50 in

DVQ w Rain 1-Hour

- 08 Dfinal (in)
- 09 Vfinal (f/s)
- 12 Qfinal (MGD)
- FCRG-3.02 Rfinal (in)




Printdate: 09/21/18 12:28:57

FC-08 (04/21/18 to 06/26/18) Pipe dia: 7.81 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-3.02 Rfinal (in)




Printdate: 09/21/18 12:29:00

FC-09 (04/21/18 to 06/26/18) Pipe dia: 7.91 in

DVQ w Rain 1-Hour

- 08 Dfinal (in)
- 09 Vfinal (f/s)
- 12 Qfinal (MGD)
- FCRG-4.02 Rfinal (in)




Printdate: 09/21/18 12:29:03

FC-10 (04/21/18 to 06/26/18) Pipe dia: 9.84 in

DVQ w Rain 1-Hour

08 D_{final} (in) 09 V_{final} (f/s) 12 Q_{final} (MGD) FCRG-4.02 R_{final} (in)




Printdate: 09/21/18 12:29:06

FC-11 (04/21/18 to 06/26/18) Pipe dia: 26.81 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-4.02 Rfinal (in)




Printdate: 09/21/18 12:29:09

FC-12 (04/21/18 to 06/26/18) Pipe dia: 9.91 in

DVQ w Rain 1-Hour


08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-3.02 Rfinal (in)



FC-13 (04/21/18 to 06/26/18) Pipe dia: 31.73 x 30.18 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-2.02 Rfinal (in)




Printdate: 09/21/18 12:29:15

FC-14 (04/21/18 to 06/26/18) Pipe dia: 15.09 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-4.02 Rfinal (in)




Printdate: 09/21/18 12:29:18

FC-15 (04/21/18 to 06/26/18) Pipe dia: 29.78 in

DVQ w Rain 1-Hour

- 08 Dfinal (in)
- 09 Vfinal (f/s)
- 12 Qfinal (MGD)
- FCRG-2.02 Rfinal (in)




Printdate: 09/21/18 12:29:21

FC-16 (04/21/18 to 06/26/18) Pipe dia: 9.94 in

DVQ w Rain 1-Hour

08 Dfinal (in) 09 Vfinal (f/s) 12 Qfinal (MGD) FCRG-4.02 Rfinal (in)




Printdate: 09/21/18 12:29:24

APPENDIX C
SCATTERGRAPH

FC-01 (04/21/18 to 06/26/18) Pipe dia: 14.63 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:12:59

FC-02 (04/21/18 to 06/26/18) Pipe dia: 12.31 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:03

FC-03 (04/21/18 to 06/26/18) Pipe dia: 7.81 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:08

FC-04 (04/21/18 to 06/26/18) Pipe dia: 10.25 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:12

FC-05 (04/21/18 to 06/26/18) Pipe dia: 7.94 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:17

FC-06 (04/21/18 to 06/26/18) Pipe dia: 8.15 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:22

FC-07 (04/21/18 to 06/26/18) Pipe dia: 7.50 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:27

FC-08 (04/21/18 to 06/26/18) Pipe dia: 7.81 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:32

FC-09 (04/21/18 to 06/26/18) Pipe dia: 7.91 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:38

FC-10 (04/21/18 to 06/26/18) Pipe dia: 9.84 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:46

FC-11 (04/21/18 to 06/26/18) Pipe dia: 26.81 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:51

FC-12 (04/21/18 to 06/26/18) Pipe dia: 9.91 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:13:56

FC-13 (04/21/18 to 06/26/18) Pipe dia: 31.73 x 30.18 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:14:00

FC-14 (04/21/18 to 06/26/18) Pipe dia: 15.09 in

Scattergraph

08 Dfinal (in) Pipe Curve




Printdate: 08/27/18 08:14:03

FC-15 (04/21/18 to 06/26/18) Pipe dia: 29.78 in

Scattergraph

08 Dfinal (in)




Printdate: 08/27/18 08:14:06

FC-16 (04/21/18 to 06/26/18) Pipe dia: 9.94 in

Scattergraph

08 Dfinal (in) Pipe Curve



Printdate: 08/27/18 08:14:10


APPENDIX D

DRY VS WET FLOW HYDROGRAPHS

Wet Weather Hydrograph



FC-01



rnjgroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00

Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00


Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-02

Legend:



rjngroup
Engineering Infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-03



rjngroup
Engineering Infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-04



rjngroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-05



rjngroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-06



rjngroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-07



rjngroup
Engineering Infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-08



rnjgroup
Engineering Infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-09



rnjgroup
Engineering Infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-10



rnjgroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-11



rjngroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-12



rjngroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph

FC-13

Legend:



rjngroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-14



rjngroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00


Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph



FC-15



rnjgroup
Engineering infrastructure for tomorrow


Forrest City, AR
Flow Monitoring
18-3273-00

Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00

Wet Weather Hydrograph

FC-16



rjngroup
Engineering infrastructure for tomorrow

Forrest City, AR
Flow Monitoring
18-3273-00

Dry Weather Date: 6/5/18 0:00 to 6/11/18 23:00

Wet Weather Date: 5/20/18 0:00 to 5/26/18 23:00