

ARKANSAS DEPARTMENT OF
POLLUTION CONTROL AND ECOLOGY

LOCATION - SUBJECT: Arkansas

MINUTE ORDER NO. 78-29

Cement Company - Foreman
PAGE 1 OF 1 PAGES

Arkansas Cement Company of Foreman, Arkansas (CSN 410001) requests a variance from qualification (2) of Permit No. 75-A (Modification) as amended 09/15/76. This condition requires the installation of three replacement electrostatic precipitators and full compliance with the Air Code by July 1, 1978.

Arkansas Cement has awarded a contract to Wheelabrator-Frye for the purchase and installation of the precipitators and installation of the units has begun.

The construction schedule submitted to Arkansas Cement by Wheelabrator-Frye, shows the following completion dates:

Kiln No. 3	October 15, 1978
Kiln No. 2	December 24, 1978
Kiln No. 1	June 24, 1979

Arkansas Cement requests the above dates be accepted for full compliance with the Air Code.

The Commission recognizes that Arkansas Cement has made a good faith effort in maintaining the National Ambient Air Quality Standards through a program of intensive maintenance on existing precipitators. The Commission also recognizes that Arkansas Cement has invested \$3.4 million of a total purchase price of \$5.3 million on the replacement precipitators. With the provision that the maintenance program continue until project completion, the Commission hereby approves the above revised dates.

COMMISSIONERS

J. E. R. R.
800
M. J. H.
M. J. H.
M. J. H.
M. J. H.

Ralph A. Dumas
CHAIRMAN

SUBMITTED BY John Mitchell

DATE PASSED 5/26/78