ETC Engineers & Architects, Inc.

ENGINEERS = ARCHITECTS = PLANNERS

= 1510 SOUTH BROADWAY, LITTLE ROCK, AR 72202 = PHONE 501-375-1786 = FAX 501-375-1277 =

September 6, 2018

Mr. Layne Pemberton Enforcement Analyst Enforcement Branch ADEQ Office of Water Quality 5301 Northshore Drive North Little Rock, AR 72118

Ref: City of Forrest City; Permit No.: AR0020087 Progress Report

Dear Mr. Pemberton,

In fulfilment of the requirements of the Forrest City CAO I am herewith attaching a progress report detailing the accomplishments towards the development of a detail plan for remediation of the SSOs in the Forrest City Sewer collection system. The progress report is presented in a Milestone Schedule showing planned scheduled activities and actual accomplishments. As will be seen, the City is ahead of the schedule for completion of the I/I Report. It is anticipated that this phase of SSES will be completed ahead of the original schedule of the end of November 2018.

Please feel free to contact me if you have any question or need additional clarification.

Sincerely. ahman Project Manager

Attachment CC: Mayor Larry Bryant Calvin Murdock

BUILDING A BETTER WORLD



e-mail: etc@etcengineersinc.com



MILESTONE SCHEDULE SANITARY SEWER OVERFLOW CORRECTIVE ACTION PLAN FORREST CITY WATER UTILITY

TASK	DAYS	START	M	AR	APR	M	AY	JUN		IUL	AUG	i SE	P	ост	N	DV	DEC	JAN	Т	FEB	MAR	APR	MAY	JUN	JUL		AUG	SEP	ОСТ
PHASE 1-INFLOW &											П					I													
MAPPING (Planned)		m	<			>			$\uparrow \uparrow$				\neg			-		**											
Mapping (Actual)				T	<				.			·>	الىياس (This'	Tasl	(is	90%	Com	سلس ple	ete)						*****			
FLOW MONITORING	i (Plan	ned)		u șu s	<							>	Ť	TTT	Π		TTT		Π	mi						<u>.</u>			
Flow Monitoring (A	ctual)				<							(Thi	s T	ask i	s Co	mp	olete									<u></u>			
DATA PROCESSING	(Planr	ned)			TTT				T	TT				;			TT												
Data Processing (Actual)					$^{++}$					11	<			-> (1	"his	Tas	skis		Col	mple	ete)					m			
I/I REPORT (Planne	d)				\dagger					+	m			ТÌТ	 <	>	TTT			ΠП	ТÍТ							m tt	
I/I Report (Actual)			h		\dagger						<>	j T	his.		(is)	20%	ئىشىئە 6 Co i	mplet	e							ţ.			
·····					\dagger					\uparrow	I	T	T	TTT	T	T	TTT	Ī	T							Ì	h		
PHASE 2 - SEWER SYSTEM EVALUATION S			י <u>סטד</u>	Ϋ́Τ	ŤŤ				T T	ŤŤ	T	~	~	- the test of			$\uparrow\uparrow\uparrow$		~~~	m				mt	m	î۳	m	mtt	
					$\uparrow\uparrow\uparrow$					ŤŤ	T			TT					~~~							m			
MANHOLE INSPECTION	1									T				Ш			<				>								
SMOKE TESTING					Ш					Π							Ш		<				>						
HOUSE INSPECTION										Π																			
RAINFALL SIMULATION																													
DYED WATER TESTING																													
TV LINES																							<	>					
FINAL SSES REPORT																		<						>					
PHASE 3 - CORRECTIVE AC	TION DE	SIGN					_																						
DESIGN																					<			>					
BID																									<	->			
PHASE 4 - REMEDIATION/	CONSTR	UCTION	۷																										
CONSTRUCTION																										<			;
																										<u>}</u>			

 $\langle \rangle$

72202 AR BROADWAY, LITTLE ROCK, S. 510

LITTLE ROCK AR 722 06 SEP '18 PM 31 02 1P 0001730938 MAILED FROM ZIP CODE 72202

Mr. Layne Pemberton Enforcement Analyst Enforcement Branch ADEQ Office of Water Quality 5301 North shore Druce NLR. AR 72118

72118-531799

ակինեսկելիկելինիներենիրներներունիներիներիներին