

Gray, Jill

From: kbreckenridge@saltengineers.com
Sent: Thursday, September 8, 2022 7:51 AM
To: Gray, Jill; Leslie Allen-Daniel (adpce.ad); Richard Healey (adpce.ad)
Cc: 'Roger Gardner'; 'water superintendent'
Subject: Mt. View CAO Quarterly Update (CAO LIS No. 18-091)

Jill,

Please accept this email as the Quarterly Progress Report for CAO LIS No. 18-091 - City of Mountain View (AR0020117). The project has been awarded and we are currently in the submittal review phase. Equipment lead times are extremely long so no work onsite has begun to date. Notification will be made to ADEQ prior to onsite work beginning in accordance with the Construction Permit requirements. The Contractor will submit a schedule once the clarifier equipment delivery date is established. The equipment manufacturer won't give us an estimated delivery date until approved submittals are received, but we have yet to receive the clarifier equipment submittal for review.

Please reach me at this email address or the number below with any questions.

C. Kyle Breckenridge, P.E., BCEE
kbreckenridge@saltengineers.com
cell: 501-766-9832

