

**Hickey, Joshua**

---

**Subject:** FW: Mt. View WWTP AR0020117(C), CAO LIS 18-091-001 Quarterly Progress Report

---

**From:** [kbreckenridge@saltengineers.com](mailto:kbreckenridge@saltengineers.com) [<mailto:kbreckenridge@saltengineers.com>]

**Sent:** Monday, June 13, 2022 7:20 AM

**To:** Pierce, Sarah

**Cc:** Allen-Daniel, Leslie; Healey, Richard; 'Roger Gardner'; [watersuperintendent@cityofmtnview.com](mailto:watersuperintendent@cityofmtnview.com)

**Subject:** Mt. View WWTP AR0020117(C), CAO LIS 18-091-001 Quarterly Progress Report

Sarah,

Please accept this email as the quarterly progress report for the Mountain View WWTP (AR0020117) CAO LIS 18-009-001.

The WWTP Improvements project (AR0020117C) was awarded to McClanahan Industries, Rogersville, MO in April 2022. A Pre-Construction Conference was conducted on May 12, 2022. The submittal process has begun but no work on-site has begun to date. It is now expected that the Contractor will be onsite in July to begin construction. The project remains on track to meet the final compliance date of December 31, 2023. Significant construction delays due to equipment lead-times could impact the final compliance date but the current schedule remains on track.

Should you have any questions about this project please reach me at the email address or number below.

Sincerely,

C. Kyle Breckenridge, P.E., BCEE  
[kbreckenridge@saltengineers.com](mailto:kbreckenridge@saltengineers.com)  
cell: 501-766-9832

