

January 5, 2021

Danielle Harbin
Enforcement Analyst
Office of Water Quality
Arkansas Department of Environmental Quality
5301 Northshore Drive
North Little Rock, AR 72118-5317

Re: City of Mountain View WWTP CAO Schedule revision

Dear Ms. Harbin,

The City Council of Mountain View approved the proposed scope of work for the WWTP Improvements in the December 8, 2020 Council meeting. The proposed scope of work includes a redundant secondary clarifier. This was suggested in the Corrective Action Plan but not included in the final corrective actions. The original schedule reflected only rehab work (new EDI and launder covers) for the existing clarifier. The addition of the redundant secondary clarifier will increase the required contract time for construction and also extend the expected lead times. In addition, the COVID-19 epidemic delayed the procurement of funding to Fall of 2020 and may continue to impact lead times for the foreseeable future.

In light of these events, we are proposing the following adjustment to the WWTP Corrective Action Plan schedule originally submitted in February 2019.

Action	Completion Date
90% Construction Documents	March 31, 2021
Final Construction Documents	April 30, 2021
Regulatory Review/Permitting	April 30, 2022
Bidding	June 30, 2022
Begin Construction	September 30, 2022
Substantial Completion/Start-Up	December 31, 2023

Should you have any questions regarding the requested schedule adjustment, please contact me at the email address or number below.

Sincerely,



C. Kyle Breckenridge, P.E.
CWB Engineers, Inc.
501-362-3744
kbreckenridge@cwbenigneers.com