

Corrective Action – Revised Milestone Schedule
Sanitary Sewer Collection System
City of Yellville

Revised Milestone Schedule

The project scope has been expanded to include more rehabilitation work to the collection system as well as improvements to the wastewater treatment plant. To reflect these changes, the following revised Project Schedule is proposed.

Task	Target Completion Date
Visual Inspection of Manholes in Select Locations	March 2019
Smoke Testing	June 2019
Closed Circuit Televising	August 2019
Develop Mitigation Plan	October 2019
Prepare/Submit Environmental Report	January 2020
Prepare/Submit AEDC (CDBG) Funding Application	March 2020
Submit Larger Scope of Project to WWAC	May 2021
Prepare/Submit Federal Funding Application	July 2021
Prepare/Submit Draft Plans and Specifications	August 2022
Prepare/Submit Final Plans and Specifications	October 2022
Advertise for Bids	December 2022
Open Bids	February 2023
Award Contract	April 2023
Start of Construction	May 2023
End of Construction	May 2024