

Progress Report Form

Permit No: AR0043613 AFIN: 14-00059

Reporting Period End Date: January 31, 2025

Facility: City of Magnolia Waste Water Treatment Plant

Approved Final Compliance Date: December 31, 2025

Corrective Actions Completed This Quarter: The Utility staff completed three (3) point repairs that were identified by the camera work in the SSES. Staff has scheduled a contractor to pipe burst three (3) additional locations. Numerous broken manhole lids and missing cleanout caps have been addressed.

Anticipated Corrective Actions to Complete Next Quarter: Pipe bursting referenced above

Is the Facility on Schedule with the Approved Milestone Schedule: Yes

If no, please explain: _____

Certification Statement: I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. (Revised March 2016)

AL Franks

Submitted By:

alfranks@alfranksengineering.com

Email Address:

2/20/2025

Date Submitted:

AL Franks Engineering

Engineering Firm:

870/216-1906

Phone Number: