



July 3, 2018

Arkansas Department of Environmental Quality
NPDES Branch, Water Division
5301 Northshore Drive
North Little Rock, AR 72118-5317

Attn: Ms. Carrie McWilliams, P.E.
NPDES Branch, Water Division

RE: North Sedimentation Basin Construction
Waste Management of Arkansas
Eco Vista Class I Landfill
Eco-Vista, LLC
NPDES Permit ARG160045C
AFIN: 72-00144 Solid Waste Permit No: 0290-S1-R3

Dear Ms. McWilliams:

On behalf of our client, Eco Vista, LLC – Eco Vista Class I Landfill, Shepherd Engineering Design Co., Inc. (SEDCo) is submitting this construction certification for the North Sedimentation Basin as per Part 1.3.3 of ARG160045. Eco Vista, LLC recently completed the construction of Cell 12 North at the Eco Vista Class 1 Landfill, located in Tontitown, Arkansas. As part of the 5-acre Cell 12 North Cell construction, a 7.3-acre stormwater sedimentation basin was constructed in accordance with the requirements of the ARG160000 and Recommended Standards for Wastewater Facilities, commonly referred to as “10 State Standards”.

The design and plans for the North Sedimentation Basin were completed by Terracon Consultants, Inc. They were included in a major permit modification application that was submitted to the Solid Waste Management Division (SWMD) of the ADEQ. The SWMD approved the major permit modification on October 1, 2014. During this major permit application; Terracon also submitted a Notice of Intent (NOI) and the Arkansas Form 1 with the design, plans and specifications to the Water Division of the ADEQ on November 15, 2013. The Water Division approved the North Sedimentation Basin and issued a permit (ARG160045C) on April 25, 2014 (**Attachment J**).

The construction of the sedimentation basin was completed in phases as the current landfill cells at Eco Vista Landfill have been built. The subgrade, berms and inlet culvert were constructed in 2016 as part of Cell 10/11 North Cell construction and completed by the earthwork contractor. The construction of the remaining earthwork components were completed in 2018, as part of Cell 12 North Cell construction, which included the installation of the clay liner (seal), principle spillway, discharge pipe, emergency spillway, inlet/outlet treatments (riprap aprons), pond gauges and vegetation and was completed by CEG Construction, Inc. Construction Quality Assurance (CQA) observation, testing, and documentation was provided by Shepherd Engineering Design Co. Inc. (SEDCo). Earthwork activities for the North Sedimentation Basin began on March 26, 2018 and were finished on June 17, 2018. The placement of clay liner in the North Sedimentation Basin began on May 11, 2018 and was completed on June 10, 2018. Cell 12 North Cell construction drawings that show the North Sedimentation Basin are presented in **Attachment A**.

Design

- The basin shape was slightly modified to accommodate a new scale house location (**Attachment B**). The basin was reduced to approximately 7.3 acres in size. This reduced the capacity of the basin from approximately $2,704,024 \text{ ft}^3 = 20,226,105$ gallons to a capacity of $2,034,990 \text{ ft}^3 = 15,221,725$ gallons. This new volume was determined from the as built survey (shown in **Attachment C**) and are calculated from the basin floor elevation (approximately elevation = 1282 feet) to invert elevation of emergency spillway (elevation = 1290 feet). Therefore, the constructed basin can hold the run-off from both a 25-year, 24-hour (8,992,875 gallons) and a 100-year, 24-hour (10,991,292 gallons) storm event based on the calculation submitted by Terracon in the Stormwater Management Plan, Section 2.2 in November 2013.

Construction Summary

- Top of berm width: 24 feet wide to accommodate vehicles;
- Inner and outer berm slopes: Not steeper than 3:1 and not flatter than 4:1 (**Attachment C**);
- Approximately 2 feet of freeboard: At elevation = 1288 feet (top of principle spillway), approximate volume is $1,460,160 \text{ ft}^3 = 10,921,966$ gallons. The invert of the emergency spillway is at elevation 1290 feet;
- Design Depth: 6 feet;
- Erosion Control: The berms (interior and exterior) were seed and mulched to promote vegetative growth. Inlet and outlet riprap aprons as shown on construction drawings. The emergency spillway lined with geotextile and riprap;
- Seal: Clay liner was installed at 12" thick with a minimum permeability of less than 1×10^{-7} cm/sec; and
- Pond level gauge: 4 markers installed.

Construction Quality Assurance

The Construction Quality Assurance (CQA) activities performed by SEDCo were to confirm that the North Sedimentation Basin was constructed in accordance to the project drawings, specification and CQA Plan. SEDCo followed the CQA Plan that was approved by the SWMD [*“Construction Quality Assurance Plan”, Eco Vista Class I Landfill, Lateral Expansion Area, prepared by Terracon Consultants, Inc., December 2012 (Revised October 2013)*]. We realize the requirements based on a CQA Plan for landfill liner systems is probably more than what is needed, but we felt that it was appropriate to implement an approved CQA Plan for the site.

Construction activities observed by SEDCo’s CQA personnel for the project included the following:

1. In 2016, the North Sedimentation Basin was cut and filled to achieve the required subgrade elevations. In fill locations, the subgrade material was placed and compacted to achieve the required elevations. The subgrade consisted of material from an on-site borrow source and it was placed in approximately 9-inch thick loose lift. In 2018, the subgrade was proofrolled with an oscillating end dump truck to detect potentially soft or loose zones. There were no soft zones detected.
2. The Clay Liner (i.e., seal) was placed and compacted in the sedimentation basin area to achieve the required elevations. The Clay Liner consisted of clay material which was obtained from two (2) off-site borrow source and provided by WMAR. Based on the total quantity of Clay Liner to be placed, 11,777 CY, samples were collected to meet the frequency requirements of the CQA Plan. There were two (2) bucket samples collected (1 per site) and tested as preconstruction samples (**Attachment D**).

During construction, three (3) construction samples were collected and tested, based on the sample frequency of one per 5,000 CY (**Attachment E**). The clay material was hauled and placed into a stockpile; which began prior to the start of construction and finished a couple of weeks into construction. The Clay Liner was placed in approximately 9-inch loose lifts (6-inch compacted lift thickness) and compacted to a minimum relative compaction of 95 percent of the maximum dry unit weight, as determined by the Standard Proctor Compaction Test i.e., ASTM D698.

As part of CQA activities, geotechnical testing was performed on the Clay Liner components as described in the CQA Plan. Depending on the specific test, testing was performed in-place or at the off-site geotechnical laboratory. The following geotechnical tests were performed:

- In-place nuclear moisture/density tests were performed on compacted lifts of the Clay Liner material. The tests were performed in general accordance with ASTM D2922 and ASTM D3017.

The CQA Plan requires one test sample per 10,000 square foot per lift. The approximate total area of the North Sedimentation Basin was 7.3 acres (317,998 SF), which is thirty-two (32) per lift based on the required one per 10,000 SF. A total of seventy-eight (78) field moisture/density tests or thirty-nine (39) per lift were performed for the Clay Liner in the North Sedimentation Basin. This total number of test exceeds the minimum required acceptable sample frequency of one per 10,000 SF required by the CQA Plan. The results of the in-place nuclear moisture/density tests and the testing locations per lift are presented in **Attachment F**.

- Soil classification, Atterberg limits, standard proctor, grain size analysis and percent passing the No. 200 sieve tests, were conducted on the soils used for the Secondary Clay Liner material. The tests were conducted in accordance with ASTM D2487, ASTM D4318, ASTM D698, ASTM D422, and ASTM D1140.
- Hydraulic conductivity and moisture content tests were performed on Shelby tube samples of material used for the Clay Liner. The hydraulic conductivity tests were performed in general accordance with ASTM D5084, and the moisture content tests were performed in accordance with ASTM D2216, and ASTM D698.


The CQA Plan requires one Shelby tube sample per 40,000 square foot per lift. The approximate total area of the North Sedimentation Basin was 7.3 acres (317,998 SF)). Based on that area, the required number of Shelby tubes per lift would be eight (8). A total of twenty (20) Shelby tube samples (ten (10) per lift) for permeability tests were obtained from the newly constructed Clay Liner. The Shelby tube samples were sent to the TRI laboratory in Austin, Texas and were tested for permeability per ASTM D5084. The results of the Shelby tube samples are presented in **Attachment G**.

SEDCo supplied a nuclear gauge (i.e., CPN Corporation Model MC-1DRP, Serial No. M880904573), which was used to perform the moisture/density tests. A grid layout of the site was used to visually locate the in-place tests and sample locations. Since visual positioning of test locations was used, the locations and elevations of the tests and samples given in the appendices are only approximate.


The project photographs taken by the CQA technician and the CQA Technician daily reports are included in **Attachment H** and **Attachment I**.

If you should have any comments, please do not hesitate to contact me at (870) 391-1543 or Jeff Shepherd at (405) 823-7772.

Sincerely,
Shepherd Engineering Design Co., Inc.



Bryan W. Bailey, P.E.
Project Engineer




Jeff A Shepherd, P.E.
Senior Engineer

Cc: Mr. David Conrad – Waste Management of Arkansas (1 Copy of Report)
Mr. Tim Murray – Eco Vista Class I Landfill (1 Copy of Report)
Ms. Jodi Reynolds – Environmental Protection Manager – Arkansas (1 Copy of Report)

Attachments: Attachment A – Construction Drawings
Attachment B – Construction Drawings: Relocated Scalehouse
Attachment C – Surveyor's As-Built Drawings
Attachment D – Clay Liner: Preconstruction Testing
Attachment E – Clay Liner: Construction Testing
Attachment F – Moisture/Density Test Results & Approximate Location of
Field Tests of Clay Liner (Lifts 1 and 2)
Attachment G – In-Situ Permeability Testing
Attachment H – Construction Photographs
Attachment I – CQA Technician Daily Reports
Attachment J – ARG160045C (Complete Construction Application)






ATTACHMENT A
Construction Drawings



- LEGEND:**
- PROPOSED CONTOUR
 - x-x- AERIAL SURVEYED FENCE
 - - - AERIAL SURVEYED ROAD (PAVED)
 - - - AERIAL SURVEYED ROAD (UNPAVED)
 - EXISTING CONTOUR
 - - - LANDFILL PROPERTY BOUNDARY
 - - - EXISTING CLASS I PERMIT
 - - - CLOSED CLASS I FOOTPRINT
 - - - NEW EXPANSION CLASS I FOOTPRINT
 - LFM EXISTING LEACHATE FORCE MAIN
 - LFG EXISTING LGF HEADER
 - W EXISTING WATERLINE
 - FO EXISTING FIBER OPTIC
 - SS EXISTING SANITARY SEWER
 - UGE EXISTING UNDERGROUND UTILITY
 - EXISTING UTILITY POLE
 - ☀ EXISTING LIGHT POLE
 - - - EXISTING CULVERT
 - EXISTING PIEZOMETER/WELL
 - ⊙ EXISTING GAS PROBE LOCATION
 - EXISTING MONITORING WELL
 - EXISTING SITE STRUCTURES



- NOTES:**
- EXISTING AERIAL TOPOGRAPHIC MAP INFORMATION PROVIDED BY SOUTHERN RESOURCES MAPPING CORP., AND COMPILED FROM AERIAL PHOTOGRAPHY DATED 20 DECEMBER 2016 AND COMPILED JANUARY 2017.
 - PROPERTY BOUNDARY SUPPLIED BY OWNER.
 - NORTH SEDIMENTATION BASIN TO BE LINED WITH 1-FOOT OF CLAY COMPACTED TO 95% STANDARD PROCTOR AT +OMC WITH K ≤ 1X10-7 CM/SEC.
 - NORTH SEDIMENTATION BASIN - AREA TO BE LINED WITH COMPACTED CLAY LINER = 8.83 AC.
 - THERE ARE EXISTING UNDERGROUND UTILITIES IN THIS LOCATION AND THE SITE SURVEYOR WILL NEED TO MARK THEM BEFORE ANY EXCAVATION CAN BE PERFORMED. ADDITIONALLY, THE OUTLET DRAINAGE CHANNEL AND 12" DISCHARGE PIPE MAY NEED TO BE ADJUSTED BASED ON FIELD CONDITIONS AND DEPTH OF EXISTING UNDERGROUND ELECTRIC, WATER LINE AND FORCEMAIN IN THIS AREA.
 - ASBUILT OF WATER LINE COMPLETED DURING GAS PLANT CONSTRUCTION.



CLIENT APPROVED:	date
CLIENT APPROVED:	date
AS NOTED:	date

REVISIONS	
NO.	DESCRIPTION

510 East Memorial Road
Suite C-1
Oklahoma City, OK 73114

DRN	BWB	DES	BWB	CHK	JAS	APP	JAS
-----	-----	-----	-----	-----	-----	-----	-----

Phone: (405) 996-5300
Fax: (405) 488-0229












ECO-VISTA, LLC
ECO VISTA CLASS 1 LANDFILL
WASHINGTON COUNTY, ARKANSAS
PERMIT NO.: 0290-S1-R3

CELL 12 NORTH CONSTRUCTION


NORTH SEDIMENTATION BASIN



DATE: JUNE 2017
PROJECT NO.: 17029
FILE NAME: 17029C14.DWG
DRAWING NO.: 14 OF 15



- NOTES:
1. COARSE AGGREGATE FOR PROTECTION OF SEDIMENT BASIN PRINCIPLE SPILLWAY RISER SHALL BE STONE WITH $D_{85} > 1.2''$.
 2. THE PRINCIPLE SPILLWAY RISER SHALL BE 36-INCH DIAMETER ALUMINUM COATED CORRUGATED METAL PIPE (ACCPM) OR GALVANIZED STEEL PIPE.
 3. THE RISER PIPE SHALL BE PERFORATED WITH 1-INCH DIAMETER DEWATERING ORIFICES, PLACED IN 8 HOLES PER ROW HORIZONTALLY. VERTICAL SPACING BETWEEN ROWS SHALL BE 6-INCHES. DEWATERING ORIFICES NOT SHOWN TO SCALE FOR CLARITY.
 4. DIMENSIONS AND ELEVATIONS ARE NOMINAL UNLESS OTHERWISE INDICATED AND MAY BE ADJUSTED BASED ON FIELD CONDITIONS.
 5. EMBEDMENT OF PRINCIPAL SPILLWAY RISER IN REINFORCED CONCRETE BASE SHALL BE AT LEAST 0.75-FT.
 6. RIPRAP FOR THE BASIN INLET AND OUTLET APRONS SHALL HAVE A $D_{50} = 6''$ AND $D_{max} = 9''$ AND MAY BE REPLACED WITH AN EQUIVALENT MATERIAL. RIPRAP APRON SHALL BE A MINIMUM OF 18-INCHES IN THICKNESS AND BE UNDERLAIN BY AN 8 OZ/YD² GEOTEXTILE SEPARATOR.
 7. SEDIMENT CLEANOUT ELEVATION SHALL BE MARKED ON SILT GAUGE. WHEN SEDIMENT ACCUMULATION REACHES THE MARKER OR IF THE MARKER IS OBTURED BY WATER FOR 90 DAYS, THE SEDIMENT BASIN SHALL BE CLEANED.
 8. RIPRAP APRON SHALL HAVE $D_{50} = 12''$ AND $D_{max} = 18''$ AND MAY BE REPLACED WITH AN EQUIVALENT MATERIAL. INLET RIPRAP SHALL BE A MINIMUM OF 24-INCHES IN THICKNESS AND BE UNDERLAIN BY A 12 OZ/YD² GEOTEXTILE SEPARATOR.
 9. CULVERT (12-IN) SHALL BE A HEAVY DUTY AASHTO CORRUGATED HDPE PIPE WITH SMOOTH INTERIOR.



510 East Memorial Road
Suite C-1
Oklahoma City, OK 73114

DRN B/W DES B/W CHK JAS APP JAS
 Phone: (405) 996-5300
 Fax: (405) 488-0229

REVISIONS


NO.	DATE	DESCRIPTION

CLIENT APPROVED: _____ date _____
 CLIENT APPROVED AS NOTED: _____ date _____


ECO-VISTA, LLC
 ECO VISTA CLASS 1 LANDFILL
 WASHINGTON COUNTY, ARKANSAS
 PERMIT NO.: 0290-S1-R3
 CELL 12 NORTH CONSTRUCTION
 NORTH SEDIMENTATION
 BASIN DETAILS

DATE: JUNE 2017
 PROJECT NO.: 17029
 FILE NAME: 17029C07-C12_C15
 DRAWING NO.: 15 OF 15



ATTACHMENT B
Construction Drawings – Relocated Scale house



- LEGEND:**
- PROPOSED CONTOUR
 - x-x- AERIAL SURVEYED FENCE
 - - - AERIAL SURVEYED ROAD (PAVED)
 - - - AERIAL SURVEYED ROAD (UNPAVED)
 - EXISTING CONTOUR
 - - - LANDFILL PROPERTY BOUNDARY
 - - - EXISTING CLASS I PERMIT
 - - - CLOSED CLASS I FOOTPRINT
 - - - NEW EXPANSION CLASS I FOOTPRINT
 - LFM EXISTING LEACHATE FORCE MAIN
 - LFG EXISTING LGF HEADER
 - W EXISTING WATERLINE
 - FO EXISTING FIBER OPTIC
 - SS EXISTING SANITARY SEWER
 - UGE EXISTING UNDERGROUND UTILITY
 - EXISTING UTILITY POLE
 - ☼ EXISTING LIGHT POLE
 - EXISTING CULVERT
 - EXISTING PIEZOMETER/WELL
 - ⊙ EXISTING GAS PROBE LOCATION
 - ⊕ EXISTING MONITORING WELL
 - EXISTING SITE STRUCTURES




- NOTES:**
- EXISTING AERIAL TOPOGRAPHIC MAP INFORMATION PROVIDED BY SOUTHERN RESOURCES MAPPING CORP., AND COMPILED FROM AERIAL PHOTOGRAPHY DATED 20 DECEMBER 2016 AND COMPILED JANUARY 2017.
 - PROPERTY BOUNDARY SUPPLIED BY OWNER.
 - NORTH SEDIMENTATION BASIN TO BE LINED WITH 1-FOOT OF CLAY COMPACTED TO 95% STANDARD PROCTOR AT +OMC WITH $K \leq 1 \times 10^{-7}$ CM/SEC.
 - NORTH SEDIMENTATION BASIN CONTOURS ARE TOP OF CLAY LINER.
 - NEEDED FILL WAS CALCULATED BY VOLUME = $[(AREA1+AREA2)/2] \times DEPTH$. 2 FOOT INTERVALS
 - FILL VOLUME WAS CALCULATED FROM ELEVATION = 1281-FT TO ELEVATION=1292-FT



<input type="checkbox"/> CLIENT APPROVED: _____ date _____ <input type="checkbox"/> CLIENT APPROVED AS NOTED: _____ date _____																																		
REVISIONS <table border="1"> <thead> <tr> <th>NO.</th> <th>DATE</th> <th>DESCRIPTION</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> </tbody> </table>		NO.	DATE	DESCRIPTION																														
NO.	DATE	DESCRIPTION																																
510 East Memorial Road Suite C-1 Oklahoma City, OK 73114 DRN BWB DES BWB CHK JAS APP JAS Phone: (405) 996-5300 Fax: (405) 488-0229																																		
 <p>DESIGN COMPANY INCORPORATED</p>																																		
ECO-VISTA, LLC ECO VISTA, CLASS 1 LANDFILL WASHINGTON COUNTY, ARKANSAS PERMIT NO.: 0290-S1-R3 SCALE HOUSE SITE LAYOUT																																		
DATE: MARCH 2018 PROJECT NO.: --- DWG FILE NAME: HOUSE_3-2-18.DWG DRAWING NO.:																																		
1 OF 2																																		

NORTH
SEDIMENTATION
BASIN



LEGEND:

- PROPOSED CONTOUR
- AERIAL SURVEYED FENCE
- AERIAL SURVEYED ROAD (PAVED)
- AERIAL SURVEYED ROAD (UNPAVED)
- EXISTING CONTOUR
- LANDFILL PROPERTY BOUNDARY
- EXISTING CLASS I PERMIT
- CLOSED CLASS I FOOTPRINT
- NEW EXPANSION CLASS I FOOTPRINT
- EXISTING LEACHATE FORCE MAIN
- EXISTING LGF HEADER
- EXISTING WATERLINE
- EXISTING FIBER OPTIC
- EXISTING SANITARY SEWER
- EXISTING UNDERGROUND UTILITY
- EXISTING UTILITY POLE
- EXISTING LIGHT POLE
- EXISTING CULVERT
- EXISTING PIEZOMETER/WELL
- EXISTING GAS PROBE LOCATION
- EXISTING MONITORING WELL
- EXISTING SITE STRUCTURES

CLIENT APPROVED: _____ date _____

CLIENT APPROVED AS NOTED: _____ date _____

REVISIONS	
NO.	DESCRIPTION

510 East Memorial Road
Suite C-1
Oklahoma City, OK 73114

DRN	BWB	BWB	BWB	BWB	BWB
DES	BWB	BWB	BWB	BWB	BWB
CHK	JAS	JAS	JAS	JAS	JAS
APP	JAS	JAS	JAS	JAS	JAS



Phone: (405) 996-5300
Fax: (405) 486-0229




ECO-VISTA, LLC
ECO VISTA, CLASS 1 LANDFILL
WASHINGTON COUNTY, ARKANSAS
PERMIT NO.: 0290-S1-R3

WASTE MANAGEMENT
SCALE HOUSE

SCALE HOUSE





ATTACHMENT C
Surveyor's As-Built Drawings



SURVEYOR'S NOTES

- All point data are as-built surveyed points.
- Pond contours shown at top of as-built clay liner.
- All locations and elevations are based on NAD83 State Plane Projection System, Arkansas North Zone, and are relative to below Eco Vista Landfill control monuments:

NO.	NORTHING	EASTING	ELEVATION
2	666639.51	646397.86	1299.17
15	662821.94	645307.22	1219.38
16	664192.69	644248.73	1286.78




CERTIFICATION

I hereby certify this drawing and the information shown hereon was taken from field surveys made by me or under my supervision and was completed on:


Top of Subgrade - 03/22/2018
 Top of Clay Liner - 06/16/2018

Johnny M. L. Mason
 Johnny M. L. Mason, Professional Land Surveyor #1579
 Date: 06/16/2018



LEGEND:


- AERIAL SURVEYED ROAD (PAVED)
- AERIAL SURVEYED ROAD (UNPAVED)
- EXISTING CONTOUR
- LANDFILL PROPERTY BOUNDARY
- EXISTING CONSTRUCTED CLASS I FOOTPATH
- EXISTING LEACHATE FORCE MAIN
- EXISTING LGF HEADER
- EXISTING WATERLINE
- EXISTING FIBER OPTIC
- EXISTING GAS PROBE
- EXISTING MONITORING WELL
- MEASURED CLAY LINER THICKNESS



SCALE IN FEET

REVISIONS

NO.	DATE	DESCRIPTION



PO BOX 571 • GENTRY, AR 72734 • (479)238-3109

ECO-VISTA, LLC

ECO VISTA CLASS 1 LANDFILL
 2210 WASTE MANAGEMENT DRIVE, SPRINGDALE, AR 72762
 NORTH SEDIMENTATION BASIN CONSTRUCTION

SOIL LINER THICKNESS
 VARIATION MAP



DRN: JMLM APP: JMLM

DATE: JUNE 2018

PROJECT NO.: 18009

DRAWING
 1 OF 1


ATTACHMENT D
Clay Liner – Preconstruction Testing




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: Clay-Baker-1 (S-C)

TRI Log #: 35739.1B
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Remolded
Diameter (in)	2.80
Height (in)	1.50
Initial Mass (g)	302.7
Sample Area (in ²)	6.16
Water Content (%)	21.5
Total Unit Weight (pcf)	124.8
Dry Unit Weight (pcf)	102.7
Specific Gravity (Assumed)	2.65
Degree of Saturation	93.4
Void Ratio	0.61
Porosity	0.38
1 Pore Volume (cc)	57.4
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.98



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
10.2	1.1E-08
14.4	1.1E-08
19.5	9.0E-09
25.0	8.4E-09
Average, Last 2 Readings	8.7E-09



Jeffrey A. Kuhn, Ph.D., P.E., 4/4/2018
 Analysis & Quality Review/Date



Particle Size, Atterberg Limit, and USCS Analyses for Soils

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: Clay-Baker-1 (S-C)

TRI Log #: 35739.1



Atterberg Limits	
(ASTM D4318, Method A : Multipoint, Air Dried)	
Liquid Limit	34
Plastic Limit	19
Plastic Index	15
(NL = No Liquid Limit, NP = No Plastic Limit)	

Mechanical Sieve		
(ASTM D422)		
Sieve Designation		Percent Passing
-	mm	
3 in.	76.2	100.0
2 in.	50.8	100.0
1.5 in.	38.1	100.0
1 in.	25.4	100.0
3/4 in.	19.0	100.0
1/2 in.	12.7	100.0
3/8 in.	9.51	100.0
No. 4	4.76	99.3
No. 10	2.00	97.4
No. 20	0.841	96.1
No. 40	0.420	95.3
No. 60	0.250	94.8
No. 100	0.149	94.0
No. 200	0.074	93.2

Hydrometer Analysis	
(ASTM D422)	
Particle Size	Percent Passing
mm	
--	--
--	--
--	--
--	--
--	--
--	--
--	--

Log-Linear Interpolation	
Particle Size	Percent Passing
mm	
0.005	--
0.002	--

D _x (mm), Log-Linear Interpolation			
10	30	50	60
--	--	--	--

Cu	Cc
--	--

USCS Classification (ASTM D2487)
Lean clay (CL)

Moisture Content (%) (ASTM D2216)
22.6

Jeffrey A. Kuhn, Ph.D., P.E., 3/12/2018
 Analysis & Quality Review/Date




Laboratory Compaction Characteristics of Soil Using Standard Effort (ASTM D698)

Client: Waste Management, Inc.
 Project: Eco Vista Lansfill Cell 12 North
 Sample ID: Clay-Baker-1 (S-C)

TRI Log #: 35739.1

Compaction Effort	-	Standard
Method	-	A
Rammer Type	-	Automatic
Maximum Dry Density	pcf	104.8
Optimum Water Content	%	17.5

Oversize Particle / "Rock" Correction (ASTM D4718)		
Oversized Particles	%	--
Maximum Dry Density	pcf	--
Optimum Water Content	%	--



Jeffrey A. Kuhn, Ph.D, P.E., 3/7/2018


Quality Review / Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: Clay-Baker-1 (S-C)

TRI Log #: 35739.1
 Test Method: ASTM D5084
 Method C



Initial Values	
Sample Condition	Remolded
Diameter (in)	2.80
Height (in)	1.50
Initial Mass (g)	284.0
Sample Area (in ²)	6.16
Water Content (%)	17.5
Total Unit Weight (pcf)	117.0
Dry Unit Weight (pcf)	99.6
Specific Gravity (Assumed)	2.65
Degree of Saturation	70.2
Void Ratio	0.66
Porosity	0.40
1 Pore Volume (cc)	60.2
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.89



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
27.0	9.8E-06
32.0	1.4E-05
37.0	1.1E-05
42.0	1.1E-05
Average, Last 4 Readings	1.1E-05

Note - Secondary features were observed in the specimen following remolding as presented in the specimen image. Tabular values of water content are presented within the report body and below to achieve saturation values of 80, 85, and 90% given specific gravity values of 2.65 and 2.73. Assuming a specific gravity of 2.65, the saturation of the specimen was 70.2% following compaction. Please alert TRI if additional hydraulic conductivity testing is requested.

Jeffrey A. Kuhn, Ph.D., P.E., 3/26/2018

Analysis & Quality Review/Date

Dry Density	Saturation	w (%)	
		G _s = 2.65	G _s = 2.73
pcf	%		
99.6	80	19.9	20.8
99.6	85	21.2	22.1
99.6	90	22.4	23.4

GTS, Inc.

Geotechnical & Testing Services

1915 North Shiloh Drive
Fayetteville, Arkansas 72704

Office: (479) 521-7645
Fax: (479) 521-6232

Office Locations

Fayetteville, Arkansas
Fort Smith, Arkansas
Tulsa, Oklahoma

PROJECT Eco Vista Landfill


JOB NO. 18-11148 **DATE** 5/21/2018

LOCATION	Beechwood Parking Lot	SIEVE SIZE	PERCENT PASSING
SAMPLE NO.	4986	3.00"	100.0%
DEPTH (FT)	2"-6" below surface grades	1.50"	100.0%
		1.00"	100.0%
		3/4"	100.0%
PLASTIC LIMIT	23	3/8"	100.0%
		No. 4	99.2%
LIQUID LIMIT	52	No. 10	97.0%
		No. 40	93.9%
PLASTICITY INDEX	29	No. 200	89.8%
VISUAL CLASSIFICATION	Dark Brown Fat Clay		


ASTM DESCRIPTION	AASHTO CLASSIFICATION	AASHTO GI
Fat Clay, CH	A-7-6	29

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE OPENINGS IN INCHES & STANDARD SIEVE NUMBERS



PLASTICITY CHART




GTS, Inc.

Geotechnical & Testing Services

LABORATORY COMPACTION CHARACTERISTICS OF SOIL

CLIENT: Choice Development DATE: 5/21/18 SAMPLE LOCATION: Beechwood Parking Lot LL= 52
PROJECT NUMBER: 18-11148 LAB NO. 4986 SAMPLE DESCRIPTION: Fat Clay, CH PL= 23
PROJECT NAME: Eco Vista Landfill TEST METHOD: ASTM D698 AASHTO CLASS.: A-7-6 PI= 29
VISUAL CLASSIFICATION: Dark Brown Fat Clay

Maximum Dry Density (lbs./cubic foot)	102.0
Optimum Moisture (percent)	19.8



1915 North Shiloh Drive, Suite 1
 Fayetteville, Arkansas 72704
 Office: (479) 521-7645
 Fax: (479) 521-6232




Hydraulic Conductivity Test Procedures Performed
 In Accordance With ASTM D 5084 Method C
 Using De-aired Water

HYDRAULIC CONDUCTIVITY TEST RESULTS

PROJECT: Eco Vista Landfill	PROJECT NUMBER: 18-11148
SAMPLE NUMBER: 5059	SAMPLE LOCATION: Beechwood Parking Lot West Center of Site
DEPTH: 2" - 6" below Surface Grades	SAMPLE TYPE: Remolded Sample from Bulk Material
VISUAL CLASSIFICATION: Dark Brown Fat Clay	ASTM DESCRIPTION: Fat Clay, CH

Hydraulic Conductivity, k_{20} : 1.55E-08 cm/s

<u>Test Parameters</u>	<u>Initial Sample Data</u>	<u>Final Sample Data</u>
Cell Pressure (psi): 34.5	Diameter (in): 2.85	Diameter (in): 2.86
Inflow Pressure (psi): 19.5	Length (in): 5.63	Length (in): 5.60
Back Pressure (psi): 19	Moisture Content: 20.1%	Moisture Content: 25.1%
Effective Confining Pressure (psi): 15	Wet Unit Weight (pcf): 119.3	Wet Unit Weight (pcf): 124.6
Reservoir Area (cm²): 0.89	Dry Unit Weight (pcf): 99.4	Dry Unit Weight (pcf): 99.6
Test Start Time: 5/29/18 1:40 PM	Percent Compaction: 97.5%	Percent Compaction: 97.6%
	Hydraulic Gradient: 4.03	Hydraulic Gradient: 3.92





ATTACHMENT E
Clay Liner – Construction Testing

Particle Size, Atterberg Limit, and USCS Analyses for Soils

Client: Waste Management Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: Clay-CS-1

TRI Log #: 37747.1



Atterberg Limits	
(ASTM D4318, Method A : Multipoint, Air Dried)	
Liquid Limit	32
Plastic Limit	20
Plastic Index	12
(NL = No Liquid Limit, NP = No Plastic Limit)	

Mechanical Sieve		
(ASTM D422)		
Sieve Designation		Percent Passing
-	mm	
3 in.	76.2	100.0
2 in.	50.8	100.0
1.5 in.	38.1	100.0
1 in.	25.4	92.6
3/4 in.	19.0	83.3
1/2 in.	12.7	81.6
3/8 in.	9.51	79.1
No. 4	4.76	74.2
No. 10	2.00	69.1
No. 20	0.841	66.3
No. 40	0.420	65.0
No. 60	0.250	64.2
No. 100	0.149	63.3
No. 200	0.074	62.3

Hydrometer Analysis	
(ASTM D422)	
Particle Size	Percent Passing
mm	
--	--
--	--
--	--
--	--
--	--
--	--
--	--
--	--

D_x (mm), Log-Linear Interpolation			
10	30	50	60
--	--	--	--

Cu	Cc
--	--

USCS Classification (ASTM D2487)	
Gravelly lean clay with sand (CL)	
Moisture Content (%) (ASTM D2216)	
18.9	

Log-Linear Interpolation	
Particle Size	Percent Passing
mm	
0.005	--
0.002	--

Jeffrey A. Kuhn, Ph.D., P.E., 5/25/2018
 Analysis & Quality Review/Date




Laboratory Compaction Characteristics of Soil Using Standard Effort (ASTM D698)

Client: Waste Management Inc
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: Clay-CS-1

TRI Log #: 37747.1

Compaction Effort	-	Standard
Method	-	A
Rammer Type	-	Automatic
Maximum Dry Density	pcf	106.4
Optimum Water Content	%	17.5

Oversize Particle / "Rock" Correction (ASTM D4718)		
Oversized Particles	%	--
Maximum Dry Density	pcf	--
Optimum Water Content	%	--





Jeffrey A. Kuhn, Ph.D, P.E., 5/25/2018

Quality Review / Date

Particle Size, Atterberg Limit, and USCS Analyses for Soils

Client: Waste Management Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PC-CS-2

TRI Log #: 38245.3



Atterberg Limits	
(ASTM D4318, Method A : Multipoint, Air Dried)	
Liquid Limit	34
Plastic Limit	20
Plastic Index	14
(NL = No Liquid Limit, NP = No Plastic Limit)	

Mechanical Sieve		
(ASTM D422)		
Sieve Designation		Percent Passing
-	mm	
3 in.	76.2	100.0
2 in.	50.8	100.0
1.5 in.	38.1	100.0
1 in.	25.4	100.0
3/4 in.	19.0	100.0
1/2 in.	12.7	100.0
3/8 in.	9.51	100.0
No. 4	4.76	97.8
No. 10	2.00	94.1
No. 20	0.841	89.7
No. 40	0.420	87.3
No. 60	0.250	86.1
No. 100	0.149	84.6
No. 200	0.074	83.2

Hydrometer Analysis	
(ASTM D422)	
Particle Size	Percent Passing
mm	
--	--
--	--
--	--
--	--
--	--
--	--
--	--

Log-Linear Interpolation	
Particle Size	Percent Passing
mm	
0.005	--
0.002	--

D _x (mm), Log-Linear Interpolation			
10	30	50	60
--	--	--	--

Cu	Cc
--	--

USCS Classification (ASTM D2487)	
Lean clay with sand (CL)	
Moisture Content (%) (ASTM D2216)	
16.1	

Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date




Laboratory Compaction Characteristics of Soil Using Standard Effort (ASTM D698)

Client: Waste Management Inc.
Project: Eco Vista Landfill Cell 12 North
Sample ID: PC-CS-2

TRI Log #: 38245.3

Compaction Effort	-	Standard
Method	-	A
Rammer Type	-	Automatic
Maximum Dry Density	pcf	102.2
Optimum Water Content	%	20.0

Oversize Particle / "Rock" Correction (ASTM D4718)		
Oversized Particles	%	--
Maximum Dry Density	pcf	--
Optimum Water Content	%	--





Jeffrey A. Kuhn, Ph.D, P.E., 6/18/2018

Quality Review / Date

Particle Size, Atterberg Limit, and USCS Analyses for Soils

Client: Waste Management Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: P-CS-3

TRI Log #: 38351.11



Atterberg Limits	
(ASTM D4318, Method A : Multipoint, Air Dried)	
Liquid Limit	43
Plastic Limit	23
Plastic Index	20
(NL = No Liquid Limit, NP = No Plastic Limit)	

Mechanical Sieve		
(ASTM D422)		
Sieve Designation		Percent Passing
-	mm	
3 in.	76.2	100.0
2 in.	50.8	100.0
1.5 in.	38.1	100.0
1 in.	25.4	100.0
3/4 in.	19.0	100.0
1/2 in.	12.7	99.4
3/8 in.	9.51	99.4
No. 4	4.76	97.3
No. 10	2.00	94.2
No. 20	0.841	91.0
No. 40	0.420	89.2
No. 60	0.250	87.8
No. 100	0.149	85.1
No. 200	0.074	82.3

Hydrometer Analysis	
(ASTM D422)	
Particle Size	Percent Passing
mm	
--	--
--	--
--	--
--	--
--	--
--	--
--	--

D _x (mm), Log-Linear Interpolation			
10	30	50	60
--	--	--	--

Cu	Cc
--	--

USCS Classification (ASTM D2487)
Lean clay with sand (CL)
Moisture Content (%) (ASTM D2216)
19.8

Log-Linear Interpolation	
Particle Size	Percent Passing
mm	
0.005	--
0.002	--

Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date




Laboratory Compaction Characteristics of Soil Using Standard Effort (ASTM D698)

Client: Waste Management Inc.
Project: Eco Vista Landfill Cell 12 North
Sample ID: P-CS-3

TRI Log #: 38351.11

Table with 3 columns: Property, Unit, Value. Rows include Compaction Effort, Method, Rammer Type, Maximum Dry Density, and Optimum Water Content.

Table with 3 columns: Property, Unit, Value. Rows include Oversize Particles, Maximum Dry Density, and Optimum Water Content under the heading 'Oversize Particle / "Rock" Correction (ASTM D4718)'. Values are mostly '--'.



Jeffrey A. Kuhn, Ph.D, P.E., 6/18/2018

Quality Review / Date

ATTACHMENT F
Moisture/Density Test Results for Clay Liner &
Approximate Location of Field Tests of Clay Liner (Lift 1 & 2)

Summary of Field Density Test Results



Client Name: Waste Management of Arkansas
 Attn: Mr. David Conrad
 Project Name: North Sedimentation Pond
 Location: Eco Vista Class 1 Landfill
 Datum: Clay Liner - LIFT 1

Project Number: 18024
 Test Method: Nuclear
 CQA Monitor: Joe Shepperd
 CQA Engineer: Bryan W Bailey, P.E.

Date of Report: 06/12/18

Test No.	Date	Location		Lift or Elev.	Wet Unit Wt., pcf	Dry Unit Wt., pcf	Lab Max. Dry Unit Wt., pcf	% Lab Max Dry Unit Wt.	Req'd.% Lab Max Dry Unit Wt.	% Water Content	OMC	Req'd.% Water Content	% Over OMC	P or F	RETEST NO.	Shelby Tube Permeability Test No.	Lab No.
		Northing	Easting														
1	5/16/18	666,520	646,028	L-1	128.0	105.1	104.8	100+	≥ 98.0 %	21.8	17.5	OMC + 4%	4.3	P			BS-1
2	5/16/18	666,440	646,062	L-1	126.6	104.0	104.8	99.3	≥ 98.0 %	21.7	17.5	OMC + 4%	4.2	P		PL1-ST-1 PL1-BS-1	BS-1
3	5/16/18	666,532	645,923	L-1	126.5	104.1	104.8	99.3	≥ 98.0 %	21.5	17.5	OMC + 4%	4.0	P			BS-1
4	5/16/18	666,615	645,988	L-1	128.4	105.7	104.8	100+	≥ 98.0 %	21.5	17.5	OMC + 4%	4.0	P			BS-1
5	5/20/18	666,431	645,881	L-1	128.2	104.3	104.8	99.5	≥ 98.0 %	22.9	17.5	OMC + 4%	5.4	P		PL-1-BS-2	BS-1
6	5/20/18	666,535	645,835	L-1	128.9	106.8	108.7	98.2	≥ 98.0 %	20.7	16.4	OMC + 4%	4.3	P			L2CS1
7	5/20/18	666,556	645,734	L-1	127.5	103.1	104.8	98.4	≥ 98.0 %	23.7	17.5	OMC + 4%	6.2	P		PL-1-ST-2 PL-1-BS-3	BS-1
8	5/20/18	666,493	645,763	L-1	128.0	104.4	104.8	99.6	≥ 98.0 %	22.6	17.5	OMC + 4%	5.1	P		PL-1-ST-3	BS-1
9	5/20/18	666,491	645,649	L-1	127.5	104.0	104.8	99.2	≥ 98.0 %	22.6	17.5	OMC + 4%	5.1	P		PL-1-ST-4	BS-1
10	5/27/18	666,424	645,955	L-1	128.7	105.0	104.8	100+	≥ 98.0 %	22.6	17.5	OMC + 4%	5.1	P			BS-1
11	5/27/18	666,342	645,963	L-1	128.1	105.4	104.8	100+	≥ 98.0 %	21.5	17.5	OMC + 4%	4.0	P			BS-1
12	5/27/18	666,328	646,053	L-1	127.8	104.6	104.8	99.8	≥ 98.0 %	22.2	17.5	OMC + 4%	4.7	P		PL-1-ST-5	BS-1
13	5/30/18	666,330	645,037	L-1	123.5	100.2	102.0	98.3	≥ 98.0 %	23.2	19.8	OMC + 1%	3.4	P		PL-1-ST-6	4986
14	5/30/18	666,348	645,142	L-1	125.4	101.3	102.0	99.3	≥ 98.0 %	23.8	19.8	OMC + 1%	4.0	P			4986
15	5/30/18	666,232	645,033	L-1	124.9	101.1	102.0	99.1	≥ 98.0 %	23.6	19.8	OMC + 1%	3.8	P		PL-1-BS-4	4986
16	5/30/18	666,223	645,119	L-1	123.5	100.7	102.0	98.7	≥ 98.0 %	22.7	19.8	OMC + 1%	2.9	P			4986
17	5/30/18	666,315	645,217	L-1	124.5	100.6	102.0	98.6	≥ 98.0 %	23.8	19.8	OMC + 1%	4.0	P		PL-1-ST-7 PL 1-BS-5	4986

Summary of Field Density Test Results



Client Name: Waste Management of Arkansas
 Attn: Mr. David Conrad
 Project Name: North Sedimentation Pond
 Location: Eco Vista Class 1 Landfill
 Datum: Clay Liner - LIFT 1

Project Number: 18024
 Test Method: Nuclear
 CQA Monitor: Joe Shepperd
 CQA Engineer: Bryan W Bailey, P.E.

Date of Report: 06/12/18

Test No.	Date	Location		Lift or Elev.	Wet Unit Wt., pcf	Dry Unit Wt., pcf	Lab Max. Dry Unit Wt., pcf	% Lab Max Dry Unit Wt.	Req'd.% Lab Max Dry Unit Wt.	% Water Content	OMC	Req'd.% Water Content	% Over OMC	P or F	RETEST NO.	Shelby Tube Permeability Test No.	Lab No.
		Northing	Easting														
18	5/30/18	666,437	645,046	L-1	124.9	100.9	102.0	98.9	≥ 98.0 %	23.8	19.8	OMC +1%	4.0	P		PL-1-ST-8	4986
19	5/30/18	666,585	645,062	L-1	124.5	100.5	102.0	98.5	≥ 98.0 %	23.9	19.8	OMC +1%	4.1	P		PL-1-ST-9 PL-1-BS-6	4986
20	5/30/18	666,640	645,119	L-1	124.0	100.2	102.0	98.3	≥ 98.0 %	23.7	19.8	OMC +1%	3.9	P			4986
21	5/30/18	666,632	645,239	L-1	125.9	100.6	102.0	98.7	≥ 98.0 %	25.1	19.8	OMC +1%	5.3	P		PL-1-ST-10	4986
22	5/30/18	666,417	645,220	L-1	125.6	101.9	102.0	99.9	≥ 98.0 %	23.2	19.8	OMC +1%	3.4	P			4986
23	5/30/18	666,464	645,140	L-1	125.5	101.5	102.0	99.5	≥ 98.0 %	23.7	19.8	OMC +1%	3.9	P			4986
24	5/30/18	666,550	645,155	L-1	123.8	100.1	102.0	98.1	≥ 98.0 %	23.7	19.8	OMC +1%	3.9	P			4986
25	5/30/18	666,559	645,269	L-1	123.6	100.2	102.0	98.3	≥ 98.0 %	23.3	19.8	OMC +1%	3.5	P			4986
26	5/30/18	666,528	645,353	L-1	123.7	100.7	102.0	98.7	≥ 98.0 %	22.9	19.8	OMC +1%	3.1	P			4986
27	5/30/18	666,444	645,360	L-1	124.0	100.9	102.0	98.9	≥ 98.0 %	22.9	19.8	OMC +1%	3.1	P			4986
28	5/30/18	666,473	645,461	L-1	126.3	103.2	104.8	98.5	≥ 98.0 %	22.4	17.5	OMC + 4%	4.9	P			BS-1
29	5/31/18	666,530	645,430	L-1	126.4	104.0	104.8	99.3	≥ 98.0 %	21.5	17.5	OMC + 4%	4.0	P			BS-1
30	5/31/18	666,531	645,548	L-1	126.2	103.9	104.8	99.1	≥ 98.0 %	21.5	17.5	OMC + 4%	4.0	P			BS-1
31	5/31/18	666,481	645,557	L-1	126.7	103.3	104.8	98.6	≥ 98.0 %	22.6	17.5	OMC + 4%	5.1	P			BS-1
32	5/31/18	666,618	645,521	L-1	126.3	103.4	104.8	98.6	≥ 98.0 %	22.2	17.5	OMC + 4%	4.7	P			BS-1
33	5/31/18	666,623	645,622	L-1	126.2	103.0	104.8	98.3	≥ 98.0 %	22.5	17.5	OMC + 4%	5.0	P			BS-1

Summary of Field Density Test Results



Client Name: Waste Management of Arkansas
 Attn: Mr. David Conrad
 Project Name: North Sedimentation Pond
 Location: Eco Vista Class 1 Landfill
 Datum: Clay Liner - LIFT 2

Project Number: 18024
 Test Method: Nuclear
 CQA Monitor: Joe Shepperd
 CQA Engineer: Bryan W Bailey, P.E.

Date of Report: 06/12/18

Test No.	Date	Location		Lift or Elev.	Wet Unit Wt., pcf	Dry Unit Wt., pcf	Lab Max. Dry Unit Wt., pcf	% Lab Max Dry Unit Wt.	Req'd.% Lab Max Dry Unit Wt.	% Water Content	OMC	Req'd.% Water Content	% Over OMC	P or F	RETEST NO.	Shelby Tube Permeability Test No.	Lab No.
		Northing	Easting														
1	6/6/18	666,360	646,127	L-2	126.4	104.6	102.0	100+	≥ 98.0 %	20.8	19.8	OMC +1%	1.0	P			4986
2	6/6/18	666,458	646,145	L-2	126.0	102.6	102.0	100+	≥ 98.0 %	22.8	19.8	OMC +1%	3.0	P			4986
3	6/6/18	666,557	646,041	L-2	124.8	103.3	102.0	100+	≥ 98.0 %	20.8	19.8	OMC +1%	1.0	P			4986
4	6/7/18	666,429	646,017	L-2	125.0	102.5	102.0	100+	≥ 98.0 %	21.9	19.8	OMC +1%	2.1	P			4986
5	6/7/18	666,478	645,919	L-2	125.1	102.0	102.0	100+	≥ 98.0 %	22.6	19.8	OMC +1%	2.8	P		PL-2-ST-1 PL-2-BS-1	4986
6	6/7/18	666,611	645,948	L-2	124.1	100.8	102.0	98.8	≥ 98.0 %	23.1	19.8	OMC +1%	3.3	P			4986
7	6/7/18	666,615	645,822	L-2	124.7	101.1	102.0	99.1	≥ 98.0 %	23.4	19.8	OMC +1%	3.6	P			4986
8	6/7/18	666,341	645,985	L-2	124.5	101.3	102.0	99.3	≥ 98.0 %	22.9	19.8	OMC +1%	3.1	P			4986
9	6/7/18	666,619	645,709	L-2	123.2	100.7	102.0	98.8	≥ 98.0 %	22.3	19.8	OMC +1%	2.5	P			4986
10	6/7/18	666,564	645,854	L-2	122.4	101.0	102.0	99.0	≥ 98.0 %	21.2	19.8	OMC +1%	1.4	P			4986
11	6/7/18	666,447	645,812	L-2	122.7	101.6	102.0	99.6	≥ 98.0 %	20.8	19.8	OMC +1%	1.0	P			4986
12	6/7/18	666,341	645,870	L-2	124.8	100.7	102.0	98.8	≥ 98.0 %	23.9	19.8	OMC +1%	4.1	P			4986
13	6/7/18	666,439	645,717	L-2	125.0	102.1	102.0	100+	≥ 98.0 %	22.4	19.8	OMC +1%	2.6	P		PL-2-ST-2 PL-2-BS-2	4986
14	6/7/18	666,486	645,714	L-2	125.5	102.4	102.0	100+	≥ 98.0 %	22.6	19.8	OMC +1%	2.8	P			4986
15	6/7/18	666,538	645,760	L-2	125.2	102.3	102.0	100+	≥ 98.0 %	22.4	19.8	OMC +1%	2.6	P			4986
16	6/7/18	666,449	645,624	L-2	125.5	103.4	102.0	100+	≥ 98.0 %	21.4	19.8	OMC +1%	1.6	P			4986
17	6/7/18	666,535	645,626	L-2	124.9	102.5	102.0	100+	≥ 98.0 %	21.8	19.8	OMC +1%	2.0	P			4986

Summary of Field Density Test Results



Client Name: Waste Management of Arkansas
 Attn: Mr. David Conrad
 Project Name: North Sedimentation Pond
 Location: Eco Vista Class 1 Landfill
 Datum: Clay Liner - LIFT 2

Project Number: 18024
 Test Method: Nuclear
 CQA Monitor: Joe Shepperd
 CQA Engineer: Bryan W Bailey, P.E.

Date of Report: 06/12/18


Test No.	Date	Location		Lift or Elev.	Wet Unit Wt., pcf	Dry Unit Wt., pcf	Lab Max. Dry Unit Wt., pcf	% Lab Max Dry Unit Wt.	Req'd.% Lab Max Dry Unit Wt.	% Water Content	OMC	Req'd.% Water Content	% Over OMC	P or F	RETEST NO.	Shelby Tube Permeability Test No.	Lab No.
		Northing	Easting														
18	6/8/18	666,447	645,510	L-2	125.6	103.6	102.0	100+	≥ 98.0 %	21.2	19.8	OMC +1%	1.4	P		PL-2-ST-3 PL-2-BS-3	4986
19	6/8/18	666,568	645,556	L-2	125.4	103.0	102.0	100+	≥ 98.0 %	21.8	19.8	OMC +1%	2.0	P			4986
20	6/8/18	666,472	645,424	L-2	125.8	102.4	102.0	100+	≥ 98.0 %	22.8	19.8	OMC +1%	3.0	P			4986
21	6/8/18	666,586	645,443	L-2	122.6	101.5	102.0	99.5	≥ 98.0 %	20.8	19.8	OMC +1%	1.0	P			4986
22	6/9/18	666,620	645,347	L-2	123.9	100.4	102.0	98.4	≥ 98.0 %	23.4	19.8	OMC +1%	3.6	P			4986
23	6/9/18	666,623	645,253	L-2	124.4	101.7	102.0	99.7	≥ 98.0 %	22.3	19.8	OMC +1%	2.5	P			4986
24	6/9/18	666,636	645,152	L-2	124.1	100.6	102.0	98.6	≥ 98.0 %	23.4	19.8	OMC +1%	3.6	P			4986
25	6/9/18	666,438	645,330	L-2	123.5	101.2	102.0	99.2	≥ 98.0 %	22.0	19.8	OMC +1%	2.2	P			4986
26	6/9/18	666,350	645,238	L-2	123.6	101.5	102.0	99.5	≥ 98.0 %	21.8	19.8	OMC +1%	2.0	P		PL-2-ST-4 PL-2-BS-4	4986
27	6/9/18	666,497	645,331	L-2	128.1	106.0	102.0	100+	≥ 98.0 %	20.9	19.8	OMC +1%	1.1	P			4986
28	6/9/18	666,572	645,325	L-2	127.5	105.3	102.0	100+	≥ 98.0 %	21.1	19.8	OMC +1%	1.3	P			4986
29	6/9/18	666,418	645,259	L-2	125.7	102.4	102.0	100+	≥ 98.0 %	22.7	19.8	OMC +1%	2.9	P		PL-2-ST-5 PL-2-BS-5	4986
30	6/9/18	666,568	645,219	L-2	126.7	104.1	102.0	100+	≥ 98.0 %	21.7	19.8	OMC +1%	1.9	P			4986
31	6/9/18	666,579	645,140	L-2	126.5	104.2	102.0	100+	≥ 98.0 %	21.4	19.8	OMC +1%	1.6	P		PL-2-ST-6 PL-2-BS-6	4986
32	6/9/18	666,478	645,175	L-2	127.3	104.9	102.0	100+	≥ 98.0 %	21.3	19.8	OMC +1%	1.5	P			4986
33	6/9/18	666,382	645,179	L-2	127.1	104.5	102.0	100+	≥ 98.0 %	21.6	19.8	OMC +1%	1.8	P		PL-2-ST-7	4986

APPROXIMATE TEST LOCATIONS (LIFT 1)

POINT	NORTHING	EASTING
1	666520	646028
2	666440	646062
3	666532	645923
4	666615	645988
5	666431	645881
6	666535	645835
7	666556	645734
8	666493	645763
9	666491	645649
10	666424	645955
11	666342	645963
12	666328	646053
13	666330	645037
14	666348	645142
15	666232	645033
16	666223	645119
17	666315	645217
18	666437	645046
19	666585	645062
20	666640	645119


POINT	NORTHING	EASTING
21	666632	645239
22	666417	645220
23	666464	645140
24	666550	645155
25	666559	645269
26	666528	645353
27	666444	645360
28	666473	645461
29	666530	645430
30	666531	645548
31	666481	645557
32	666618	645521
33	666623	645622
34	666614	645744
35	666611	645862
36	666440	645518
37	666435	645660
38	666422	645752
39	666340	645869

- LEGEND:**
- # APPROXIMATE LOCATION OF FIELD DENSITY TEST
 - ⊕ APPROXIMATE LOCATION OF SHELBY TUBE SAMPLE
 - LI- ST-#



- NOTES:**
- EXISTING AERIAL TOPOGRAPHIC MAP INFORMATION PROVIDED BY SOUTHERN RESOURCES MAPPING CORP., AND COMPILED FROM AERIAL PHOTOGRAPHY DATED 20 DECEMBER 2016 AND COMPILED JANUARY 2017.
 - PROPERTY BOUNDARY SUPPLIED BY OWNER.

- LEGEND:**
- PROPOSED CONTOUR
 - AERIAL SURVEYED FENCE
 - AERIAL SURVEYED ROAD (PAVED)
 - AERIAL SURVEYED ROAD (UNPAVED)
 - EXISTING CONTOUR
 - LANDFILL PROPERTY BOUNDARY
 - EXISTING CLASS I PERMIT
 - CLOSED CLASS I FOOTPRINT
 - NEW EXPANSION CLASS I FOOTPRINT
 - LFM EXISTING LEACHATE FORCE MAIN
 - LFG EXISTING LGF HEADER
 - W EXISTING WATERLINE
 - Fo EXISTING FIBER OPTIC
 - SS EXISTING SANITARY SEWER
 - UGE EXISTING UNDERGROUND UTILITY
 - EXISTING UTILITY POLE
 - EXISTING LIGHT POLE
 - EXISTING CULVERT
 - EXISTING PIEZOMETER/WELL
 - EXISTING GAS PROBE LOCATION
 - EXISTING MONITORING WELL
 - EXISTING SITE STRUCTURES



CLIENT APPROVED: _____ date _____

CLIENT APPROVED: _____ date _____

AS NOTED: _____ date _____

REVISIONS	
NO.	DESCRIPTION

510 East Memorial Road
Suite C-1
Oklahoma City, OK 73114


DRN	BWB	BWB	BWB	BWB	BWB	BWB	BWB	BWB	BWB
DES	BWB	BWB	BWB	BWB	BWB	BWB	BWB	BWB	BWB
CHK	JAS	JAS	JAS	JAS	JAS	JAS	JAS	JAS	JAS
APP	JAS	JAS	JAS	JAS	JAS	JAS	JAS	JAS	JAS

Phone: (405) 986-5300
Fax: (405) 488-0229



ECO-VISTA, LLC
ECO-VISTA CLASS 1 LANDFILL
WASHINGTON COUNTY, ARKANSAS
PERMIT NO.: 0290-S1-R3
NORTH SEDIMENTATION POND CONSTRUCTION

APPROXIMATE LOCATIONS OF
FIELD TESTING: LIFT - 1




APPROXIMATE TEST LOCATIONS (LIFT 2)

POINT	NORTHING	EASTING
1	666360	646127
2	666458	646145
3	666557	646041
4	666429	646017
5	666478	645919
6	666611	645948
7	666615	645822
8	666341	645985
9	666619	645709
10	666564	645854
11	666447	645812
12	666341	645870
13	666439	645717
14	666486	645714
15	666538	645760
16	666449	645624
17	666535	645626
18	666447	645510
19	666568	645556
20	666472	645424


POINT	NORTHING	EASTING
21	666586	645443
22	666620	645347
23	666623	645253
24	666636	645152
25	666438	645330
26	666350	645238
27	666497	645331
28	666572	645325
29	666418	645259
30	666568	645219
31	666579	645140
32	666478	645175
33	666382	645179
34	666289	645109
35	666358	645089
36	666494	645054
37	666543	645072
38	666262	645038
39	666186	645078

- LEGEND:**
- # APPROXIMATE LOCATION OF FIELD DENSITY TEST
 - ⊕ APPROXIMATE LOCATION OF SHELBY TUBE SAMPLE



- LEGEND:**
- PROPOSED CONTOUR
 - x-x- AERIAL SURVEYED FENCE
 - - - AERIAL SURVEYED ROAD (PAVED)
 - - - AERIAL SURVEYED ROAD (UNPAVED)
 - EXISTING CONTOUR
 - - - LANDFILL PROPERTY BOUNDARY
 - - - EXISTING CLASS I PERMIT
 - - - CLOSED CLASS I FOOTPRINT
 - - - NEW EXPANSION CLASS I FOOTPRINT
 - LFM EXISTING LEACHATE FORCE MAIN
 - LFG EXISTING LGF HEADER
 - W EXISTING WATERLINE
 - Fo Fo EXISTING FIBER OPTIC
 - SS SS EXISTING SANITARY SEWER
 - UGE EXISTING UNDERGROUND UTILITY
 - EXISTING UTILITY POLE
 - ☀ EXISTING LIGHT POLE
 - — — EXISTING CULVERT
 - EXISTING PIEZOMETER/WELL
 - ⊕ EXISTING GAS PROBE LOCATION
 - ⊕ EXISTING MONITORING WELL
 - EXISTING SITE STRUCTURES

- NOTES:**
- EXISTING AERIAL TOPOGRAPHIC MAP INFORMATION PROVIDED BY SOUTHERN RESOURCES MAPPING CORP., AND COMPILED FROM AERIAL PHOTOGRAPHY DATED 20 DECEMBER 2016 AND COMPILED JANUARY 2017.
 - PROPERTY BOUNDARY SUPPLIED BY OWNER.



<p>510 East Memorial Road Suite C-1 Oklahoma City, OK 73114</p> <p>DRN B/W DES B/W CHK JAS APP JAS</p> <p>Phone: (405) 986-5300 Fax: (405) 488-0229</p>	<p>CLIENT APPROVED: _____ date</p> <p>CLIENT APPROVED: _____ date</p> <p>AS NOTED: _____ date</p>
<p>DESIGN COMPANY INCORPORATED</p>	
<p>ECO-VISTA, LLC ECO-VISTA CLASS 1 LANDFILL WASHINGTON COUNTY, ARKANSAS PERMIT NO.: 0290-S1-R3 NORTH SEDIMENTATION POND CONSTRUCTION</p> <p>APPROXIMATE LOCATIONS OF FIELD TESTING: LIFT - 2</p>	
<p>DATE: JUNE 2018</p> <p>PROJECT NO.: 18024</p> <p>FILE NAME: 234-DENSITY TESTING L2 POND.DWG</p> <p>FIGURE NO.: 2 OF 2</p>	

ATTACHMENT G


In-Situ Permeability Testing




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL1-ST-1

TRI Log #: 37698.1
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.84
Height (in)	2.35
Initial Mass (g)	464.1
Sample Area (in ²)	6.33
Water Content (%)	23.5
Total Unit Weight (pcf)	118.9
Dry Unit Weight (pcf)	96.3
Specific Gravity (Assumed)	2.73
Degree of Saturation	83.3
Void Ratio	0.77
Porosity	0.43
1 Pore Volume (cc)	105.9
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
31.9	1.2E-08
38.7	9.7E-09
46.0	9.3E-09
52.7	1.0E-08
Average, Last 2 Readings	9.6E-09


Jeffrey A. Kuhn, Ph.D., P.E., 5/21/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-1-ST-2

TRI Log #: 37856.3
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.85
Height (in)	2.97
Initial Mass (g)	591.2
Sample Area (in ²)	6.40
Water Content (%)	20.4
Total Unit Weight (pcf)	118.4
Dry Unit Weight (pcf)	98.4
Specific Gravity (Assumed)	2.73
Degree of Saturation	76.1
Void Ratio	0.73
Porosity	0.42
1 Pore Volume (cc)	131.6
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.98



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
3.9	1.1E-07
5.3	8.5E-08
6.8	8.7E-08
8.4	7.8E-08
Average, Last 2 Readings	8.2E-08


Jeffrey A. Kuhn, Ph.D., P.E., 5/26/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-1-ST-3

TRI Log #: 37856.4
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.74
Height (in)	2.14
Initial Mass (g)	408.8
Sample Area (in ²)	5.88
Water Content (%)	20.8
Total Unit Weight (pcf)	123.9
Dry Unit Weight (pcf)	102.6
Specific Gravity (Assumed)	2.73
Degree of Saturation	85.8
Void Ratio	0.66
Porosity	0.40
1 Pore Volume (cc)	81.9
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
4.7	4.5E-08
7.4	2.3E-08
10.9	1.8E-08
13.8	2.2E-08
Average, Last 2 Readings	2.0E-08


Jeffrey A. Kuhn, Ph.D., P.E., 5/26/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Mangement, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-1-ST-4

TRI Log #: 37856.5
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.73
Height (in)	1.34
Initial Mass (g)	244.3
Sample Area (in ²)	5.86
Water Content (%)	19.7
Total Unit Weight (pcf)	118.3
Dry Unit Weight (pcf)	98.9
Specific Gravity (Assumed)	2.73
Degree of Saturation	74.3
Void Ratio	0.72
Porosity	0.42
1 Pore Volume (cc)	54.1
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.98



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
7.8	1.8E-08
10.0	1.7E-08
12.3	1.7E-08
14.7	1.7E-08
Average, Last 2 Readings	1.7E-08


Jeffrey A. Kuhn, Ph.D., P.E., 5/26/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL1-ST-5

TRI Log #: 38015.1
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.85
Height (in)	1.26
Initial Mass (g)	258.3
Sample Area (in ²)	6.36
Water Content (%)	17.9
Total Unit Weight (pcf)	123.0
Dry Unit Weight (pcf)	104.3
Specific Gravity (Assumed)	2.73
Degree of Saturation	77.2
Void Ratio	0.63
Porosity	0.39
1 Pore Volume (cc)	50.8
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.98



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
7.6	1.7E-08
11.5	9.2E-09
16.0	8.0E-09
20.5	8.1E-09
Average, Last 2 Readings	8.1E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/4/2018
 Analysis & Quality Review/Date



Hydraulic Conductivity

Client: Waste Management, Inc.
Project: Eco Vista Landfill Cell 12 North
Sample ID: PL-1-ST-6

TRI Log #: 38165.1
Test Method: ASTM D5084
Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.84
Height (in)	1.86
Initial Mass (g)	388.2
Sample Area (in ²)	6.32
Water Content (%)	23.5
Total Unit Weight (pcf)	125.5
Dry Unit Weight (pcf)	101.6
Specific Gravity (Assumed)	2.73
Degree of Saturation	94.7
Void Ratio	0.68
Porosity	0.40
1 Pore Volume (cc)	77.9
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.95



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
17.0	5.8E-09
29.5	4.0E-09
42.5	3.9E-09
56.6	3.6E-09
Average, Last 2 Readings	3.7E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/6/2018
Analysis & Quality Review/Date



Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-1-ST-7

TRI Log #: 38165.2
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.84
Height (in)	1.74
Initial Mass (g)	360.6
Sample Area (in ²)	6.32
Water Content (%)	23.2
Total Unit Weight (pcf)	125.0
Dry Unit Weight (pcf)	101.5
Specific Gravity (Assumed)	2.73
Degree of Saturation	93.3
Void Ratio	0.68
Porosity	0.40
1 Pore Volume (cc)	72.7
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.94



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
20.4	5.1E-09
30.1	4.8E-09
40.0	4.8E-09
50.8	4.4E-09
Average, Last 2 Readings	4.6E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/6/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-1-ST-8

TRI Log #: 38165.3
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.85
Height (in)	1.77
Initial Mass (g)	372.9
Sample Area (in ²)	6.36
Water Content (%)	23.8
Total Unit Weight (pcf)	126.4
Dry Unit Weight (pcf)	102.1
Specific Gravity (Assumed)	2.73
Degree of Saturation	97.4
Void Ratio	0.67
Porosity	0.40
1 Pore Volume (cc)	73.7
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
15.9	4.1E-09
27.2	4.1E-09
38.2	4.3E-09
48.1	4.8E-09
Average, Last 2 Readings	4.5E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/7/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: EcoVista Landfill Cell 12 North
 Sample ID: PL-1-ST-9

TRI Log #: 38165.4
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.88
Height (in)	1.87
Initial Mass (g)	388.4
Sample Area (in ²)	6.52
Water Content (%)	24.7
Total Unit Weight (pcf)	121.1
Dry Unit Weight (pcf)	97.1
Specific Gravity (Assumed)	2.73
Degree of Saturation	89.5
Void Ratio	0.75
Porosity	0.43
1 Pore Volume (cc)	86.0
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
11.8	8.1E-09
18.8	6.9E-09
26.3	6.6E-09
34.5	6.1E-09
Average, Last 2 Readings	6.3E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/7/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-1-ST-10

TRI Log #: 38165.5
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.85
Height (in)	1.89
Initial Mass (g)	399.0
Sample Area (in ²)	6.36
Water Content (%)	23.9
Total Unit Weight (pcf)	126.4
Dry Unit Weight (pcf)	102.1
Specific Gravity (Assumed)	2.73
Degree of Saturation	97.3
Void Ratio	0.67
Porosity	0.40
1 Pore Volume (cc)	79.0
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
28.1	2.5E-09
50.7	2.2E-09
75.4	2.0E-09
100.5	2.0E-09
Average, Last 2 Readings	2.0E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/6/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-1

TRI Log #: 38316.1
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.90
Height (in)	1.58
Initial Mass (g)	314.5
Sample Area (in ²)	6.62
Water Content (%)	17.0
Total Unit Weight (pcf)	114.6
Dry Unit Weight (pcf)	98.0
Specific Gravity (Assumed)	2.73
Degree of Saturation	62.9
Void Ratio	0.74
Porosity	0.43
1 Pore Volume (cc)	72.8
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
5.2	1.6E-08
13.2	1.0E-08
17.8	9.1E-09
22.5	9.0E-09
Average, Last 2 Readings	9.0E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/13/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-2

TRI Log #: 38316.2
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.89
Height (in)	1.41
Initial Mass (g)	300.9
Sample Area (in ²)	6.55
Water Content (%)	16.6
Total Unit Weight (pcf)	123.9
Dry Unit Weight (pcf)	106.3
Specific Gravity (Assumed)	2.73
Degree of Saturation	75.0
Void Ratio	0.60
Porosity	0.38
1 Pore Volume (cc)	57.0
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.96



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
16.8	7.3E-09
22.1	7.0E-09
27.7	6.7E-09
33.5	6.6E-09
Average, Last 2 Readings	6.6E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-3

TRI Log #: 38316.3
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.85
Height (in)	1.46
Initial Mass (g)	309.7
Sample Area (in ²)	6.38
Water Content (%)	19.3
Total Unit Weight (pcf)	126.9
Dry Unit Weight (pcf)	106.4
Specific Gravity (Assumed)	2.73
Degree of Saturation	87.6
Void Ratio	0.60
Porosity	0.38
1 Pore Volume (cc)	57.1
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
8.0	2.7E-08
10.5	1.7E-08
12.9	1.7E-08
16.1	1.3E-08
Average, Last 2 Readings	1.5E-08


Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date



Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-4

TRI Log #: 38351.1
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.84
Height (in)	1.55
Initial Mass (g)	321.1
Sample Area (in ²)	6.35
Water Content (%)	21.3
Total Unit Weight (pcf)	124.5
Dry Unit Weight (pcf)	102.6
Specific Gravity (Assumed)	2.73
Degree of Saturation	88.1
Void Ratio	0.66
Porosity	0.40
1 Pore Volume (cc)	64.0
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.98



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
11.5	1.2E-08
15.7	1.0E-08
20.3	9.3E-09
24.8	9.5E-09
Average, Last 2 Readings	9.4E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/13/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-5

TRI Log #: 38351.2
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.86
Height (in)	1.50
Initial Mass (g)	302.7
Sample Area (in ²)	6.44
Water Content (%)	16.6
Total Unit Weight (pcf)	118.9
Dry Unit Weight (pcf)	102.0
Specific Gravity (Assumed)	2.73
Degree of Saturation	67.6
Void Ratio	0.67
Porosity	0.40
1 Pore Volume (cc)	63.7
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
10.5	9.6E-09
16.8	6.4E-09
23.4	6.1E-09
30.5	5.7E-09
Average, Last 2 Readings	5.9E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-6

TRI Log #: 38351.3
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.80
Height (in)	1.30
Initial Mass (g)	255.3
Sample Area (in ²)	6.16
Water Content (%)	20.9
Total Unit Weight (pcf)	121.4
Dry Unit Weight (pcf)	100.5
Specific Gravity (Assumed)	2.73
Degree of Saturation	81.9
Void Ratio	0.70
Porosity	0.41
1 Pore Volume (cc)	53.8
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
21.3	5.5E-09
30.6	7.9E-09
38.7	4.7E-09
47.7	4.2E-09
Average, Last 2 Readings	4.4E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-7

TRI Log #: 38351.4
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.84
Height (in)	1.33
Initial Mass (g)	270.1
Sample Area (in ²)	6.32
Water Content (%)	22.1
Total Unit Weight (pcf)	122.0
Dry Unit Weight (pcf)	99.9
Specific Gravity (Assumed)	2.73
Degree of Saturation	85.5
Void Ratio	0.70
Porosity	0.41
1 Pore Volume (cc)	57.1
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
22.9	3.4E-09
34.2	3.2E-09
45.3	3.3E-09
58.5	2.8E-09
Average, Last 2 Readings	3.0E-09


Jeffrey A. Kuhn, Ph.D., P.E., 6/13/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-8

TRI Log #: 38351.5
 Test Method: ASTM D5084
 Method C



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.85
Height (in)	1.25
Initial Mass (g)	247.6
Sample Area (in ²)	6.37
Water Content (%)	16.6
Total Unit Weight (pcf)	118.5
Dry Unit Weight (pcf)	101.6
Specific Gravity (Assumed)	2.73
Degree of Saturation	67.0
Void Ratio	0.68
Porosity	0.40
1 Pore Volume (cc)	52.6
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.97



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
60.1	3.9E-06
91.9	1.9E-06
148.7	1.1E-06
214.6	1.9E-06
Average, Last 4 Readings	2.2E-06


Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-9

TRI Log #: 38351.6
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.85
Height (in)	1.47
Initial Mass (g)	288.2
Sample Area (in ²)	6.36
Water Content (%)	20.1
Total Unit Weight (pcf)	117.0
Dry Unit Weight (pcf)	97.4
Specific Gravity (Assumed)	2.73
Degree of Saturation	73.4
Void Ratio	0.75
Porosity	0.43
1 Pore Volume (cc)	65.8
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.96



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
11.9	1.5E-08
15.7	1.1E-08
20.1	9.3E-09
24.0	1.1E-08
Average, Last 2 Readings	1.0E-08


Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date




Hydraulic Conductivity

Client: Waste Management, Inc.
 Project: Eco Vista Landfill Cell 12 North
 Sample ID: PL-2-ST-10

TRI Log #: 38351.7
 Test Method: ASTM D5084
 Method F



Initial Values	
Sample Condition	Undisturbed
Diameter (in)	2.84
Height (in)	1.80
Initial Mass (g)	359.3
Sample Area (in ²)	6.31
Water Content (%)	18.2
Total Unit Weight (pcf)	120.3
Dry Unit Weight (pcf)	101.8
Specific Gravity (Assumed)	2.73
Degree of Saturation	73.7
Void Ratio	0.67
Porosity	0.40
1 Pore Volume (cc)	75.1
Eff. Confining Stress (psi)	15.0
B-Value Prior to Permeation	0.98



Time	Hydraulic Conductivity, K at 20° C
Min	cm/s
14.1	2.0E-08
17.3	1.6E-08
20.5	1.6E-08
23.5	1.8E-08
Average, Last 2 Readings	1.7E-08

Jeffrey A. Kuhn, Ph.D., P.E., 6/18/2018
 Analysis & Quality Review/Date

ATTACHMENT H

Construction Photographs



Photo 1 – Watering and Placing Clay liner in Sedimentation Pond



Photo 2 – Density Testing Clay Liner



Photo 3 – Principle Spillway: 36" Riser Pipe



Photo 4 – Principle Spillway connected to discharge pipe



Photo 5 – Principle Spillway



Photo 6 – Principle Spillway: 36" riser with trash rack



Photo 7 – Emergency Spillway with Riprap lining



Photo 8 – Outfall Pipe with RipRap apron



Photo 9 – Outfall 12” pipe with outlet riprap apron



Photo 10 – Sedimentation Pond Markers



Photo 11 – Sedimentation Basin Inlet: Dual 42” CMP with RipRap Apron



Photo 12 – Placing and compacting Scalehouse pad

ATTACHMENT I
CQA Technician Daily Reports

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	March 26, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER: 40° - 62° Cloudy							
CONTRACTOR:	CEG Construction	SW 10-15 mph mod / high humidity							
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7	1-Excavator 1-Dump 1-Tractor w/pan 1-Water truck	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Hauled material for scale house pad. Rolled north slope and North end of floor.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
CQA TECHNICIAN

03-26-18
DATE

Ben Baile
REVIEWED BY

3/27/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	March 27, 2018						
PROJECT NO.:	18024	DAY:	S	M	T <input checked="" type="checkbox"/>	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	45°-60° Cloudy w/ Rain Light breeze from West						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Sheppard	TIME ARRIVED:	09:00			TIME DEPARTED:	13:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Construction meeting and shipped out shelly tubes and bag samples
L1-ST-1, L1-ST-2, L1-ST-3 L1-BS-1, L1-BS-2

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM
No work due to RAIN

SAMPLES SENT TO LABORATORY:


Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joe Sheppard
COQ TECHNICIAN

Boyer Bailey
REVIEWED BY

3/27/18
DATE

4/3/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	March 28, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	45°-57° Cloudy (off + on showers)						
CONTRACTOR:	CEG Construction		N-10-15 mph						
REPORT BY:		TIME ARRIVED:	07:00			TIME DEPARTED:	16:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7	1-Excavator	
	1-Dozer	
	1-Sheepsfoot	
	1-Dump 1-tractor w/ pan	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Hauled material for pad, placement and adding
CQA shipped bucket protective cover material. Pump water out of cell from Tuesday's
rain

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM Rain stopped work early

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PC				3-28-18	3-28-18	7802 9203 8040

Joseph Shepperd
 CQA TECHNICIAN

Ray Baily
 REVIEWED BY

3/28/2018
 DATE

4/3/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	March 29, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	38°-55° Cloudy w/ Rain (AM+PM)						
CONTRACTOR:	CEG Construction		NW 10-15 High humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	12:00		TIME DEPARTED:	16:30			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7	1-Excavator	
	1-Dozer	
	1-Dump 1-Tractor w/pan	
	1-Shoepack	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Hauled material for pad placed installed and rolled Recirc pipe and not installed under new scale house location*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:


Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
COA TECHNICIAN

3/29/2018
DATE

Ray Bealy
REVIEWED BY

4/3/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	March 30, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	50-72° Partly Cloudy						
CONTRACTOR:	CEG Construction		N-10-15mph Medium Humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	12:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
5	1-Excavator	
	1-Dozer	
	1-Shoepsfoot	
	1-Dump	
	1-Tractor w/pan	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Hauling and installing material for scuba tank pad*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
COA TECHNICIAN

03-30-2018
DATE

Ray Bick
REVIEWED BY

4/3/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 2, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER: 35°-60° Sunny			
CONTRACTOR:	CEG Construction	N 10-15 mph Low humidity			
REPORT BY:	Joe Sheppard	TIME ARRIVED:	02:00	TIME DEPARTED:	06:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
3	1-Excavator	
	1-Dump	
	1-Dozer	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Hauled and placed material for pad

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><u>Joe Sheppard</u> COA TECHNICIAN</p> <p><u>Raym Aulich</u> REVIEWED BY</p>	<p><u>04-02-2018</u> DATE</p> <p><u>4/3/2018</u> DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
---	---	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 3, 2018		
PROJECT NO.:	18024	DAY:	S	M	T <input checked="" type="checkbox"/>
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER: 31-73° Partly cloudy			
CONTRACTOR:	CEG Construction	N-10-15 mph Low/mod humidity			
REPORT BY:	Joe Shappard	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator 1-Sheepsfoot 1-Dozer 1-Tractor w/pan 1-Dump	Reieved pipe for 12 water line out of Retention pond


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Healing and pt installing material for scalehouse pad.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

_____ <i>Joseph Shappard</i> CEG TECHNICIAN	_____ 04-03-18 DATE	 DESIGN COMPANY INCORPORATED
_____ <i>Ray Dink</i> REVIEWED BY	_____ 4/10/2018 DATE	

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 4, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:		25°-50° Fails / Sunny					
CONTRACTOR:	CEG Construction			SE 10-15 mph			Medium humidity		
REPORT BY:	Joseph Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator	
	1-Dozer	
	1-Sheepsfoot	
	1-Dump	
	1-TRACTOR w/pan	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Still working on scalehouse pad. Hauling, placement and rolling*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
CGA TECHNICIAN

[Signature]
REVIEWED BY

04/04/2018
DATE

4/10/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 5 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	33°-57°						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Shappard	TIME ARRIVED:	07:00		TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator	
	1-Dozer	
	1-Dump	
	1-Tractor w/pen	
	1-Sheeps foot	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *still working on getting scalehouse pad completed*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<i>Joseph Shappard</i> <small>CON TECHNICIAN</small>	<i>4/5/2018</i> <small>DATE</small>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
<i>Steve Buck</i> <small>REVIEWED BY</small>	<i>4/10/2018</i> <small>DATE</small>	

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 6, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER: 33°-57° Mostly cloudy							
CONTRACTOR:	CEG Construction	SE 10-15 mph Medium humidity							
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator	
	1-Dozer 1-Dump	
	1-Tractor w/ pan	
	1-Sheepsfoot	






VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Working on scalehouse pad. Had to rework cell floor in two Areas for Shelby tubes L1-ST1R, and L1-ST3R.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L1-ST1R	1	665565	645459	4-6-2018	4/6/18	780416416500
L1-ST3R	1	665864	645509	4-6-2018	4/6/18	780416416500

<p style="text-align: center;">  CQA TECHNICIAN </p> <p style="text-align: center;">  REVIEWED BY </p>	<p style="text-align: center;">  DATE </p> <p style="text-align: center;">  DATE </p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
--	---	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 7, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	25°-45° Cloudy							
CONTRACTOR:	CEG Construction		E5-10mph							
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	19:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator	
	1-Dozer 1-Dump	
	1-tractor w/ pan	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS
	Johnny Mason	Mason Surveying	Surveyed scale house pad it's overbuilt

CONSTRUCTION ACTIVITIES: Finish hauling for scalehouse pad. Installed and rolled

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><u>Joseph Sheppard</u> CQA TECHNICIAN</p> <p><u>Byron Smith</u> REVIEWED BY</p>	<p><u>4-7-2018</u> DATE</p> <p><u>4/10/2018</u> DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
--	--	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 8 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	26° - 49° Partly Cloudy						
CONTRACTOR:	CEG Construction		5-10 mph med humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator 1-Dozer	
	1-Dump	
	1-Tractor w/ pan	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Hauling out the excess from scalehouse pad. After Johnny surveyed yesterday, and found out it was overbuilt. After removing the excess material from pad, went over to (NW) corner of retention pond began digging trench for 12 inch pipe drain.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
QA TECHNICIAN

Ray Bond
REVIEWED BY

4-8-2018
DATE

4/10/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 9, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	31°-60° Cloudy w/Sunshine						
CONTRACTOR:	CEG Construction		E-5-10 mph Medium humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
5	1-Excavator 1-Mini X 1-Dozer 1-Dump 1-Sheepsfoot 1-Water Truck	A load of rock delivered for leachate line. Rip Rap Rock also delivered


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: NW corner of retention pond Drainage pipe installed. Concrete poured in the afternoon. Rip Rap installed @ the exit of the 12 inch drainage pipe.


FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number



 COA TECHNICIAN




 REVIEWED BY

4-9-2018

 DATE

4/10/2018

 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 10, 2018		
PROJECT NO.:	18024	DAY:	S	M	T X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	30°-65° Light variable wind		
CONTRACTOR:	CEG Construction		Sunny low humidity		
REPORT BY:	Joe Shepperd	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator	- Construction meeting 10:00 am - 12:00 pm
	1-Dump	- CQA pulled construction sample from borrow site
	1-Mini X	
	1-Tractor w/pan	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Dug the trench for relocating water line.
North side of retention pond dug out spill way.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L1-CB-1	1	N.A	N.A	4-10-18	4-10-18	780465274425

<p><u>Joseph Shepperd</u> CQA TECHNICIAN</p> <p><u>Rayor Burch</u> REVIEWED BY</p>	<p><u>4-10-2018</u> DATE</p> <p><u>4/13/2018</u> DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
--	---	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 11, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	TH	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	56°-74° Sunny						
CONTRACTOR:	CEG Construction		SSE 20mph Low humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	20:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator	
	1-Dozer 1-Sheepsfoot	
	1-Dump 1-Water truck	
	1-Tractor w/par	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: Started to place cloth (geotextile) and rip & rap in the spill way (that was dug out yesterday) Lift one is water across the floor before hauling material down for lift 2. Started lift 2 approximately about 1/3 of the way North from South end. (Waiting on lab results of ^H-ST-1R

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PC-ARB-1	N/A	N/A	N/A	4-11-2018	4-11-2018	780484650089
L1-CS-2	N/A	N/A	N/A	4-11-2018	4-11-2018	78048465320


 JOSEPH SHEPPARD
 CQA TECHNICIAN


 REVIEWED BY

4/11/18
 DATE

 4/13/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 12, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	X	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	63°-78° Sunny S-15 mph Mod. humidity							
CONTRACTOR:	CEG Construction									
REPORT BY:	Joe Shoppard	TIME ARRIVED:	07:00			TIME DEPARTED:	20:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	2-Excavators 2-Dozers 1-Dump 1-Water Truck 1-Tractor w/pan 1-Sheepsfoot	Clinton and Grayson arrived today 1-Dozer down for maintenance (All day) 10:30 am

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Continuing to receive material from borrow site. And loading out red material going back to borrow site.*

COA performs some preliminary testing to see where the material (clay) is naturally at.


Ben and I see some rocks coming over in the loads. (13:00)

We meet w/ David Morris to discuss possibilities to eliminate foreign objects from coming over in the loads.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
<i>Friction Interface shipped</i>						<i>780501519719</i>

<i>Joseph Shoppard</i> <small>COA TECHNICIAN</small>	<i>4-12-18</i> <small>DATE</small>	 <small>DESIGN COMPANY INCORPORATED</small>
<i>Ben Bush</i> <small>REVIEWED BY</small>	<i>4/13/18</i> <small>DATE</small>	

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 13 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	60-72° cloudy South 15-25 mph med/high humidity							
CONTRACTOR:	CEG Construction									
REPORT BY:	Joe Shepperd	TIME ARRIVED:	07:00				TIME DEPARTED:	17:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8		Ram @ 16:45 Watertank broke down


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Continue to recieved and haul material down into Cell for lift 2. CQA performs some field tests*
Stopped Receiving material from borrow site about 15:00

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><i>Joseph Shepperd</i> CQA TECHNICIAN</p> <p><i>Reyn Bail</i> REVIEWED BY</p>	<p><u>4-13-2018</u> DATE</p> <p><u>4/17/2018</u> DATE</p>	
--	---	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 14, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:		36° - 41° Partly Cloudy						
CONTRACTOR:	CEG Construction			NW 10-15 mph						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	18:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	1-Excavator	
	1-Dozer	
	2-Dumps	
	1-Tractor w/pan	
	1-Sheepsfoot	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Plumber is here and water line is done.*
hauling material for lift 2 on the west slope.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><i>Joseph Sheppard</i> CQA TECHNICIAN</p> <p><i>Paul Paul</i> REVIEWED BY</p>	<p style="text-align: center;"><u>4-14-18</u> DATE</p> <p style="text-align: center;"><u>4/17/2018</u> DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
--	---	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 15, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	30°-42° Partly Sunny		
CONTRACTOR:	CEG Construction		10-15 mph Low humidity		
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:
					13:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	2-Dozers 1-Dump	
	1-Excavator	
	1-Tractor w/pan	
	1-Sheepsfoot	
	1-Water Truck	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Finish using all available material on west slope for lift 2. CQA Tested lift 2 on the floor and pulled 2 shelly tubes on the floor L2-ST-1+2*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L2-ST-1				4-15-2018		
L2-ST-2				4-15-2018		

<p><i>Joe Sheppard</i> _____ CQA TECHNICIAN</p> <p><i>Ray Parks</i> _____ REVIEWED BY</p>	<p style="text-align: center;">4-15-2018 _____ DATE</p> <p style="text-align: center;">4/17/2018 _____ DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
---	---	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 16, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	25-57° Sunny 5-10mph Low humidity						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	17:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	2-Dozers 1-Water truck 1-Tractor w/ psm	No Material Delivered


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: CQA Tested Lift 1 on (W) Slope. Shipped out Fed. Ex
 Maintaining moisture to the cell (watering)

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
LI-ST-4	1	645 891	645 339	4-16		
LI-ST-5 ^(BS6)	1	645 661	645 356	4-16		
LI-ST-6 ^(BS6)	1	645 527	645 323	4-16		
LI-BS-4	1	645 891	645 339	4-16		
LI-BS-5	1	645 707	645 348	4-16		

<p><u>Joseph Sheppard</u> CQA TECHNICIAN</p> <p><u>Raymond Cook</u> REVIEWED BY</p>	<p><u>4/16/2018</u> DATE</p> <p><u>4/16/2018</u> DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
---	---	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 17, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	36° - 75° Sunny						
CONTRACTOR:	CEG Construction		10-15 mph wind low humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	20:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	1-Excavator 1-Dump 2-Dozers 1-Sheepsfoot 1-Water Truck 1-Tractor w/pan 1-Tractor w/disc	L1-STIR Failed Reworking area CA performed density tests to lift (1) after reworking area


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Watering cell to maintain moisture and before applying lift 2 to the N slope
Placed lift 2 on (N) slope

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><u>Joseph Sheppard</u> COA TECHNICIAN</p> <p><u>Paul Paul</u> REVIEWED BY</p>	<p><u>4-17-2018</u> DATE</p> <p><u>4/20/2018</u> DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
--	---	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 18						
PROJECT NO.:	18024	DAY:	S	M	T	W	X	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	43°-70° Sunny 10-20 mph winds low humidity						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joseph Shepperd	TIME ARRIVED:	07:00			TIME DEPARTED:			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7	1-Excavator 1-Sheepsfoot 1-Tractor w/ p.m 1-Dump 1-Water truck 2-Dozers	Received material Dark soil not sure if Suitable for use


VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: Processed N slope and tested. Back filled water line trench
 when line was moved Saturday. CQA Test and lift one where Shelby tubes failed LI-ST15, ST18
 Pulled Shelby LI-ST-18A

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
LI-ST18A		665560	645412	4-18-2018	4-18-2018 4-19-2018	780598798768


 CQA TECHNICIAN


 REVIEWED BY

4-18-18
 DATE

 4/20/18
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 19, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	36°-57° Sunny 5-10 mph low real humidity						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7	1-Excavator 2-Dozers 1-Dump 1-Water Truck 1-Tractor w/pan 1-sheepsfoot	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Tested lift 2 (N) slope, Received material throughout the day
Hauled and placed lift 2 on (W) slope. N → S about 50-65% of the way*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joe Sheppard
CQA TECHNICIAN

Ray Bush
REVIEWED BY

4/19/2018
DATE

4/20/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 20, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	55°-66° Sunny 5-10 mph Low/mid humidity						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Shepperd	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7	1-Excavator 1-Sheepsfoot 1-Dozer 1-Tractor w/plan 1-Water truck	Loaded out Red material for borrow site


VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: Processed lift 2 on west slope. Moisture density test performed pulled 2 Shelby tubes L2-ST 3 + 4

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L2-ST-3	2	666		4-20-18	4-23-18	780652246372
L2-ST-4	2	645 956	645 333	4-20-18	4-23-18	" "


 COV TECHNICIAN


 REVIEWED BY

DATE
 4/25/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 21, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	Cloudy w/ rain							
CONTRACTOR:	CEG Construction									
REPORT BY:	Joseph Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	08:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7		


VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: No Work due to weather, ~~and~~

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number


 CQA TECHNICIAN


 REVIEWED BY

4-21-18
 DATE

4/25/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 22, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	X	W	T
CONTRACTOR:			CEG Construction	F	S
REPORT BY:	Joseph Shepp-O	TIME ARRIVED:	0. —		
		TIME DEPARTED:	—		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: No work, too wet

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:


Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Shepp-O
 QA TECHNICIAN

Ray Bailey
 REVIEWED BY

4-22-18
 DATE

4/25/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 23, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	50-75° Sunny		
CONTRACTOR:	CEG Construction		575 mph Low humidity		
REPORT BY:		TIME ARRIVED:	07:00	TIME DEPARTED:	20:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	1-Excavator 1-Dozer	
	1-Tractor w/ pan	
	1-Dump	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: At Hauled and place lift 3 north half of floor

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:


Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L2-ST-3	2			4-20-18	4-23-18	7806 5224 2372
L2-ST-4	2			4-20-18	4-23-18	7806 5224 2372

Joseph Shepherd
QA TECHNICIAN

Ray Burt
REVIEWED BY

4-23-18
DATE

4/25/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 24, 2018		
PROJECT NO.:	18024	DAY:	S	M	T <input checked="" type="checkbox"/>
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	49-74° Sunny		
CONTRACTOR:	CEG Construction		NNW 5-10 mph Low humidity		
REPORT BY:	Joseph Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	20:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	1-Excavator 1-Dump 1-Tractor w/ pan 1-Dozer 1-sheepfoot	Received results on Shelby tubes L1-ST6 L2-ST-2 } Passed L1-ST1RA

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Haul and continue to place lift 3 on north half of the cell floor. Processed and tested. Pulled sample (L3-ST-1) And pulled bucket sample L2-CS-1

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L3-ST-1	1			4-24-18	4-24-18	7806 4724 4939
L2-CS-1	2			4-24-18	4-24-18	7806 4681 4715

Joseph Sheppard
CLIENT TECHNICIAN

Ray Buck
REVIEWED BY

4-24-2018
DATE

4/25/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 25, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	TH	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	46°-56° Overcast/w Rain						
CONTRACTOR:	CEG Construction		NW 10 mph High humidity						
REPORT BY:	Joseph Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	10:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	1-Excavator 2-Dozers	
	1-Tractor w/pan 1-Dump	
	1-sheepsfoot #	
	1-Water truck	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Receiving material. Placing lift 2 on south end of cell, where LISTRA passed. Started lift 3 on the north slope.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
QA TECHNICIAN

Ben Berry
REVIEWED BY

4-25-2018
DATE

4/30/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 26, 2018			
PROJECT NO.:	18024	DAY:	S	M	T	
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	48-61° overcast			
CONTRACTOR:	CEG Construction		5-10 mph med/high humidity			
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	09:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7	1-Dump 1-Dozer 1-Excavator	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: *No work, need material to be delivered. CEG helped Landfill load and haul daily cover. Bladed off wet surface of staging area.*


FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____


SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number


 COA TECHNICIAN


 REVIEWED BY


 DATE


 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 27, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	50°-72° Sunny 5-10 mph rel. humidity							
CONTRACTOR:	CEG Construction									
REPORT BY:		TIME ARRIVED:	07:00				TIME DEPARTED:	10:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
3	1-Dozer 1-Dump 1-Excavator	Pipe and fitting delivered for leachate line

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Showed up waiting to see if we would be receiving any material for clay liner. About lunch time HDPE pipe was delivered*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:


Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
COOPERATIVE TECHNICIAN

Paul Pruitt
REVIEWED BY

4-27-2018
DATE

4/30/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 28, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	H
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill		WEATHER: 50°-75° Sunny							
CONTRACTOR:	CEG Construction		5-10mph Low humidity							
REPORT BY:	Joe Sheppard		TIME ARRIVED: 07:00				TIME DEPARTED: 19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
3	1-Excavator	
	1-Dump	
	1-Tractor w/ pan	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Completed lift 3 on the north slope. Receiving material from the borrow site off of Baker Street.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
CQA TECHNICIAN

Ray Paul
REVIEWED BY

4-28-2018
DATE

4/30/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 29, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	X		F
CONTRACTOR:	CEG Construction		W	T	S
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:
					19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
1	1-Excavator 1-Dump	
	1-Dozer 1-Water truck	
	1-Tractor w/ pan	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Receiving material from borrow site. Watering cell before placing lift 2 material on the west slope. Maintaining cell moisture. Tested lift 3 on the north slope, pulled Shelby tube. Second lift started midway to the south on the west slope. (L3-ST-2)

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L3-ST-2	3			4-29-18		

<p><u>Joseph Sheppard</u> CQA TECHNICIAN</p> <p><u>Ray Bault</u> REVIEWED BY</p>	<p><u>4-29-18</u> DATE</p> <p><u>4/30/2018</u> DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
--	---	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	April 30 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	W	T	F
CONTRACTOR:	CEG Construction		S		
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:
			10-20 mph		Low humidity

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator 1-Dump 1-Tractor w/pan 2-Dozers 1-Watertruck 1-Sheepsfoot	Need to test floor again and pull big samples


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Completed placing and processing lift 2 on West slope, midway to the south. CQA tested and pulled Shelby tube samples ST-5,6 of lift 2.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L2-ST-5	2			4-30-18		
L2-ST-6	2			4-30-18		

<p><i>Joseph Sheppard</i> CQA TECHNICIAN</p>	<p style="text-align: center;">4-30-18 DATE</p>	 <p style="text-align: center;">DESIGN COMPANY INCORPORATED</p>
<p><i>Ray Barbey</i> REVIEWED BY</p>	<p style="text-align: center;">5/14/2018 DATE</p>	

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 1, 2018		
PROJECT NO.:	18024	DAY:	S	M	T <input checked="" type="checkbox"/>
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	72°-80° Cloudy		
CONTRACTOR:	CEG Construction		SSE 10mph mod. humidity		
REPORT BY:		TIME ARRIVED:		TIME DEPARTED:	

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator - 1-mini X 2-Dozers 1-Water truck 1-Dump 1-Tractor w/pan	Dropped samples @ feed Ex.


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Cell seems to be a little thick. Digging holes to check depth. Cutting and relocating material to areas needed or spreading it across floor.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><i>Joseph Sheppard</i> _____ QA/TECHNICIAN</p> <p><i>Ben Paul</i> _____ REVIEWED BY</p>	<p>15/01/2018 _____ DATE</p> <p>5/1/2018 _____ DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
--	---	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 2, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	72°-86° Partly Cloudy						
CONTRACTOR:	CEG Construction		SSE Bmpk mod humidity						
REPORT BY:	Joe Shoppes	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator 1-Dump 1-Tractor w/disc 1-mini X 1-Tractor w/pan 1-Water truck 2-Dozers	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Continue to thinning floor and moving material to the west slope. CQA tested lift 2 south end of cell floor. Took 3 bag samples for lift 2 and CS-1, for lift 3. Also dug out leachate line except a path across the cell floor from east to west.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L2-B5 1,2,3	2			05/02/18		
L3-CS-1				05/02/18		

<i>Joseph Sheppard</i> <small>CQA TECHNICIAN</small>	<i>05/02/18</i> <small>DATE</small>	 <small>DESIGN COMPANY INCORPORATED</small>
<i>Ben Daily</i> <small>REVIEWED BY</small>	<i>5/14/2018</i> <small>DATE</small>	

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 3, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	Rain, No work						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Shepperd	TIME ARRIVED:	N/A			TIME DEPARTED:	N/A		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: No work due to weather

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:


Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L2-BS 1,2,3	2			05/02/18	05/03/18	7808 1425 7411
L3-CS-1	3			05/02/18	05/03/18	7808 1425 7422

Joseph Shepperd
CGE TECHNICIAN

05/03/18
DATE

Tom Bail
REVIEWED BY

5/4/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 4, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	68°-77° Fair						
CONTRACTOR:	CEG Construction		10-15 mph Low humidity						
REPORT BY:	Joe Shappes	TIME ARRIVED:	07:00		TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator 2-Dozers 1-Dump truck 1-Dump 1-Tractor w/pan 1-Dump 1-Water pump	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: 2 trucks deliver BCL (Am). Pumping water out of the cell (Am). Moved pump, after lunch to pump water out of the pond.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number


 COAT TECHNICIAN


 REVIEWED BY

05/04/18
 DATE

5/8/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 5, 2018								
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X	
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	53°-77° Sunny (NW) 5-10 mph Low humidity								
CONTRACTOR:	CEG Construction	REPORT BY:	Joe Shepperd			TIME ARRIVED:	07:00		TIME DEPARTED:	1:00	

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1-Excavator 1-Dozers 1-Dump 1-Tractor w/pan 1-Sheepsfoot	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Cleaning out sump area of oversaturated material. ~~from~~ Finish pumping out the pond. Processed lift 3 north half of cell. COT tested lift 3 west slope, pulled Shelby tube L3-ST-3. Lift 4 placed and tested on North slope. Sump is filled in with material. Hauling and placing the rest of lift 3 on west slope midway to the south.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L3-ST-3	3			05/05/2018		

<i>Joseph Shepperd</i> QA TECHNICIAN	05/05/18 DATE
<i>Don Buick</i> REVIEWED BY	5/8/2018 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 6, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	66°-80° Sunny 5-10 mph Low humidity						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	11:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
8	1-Excavator 1-Dump 1-Dozer 1-mini X 1-tractor w/pan 1-sheepsfoot 1-Water truck	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Rolled and tested lift-3 midway to south end of cell.
 Mini X was digging north west corner on existing cell 11 to try and prevent leachate from leaking into cell 12 construction. Water truck constantly watering throughout the day to maintain moisture levels. End of day applied material to the slopes of scrub house pad in pond area.


FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:


Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L3-ST4,5,6	3			05/06/18		



 QA TECHNICIAN



 REVIEWED BY



 DATE

5/8/2018

 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 7, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	81°-86° Sunny SSW 2-5 mph Mod. Humidity						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
		AGG Aggregate and Sand delivered today CQA took AGG sample.

VISITORS			
TIME	NAME	REPRESENTING	REMARKS
	Johnny Mason	Mason Surveying	Check grade for final tilt

CONSTRUCTION ACTIVITIES: Johnny checks grade. CEG is cutting and filling as necessary.
CQA performs moisture density tests. CQA pulls Shelby tubes.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
L4ST-1,2,3	4			5/07/18	05/07/18	7808 6267 6657
L4 BS 1+2	4			05/07/18	05/07/18	7808 6267 8581
PC- AGG 1				05/07/18	05/07/18	7808 6269 1718

<p><i>Joseph Sheppard</i> CQA TECHNICIAN</p> <p> </p> <p><i>Ben Daily</i> REVIEWED BY</p>	<p> </p>	<p>05/07/18 DATE</p> <p>5/8/2018 DATE</p>
---	----------	---



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 08, 2018			
PROJECT NO.:	18024	DAY:	S	M	T X	W
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	62°-85° Sunny			
CONTRACTOR:	CEG Construction		10-15 mph med humidity			
REPORT BY:	<i>Joe Sheppard</i>	TIME ARRIVED:	07:00		TIME DEPARTED:	17:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
10	1-Excavator 2-Dozers 1-Tractor w/pan 1-Dump 1-Tractor w/disc - Water truck 1-Sheepsfoot / Smooth Roller	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Processing lift 4. Continue to cut and fill, where necessary. CQA tests and puller Shelby tubes 24-ST-4,5,6 and bucket-sample 24-CS-1 Smooth rolling South end of floor and watering call Receiving material throughout the day for pond area.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:


Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
24-CS-1	4			05/08/18	05/08/18	
24-ST-4,5,6	4			05/08/18	05/08/18	

Joseph Sheppard
CQA TECHNICIAN

Ray Pugh
REVIEWED BY

05/08/18
DATE

5/14/18
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 9, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	X	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-88° Sunny						
CONTRACTOR:	CEG Construction		SSE 5-10 mph med humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
6	1 Excavator	
	1 Smooth Roller	
	1 Water Truck	
	2 Dozers	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Receiving material in the pond area and hauling out Red material. Some grading and smooth rolling of cell 12. Also watering.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><i>Joseph Sheppard</i> CGA TECHNICIAN</p> <p><i>Ben Bailey</i> REVIEWED BY</p>	<p><i>05/09/18</i> DATE</p> <p><i>5/14/2018</i> DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
---	--	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 10, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	66°-86° Sunny						
CONTRACTOR:	CEG Construction		ESE 5-15 mph med. humidity						
REPORT BY:	<i>Joe Shepperd</i>	TIME ARRIVED:	07:00			TIME DEPARTED:	11:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
4	1-Excavator 1-Dump 1-Tractor w/pan 1-smooth roller 1-Water Truck	CEG Construction marking @ 10:00 am Johnny Mason will be out tomorrow for Certification of cell

VISITORS			
TIME	NAME	REPRESENTING	REMARKS
9:45-10:45	Bryan Bailey	Shepherd Engineering Design Co.	for construction marking

CONSTRUCTION ACTIVITIES: *Dug out leachate line. Material hauled to the top. Smooth rolling on fire cell. Received material throughout the day*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Shepperd
CQA TECHNICIAN

Ben Baird
REVIEWED BY

05/10/18
DATE

5/14/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 14, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-85° Sunny (South) 15-20 mph mod. humidity						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	9:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
4	1-Excavator 2-Dozers 1-Dump 1-Tractor w/pan 1-mini X	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS
#	Johnny Mason	Mason Surveying	To Certify cell clay liner

CONSTRUCTION ACTIVITIES: Started placing material in the pond @ the east end working westward. Continue to receive material from Baker str. borrow area. And returning red material to borrow site. Clinton and Frank making necessary corrections to the cell as Johnny checks the grade of Cell (Clay liner). Certification not completed today. Johnny will be back tomorrow.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p style="text-align: center;"><u>Joseph Sheppard</u> CQA TECHNICIAN</p> <p style="text-align: center;"><u>Ray Buis</u> REVIEWED BY</p>	<p style="text-align: center;"><u>05/14/2018</u> DATE</p>	<p style="text-align: center;"><u>5/14/2018</u> DATE</p>
---	---	--



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 12, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-86° Partly Cloudy, Fair South 15-20mph mod humidity							
CONTRACTOR:	CEG Construction									
REPORT BY:	<i>Joe Sheppard</i>		TIME ARRIVED:	07:00		TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
5	1-Excavator 2-Dozers 1-Dump 1-tractor/pam 1-Water Truck	Johnny gets call certified around lunch time

VISITORS			
TIME	NAME	REPRESENTING	REMARKS
	<i>Johnny Mason</i>	<i>Mason Surveying</i>	

CONSTRUCTION ACTIVITIES: *Cell is certified. ~~still~~ Continue to phase first lift on the pond floor. Working from east to west.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><i>Joseph Sheppard</i> CQA TECHNICIAN</p> <p><i>Ray Butler</i> REVIEWED BY</p>	<p> </p>	<p style="text-align: center;"><i>05/12/18</i> DATE</p> <p style="text-align: center;"><i>5/14/2018</i> DATE</p>
---	----------	--



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 13, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	66-88° Sunny						
CONTRACTOR:	CEG Construction		5 mph mod humidity						
REPORT BY:	Joseph Shoppard	TIME ARRIVED:	07:00		TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
7	1-Excavator 1-Dump	
SUZIE, DANA, FRANK, WILL, MATT CLINTON, BAYLEN	1-Tractor w/ pan 1-Mini X 1-Water truck 2-Dozers	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Continue to place material on the floor of the pond, first lift.
Mini X digging anchor trench, top of west slope. Smooth rolling call. CQA Bucket sample first lift of the pond.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Shoppard
CQA TECHNICIAN

05/13/2018
DATE

Ray Davis
REVIEWED BY

5/14/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 14, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	67°-88° Sunny						
CONTRACTOR:	CEG Construction		5-10-15 mph Medium humidity						
REPORT BY:	Joseph Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:30		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 7	1-mini X 1-Dump 1-Excavator	Rock delivered for Leachate line
TEP 34?	1-water truck 1-skytrack forklift	Pipe is being welded
	1-skid steer	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: CEG uses mini X to continue digging Anchor trench on west slope. Limer crew arrives today and begins bagging sand and parking trailer. CEG is watering clay liner and continue smooth rolling entire cell. Limer crew deploys from 13:00 the end of the day. Panels 1-24 are deployed and welded. (Secondary liner)
 Also moved old material from the back of landfill, to construction area for use in the cell.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><u>Joseph Sheppard</u> COA TECHNICIAN</p> <p><u>Ray Brub</u> REVIEWED BY</p>	<p><u>05-14-18</u> DATE</p> <p><u>5/18/18</u> DATE</p>	 <small>DESIGN COMPANY INCORPORATED</small>
---	--	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 15, 2018		
PROJECT NO.:	18024	DAY:	S	M	T X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-85° Partly Cloudy		
CONTRACTOR:	CEG Construction		N-5-10mph mech./high humidity		
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 20? TEP = 3.30	1-Excavator 2-Dozers	
	1-skytrak forklift 1-Dump	Rained Monday night
	1-skidsteer 1-water truck	Pipe for LCS & LDS being welded (continued)
		All geomembrane expected has been received.


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Moving material from boneyard to cell construction area for use in the cell. Sed. pond watered thru throughout the day. Received 2 trucks of 60 mils geomembrane. More leachate line rock delivered. D55-1-14 pulled. No lines deployed

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p style="text-align: center;"><u>Joseph Sheppard</u> COA TECHNICIAN</p> <p style="text-align: center;"><u>Ray Paul</u> REVIEWED BY</p>	<p style="text-align: center;"><u>05-15-18</u> DATE</p> <p style="text-align: center;"><u>5/18/2018</u> DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
---	--	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 16, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	W	X	T
CONTRACTOR:	CEG Construction		F	S	
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:
			16:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG - 6 TEP -	2 Dozers 1 Excavator 1 mini X 1 skyhook forklift 1 Tractor w/ pump 1 water truck 1 Tractor w/ disc 1 skidsteer	Tested pond just left, too dry.

VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: Anchor trench on North end of cell being dug out. TEP deployed panels 25-43 of secondary liner.

COA ships destructs DSS-1-14 (off onlay due to rain.)

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
DSS-1-14					05-16-18	7810024 85532
PL1-SF1						" "
BS-1						" "

<p><i>Joseph Sheppard</i> CGA TECHNICIAN</p> <p><i>Ben Davis</i> REVIEWED BY</p>	<p>05/16/18 DATE</p> <p>5/18/2018 DATE</p>	 <p>shepherd ENGINEERING</p> <p><small>DESIGN COMPANY INCORPORATED</small></p>
--	--	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 17, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:		58°-81° Sunny 5mph ssw, high/med. humidity					
CONTRACTOR:	CEG Construction	REPORT BY:		Joe Sheppard			TIME ARRIVED:		07:00
							TIME DEPARTED:		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 6	1-MiniX 1-Skytrak forklift	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Liner crew some cleanup. Too wet for them to deploy today. MiniX continues North Anchor trench, completed. Continue to bring material up to call for more in the call.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
CGI TECHNICIAN

Raymond [Signature]
REVIEWED BY

05/17/18
DATE

5/18/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 18 2018								
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S		
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-85° Sunny, SE 5mph medium humidity								
CONTRACTOR:	CEG Construction	REPORT BY:	Joe Shopper			TIME ARRIVED:	07:00		TIME DEPARTED:	11:00	

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 6	1-skidsteer 1-Dozer	
TEP ?	1-Excavator 1-skytruck forklift	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Deploying 6-200-6 Geotextile. Pumping water out of the sump. Oversaturated soil in sump area being pulled out and replaced. Cleaning liner from rain.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
DSS-15-18					05/18/18	781036051288


 JOSEPH SHOPPER
 QA/TECHNICIAN


 PAUL BENJ
 REVIEWED BY

05/18/18
 DATE

5/22/18
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 19, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill		WEATHER: 70°-85° Sunny, 5-10mph medium humidity							
CONTRACTOR:	CEG Construction									
REPORT BY:	Joseph Sheppard		TIME ARRIVED: 07:00		TIME DEPARTED: 19:00					

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 6	1-Excavator 1-skidsteer forklift	
TEP:	1-skidsteer 2-Dozers	
	1-Dump 1-Tractor w/pan	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Panel 44 - level out and watch. In the 5ed panel checking grade, It is a bit thick. Material being relocated to thinner areas.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
CQA TECHNICIAN

Ben [Signature]
REVIEWED BY

05/19/18
DATE

5/22/18
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 20, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	X	W	T
CONTRACTOR:	CEG Construction		F	S	
REPORT BY:	Joe Shappard	TIME ARRIVED:	07:00		DEPARTED:
			13:00 (break)		16:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 5	1-Excavator 1-Dozer	
TEP:	1-Tractor w/ram	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Seal pond tested pulled samples PL-ST-2-4 and Bag samples PL-1-B5 2+3. Tie in welds completed on Secondary lines.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><u>Joseph Shappard</u> CGA TECHNICIAN</p> <p><u>Raymond [Signature]</u> REVIEWED BY</p>	<p><u>05/20/18</u> DATE</p> <p><u>5/22/18</u> DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
--	--	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 21, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	70° 81° SSW 2-5 mph Partly Cloudy / Fair Mod. humidity							
CONTRACTOR:	CEG Construction	REPORT BY:	Joseph Shoppard			TIME ARRIVED:	07:00		TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 5		Rip Rap
TEP:		Rip Rap delivered and installed in Sed pond @ 42' pipe inlet.
		Bill moved from the bank of landfill

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Pumping water out of the Cell from yesterday afternoon rain. 2 trucks delivered 6-250-6 Bio composite. Road Base delivered throughout day. Road Base installed for road on top of levee at West end of Sed. pond.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
DSS					05-21-18	781065518598

Joseph Shoppard
 CQA TECHNICIAN

Ryan Reis
 REVIEWED BY

05/21/18
 DATE

5/22/18
 DATE



DESIGN COMPANY INCORPORATED

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 22, 2018		
PROJECT NO.:	18024	DAY:	S	M	T <input checked="" type="checkbox"/>
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER: 64°-85° Fair			
CONTRACTOR:	CEG Construction	ESE 2-5 mph mod. humidity			
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG-6 TEP	1-Excavator 2-Dozers 1-Water Truck	Waiting on 200 geocomposite to finish cell.


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Material is being hauled in. Untested. And hauling ^{Red} material off site. Only stock-piling clay material.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PLI-ST-2-4						7810 5500 0028
PLI-BS-2-3						" "

<p><i>Joseph Sheppard</i> CQA TECHNICIAN</p> <p> </p> <p><i>Robert [Signature]</i> REVIEWED BY</p>	<p>5-22-18 DATE</p> <p>5/22/2018 DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
--	---	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 23, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-81° Partly Cloudy E 2-5 mph med humidity						
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Shepperd	TIME ARRIVED:	07:00			TIME DEPARTED:	14:30		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 6 TEP: 21	1-Excavator 1-skidsteer 1-Sky track forklift 1-Water truck	2-Truck of geocomposite delivered All destructs passed / Assting

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Continue to receive material for pond (untested) and stockpiling*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
DSS-28A4B						781105062381


 CQA TECHNICIAN


 REVIEWED BY

05-23-2018
 DATE

5/28/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 24, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-85° Mostly Cloudy						
CONTRACTOR:	CEG Construction		SE lemph med. humidity						
REPORT BY:	Joe Shepperd	TIME ARRIVED:	07:00		TIME DEPARTED:	17:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 4 TEP: 25	1-Excavator 1-mini X 1-skytrck forklift 1- Bobcat 1- Dump 1-smooth Roller	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: LDS pipe trench installed and Riser pipe and installing rack.
 Received 2 trucks w/ 6-200-6 geocomposite, And geotextile.
 Limer guys here @ 13:00 and start to deploy geocomposite (200)

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><i>Joe Shepperd</i> <small>CONTECHNICIAN</small></p> <p><i>Ryan Burt</i> <small>REVIEWED BY</small></p>	<p>05/24/18 <small>DATE</small></p> <p>5/28/2018 <small>DATE</small></p>	 <small>DESIGN COMPANY INCORPORATED</small>
--	--	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	MAY 25, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-85° Partly Cloudy						
CONTRACTOR:	CEG Construction		55W-10mph, Mod Humidity						
REPORT BY:	Joe Shoppard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00 (14:30)		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 3	1-Excavator 1-mini X	
TEP: 25	1-Skytrack forklift	
	1-Skidsteer 1-Dozer	
	1-Dump	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: LDS line finished. 200 geocomposite finished.
 Continue to receive material for the pond. GCL and liner 60mil. deployed on top of GCL. Day for liner cut short due to rain. CEG stayed full day working.
 Trucks stop bringing in material about 15:15 due to rain.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number


 JOSEPH SHOPPARD
 CEG TECHNICIAN


 REVIEWED BY

05-25-2018
 DATE

 5/29/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 26 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:		64°-90° Sunny						
CONTRACTOR:	CEG Construction			WSW 2-5mph med. humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	17:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG : 3	1-Excavator 1-Dozer	
TEP : 20 17-20	1-Dump 1-Skytrak forklift 1-skid steer	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Deploying GCL and 60 mil primary lines - CEG hauling and spreading left one of untested material - Road base staged on landfill road. To be spread tomorrow on the road.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><u>Joseph Sheppard</u> CQA TECHNICIAN</p> <p><u>Paul Davis</u> REVIEWED BY</p>	<p><u>05-26-18</u> DATE</p> <p><u>5/29/2018</u> DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
---	--	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 27, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-85° Sunny						
CONTRACTOR:	CEG Construction		5-10 mph mod. humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	18:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 3	1-Excavator 1-motograde 1-Dozer 1-Dump	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Processed and tested East End of pond. Was too dry yesterday. Water truck broke, borrowed landfill water truck. ~~Spad~~ Spread and compacted road gravel.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
CQA TECHNICIAN

Debra Bui
REVIEWED BY

5/27/18
DATE

5/29/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 29, 2018		
PROJECT NO.:	18024	DAY:	S	M	T X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	66°-89° Partly Cloudy ESE 4mph mod humidity		
CONTRACTOR:	CEG Construction	REPORT BY:	Joe Shoppard		TIME ARRIVED:
					07:00
					TIME DEPARTED:
					19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG : 3	2 Skidsteers 1-Excavator 1 mini X 1-Dozer 1-water truck 1-skytruck forklift	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Receiving more clay material. Continue to lay GCL w/ primary liner over GCL Panels 16-28. Vacuum tests and repairs completed on primary liner. Dirt is placed around ~~EB~~ LDS riser pipes. And covered with liner to prevent it from getting wet and washing down into sump. Potential rain next day on ~~EB~~ 50.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
DS-1-12					05/29/18	78117896 6104
					05/29/18	78117897 5462

<p><i>Joe Shoppard</i> CQA TECHNICIAN</p> <p><i>[Signature]</i> REVIEWED BY</p>	<p style="text-align: center;">05/29/2018 DATE</p> <p style="text-align: center;">6/1/2018 DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
---	---	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 30, 2018								
PROJECT NO.:	18024	DAY:	S	M	T	W	X	F	S		
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill		WEATHER:			66° - 90° Sunny ESE 5-10mph median humidity					
CONTRACTOR:	CEG Construction		REPORT BY:			Joe Shepherd		TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 4 TEP: 20	1-Excavator 1-water truck 1-Tractor w/pan 1-Skytruck forklift 1-skidsteer	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Pump water out of the slump. Processing lift one of new material west ~~part~~ end of sed pond. Density tests performed. Shelby tubes pulled samples F-1 PL1-ST-6-10 and bag samples PL1-BS-4-6. Stubes and 3 bags liner crew starts deploying GCL and primary liner on top. Seaming, and air tests are performed.

Shipped destructs 9A-9B and DS-13-15

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PL DS-9A-9B					05-30-18	781199005301
DS-13-15						


 COA TECHNICIAN

 REVIEWED BY

05/30/18
 DATE
 6/1/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	May 31 2018								
PROJECT NO.:	18024	DAY:	S	M	T	W	T	X	F	S	
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	69°-88° Cloudy w/ some sun								
CONTRACTOR:	CEG Construction		SW 8 mph mod high humidity								
REPORT BY:	Joe Shoppard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 3	1-Excavator 1-water truck	
TEP: 17	1-Sky track forklift	
	1-Dozer 1-mini X	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Hand dug out material in anchor trenches, that fell in from putting the dirt around the riser pipes. Begin welding secondary to primary liner in Anchor trench starting at SW corner proceeding North. ~~Liner~~*

CEG is grading pond first lift. Liner crew started today @ at 19:00pm

TEP deploying 250 geomembrane.

CQA finishes sum summary, all tests and vacuum tests of primary liner. and marked last 3 destructs DS-25-27

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Shoppard
CQA TECHNICIAN

[Signature]
REVIEWED BY

05/31/18
DATE

6/1/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 1, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER: 72°-72° Partly Cloudy E 3-10mph High termal. humidity							
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	20:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 3	1-Excavator 1-Dozer	
TEP: 17	1-Water truck 1-skidsteer	
	1-Skytruck forklift	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: DS-16-21 cut out and repaired. Continue deploying GCL and primary liner. CEG working in the sed pond watering and continuing grade check on first lift.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
DS-16-21					06/01/18	

<p><u>Joseph Sheppard</u> CQA TECHNICIAN</p> <p><u>Ben Sam</u> REVIEWED BY</p>	<p><u>06/01/18</u> DATE</p> <p><u>6/5/2018</u> DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
--	---	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 2, 2018								
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X	
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	65°-88° Sunny / no clouds								
CONTRACTOR:	CEG Construction		5-10-20mph High/mod humidity								
REPORT BY:	Joe Shepperd	TIME ARRIVED:	07:00			TIME DEPARTED:	18:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 2	1-Excavator 1-Dozer	
TEP: 17	1-skytrak forklift	
	1-Water truck 1-skidsteer	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: GCL and primary liners completed today. And continue deploying Geocomposite for from the east side of cell to line up the geocomposite deployed from the western. Everything vacuum tested and air tested. (Thursday)

Thursday

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number


 CQA TECHNICIAN

 REVIEWED BY

06/02/18
 DATE
 6/5/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 3, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	60°-85° Sunny, N 5-15 mph, Low humidity		
CONTRACTOR:	CEG Construction	TIME ARRIVED:	07:00		
REPORT BY:	<i>Joseph Sheppard</i>	TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 4	1-Excavator 1-Dozer	
TEP: off	1-Dump 1-Tractor w/pan	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Place 48" pipe in Leachate trench. Built a road ~~at~~ along Leachate line. ~~and~~ Started protective cover on southwest side of Leachate line.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
CQA TECHNICIAN

Ben Bailey
REVIEWED BY

06-03-2018
DATE

6/4/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 4, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	66° 85° Sunny		
CONTRACTOR:	CEG Construction		NW - 5-10 mph, medium humidity		
REPORT BY:	Joseph Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEB - 4 TEP - 17	1-Excavator 1-Dump 1-Dozer 1-Skytrac forklift 1-Backhoe/loader 1-Skid steer	Short approximately 4 rolls of 250 geocomposite. Northwest corner not complete.

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Receiving clay material for the pond. Hauling and placing protective cover. Some of the barrier completed from south to north. All 250 geocomposite is used. Northwest corner not completed.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM
Ran out of 250 geocomposite.

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Sheppard
CQA TECHNICIAN

Boyd Brubaker
REVIEWED BY

06-04-18
DATE

6/8/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 5, 2018						
PROJECT NO.:	18024	DAY:	S	M	T <input checked="" type="checkbox"/>	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	62°-87° Sunny						
CONTRACTOR:	CEG Construction		SSW 5mph medium humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEA-5	1-Excavator 1-Dump	10:00 am meeting
TEP-17	1-Dzer 1-Tractor w/pan	
	1-skytrack forklift	
	1-kidster	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Rain flap installed over south berm and Extrusion welded to primary liner. TEP is cleaning up trash around and within the cell. Sleeves welded to LDS pipe @ the top of North slope. Primary liner to secondary liner is being extrusions welded together in the Anchor trenches. Spreading lift 2 material within the Sed. pond.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PC-PC-1				06-05-18	06-05-18	
PC-C5-1				06-05-18	06-05-18	

<p><u>Joseph Sheppard</u> CQA TECHNICIAN</p> <p><u>[Signature]</u> REVIEWED BY</p>	<p><u>06-05-2018</u> DATE</p> <p><u>6/8/2018</u> DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
--	---	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 6, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	TH	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER: 66°-83° Partly Cloudy							
CONTRACTOR:	CEG Construction	SSE 6 mph Medium Humidity							
REPORT BY:	Joe Shappard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 4 TEP: 17	1-Dump 1-Excavator 1-Tractor w/ pwn 2-Dozers 1-Skidsteer forklift 1-Water truck 1-Skidsteer	Received 4 rolls of geomembrane to complete the Northwest corner. From another landfill

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Receiving material for pond clay liner. Extrusion welded all primary to secondary liner in the Anchor trench and vacuum tested. Upper sub-sheet is being installed in the leachate line and extrusion welded to primary liner. CEG is digging out the burrito, ~~and~~ a road, and some of South berm in East corner so that upper sub-sheet can be installed.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM Missed a detail in drawing - Upper sub-sheet in leachate line.

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number


 COX TECHNICIAN

 REVIEWED BY

06-06-18
 DATE
 6/8/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 7, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	<input checked="" type="checkbox"/>	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:							
CONTRACTOR:	CEG Construction								
REPORT BY:	Joe Shapper	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 84	1-Excavator 2-Dozers	
TEP 17	1-Dump 1-Tractor w/pan 1-Water truck 1-Skidsteer 1-Skytruck fork lift	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: TEP finished primary rub sheet in leachate lines. Welds are vacuum tested and is good. Leftover GCL moved and wrapped and sealed in HDPE lines to prevent damage due to weather.

CEG working second lift of clay liner in the pond. CRA performs density tests and pulls baggy samples of soil and 2 Shelby tubes.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PL2-ST-1+2				06-07-18	06-08-18	
PL2-B5-1+2				06-07-18	06-08-18	

_____ Joseph Shapper COA TECHNICIAN	_____ 06-07-18 DATE
_____ Ryan Smith REVIEWED BY	_____ 6/8/2018 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 8, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	68°-86° Mostly Cloudy / Fair		
CONTRACTOR:	CEG Construction		SSW 9mph medium humidity		
REPORT BY:	Joe Shappo	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG: 5	1-Excavator 1-Dump	
TEP-17	1-Backhoe Loader	
	1-Watertruck 1-skid steer	
	1-Skytrak forklift	
	1-Tractor w/pen	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS
	Johnny Mason	Mason Surveying	Marks perimeter ditch around cell and checks panel elevation/grade

CONSTRUCTION ACTIVITIES: TEP Flips geocomposite back after completing primary sub sheet yesterday. It is reattached and listered together. TEP finished up around lunch and demobilized. Before demobilizing the lay geocomposite for LCS burrito. LCS burrito completed by the end of day. Riser pipe also in place.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PL-2-ST-1-2	2			06-07-18	06-08-18	
PL-2-BS-1-2	2			06-07-18	06-08-18	
PL-2-ST-3	2			06-08-18	06-08-18	
PL-2 BS-3	2			06-08-18	06-08-18	


 CQA TECHNICIAN


 REVIEWED BY

06-08-18
 DATE

 6/11/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 9, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	68°-71° Sunny						
CONTRACTOR:	CEG Construction		SSW 5-10 mph medium humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00				

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG - 5	2-Dozers 1-Excavator 1-Dump 1-Tractor w/pa 1-Water truck	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Processing and testing lift 2 in the sed. pond.
Placing protective cover in the cell floor North end and starting up the slope.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PL-2-ST-4-7	2			06-09-18		
PL-2-B5-4-6	2			06-09-18		
P-C5-3	2			06-09-18		

<i>Joseph Sheppard</i> CQA TECHNICIAN	06-09-18 DATE	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
<i>Bob [unclear]</i> REVIEWED BY	6/11/2018 DATE	

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 10, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	67°-90° Sunny		
CONTRACTOR:	CEG Construction		5-10 mph medium humidity		
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	17:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG-5		


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: *Lift 2 is completed and tested by lunch. Continue to haul and place protective cover in the cell. Touching up pond appearance.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PL-2-ST-4-7	2			06-09-18	06-11-18	Delivered by Joe on Monday
PL-2-B5-4-6	2			06-09-18	06-11-15	
P-CS-3	2			06-09-18	06-11-18	June 11, 2018
PL-2-ST-8-1D	2			06-10-18	06-11-18*	7shallow tubes
						* 3 baggie samples
						* 1-Bucket

<p><i>Joseph Sheppard</i> CQA TECHNICIAN</p> <p> </p> <p><i>Raymond</i> REVIEWED BY</p>	<p style="text-align: center;">06-10-18 DATE</p> <p style="text-align: center;">6/11/2018 DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
---	--	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	6/11/2018																					
PROJECT NO.:	18024	DAY:	<table style="font-size: small; text-align: center; border-collapse: collapse;"> <tr> <td>S</td><td>M</td><td>T</td><td>W</td><td>T</td><td>F</td><td>S</td> </tr> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> <tr> <td></td><td>X</td><td></td><td></td><td></td><td></td><td></td> </tr> </table>	S	M	T	W	T	F	S									X					
S	M	T	W	T	F	S																		
	X																							
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:																						
CONTRACTOR:	CEG Construction	77-85 F (sunny)																						
REPORT BY:	Bryan Bailey	TIME ARRIVED:	7:00																					
		TIME DEPARTED:	5:30PM																					

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 5	CAT 345 Excavator - 1	1 Water trucks
	Tractor with pan	
	D6 Dozer - 1	
	Off Road Dump Truck - 1	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: _____

Cell 12 N: CEG is excavating, hauling and installing protective cover on west side slope.


FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number



COQA TECHNICIAN



REVIEWED BY

06/11/18

DATE

11-Jun

DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	6/12/2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:							
CONTRACTOR:	CEG Construction	77-85 F (sunny)							
REPORT BY:	Bryan Bailey	TIME ARRIVED:	7:00			TIME DEPARTED:	6:00PM		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 5	CAT 345 Excavator - 1	1 Water trucks
	Tractor with pan	
	D6 Dozer - 1	
	Off Road Dump Truck - 1	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: _____

Cell 12 N: CEG is excavating, hauling and installing protective cover on west side slope. Dozer broke down around 3:00 pm. Continued hauling and dumping protective cover material at base of west slope.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p style="text-align: center;"><i>Bryan W Bailey</i> _____ COQA TECHNICIAN</p> <p style="text-align: center;"><i>Bryan W Bailey</i> _____ REVIEWED BY</p>	<p style="text-align: center;">06/12/18 _____ DATE</p> <p style="text-align: center;">12-Jun _____ DATE</p>	 <p style="font-size: small;">DESIGN COMPANY INCORPORATED</p>
---	---	--

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 13, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	70° - 73° Sunny						
CONTRACTOR:	CEG Construction		5-10mph Medium Humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00		TIME DEPARTED:	09:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG-5	1-Excavator 1-Dump 1-Dozer 1-Tractor w/pan	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS


CONSTRUCTION ACTIVITIES: Dug out perimeter trench, backfilled Anchor trench. Hauled some material for protective cover.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number


 CQA TECHNICIAN


 REVIEWED BY

06-13-18
 DATE

6/14/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 14, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	W	F	S
CONTRACTOR:	CEG Construction	70°-93° Sunny, some clouds 5-5-10 mph med. humidity			
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 4	1-Excavator 1-Dozer 1-Tractor/pat 1-Dump	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS
	Johnny Mason	Mason Surveying	Checking pond grade

CONSTRUCTION ACTIVITIES: Contin Continue to haul and place protective cover. ~~Frank~~ Frank working w/ Johnny on final grade of the pond.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

<p><u>Joseph Sheppard</u> CQA TECHNICIAN</p> <p><u>Joe Sheppard</u> REVIEWED BY</p>	<p><u>06-14-18</u> DATE</p> <p><u>6/18/2018</u> DATE</p>	 <p>shepherd ENGINEERING <small>DESIGN COMPANY INCORPORATED</small></p>
---	--	---

DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 15, 2018						
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	71°-92° Sunny, Fair						
CONTRACTOR:	CEG Construction		S-10-15 mph med. humidity						
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00		

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG 4	1-Excavator 1-Dump 1-Dozer 1-Tractor w/pan	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Continue to grade ponds. And hauling and placing protective cover.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number
PCS-2	2			06-15-18	06-15-18	7814480 11750

Joseph Sheppard
 CQA TECHNICIAN

06-15-18
 DATE

Brian Bruch
 REVIEWED BY

6/18/2018
 DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 16, 2018							
PROJECT NO.:	18024	DAY:	S	M	T	W	T	F	S	X
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER:	72°-91° Fair Sunny							
CONTRACTOR:	CEG Construction		SSW 10-15mph Mod. Humidity							
REPORT BY:	Joseph Shepperd	TIME ARRIVED:	07:00			TIME DEPARTED:	19:00			

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG-4	2-Dumps 1-Excavator	
	1-Tractor w/pan	
	1-Dozer	

VISITORS			
TIME	NAME	REPRESENTING	REMARKS
	Johnny Mason	Mason Surveying	Surveying pond all afternoon

CONSTRUCTION ACTIVITIES: *Continue to haul and spread protective covers on the cell. All afternoon working grade in the pond. Needed fill.*

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number

Joseph Shepperd
CGA TECHNICIAN

Ben Smith
REVIEWED BY

06-16-18
DATE

6/18/2018
DATE



DAILY SOILS CONSTRUCTION REPORT

PROJECT:	Cell 12 North	DATE:	June 17, 2018		
PROJECT NO.:	18024	DAY:	S	M	T
CLIENT:	Waste Management of Arkansas - Eco Vista Landfill	WEATHER: 70°-92° Fair w/ some clouds			
CONTRACTOR:		5-10-15 mph Medium humidity			
REPORT BY:	Joe Sheppard	TIME ARRIVED:	07:00	TIME DEPARTED:	19:00

NUMBER WORKING	LIST EQUIPMENT	GENERAL NOTES
CEG - 4	1-Seachig trailer 1-Dozer	
	1-mini X 1-Tractor w/ pan	
	1-Backhoe 1-Dump	


VISITORS			
TIME	NAME	REPRESENTING	REMARKS

CONSTRUCTION ACTIVITIES: Seeded pond. Installed galvanized pipe in four locations (depth meters) in the pond. Sump was covered w/ protective covers. It was uncovered. Finishing protective covers and checking depth by digging holes.

FIELD PROBLEMS WHICH COULD RESULT IN DELAY, CHANGE ORDER, OR CLAIM _____

SAMPLES SENT TO LABORATORY:

Sample No.	Lift No.	Northing	Easting	Sample Date	Ship Date	Tracking Number



 COORDINATOR



 REVIEWED BY

06-17-18

 DATE

 6/18/2018

 DATE



ATTACHMENT J
ARG160045C
(Complete Construction Application)

**Arkansas Department of Environmental Quality
NPDES PERMIT APPLICATION
FORM 1**

INSTRUCTIONS:

1. This form should be **typed or printed in ink**. If insufficient space is available to address any item please continue on an attached sheet of paper.
2. Please complete the following Section (s):

Sections	A	B	C	D	E	F	G	H	I
POTW	X	X	X	X					X
Industrial User	X	X	X	X	X	X	X		X
Construction Permit Only	X	X	*	X				X	X
Modification	X	X	X	X	X	*	*	X	X
All Other Applicants	X	X	X	X	X				X

* As necessary

3. If you need help on SIC or NAICS go to www.osha.gov/oshstats/sicser.html
4. If you have any questions about this form you may call NPDES Section at 501-682-0622 or go to www.adeq.state.ar.us/water. You may also contact :

Department
Arkansas Department of Health

Information in Regard to
Water Supply

Telephone #
501-661-2623

5. The following EPA Forms in addition to Form 1 is required for processing your application:

Form 2A - Municipal Dischargers

Form 2B - Concentrated Animal Feeding Operations

Form 2C - Existing Manufacturing, Commercial, Mining, and Silvicultural Operations

Form 2D - New Sources and New Dischargers Application for Permit to Discharge Process Wastewater

Form 2E - Facilities Which Do Not Discharge Process Wastewater (i.e. Domestic, Non contact cooling water)

Form 2F - Application for Permit to Discharge Storm Water Discharges Associated With Industrial Activity

6. Where to Submit

Return the completed form by mail to:

Arkansas Department of Environmental Quality
Permits Branch, Water Division
5301 Northshore Drive
North Little Rock, AR 72118

Or by email to:

Water-Permit-Application@adeq.state.ar.us

NPDES PERMIT APPLICATION
FORM 1

ARKANSAS DEPARTMENT OF ENVIRONMENTAL QUALITY
WATER DIVISION
5301 Northshore Drive
North Little Rock, AR 72118-5317
www.adeq.state.ar.us/water

PURPOSE OF THIS APPLICATION

- INITIAL PERMIT APPLICATION FOR NEW FACILITY
 INITIAL PERMIT APPLICATION FOR EXISTING FACILITY
 MODIFICATION OF EXISTING PERMIT
 REISSUANCE (RENEWAL) OF EXISTING PERMIT
 MODIFICATION AND CONSTRUCTION OF EXISTING PERMIT
 CONSTRUCTION PERMIT

SECTION A- GENERAL INFORMATION

1. Operator (Legal) Applicant Name (who has ultimate decision making responsibility over the operation of a facility or activity):

Eco-Vista, LLC

Note: The legal name of the operator must be identical to the name listed with the Arkansas Secretary of State.

2. Operator Type: Private State Federal Partnership Corporation Other

State of Incorporation: DE

3. Facility Name: Eco-Vista, LLC

4. Is the operator identified in number 1 above, the owner of the facility? Yes No

5. NPDES Permit Number (If Applicable): AR00

6. NPDES General Permit Number (If Applicable): ARG160045

7. NPDES General Storm Water Permit Number (If Applicable): ARR000231

8. Permit Numbers and/or names of any permits issued by ADEQ or EPA for an activity located in Arkansas that is presently held by the applicant or its parent or subsidiary corporation which are not listed above:

<u>Permit Name</u>	<u>Permit Number</u>	<u>Held by</u>
<u>See Attachment #1</u>		

9. Give driving directions to the wastewater treatment plant with respect to known landmarks:

10. Facility Physical Location: (Attach a map with location marked; street, route no. or other specific identifier)

Street: 2210 Waste Management Drive

City: Springdale County: Washington State: AR Zip: 72762

11. Facility Mailing Address for permit, DMR, and Invoice (Street or Post Office Box):

Name: Ms. Jodi Taylor Title: Environmental Protection Mgr.
Street: 2210 Waste Management Drive P.O. Box _____
City: Springdale State: AR Zip: 72762
E-mail address*: jtaylo28@wm.com Fax: _____

* Is emailing all documents (permit, letters, DMRs, invoices, etc.) acceptable to the applicant? Yes No

12. Neighboring States Within 20 Miles of the permitted facility (Check all that apply):

Oklahoma Missouri Tennessee Louisiana Texas Mississippi

13. Indicate applicable Standard Industrial Classification (SIC) Codes and NAICS codes for primary processes

4953/4212 SIC Facility Activity under this SIC or NAICS:
562212/325314 NAICS _____

14. Design Flow: 2.11 MGD Highest Monthly Average of the last two years Flow: NA MGD

15. Is Outfall equipped with a diffuser? Yes No

16. Responsible Official (as described on the last page of this application):

Name: Mr. David Conrad Title: Market Area Engineer
Address: 2210 Waste Management Drive Phone Number: 501-982-7336
E-mail Address: _____
City: Springdale State: AR Zip: 72762

17. Cognizant Official (Duly Authorized Representative of responsible official as describe on the last page of this application):

Name: Ms. Jodi Taylor Title: Environmental Protection Mgr.
Address: 2210 Waste Management Drive Phone Number: 501.993.8966
E-mail Address: jtaylo28@wm.com
City: Springdale State: AR Zip: 72762

18. Name, address and telephone number of active consulting engineer firm (If none, so state):

Contact Name: Jennifer Harmon
Company Name: Terracon Consultants, Inc.
Address: 25809 I-30 South Phone Number: 501-847-9292
E-mail Address: jkharmon@terracon.com
City: Bryant State: AR Zip: 72022

19. Wastewater Operator Information

Wastewater Operator Name: Jodi Taylor License number: 011266
Class of municipal wastewater operator: I II III IV
Class of industrial wastewater operator: Basic Advanced

SECTION B: FACILITY AND OUTFALL INFORMATION

1. Facility Location (All information must be based on **front door (Gate)** location of the facility):

Lat: 36 ° 8 ' 38.56 " Long: 94 ° 15 ' 20.84 " County: Washin gton Nearest Town: Tontito wn

2. **Outfall** Location (The location of the end of the pipe Discharge point.):

Outfall No. 002:

Latitude: 36 ° 08 ' 39.09 " Longitude: 94 ° 15 ' 41.11 "

Where is the collection point? at outfall

Name of Receiving Stream (i.e. an unnamed tributary of Mill Creek, thence into Mill Creek; thence into Arkansas River):

Little Wildcat Creek, thence to Clear Creek, thence to the Illinois River, thence to the Arkansas River

Outfall No. ____:

Latitude: _____ ° _____ ' _____ " Longitude: _____ ° _____ ' _____ "

Where is the collection point? _____

Name of Receiving Stream (i.e. an unnamed tributary of Mill Creek, thence into Mill Creek; thence into Arkansas River):

3. **Monitoring** Location (If the monitoring is conducted at a location different than the above **Outfall** location):

Outfall No. ____:

Lat: _____ ° _____ ' _____ " Long: _____ ° _____ ' _____ "

Outfall No. ____:

Lat: _____ ° _____ ' _____ " Long: _____ ° _____ ' _____ "

Outfall No. ____:

Lat: _____ ° _____ ' _____ " Long: _____ ° _____ ' _____ "

4. Type of Treatment system (Included all components of treatment system and Attach the process flow diagram):

Sedimentation pond

5. Do you have, or plan to have, automatic sampling equipment or continuous wastewater flow metering equipment at this facility? *

Current:	Flow Metering	<input type="checkbox"/>	Yes	Type: _____	<input type="checkbox"/>	No	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
	Sampling Equipment	<input type="checkbox"/>	Yes	Type: _____	<input type="checkbox"/>	No	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Planned:	Flow Metering	<input type="checkbox"/>	Yes	Type: _____	<input type="checkbox"/>	No	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
	Sampling Equipment	<input type="checkbox"/>	Yes	Type: _____	<input type="checkbox"/>	No	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>

If yes, please indicate the present or future location of this equipment on the sewer schematic and describe the equipment below:

6. Is the proposed or existing facility located above the 100-year flood level? Yes No

NOTE: FEMA Map must be included with this application. Maps can be ordered at www.fema.gov.

If "No", what measures are (or will be) used to protect the facility? _____

7. Population for Municipal and Domestic Sewer Systems: NA

8. Backup Power Generation for Treatment Plants

Are there any permanent backup generators? Yes No

If Yes, How many? _____ Total Horespower (hp)? _____

If No, Please explain? _____

SECTION C – WASTE STORAGE AND DISPOSAL INFORMATION

1. Sludge Disposal Method (Check as many as are applicable):

Landfill

Landfill Site Name Eco-Vista, LLC ADEQ Solid Waste Permit No. 0290-S1-R2

Land Application: ADEQ State Permit No. _____

Septic tank Arkansas Department of Health Permit No.: _____

Distribution and Marketing: Facility receiving sludge:

Name: _____ Address: _____

City: _____ State: _____ Zip: _____ Phone: _____

Rail: Pipe: Other: _____

Subsurface Disposal (Lagooning):

Location of lagoon _____ How old is the lagoon? _____

Surface area of lagoon: _____ Acre Depth: _____ ft Does lagoon have a liner? Yes No

Incineration: Location of incinerator _____

Remains in Treatment Lagoon(s):

How old is the lagoon(s)? _____ Has sludge depth been measured? Yes No

If Yes, Date measured? _____ Sludge Depth? _____ ft If No, When will it be measured? _____

Has sludge ever been removed? Yes No If Yes, When was it removed? _____

Other (Provide complete description): _____

SECTION D - WATER SUPPLY

Water Sources (check as many as are applicable):

Private Well - Distance from Discharge point: Within 5 miles Within 50 miles

Municipal Water Utility (Specify City): _____

Distance from Discharge point: Within 5 miles Within 50 miles

Surface Water- Name of Surface Water Source: Beaver Lake is within approximately 16.5 miles

Distance from Discharge point: Within 5 miles Within 50 miles

Lat: _____ ° _____ ' _____ " Long: _____ ° _____ ' _____ "

Other (Specify): _____

Distance from Discharge point: Within 5 miles Within 50 miles

SECTION E: FINANCIAL ASSURANCE AND DISCLOSURE STATEMENT

1. Act 409 of the 2009 Regular Session of the Arkansas Legislature (Act 409) provides for financial assurance requirements for permitting non-municipal domestic sewage treatment systems. Arkansas Code 8-4-203 (b)(1)(A)(i) – “The department shall not issue, modify, or renew a National Pollutant Discharge Elimination System permit or state permit for a non-municipal domestic sewage treatment works without the permit applicant first demonstrating to the department its financial ability to cover the estimated costs of operating and maintaining the non-municipal domestic sewage treatment works for a minimum period of five (5) years.”

The applicant must provide a detailed estimate of the operation and maintenance (O&M) costs for the facility for a five year period. Once the O&M estimate is approved, the applicant must provide **financial assurance** in order to show that the facility is able to cover the costs of operating and maintaining the treatment system for the next five years.

The minimal financial assurance may be demonstrated to the department by using the following as outlined in Arkansas Code 8-4-203(b)(2):

- A. Obtaining insurance that specifically covers operation and maintenance costs
 - B. Obtaining a letter of credit;
 - C. Obtaining a surety/performance bond;
 - D. Obtaining a trust fund or an escrow account; or
 - E. Using a combination of insurance, letter of credit, surety bond, trust fund, or escrow account.
2. Disclosure Statement:

Arkansas Code Annotated Section 8-1-106 requires that all applicants for any type of permit or transfer of any permit, license, certification or operational authority issued by the Arkansas Department of Environmental Quality (ADEQ) file a Disclosure Statement with their application. The filing of a Disclosure Statement is mandatory. No application can be considered administratively complete without a completed Disclosure Statement. The form may be obtained from the ADEQ web site at:

http://www.adeg.state.ar.us/disclosure_stmt.pdf

SECTION F – INDUSTRIAL ACTIVITY

1. Does an effluent guideline limitation promulgated by EPA ([Link to a Listing of the 40 CFR Effluent Limit Guidelines](#)) under Section 304 of the Clean Water Act (CWA) apply to your facility?

YES (Answer questions 2 and 3) NO

2. What Part of 40 CFR? _____

3. What Subpart(s)? _____

4. Give a brief description of all operations at this facility including primary products or services (attach additional sheets if necessary):

5. Production: (projected for new facilities)

Product(s) Manufactured	Last 12 Months		Highest Production Year of Last 5 Years	
	lbs/day*		lbs/day*	
(Brand name)	Highest Month	Days of Operation	Monthly Average	Days of Operation

* These units could be off-lbs, lbs quenched, lbs cleaned/etched/rinsed, lbs poured, lbs extruded, etc.

No.	Dilution (e.g., Cooling Water)	Average Flow (GPD)	Maximum Flow (GPD)	Type of Discharge (batch, continuous, none)

If batch discharge occurs or will occur, indicate: [New facilities may estimate.]

Number of batch discharges: _____ per day Average discharge per batch: (GPD)

Time of batch discharges _____ at _____
(days of week) (hours of day)

Flow rate: _____ gallons/minute Percent of total discharge: _____

3. Do you have, or plan to have, automatic sampling equipment or continuous wastewater flow metering equipment at this facility?

Current: Flow Metering Yes Type: _____ No N/A
 Sampling Equipment Yes Type: _____ No N/A

Planned: Flow Metering Yes Type: _____ No N/A
 Sampling Equipment Yes Type: _____ No N/A

If yes, please indicate the present or future location of this equipment on the sewer schematic and describe the equipment below:

4. Are any process changes or expansions planned during the next three years that could alter wastewater volumes or characteristics?

Yes No (If no, skip Question 5)

5. Briefly describe these changes and their effects on the wastewater volume and characteristics:

SECTION H - TECHNICAL INFORMATION

Technical information to support this application shall be furnished in appropriate detail to understand the project. Information in this Part is required for obtaining a **construction permit** or for **modification** of the treatment system.

1. Describe the treatment system. Include the types of control equipment to be installed along with their methods of operation and control efficiency.

Sedimentation pond. The outfall will be constructed of a 36 inch diameter vertical riser pipe with a trash rack inlet grate and a 12 inch diameter discharge pipe. The discharge will be controlled via a gate valve. The outlet will have a riprapped channel. The pond will also be constructed with an emergency spillway.

2. One set of construction plans and specifications, approved (Signed and stamped) by a **Professional Engineer (PE)** registered in **Arkansas**, must be submitted as follows:
 - a. The plans must show flow rates in addition to pertinent dimensions so that detention times, overflow rates, and loadings per acre, etc. can be calculated.
 - b. Specifications and complete design calculations.
 - c. All treated wastewater discharges should have a flow measuring device such as a weir or Parshall flume installed. Where there is a significant difference between the flow rates of the raw and treated wastewater, a flow measuring device should be provided both before and after treatment.
3. If this application includes a construction permit disturbing five or more acres, a storm water construction permit must be obtained by submitting a notice of intent (NOI) to ADEQ.


SECTION I: SIGNATORY REQUIREMENTS

Cognizant Official (Duly Authorized Representative)

40 CFR 122.22(b) states that all reports required by the permit, or other information requested by the Director, shall be signed by the applicant (or person authorized by the applicant) or by a duly authorized representative of that person. A person is duly authorized representative only if:

- (1) the authorization is made in writing by the applicant (or person authorized by the applicant);
- (2) the authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity responsibility, or an individual or position having overall responsibility for environmental matters for the company.

The applicant hereby designates the following person as a Cognizant Official, or duly authorized representative, for signing reports, etc., including Discharge Monitoring Reports (DMR) required by the permit, and other information requested by the Director:

Signature of Cognizant Official:  Date: 11.15.13

Printed name of Cognizant Official: Ms. Jodi Taylor

Official title of Cognizant Official: Environmental Protection Mgr. Telephone Number: 501.993.8966/501.982.7
336

Responsible Official

The information contained in this form must be certified by a responsible official as defined in the "signatory requirements for permit applications" (40 CFR 122.22).


Responsible official is defined as follows:

- Corporation**, a principal officer of at least the level of vice president
- Partnership**, a general partner
- Sole proprietorship**: the proprietor
- Municipal, state, federal, or other public facility**: principal executive officer, or ranking elected official.

____ (Initial) "I certify that the cognizant official designated above is qualified to act as a duly authorized representative under the provisions of 40 CFR 122.22(b)." NOTE: If no duly authorized representative is designated in this section, the Department considers the applicant to be the responsible official for the facility and only reports, etc., signed by the applicant will be accepted by the Department.

____ (Initial) "I certify that, if this facility is a corporation, it is registered with the Secretary of State in Arkansas. Please provide the full name of the corporation if different than that listed in Section A above."

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fine and imprisonment for knowing violations. I further certify under penalty of law that all analyses reported as less than detectable in this application or attachments thereto were performed using the EPA approved test method having the lowest detection limit for the substance tested."

Signature of Responsible Official:  Date: 11/15/2013

Printed name of Responsible Official: Mr. David Conrad

Official title of Responsible Official: Market Area Engineer Telephone Number: 501.804.0806/501.982.7
336

ADEQ

ARKANSAS
Department of Environmental Quality

NOTICE OF INTENT NPDES GENERAL PERMIT ARG160000 OPERATORS DISCHARGING SANITARY LANDFILL RUNOFF

The attached form can be used by all persons desiring coverage under NPDES general permit ARG160000 (Operators Discharging Sanitary Landfill Runoff). The form should be completed and submitted to this Department in accordance with Part 1.3 of the general permit.

Be sure to read the Permit No. ARG160000. It describes what constitutes coverage under this permit, effluent requirements, discharge limitations, and other standard conditions that are applicable to this permit. A copy of the permit, fact sheet and other information for this permit can be obtained on the Department's website: http://www.adeq.state.ar.us/water/branch_permits/general_permits/default.htm

If you have any questions concerning the ARG160000 permit information or Notice of Intent, please contact General Permits Section of the Water Division at (501) 682-0623.

REMEMBER THE FOLLOWING:

1. The Notice of Intent (NOI) must be complete. Do not leave any question blank; use "NA" if a question is not applicable. Outfall information must be completed; it cannot be blank or "NA".
2. A Topographic map showing the location of the discharge points must be attached to the Notice of Intent at the time of submission.
3. Read the Certification.
4. A \$400.00 Check payable to ADEQ (Re: ARG160000).
5. A Disclosure form. Arkansas Code Annotated Section 8-1-106 requires that all applicants for the issuance or transfer of any permit, license, certification or operational authority issued by the Arkansas Department of Environmental Quality (ADEQ) file a disclosure statement with their applications. The filing of a disclosure statement is mandatory. No application can be considered complete without one. A new disclosure statement must be submitted even if one is already on file with the Department. The form may be obtained from ADEQ web site at: http://www.adeq.state.ar.us/disclosure_stmt.pdf

Please call the following number if you have any questions on this Form:

<u>Topic</u>	<u>Contact person</u>	<u>Phone Number</u>
Area Map and USGS Hydrologic Unit Code	Department of the Interior United States Geological Survey	(501)296-1877
Domestic Drinking Water Supply Intake	Department of Health	(501)661-2623
General Information	Permits Branch	(501)682-0623

WATER DIVISION
5301 NORTSHORE DRIVE / NORTH LITTLE ROCK, ARKANSAS 72118
PHONE 501-682-0623 / FAX 501-682-0880
www.adeq.state.ar.us

ARKANSAS DEPARTMENT OF ENVIRONMENTAL QUALITY
NOTICE OF INTENT
LANDFILL SANITARY DISCHARGE
NPDES GENERAL PERMIT ARG160000

Application Type: New Renewal (Permit # ARG16 _____) Other Additional Outfall

I. PERMITTEE/OPERATOR INFORMATION

Permittee (Legal Name): Eco-Vista, LLC Operator Type:
Permittee Mailing Address: 2210 Waste Management Drive State Partnership
Permittee City: Springdale Federal Corporation*
Permittee State: AR Zip: 72762 Sole Proprietorship/Private
Permittee Telephone Number: 479-361-2069 *State of Incorporation: DE
Permittee Fax Number: 479-361-5934 The legal name of the Permittee must be
Permittee E-mail Address: Jtaylor28@wm.com identical to the name listed with the Arkansas
Secretary of State.

II. INVOICE MAILING INFORMATION

Invoice Contact Person: Jodi Taylor City: North Little Rock
Invoice Mailing Company: Waste Management State: AR Zip: 72117
Invoice Mailing Address: 100 Two Pine Drive Telephone: 501-982-7336

III. FACILITY INFORMATION

Facility Name: Eco-Vista Landfill Facility Contact Person: Jodi Taylor
Facility Address: 2210 Waste Management Drive Telephone Number: 501-982-7336
Driving Directions to Facility: From Hwy 412 West in Tontitown, south on South Barrington Road, west on Arbor Acres Road to facility entrance on the south side of Arbor Acres Road.
Facility County: Washington Facility City, State & Zip: Springdale, AR 72762
Facility Latitude: 36 ° 08' 38.56 " Facility Longitude: 94 ° 15 '20.84 "
Accuracy: _____ Method: _____ Datum: WGS84 Scale: NA Description: Entrance
Facility SIC Code: 4953 Facility NAICS: 562212

IV. DISCHARGE INFORMATION

Outfall Number: 002 Estimated Flow: 2.11 MGD (MillionGallons per Day)
The outfall will be constructed of a 36 inch diameter vertical riser pipe with a trash rack inlet grate and a 12 inch diameter discharge pipe. The discharge will be controlled via a gate valve. The outlet will have a riprapped channel. The pond will also be constructed with an emergency spillway.
Outfall Description: _____
Stream Segment: _____ Hydrologic Basin Code: _____
Outfall Latitude: 36 ° 08 ' 39.09 " Outfall Longitude: 94 ° 15 ' 41.11 "
Accuracy: _____ Method: _____ Datum: WGS84 Scale: NA Description: Outfall
Receiving Stream: Little Wildcat Creek, thence to Clear Creek, thence to the Illinois River, thence to the Arkansas River

WATER DIVISION
5301 NORTSHORE DRIVE / NORTH LITTLE ROCK, ARKANSAS 72118
PHONE 501-682-0623 / FAX 501-682-0880
www.adeg.state.ar.us

V. FACILITY PERMIT INFORMATION

NPDES Individual Permit Number (If Applicable): AR00
NPDES General Permit Number (If Applicable): ARG160045
State Construction Permit Number: ARG16 C (application has been submitted along with this update)
NPDES General Construction Stormwater Permit Number (If Applicable): ARR15
NPDES Industrial Stormwater General Permit Number: ARR000231
Other Department Permits: _____

VI. OTHER INFORMATION:

Additional Location Description _____
Additional Comments: This NOI is for the addition of a future pond outfall on the north portion of the facility.
Consultant Contact Name: Jennifer Harmon, Terracon Consultants, Inc.
Consultant Email Address: jkharmon@terracon.com
Consultant Address: 25809 I-30 S City: Bryant State: AR Zip: 72202
Consultant Phone Number: 501.847.9292 Consultant Fax Number: 501.847.9210

VII. CERTIFICATION OF OPERATOR

"I certify that, if this facility is a corporation, it is registered with the Secretary of the State of Arkansas. I certify that the cognizant official designated in this Application is qualified to act as a duly authorized representative under the provisions of 40 CFR 122.22(b). If no cognizant official has been designated, I understand that the Department will accept reports signed only by the Applicant. I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Responsible Official Printed Name: Mr. David Conrad Title: Market Area Engineer
Responsible Official Signature: David Conrad Date: 11/15/2013
Responsible Official Email: dconrad@wm.com

Cognizant Official Printed Name: Ms. Jodi Taylor Title: Environmental Protection Mgr.
Cognizant Official Signature: Jodi Taylor Telephone: 501-982-7336
Cognizant Official Email: jtaylor@wm.com

X. PERMIT REQUIREMENT VERIFICATION

Please check the following to verify completion of permit requirements. If you answer "NO" to any of questions below the application will be considered incomplete and cause a delay in the permitting process.

	Yes	No	
Submittal of Complete NOI?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Submittal of Required Permit Fee?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	New Permittees Only Check Number: _____
Submittal of Topographic Map?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Maps have been included with the Construction Permit Application
Submittal of Disclosure Statement?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

WATER DIVISION
5301 NORTSHORE DRIVE / NORTH LITTLE ROCK, ARKANSAS 72118
PHONE 501-682-0623 / FAX 501-682-0880
www.adeg.state.ar.us

Industrial Operator's License Number: _____

WATER DIVISION
5301 NORTSHORE DRIVE / NORTH LITTLE ROCK, ARKANSAS 72118
PHONE 501-682-0623 / FAX 501-682-0880
www.adeg.state.ar.us

ADEQ

ARKANSAS
Department of Environmental Quality

INSTRUCTIONS

I. How to Determine Latitude and Longitude:

If a physical address is known go to www.terraserver-usa.com and proceed with the following steps:

1. Select Advanced Find
2. Select Address
3. Input address
4. Click on Aerial Photo
5. Click on the Info link at the top of the page
6. Note the Latitude and Longitude are in Decimal Coordinates.
7. Go to www.geology.enr.state.nc.us/gis/latlon.html to convert coordinates to Degrees, Minutes, and Seconds.

NOTE: If a physical address does not exist you may find the coordinates in the Legal Description of the property.

II. How to Determine the Accuracy, Method, Datum, Scale, and Description for the Facility/Outfall Latitude and Longitude:

Horizontal Accuracy Measure – This indicates the accuracy, **in meters**, of the latitude/longitude location, or how close the specific latitude/longitude location is guaranteed to be to the real-world location. It is typically a function of the method used to obtain the latitude/longitude.

Horizontal Collection Method - The text that describes the method used to determine the latitude and longitude coordinates for a point on the earth.

Address Matching-House Number	Public Land Survey-Quarter Section
Address Matching-Block Face	Public Land Survey-Section
Address Matching-Street Centerline	Classical Surveying Techniques
Address Matching-Nearest Intersection	Zip Code-Centroid
Address Matching-Digitized	Unknown
Address Matching-Other	GPS-Unspecified
Census Block-1990-Centroid	GPS with Canadian Active Control System
Census Block/Group-1990-Centroid	Interpolation-Digital Map Source (TIGER)
Census Block/Tract-1990-Centroid	Interpolation-SPOT
Census-Other	Interpolation-MSS
GPS Carrier Phase Static Relative Position	Interpolation-TM
GPS Carrier Phase Kinematic Relative Position	Public Land Survey-Eighth Section
GPS Code (Pseudo Range) Differential	Public Land Survey-Sixteenth Section
GPS Code (Pseudo Range) Precise Position	Public Land Survey-Footing
GPS Code (Pseudo Range) Standard Position (SA Off)	Zip+4 Centroid
GPS Code (Pseudo Range) Standard Position (SA On)	Zip+2 Centroid
Interpolation-Map	Loran C
Interpolation-Photo	Interpolation-Other
Interpolation-Satellite	

WATER DIVISION
5301 NORTSHORE DRIVE / NORTH LITTLE ROCK, ARKANSAS 72118
PHONE 501-682-0623 / FAX 501-682-0880
www.adeq.state.ar.us

Horizontal Reference **Datum** - The code that represents the reference datum used in determining latitude and longitude coordinates.

Unknown	WGS84
NAD27	NAD83

Source Map **Scale** - The scale used to determine the latitude and longitude coordinates.

Not Applicable	1:62,500
Unknown	1:63,000
1:15,840	1:63,350
1:20,000	1:63,360
1:24,000 (1" = 2,000')	1:100,000
1:25,000	1:250,000

Reference Point **Description** - The place for which geographic coordinates were established.

Facility/Station Building Entrance or Street Address	Facility Center/Centroid
Boundary Point	Intake Point
Treatment/Storage Point	Release Point
Monitoring Point	Other

III. How to Determine your Hydrologic Basin Code for the Facility/Outfall:

1. Locate the county of your facility on the map on Page 7.
2. Find the numbered segment overlaying the county. For example 2C overlays most of Saline County.
3. Find the Eight Digit Hydrologic Basin Code located inside the numbered segment.

IV. How to Determine your Stream Segment for the Facility/Outfall:

1. Locate the county of your facility on the map on Page 7.
2. Find the numbered Stream Segment overlaying the county. For example 2C overlays most of Saline County. 2C would be the Stream Segment for any facility located within that segment.

V. How to Determine your Ultimate Receiving Waters:

1. Locate the county of your facility on the map on Page 7.
2. Find the numbered segment overlaying the county. For example 2C overlays most of Saline County.
3. Match the number from the segment to one of the numbered Ultimate Receiving Waters. For example: A facility located in Western Saline County is in segment 2C. The "2" determines that the Ultimate Receiving Water for the project is the Ouachita River.

VI. Signatory Requirements: The information contained in this form must be certified by a **responsible official** as defined in the "signatory requirements for permit applications" (40 CFR 122.22).

Responsible official is defined as follows:


Corporation, a principal officer of at least the level of vice president, treasurer

Partnership, a general partner

Sole proprietorship: the proprietor/owner

Municipal, state, federal, or other public facility: principal executive officer, or ranking elected official

WATER DIVISION
 5301 NORTHSHORE DRIVE / NORTH LITTLE ROCK, ARKANSAS 72118
 PHONE 501-682-0623 / FAX 501-682-0880
 www.adeq.state.ar.us



Ultimate Receiving Waters

1. Red River
2. Ouachita River
3. Arkansas River
4. White River
5. St. Francis River
6. Mississippi River

WATER DIVISION
 5301 NORTSHORE DRIVE / NORTH LITTLE ROCK, ARKANSAS 72118
 PHONE 501-682-0623 / FAX 501-682-0880
www.adeq.state.ar.us

Stormwater Management Plan

Eco-Vista, LLC
ADEQ Permit No. 0290-S1-R2
AFIN: 72-00144

November 2013
Project No. 35097120



PREPARED FOR:
Eco-Vista, LLC
2210 Waste Management Drive
Springdale, AR 72762
479.361.2063

PREPARED BY:
Terracon Consultants, Inc.
25809 Interstate 30 South
Bryant, Arkansas 72022
501.847.9292

Offices Nationwide
Employee-Owned

Established in 1965
terracon.com

Terracon

Geotechnical Environmental Construction Materials Facilities

TABLE OF CONTENTS

1.0 GENERAL 1

 1.1 Location 1

 1.2 Groundwater Separation 1

2.0 BASIS OF DESIGN 1

 2.1 Pond Shape 1

 2.2 Calculations 1

3.0 POND CONSTRUCTION DETAILS 2

 3.1 Embankments and Dikes 2

 3.1.1 Material 2

 3.1.2 Top Width 2

 3.1.3 Minimum and Maximum Slopes 2

 3.1.4 Freeboard and Design Depth 2

 3.1.6 Erosion Control 3

 3.2 Pond Bottom 3

 3.2.1 Soil 3

 3.2.2 Seal 3

 3.2.2 Prefilling 3

 3.3 Miscellaneous 3

 3.3.1 Fencing, Access and Warning Signs 3

 3.3.2 Pond Level Gauges 4

ATTACHMENTS

- Attachment A Facility Drawings
- Attachment B North Pond Calculations

1.0 GENERAL

This Stormwater Management Plan presents site specific methods and procedures for the design, construction and operation of the Eco-Vista Class 1 Landfill (Facility) Stormwater North Retention Pond to be constructed in the fall of 2014 or spring of 2015 depending upon the timing of the solid waste permit expansion issuance. The Stormwater Management Plan has been developed to conform with applicable 10 State Standards and Arkansas State Regulations. The Stormwater Management Plan will be updated as required to reflect current operations and regulations. Revisions to the Stormwater Management Plan will be submitted to the Arkansas Department of Environmental Quality (ADEQ) for approval. The construction of the complete pond may be in phases as construction of the future cells progresses.

1.1 LOCATION

The north stormwater retention pond will be located on the northern portion of the facility, just to the west of the facility entrance road. This location has been cleared previously and used as a borrow area. The pond will collect stormwater from future cells. Please see **Attachment A – Drawing 8** for the site layout drawing.

1.2 GROUNDWATER SEPARATION

Stormwater routed to the pond will be runoff from the inactive cells of the landfill. Groundwater levels range from ELEV. 1230 to 1235 feet. The pond bottom is located at ELEV 1280 feet. Groundwater elevation was interpolated based on the Historic High Groundwater Elevation Map dated 10-30-13 (**Attachment A – Figure 4.6**), which was the most recent available potentiometric map available at the time of design. Based on the interpolation, the minimum separation distance has been met.

2.0 BASIS OF DESIGN

2.1 POND SHAPE

The northern pond is an “L” shape and has a capacity of approximately 2,704,024 ft³ or 20,226,105 gallons.

2.2 CALCULATIONS

As required by the Boston Mountain Solid Waste Management District, the pond has been designed to contain the run-off from a 100-year, 24-hour storm event. NPDES Sanitary Landfills General Permit (ARG160000) requires that the pond be constructed for a minimum of a 25-year, 24-hour storm event. **Attachment B** contains the output file from the Civil Storm v8i computer modeling software for a 25-year, 24-hour storm and a 100-year, 24-hour

storm for the northern pond. Perimeter ditches will route landfill stormwater to the inlet structure as indicated in Drawing No. 17.

The drainage area for the north pond is approximately 37.4 acres size and the pond is 8.6 acres in size. The 25-year, 24-hour storm fall totals are 7.2 inches over the entire 46 acres from the Civil Storm output. This rainfall event amounts to approximately 1,202,256 ft³ or 8,992,875 gallons of stormwater for the drainage area. The pond has been designed to accommodate approximately 20,226,105 gallons of stormwater which is more than adequate to contain a 25-year, 24-hour storm. The riser pipe will discharge stormwater only when the gate valve is opened.

The 100-year, 24-hour storm fall totals are 8.8 inches over the entire 46 acres from the Civil Storm output. This rainfall event amounts to approximately 1,469,424 ft³ or 10,991,292 gallons of stormwater for the drainage area. The pond has been designed to accommodate approximately 20,226,105 gallons of stormwater which is more than adequate to contain a 100-year, 24-hour storm. The riser pipe will discharge stormwater only when the gate valve is opened.

3.0 POND CONSTRUCTION DETAILS

3.1 EMBANKMENTS AND DIKES

3.1.1 Material

The perimeter dikes will be constructed of relatively impervious soil and compacted to at least 95% Standard Proctor Density in order to form a stable structure. Vegetation and other unsuitable materials will be removed from the area where the embankment is to be placed to reduce the potential for dike failure due to decomposing vegetation.

3.1.2 Top Width

The top levee width will be twenty-four (24) feet wide to accommodate vehicles.

3.1.3 Minimum and Maximum Slopes

The inner and outer slopes will be constructed at a maximum of 3:1 (H:V) slope as shown on Detail BB on Drawing 16. Where necessary, the inner slope will not be flatter than a 4:1 slope and the outer slope will be sufficient to prevent surface runoff from entering the ponds.

3.1.4 Freeboard and Design Depth

The pond would need a capacity of 662,247 ft³ for a 25-year, 24-hour rain event. At elevation 1,288 feet, the pond has a capacity of 2,704,024 ft³. The levee's lowest elevation is at 1,290 feet, thus leaving a freeboard of approximately 2 feet. The pond is considered to

be a small system due to the footprint being approximately 8.6 acres. The bottom of the pond is at elevation 1,282 feet while the emergency spill way is at elevation 1,288 feet, thus leaving operating elevation of 6 feet.

3.1.6 Erosion Control

The dikes will have a covered layer of at least 4 inch of fertile soil to promote the establishment of vegetative cover. This vegetative cover will be established prior to prefilling (Section 3.2.2) the ponds in order to minimize erosion. The discharge and maintenance pipes will discharge into an area that has been lined with geotextile and riprap in order to prevent erosion. The emergency spillway will be lined with geotextile, concrete and rip-rap in order to prevent erosion.

3.2 POND BOTTOM

3.2.1 Soil

Soil used to construct the pond bottoms (not including the seal) and dike cores shall be relatively incompressible and tight and compacted at or up to 4% above the optimum water content to at least 95% Standard Proctor Density.

3.2.2 Seal

The pond shall be constructed with a minimum 16-inch thick compacted clay liner system that has a hydraulic conductivity of less than or equal to 1×10^{-7} cm/sec as measured by undisturbed hydraulic conductivity test or a soil liner system that meets the minimum requirements of Section 93.422 of "10 State Standards". Results of a testing program which substantiates the adequacy of the proposed seal must be incorporated into and/or accompany the engineering report and submitted to the ADEQ Water Division. Standard ASTM procedures or acceptable similar methods shall be used for all tests.

3.2.2 Prefilling

Prefilling the ponds should be considered in order to protect the liner, prevent weed growth, reduce odor and maintain moisture content of the seal. However, the dikes must be prepared as described in the preceding paragraphs before the introduction of water.

3.3 MISCELLANEOUS

3.3.1 Fencing, Access and Warning Signs

Trespassing onto Facility property is prevented by gates at the entrance to the landfill along the all-weather access from Arbor Acres Road. Signs at the entrance displays the hours of

operation. The public is only allowed access to the landfill during normal operating hours. Additional fencing and signs for the stormwater pond will not be necessary to prevent the entering of livestock or trespassers.

3.3.2 Pond Level Gauges


A pond level gauge will be provided in the pond that will allow easy assessment of the level of the pond water.

Stormwater Management Plan ■ Springdale, AR
Waste Management ■ Eco-Vista Class 1 Landfill
November 2013 ■ Terracon Project No. 35097120

Terracon

Attachment A

Facility Drawings



PERMANENT SITE MONUMENTS			
NUMBER	NORTHING	EASTING	ELEVATION
BM-10	665515.18	644920.35	1296.09
BM-11	665211.08	647618.91	1266.23
BM-15	662821.94	645207.22	1219.38
BM-16	664192.69	644248.73	1266.78
BM-21	660269.19	647253.62	1195.07

- LEGEND**
- STORMWATER LETDOWNS
 - STORMWATER DRAINAGE BENCH
 - ← STORMWATER FLOW DIRECTION

NOTE
 1. CULVERTS TO BE HEAVY DUTY AASHTO CORRUGATED HDPE WITH SMOOTH INTERIOR

FOR PERMITTING PURPOSES ONLY

REV.	DATE	BY	DESCRIPTION
1	10/18/13	JDW	REVISED PER M.O.D. COMMENTS FROM ADEQ ON 9.18.2013



Terracon
 Consulting Engineers and Scientists


25809 I-30 SOUTH BRYANT, AR 72022
 PH. (501) 847-9292 FAX. (501) 847-9210

TO OUTFALL ARG16-003A
 N = 662,288.42
 E = 647,034.72

STORMWATER MANAGEMENT PLAN
 LATERAL EXPANSION PERMIT DRAWINGS
 ECO-VISTA, LLC
 ECO-VISTA CLASS 1 LANDFILL

SPRINGDALE ARKANSAS

DRAWING 8	
DESIGNED BY:	BNF
DRAWN BY:	TSW
APP'D. BY:	BNF
SCALE:	SEE BARSCALE
DATE:	1/14/13
JOB NO.:	062-014-35297120
ACAD NO.:	032
SHEET NO.:	8 OF 18



Well	Highest Recorded Groundwater Elevation (FMSL)	Date Recorded
RK-1	1235.49	2/14/2012
RK-2	1237.61	2/14/2012
RK-3	1236.67	4/6/2012
RK-4	1235.14	4/6/2012
RK-5	1225.04	4/6/2012
RK-6	1225.29	2/14/2012
RK-7	1233.55	4/6/2012
RK-8	1233.18	4/6/2012
RK-9	1235.94	4/6/2012
RK-10	1242.11	3/6/2012
RK-11	1215.93	2/14/2012
RK-12	1232.31	5/2/2012
RK-13	1232.38	4/6/2012
MW-4N	*1226.06	7/13/2011
MW-5N	*1228.41	7/13/2011
LGW-1	**1237.78	6/1/2011
RK-9D	1233.60	8/23/2012
RK-15	1231.29	8/23/2012
RK-17	1232.43	7/18/2012
RK-19	1220.89	7/18/2012
RK-24	1234.59	7/18/2012
RK-30	1229.03	7/18/2012
RK-31	1229.65	7/18/2012
RK-32	1239.92	7/18/2012
RK-34	1221.55	7/18/2012
RK-35	1235.15	8/23/2012
RK-35D	1234.49	8/23/2012
RK-36	1232.95	8/23/2012
RK-38	1234.57	8/23/2012

NOTE:
 ELEVATIONS SHOWN HEREON REPRESENT THE HIGHEST RECORDED GROUNDWATER ELEVATION SINCE THE START OF THE HYDROGEOLOGIC INVESTIGATION.

THESE GROUNDWATER ELEVATIONS ARE NOT INTENDED TO REPRESENT A FLOW REGIME ON A SINGLE DATE BUT REPRESENT THE HIGHEST HISTORICAL GROUNDWATER ELEVATIONS UTILIZED FOR DESIGN SEPARATION PURPOSES.


LEGEND

- PERMITTED LATERAL EXPANSION AREA
- PROPOSED LATERAL EXPANSION AREA
- NEW BORING
- EXISTING PIEZOMETER
- NEW PIEZOMETER
- PROPERTY LINE
- EXISTING INDEX CONTOURS

7529 Counts Massie Rd. N. Little Rock, AR 72113 Ph.: (501) 812-4551


ECO VISTA LANDFILL FACILITY - HISTORIC HIGH GROUNDWATER ELEVATION MAP - FIGURE 4.6
 ECO VISTA MAJOR MODIFICATION APPLICATION
 ECO VISTA, LLC
 SPRINGDALE ARKANSAS

REVISED: 10/30/13
 JOB NO: 7-4005-0301
 ACAD NO: 037
 DWN. JKP 11/12
 SCALE: 1" = 200'
 DATE: NOVEMBER 2012




STORMWATER BASIN CROSS SECTION

DETAIL BB
SCALE: N.T.S.




RIPRAP APRON FOR STORMWATER BASIN INLET

DETAIL CC
SCALE: N.T.S.




EMERGENCY SPILLWAY

DETAIL DD
SCALE: N.T.S.



PERIMETER DRAINAGE CHANNEL

DETAIL EE
SCALE: N.T.S.



STORMWATER BASIN OUTLET DRAINAGE CHANNEL

DETAIL FF
SCALE: N.T.S.

- NOTES:
- COARSE AGGREGATE FOR PROTECTION OF SEDIMENT BASIN PRINCIPAL SPILLWAY RISER SHALL BE STONE WITH $D_{50} > 1.2"$
 - THE PRINCIPAL SPILLWAY RISER SHALL BE 36-INCH DIAMETER ALUMINUM COATED CORRUGATED METAL PIPE (ACOMP) OR GALVANIZED STEEL PIPE.
 - THE RISER PIPE SHALL BE PERFORATED WITH 1 INCH DIAMETER DEWATERING ORIFICES, PLACED IN 8 HOLES PER ROW HORIZONTALLY. VERTICAL SPACING BETWEEN ROWS SHALL BE 6 INCHES. DEWATERING ORIFICES NOT SHOWN TO SCALE FOR CLARITY.
 - DIMENSIONS AND ELEVATIONS ARE NOMINAL UNLESS OTHERWISE INDICATED AND MAY BE ADJUSTED BASED ON FIELD CONDITIONS.
 - EMBEDMENT OF PRINCIPAL SPILLWAY RISER IN REINFORCED CONCRETE BASE SHALL BE AT LEAST 0.75'.
 - RIPRAP FOR THE BASIN INLET AND OUTLET APRONS SHALL HAVE A $D_{50} = 6"$ AND $D_{max} = 9"$ AND MAY BE REPLACED WITH AN EQUIVALENT MATERIAL. RIPRAP APRON SHALL BE A MINIMUM OF 18 INCHES IN THICKNESS AND BE UNDERLAIN BY AN 8 oz/yd² GEOTEXTILE SEPARATOR.
 - SEDIMENT CLEANOUT ELEVATION SHALL BE MARKED ON A SILT GAUGE. WHEN SEDIMENT ACCUMULATION REACHES THE MARKER OR IF THE MARKER IS OBTURED BY WATER FOR 90 DAYS, THE SEDIMENTATION BASIN SHALL BE CLEANED.
 - RIPRAP APRON SHALL HAVE $D_{50} = 12"$ AND $D_{max} = 18"$ AND MAY BE REPLACED WITH AN EQUIVALENT MATERIAL. INLET RIPRAP SHALL BE A MINIMUM OF 24 INCHES IN THICKNESS AND BE UNDERLAIN BY A 12 oz/yd² GEOTEXTILE SEPARATOR.
 - CULVERTS SHALL BE HEAVY DUTY AASHTO CORRUGATED HDPE PIPE WITH SMOOTH INTERIOR.

FOR PERMITTING PURPOSES ONLY

REV.	DATE	BY	DESCRIPTION
1	10/18/13	JDW	REVISED PER N.O.D. COMMENTS FROM ADEQ ON 9.18.2013



Terracon
Consulting Engineers and Scientists

25809 I-30 SOUTH
PH. (501) 847-8292

BRYANT, AR 72022
FAX. (501) 847-8210

STORMWATER MANAGEMENT DETAILS - SHEET 1

LATERAL EXPANSION PERMIT DRAWINGS
ECO-VISTA, LLC.
CLASS 1 LANDFILL FACILITY

SPRINGDALE ARKANSAS

DRAWING 16	
DESIGNED BY:	BNF
DRAWN BY:	JDW
APP'D BY:	BNF
SCALE:	N.T.S.
DATE:	1/14/13
JOB NO.:	062-014-35097120
ACAD NO.:	055
SHEET NO.:	16 OF 18

Attachment B

Pond Calculations

Project Inventory: Eco Vista Expansion Area 25 YR.csd

Title	Eco Vista Expansion Area Stormwater Design
Engineer	Heath Lockley
Company	Terracon Consultants, Inc.
Date	11/15/2012
Notes	

Scenario Summary

ID	88
Label	Scenario - 1
Notes	
Active Topology	<I> Base Active Topology
Physical	<I> Base Physical
Headloss	<I> Base Headloss
Boundary Condition	<I> Base Boundary Condition
Initial Settings	<I> Base Initial Settings
Hydrology	<I> Base Hydrology
Output	<I> Base Output
Inflow	<I> Base Inflow
Rainfall Runoff	<I> Base Rainfall Runoff
Water Quality	<I> Base Water Quality
Operational	<I> Base Operational
User Data Extensions	<I> Base User Data Extensions
Dynamic Solver Calculation Options	<I> Base Calculation Options

Network Inventory

Conduits	0	Pond Outlet Structures	0
Channels	3	Outfalls	1
Gutter Links	0	Wet Wells	0
Catch Basins	0	Pumps	0
Manholes	0	Catchments	6
Cross Sections	3	Ponds	1

Calculation Executive Summary

Scenario			
Label	Scenario - 1		
Storm Event			
Label	Base Rainfall Runoff	Return Event	(N/A) years
Global Storm Event	<None>		
Calculation Executive Summary			
Total Inflow Volume	3,934,979.0 gal	Total System Volume Change	3,953,382.9 gal
Total System Outflow Volume	0.0 gal	Continuity Error	0.5 %
Total System Overflow Volume	377.3 gal	Total N-R Iterations	1610
Total Gutter Volume Change	(N/A) gal		

Calculation Detailed Summary

<General>			
Label	Base Calculation Options		
Inlets			
Neglect Side Flow?	False	Active Components for Combination Inlets In Sag	Grate and Curb
Neglect Gutter Cross Slope For Side Flow?	False	Active Components for Combination Inlets on Grade	Grate and Curb
Options			
Calculation Time Step	0.025 hours	Hydrologic Time Step	0.025 hours
Output Increment	0.050 hours	Total Simulation Time	24.000 hours
Options (Advanced)			
Virtual Flow Depth	0.040 ft	NR Weighting Coefficient	0.700
Y Iteration Tolerance	0.03 ft	Relaxation Weighting Coefficient	0.600
LPI Coefficient	1.000	Computation Distance	50.00 ft

Catchment Calculation Summary

Label	Runoff Method	Loss Method	Total Rainfall Depth (in)	Area (User Defined) (acres)																					
CM-1	Unit Hydrograph	SCS CN	7.2	3.307																					
CM-2	Unit Hydrograph	SCS CN	7.2	3.473																					
CM-3	Unit Hydrograph	SCS CN	7.2	6.876																					
CM-4	Unit Hydrograph	SCS CN	7.2	6.650																					
CM-5	Unit Hydrograph	SCS CN	7.2	7.895																					
CM-6	Unit Hydrograph	SCS CN	7.2	9.192																					
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Volume (Total Runoff) (gal)</th> <th style="text-align: center;">Flow (Peak) (ft³/s)</th> <th style="text-align: center;">Time To Peak (hours)</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">369,320.7</td> <td style="text-align: center;">14.07</td> <td style="text-align: center;">12.100</td> </tr> <tr> <td style="text-align: center;">397,829.0</td> <td style="text-align: center;">15.16</td> <td style="text-align: center;">12.100</td> </tr> <tr> <td style="text-align: center;">786,629.0</td> <td style="text-align: center;">29.98</td> <td style="text-align: center;">12.100</td> </tr> <tr> <td style="text-align: center;">792,733.1</td> <td style="text-align: center;">30.21</td> <td style="text-align: center;">12.100</td> </tr> <tr> <td style="text-align: center;">535,021.7</td> <td style="text-align: center;">20.39</td> <td style="text-align: center;">12.100</td> </tr> <tr> <td style="text-align: center;">1,051,424.4</td> <td style="text-align: center;">39.15</td> <td style="text-align: center;">12.100</td> </tr> </tbody> </table>					Volume (Total Runoff) (gal)	Flow (Peak) (ft ³ /s)	Time To Peak (hours)	369,320.7	14.07	12.100	397,829.0	15.16	12.100	786,629.0	29.98	12.100	792,733.1	30.21	12.100	535,021.7	20.39	12.100	1,051,424.4	39.15	12.100
Volume (Total Runoff) (gal)	Flow (Peak) (ft ³ /s)	Time To Peak (hours)																							
369,320.7	14.07	12.100																							
397,829.0	15.16	12.100																							
786,629.0	29.98	12.100																							
792,733.1	30.21	12.100																							
535,021.7	20.39	12.100																							
1,051,424.4	39.15	12.100																							

General Calculation Summary

Label	Element Type	Branch	Time to Maximum Flow (hours)	Flow (Maximum) (ft ³ /s)
CH-1	Channel	2	12.100	51.94
CH-2	Channel	2	12.100	111.42
CH-3	Channel	1	12.100	27.69
CS-3	Cross Section	2	---	---
CS-4	Cross Section	2	---	---
CS-5	Cross Section	1	---	---

General Calculation Summary

Label	Element Type	Branch	Time to Maximum Flow (hours)	Flow (Maximum) (ft ³ /s)
PO-1	Pond	1	---	---

Velocity (Maximum) (ft/s)	Hydraulic Grade (Maximum) (ft)
4.45	1,290.97
6.47	1,285.78
1.99	1,285.52
---	1,295.77
---	1,286.41
---	1,286.11
---	1,283.69

Node Calculation Summary

Label	Element Type	Branch	Time to Maximum Inflow (hours)	Flow (Total In Maximum) (ft ³ /s)
OF-2	Outfall	0	(N/A)	(N/A)
PO-1	Pond	1	12.100	136.75


Time To Maximum Inlet Flow (hours)	Flow (Surface Maximum) (ft ³ /s)	Time To Maximum Captured Flow (hours)	Flow (Captured Maximum) (ft ³ /s)	Time to Maximum Overflow (hours)
---	---	---	---	(N/A)
---	---	---	---	0.000

Flow (Overflow Maximum) (ft ³ /s)
(N/A)
0.00

Gutter Calculation Summary

Label	Open Cross Section	Flow (Maximum) (ft ³ /s)	Time to Maximum Flow (hours)	Velocity (Maximum) (ft/s)
-------	--------------------	-------------------------------------	------------------------------	---------------------------

Graph - 2



Project Inventory: Eco Vista Expansion Area 100 YR.csd

Title	Eco Vista Expansion Area Stormwater Design
Engineer	Heath Lockley
Company	Terracon Consultants, Inc.
Date	11/15/2012
Notes	

Scenario Summary

ID	1
Label	Base
Notes	
Active Topology	Base Active Topology
Physical	Base Physical
Headloss	Base Headloss
Boundary Condition	Base Boundary Condition
Initial Settings	Base Initial Settings
Hydrology	Base Hydrology
Output	Base Output
Inflow	Base Inflow
Rainfall Runoff	Base Rainfall Runoff
Water Quality	Base Water Quality
Operational	Base Operational
User Data Extensions	Base User Data Extensions
Dynamic Solver Calculation Options	Base Calculation Options

Network Inventory

Conduits	0	Pond Outlet Structures	0
Channels	3	Outfalls	1
Gutter Links	0	Wet Wells	0
Catch Basins	0	Pumps	0
Manholes	0	Catchments	6
Cross Sections	3	Ponds	1

Calculation Executive Summary

Scenario			
Label	Base		
<hr/>			
Storm Event			
Label	Base Rainfall Runoff	Return Event	(N/A) years
Global Storm Event	<None>		
<hr/>			
Calculation Executive Summary			
Total Inflow Volume	5,281,983.5 gal	Total System Volume Change	5,298,323.8 gal
Total System Outflow Volume	0.0 gal	Continuity Error	0.3 %
Total System Overflow Volume	402.3 gal	Total N-R Iterations	1735
Total Gutter Volume Change	(N/A) gal		

Calculation Detailed Summary

<General>			
Label	Base Calculation Options		
Inlets			
Neglect Side Flow?	False	Active Components for Combination Inlets In Sag	Grate and Curb
Neglect Gutter Cross Slope For Side Flow?	False	Active Components for Combination Inlets on Grade	Grate and Curb
Options			
Calculation Time Step	0.025 hours	Hydrologic Time Step	0.025 hours
Output Increment	0.050 hours	Total Simulation Time	24.000 hours
Options (Advanced)			
Virtual Flow Depth	0.040 ft	NR Weighting Coefficient	0.700
Y Iteration Tolerance	0.03 ft	Relaxation Weighting Coefficient	0.600
LPI Coefficient	1.000	Computation Distance	50.00 ft

Catchment Calculation Summary

Label	Runoff Method	Loss Method	Total Rainfall Depth (in)	Area (User Defined) (acres)																					
CM-1	Unit Hydrograph	SCS CN	7.2	3.307																					
CM-2	Unit Hydrograph	SCS CN	7.2	3.473																					
CM-3	Unit Hydrograph	SCS CN	7.2	6.876																					
CM-4	Unit Hydrograph	SCS CN	7.2	6.650																					
CM-5	Unit Hydrograph	SCS CN	7.2	7.895																					
CM-6	Unit Hydrograph	SCS CN	7.2	9.192																					
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Volume (Total Runoff) (gal)</th> <th style="width: 25%;">Flow (Peak) (ft³/s)</th> <th style="width: 25%;">Time To Peak (hours)</th> </tr> </thead> <tbody> <tr> <td>506,760.3</td> <td>19.11</td> <td>12.100</td> </tr> <tr> <td>532,770.1</td> <td>20.09</td> <td>12.100</td> </tr> <tr> <td>1,053,459.1</td> <td>39.72</td> <td>12.100</td> </tr> <tr> <td>1,061,627.8</td> <td>40.03</td> <td>12.100</td> </tr> <tr> <td>716,499.1</td> <td>27.01</td> <td>12.100</td> </tr> <tr> <td>1,408,088.1</td> <td>52.01</td> <td>12.100</td> </tr> </tbody> </table>					Volume (Total Runoff) (gal)	Flow (Peak) (ft ³ /s)	Time To Peak (hours)	506,760.3	19.11	12.100	532,770.1	20.09	12.100	1,053,459.1	39.72	12.100	1,061,627.8	40.03	12.100	716,499.1	27.01	12.100	1,408,088.1	52.01	12.100
Volume (Total Runoff) (gal)	Flow (Peak) (ft ³ /s)	Time To Peak (hours)																							
506,760.3	19.11	12.100																							
532,770.1	20.09	12.100																							
1,053,459.1	39.72	12.100																							
1,061,627.8	40.03	12.100																							
716,499.1	27.01	12.100																							
1,408,088.1	52.01	12.100																							

General Calculation Summary

Label	Element Type	Branch	Time to Maximum Flow (hours)	Flow (Maximum) (ft ³ /s)
CH-1	Channel	2	12.100	69.47
CH-2	Channel	2	12.100	148.86
CH-3	Channel	1	12.100	37.09
CS-3	Cross Section	2	---	---
CS-4	Cross Section	2	---	---
CS-5	Cross Section	1	---	---

General Calculation Summary

Label	Element Type	Branch	Time to Maximum Flow (hours)	Flow (Maximum) (ft ³ /s)
PO-1	Pond	1	---	---
Velocity (Maximum) (ft/s)	Hydraulic Grade (Maximum) (ft)			
4.79	1,291.23			
7.04	1,286.09			
2.17	1,285.79			
---	1,296.04			
---	1,286.74			
---	1,286.40			
---	1,284.25			


Node Calculation Summary

Label	Element Type	Branch	Time to Maximum Inflow (hours)	Flow (Total In Maximum) (ft ³ /s)
OF-2	Outfall	0	(N/A)	(N/A)
PO-1	Pond	1	12.100	183.76
Time To Maximum Inlet Flow (hours)	Flow (Surface Maximum) (ft ³ /s)	Time To Maximum Captured Flow (hours)	Flow (Captured Maximum) (ft ³ /s)	Time to Maximum Overflow (hours)
---	---	---	---	(N/A)
---	---	---	---	0.000
Flow (Overflow Maximum) (ft ³ /s)				
(N/A)				
0.00				

Gutter Calculation Summary

Label	Open Cross Section	Flow (Maximum) (ft ³ /s)	Time to Maximum Flow (hours)	Velocity (Maximum) (ft/s)

Graph - 2



Worksheet for Mid-Slope Berm

Project Description

Friction Method Manning Formula
Solve For Discharge

Input Data

Roughness Coefficient	0.030	
Channel Slope	0.03000	ft/ft
Normal Depth	18.00	in
Left Side Slope	2.00	ft/ft (H:V)
Right Side Slope	4.00	ft/ft (H:V)

Results

Discharge	45.98	ft ³ /s
Flow Area	6.75	ft ²
Wetted Perimeter	9.54	ft
Hydraulic Radius	8.49	in
Top Width	9.00	ft
Critical Depth	1.71	ft
Critical Slope	0.01493	ft/ft
Velocity	6.81	ft/s
Velocity Head	0.72	ft
Specific Energy	2.22	ft
Froude Number	1.39	
Flow Type	Supercritical	

GVF Input Data

Downstream Depth	0.00	in
Length	0.00	ft



Terracon Consultants, Inc.

12/15/12 10:26:31 PM

Bentley Systems, Inc. Haestad Methods Solution Center
27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Bentley FlowMaster V8i (SELECTseries 1) [08.11.01.03]

Page 1 of 2

Worksheet for Mid-Slope Berm

GVF Input Data

Number Of Steps 0

GVF Output Data

Upstream Depth	0.00	in
Profile Description		
Profile Headloss	0.00	ft
Downstream Velocity	Infinity	ft/s
Upstream Velocity	Infinity	ft/s
Normal Depth	18.00	in
Critical Depth	1.71	ft
Channel Slope	0.03000	ft/ft
Critical Slope	0.01493	ft/ft



Cross Section for Mid-Slope Berm


Project Description

Friction Method Manning Formula
Solve For Discharge

Input Data

Roughness Coefficient	0.030
Channel Slope	0.03000 ft/ft
Normal Depth	18.00 in
Left Side Slope	2.00 ft/ft (H:V)
Right Side Slope	4.00 ft/ft (H:V)
Discharge	45.98 ft ³ /s

Cross Section Image



V: 1
H: 1



Terracon Consultants, Inc.

12/27/12 3:27:01 PM

Bentley Systems, Inc. Haestad Methods Solution Center
27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Bentley FlowMaster V8i (SELECTseries 1) [08.11.01.03]

Page 1 of 1

Worksheet for Letdown

Project Description

Friction Method Manning Formula
Solve For Discharge

Input Data


Roughness Coefficient	0.069	
Channel Slope	0.25000	ft/ft
Normal Depth	12.00	in
Left Side Slope	3.00	ft/ft (H:V)
Right Side Slope	3.00	ft/ft (H:V)
Bottom Width	5.00	ft

Results

Discharge	68.33	ft ³ /s
Flow Area	8.00	ft ²
Wetted Perimeter	11.32	ft
Hydraulic Radius	8.48	in
Top Width	11.00	ft
Critical Depth	1.37	ft
Critical Slope	0.07398	ft/ft
Velocity	8.54	ft/s
Velocity Head	1.13	ft
Specific Energy	2.13	ft
Froude Number	1.77	
Flow Type	Supercritical	

GVF Input Data

Downstream Depth 0.00 in



Terracon Consultants, Inc.

12/27/12 12:27:30 PM

Bentley Systems, Inc. Haestad Methods Solution Center
27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Bentley FlowMaster V8i (SELECTseries 1) [08.11.01.03]

Page 1 of 2

Worksheet for Letdown

GVF Input Data

Length	0.00	ft
Number Of Steps	0	

GVF Output Data

Upstream Depth	0.00	in
Profile Description		
Profile Headloss	0.00	ft
Downstream Velocity	Infinity	ft/s
Upstream Velocity	Infinity	ft/s
Normal Depth	12.00	in
Critical Depth	1.37	ft
Channel Slope	0.25000	ft/ft
Critical Slope	0.07398	ft/ft



Cross Section for Letdown


Project Description

Friction Method Manning Formula
Solve For Discharge

Input Data

Roughness Coefficient	0.069
Channel Slope	0.25000 ft/ft
Normal Depth	12.00 in
Left Side Slope	3.00 ft/ft (H:V)
Right Side Slope	3.00 ft/ft (H:V)
Bottom Width	5.00 ft
Discharge	68.33 ft ³ /s

Cross Section Image



V: 1
H: 1



Terracon Consultants, Inc.

12/12/2014 3:27:51 PM

Bentley Systems, Inc. Haestad Methods Solution Center
27 Siemens Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Bentley FlowMaster V8i (SELECTseries 1) [08.11.01.03]

Page 1 of 1

Worksheet for Perimeter Ditch

Project Description

Friction Method Manning Formula
Solve For Discharge

Input Data

Roughness Coefficient	0.020	
Channel Slope	0.00600	ft/ft
Normal Depth	36.00	in
Left Side Slope	2.00	ft/ft (H:V)
Right Side Slope	2.00	ft/ft (H:V)
Bottom Width	3.00	ft

Results

Discharge	216.50	ft ³ /s
Flow Area	27.00	ft ²
Wetted Perimeter	16.42	ft
Hydraulic Radius	19.74	in
Top Width	15.00	ft
Critical Depth	3.08	ft
Critical Slope	0.00537	ft/ft
Velocity	8.02	ft/s
Velocity Head	1.00	ft
Specific Energy	4.00	ft
Froude Number	1.05	
Flow Type	Supercritical	

GVF Input Data

Downstream Depth 0.00 in



Terracon Consultants, Inc.

12/24/12 3:24:29 PM

Bentley Systems, Inc. Haestad Methods Solution Center
27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Bentley FlowMaster V8i (SELECTseries 1) [08.11.01.03]

Page 1 of 2

Worksheet for Perimeter Ditch

GVF Input Data

Length	0.00	ft
Number Of Steps	0	

GVF Output Data

Upstream Depth	0.00	in
Profile Description		
Profile Headloss	0.00	ft
Downstream Velocity	Infinity	ft/s
Upstream Velocity	Infinity	ft/s
Normal Depth	36.00	in
Critical Depth	3.08	ft
Channel Slope	0.00600	ft/ft
Critical Slope	0.00537	ft/ft



Cross Section for Perimeter Ditch


Project Description

Friction Method Manning Formula
Solve For Discharge

Input Data

Roughness Coefficient	0.020
Channel Slope	0.00600 ft/ft
Normal Depth	36.00 in
Left Side Slope	2.00 ft/ft (H:V)
Right Side Slope	2.00 ft/ft (H:V)
Bottom Width	3.00 ft
Discharge	216.50 ft ³ /s

Cross Section Image



Terracon Consultants, Inc.

12/15/12 3:24:55 PM

Bentley Systems, Inc. Haestad Methods Solution Center
27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Bentley FlowMaster V8i (SELECTseries 1) [08.11.01.03]

Page 1 of 1

Worksheet for Pond Inlet

Project Description

Friction Method Manning Formula
Solve For Full Flow Capacity

Input Data

Roughness Coefficient	0.010
Channel Slope	0.02500 ft/ft
Normal Depth	42.00 in
Diameter	42.00 in
Discharge	206.79 ft ³ /s

Results

Discharge	206.79 ft ³ /s
Normal Depth	42.00 in
Flow Area	9.62 ft ²
Wetted Perimeter	11.00 ft
Hydraulic Radius	10.50 in
Top Width	0.00 ft
Critical Depth	3.47 ft
Percent Full	100.0 %
Critical Slope	0.02310 ft/ft
Velocity	21.49 ft/s
Velocity Head	7.18 ft
Specific Energy	10.68 ft
Froude Number	0.00
Maximum Discharge	222.45 ft ³ /s
Discharge Full	206.79 ft ³ /s
Slope Full	0.02500 ft/ft



Terracon Consultants, Inc.

11/15/16 9:25:28 PM

Bentley Systems, Inc. Haestad Methods Solution Center
27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Bentley FlowMaster V8i (SELECTseries 1) [08.11.01.03]

Page 1 of 2

Cross Section for Pond Inlet

Project Description

Friction Method

Manning Formula


Solve For

Full Flow Capacity

Input Data

Roughness Coefficient	0.010
Channel Slope	0.02500 ft/ft
Normal Depth	42.00 in
Diameter	42.00 in
Discharge	206.79 ft ³ /s

Cross Section Image



V: 1
H: 1



Terracon Consultants, Inc.

08/11/11 10:26:03 PM

Bentley Systems, Inc. Haestad Methods Solution Center
27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Bentley FlowMaster V8i (SELECTseries 1) [08.11.01.03]

Page 1 of 1

Worksheet for Pond Discharge

Project Description

Friction Method Manning Formula
Solve For Full Flow Capacity

Input Data

Roughness Coefficient	0.010
Channel Slope	0.00500 ft/ft
Normal Depth	12.00 in
Diameter	12.00 in
Discharge	3.27 ft ³ /s

Results

Discharge	3.27 ft ³ /s
Normal Depth	12.00 in
Flow Area	0.79 ft ²
Wetted Perimeter	3.14 ft
Hydraulic Radius	3.00 in
Top Width	0.00 ft
Critical Depth	0.77 ft
Percent Full	100.0 %
Critical Slope	0.00559 ft/ft
Velocity	4.17 ft/s
Velocity Head	0.27 ft
Specific Energy	1.27 ft
Froude Number	0.00
Maximum Discharge	3.52 ft ³ /s
Discharge Full	3.27 ft ³ /s
Slope Full	0.00500 ft/ft
Flow Type	SubCritical

GVF Input Data

Downstream Depth	0.00 in
Length	0.00 ft
Number Of Steps	0

GVF Output Data

Upstream Depth	0.00 in
Profile Description	
Profile Headloss	0.00 ft
Average End Depth Over Rise	0.00 %



Terracon Consultants, Inc.

Bentley Systems, Inc. Haestad Methods Software Bentley Client Master V8i (SELECTseries 1) [08.11.01.03]

11/11/01 4:46:20 PM

27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Page 1 of 2

Worksheet for Pond Discharge

GVF Output Data

Normal Depth Over Rise	100.00	%
Downstream Velocity	Infinity	ft/s
Upstream Velocity	Infinity	ft/s
Normal Depth	12.00	in
Critical Depth	0.77	ft
Channel Slope	0.00500	ft/ft
Critical Slope	0.00559	ft/ft



Terracon Consultants, Inc.

Bentley Systems, Inc. Haestad Methods Software Center Master V8i (SELECTseries 1) [08.11.01.03]

11/12/08 4:46:20 PM

27 Siemons Company Drive Suite 200 W Watertown, CT 06795 USA +1-203-755-1666

Page 2 of 2

Cross Section for Pond Discharge


Project Description

Friction Method Manning Formula
Solve For Full Flow Capacity

Input Data

Roughness Coefficient	0.010
Channel Slope	0.00500 ft/ft
Normal Depth	12.00 in
Diameter	12.00 in
Discharge	3.27 ft ³ /s

Cross Section Image



V: 1
H: 1



Terracon Consultants, Inc.

Bentley Systems, Inc. Haestad Methods Software Center Master V8i (SELECTseries 1) [08.11.01.03]

ADEQ

ARKANSAS
Department of Environmental Quality

Hand Delivered Mail Receipt

Date	11/25/13
Division	NPDES
Sender	
Received By	Carrie Gallen

Wilson, Tabatha

From: Taylor, Jodi <jtaylo28@wm.com>
Sent: Wednesday, December 18, 2013 12:34 PM
To: Peltier, Hannah
Cc: Wilson, Tabatha; Borgeson, J.D.; Fuller, Kim; Harmon, Jennifer K (jkharmon@terracon.com); Conrad, David
Subject: RE: Incomplete Letter for Construction Application - ARG160045C
Attachments: DOC.PDF

Attached please find Section I: Signatory Requirements. Please let me know if you need the original hardcopy as well, and I can hand deliver. Jennifer Harmon sent Forms 10Q and 10K to cover our disclosure information. I believe that should complete the application, but if not please let me know. Thank you very much!!!

Jodi

Jodi Taylor
Environmental Protection Manager - Arkansas
jtaylo28@wm.com

Waste Management of Arkansas, Inc.
Arkansas Tennessee Alabama Kentucky Market Area
100 Two Pine Drive
North Little Rock, AR 72117
Tel 501.982.7336
Cell 501.993.8966
Fax 501.982.2606

Waste is a resource. Waste Management captures value from waste streams by recycling and generating clean, renewable energy. Surprised? Learn how at www.wm.com.

From: Peltier, Hannah [<mailto:peltier@adeq.state.ar.us>]
Sent: Wednesday, December 11, 2013 3:52 PM
To: Taylor, Jodi
Cc: Wilson, Tabatha; Borgeson, J.D.; Fuller, Kim
Subject: Incomplete Letter for Construction Application - ARG160045C

Good Afternoon,

Here is a copy of the letter and forms that were sent November 27. If you have any questions please let me know. Thank you!

Hannah Peltier
Water Division
501-682-0613

Recycling is a good thing. Please recycle any printed emails.


SECTION I: SIGNATORY REQUIREMENTS

Cognizant Official (Duly Authorized Representative)

40 CFR 122.22(b) states that all reports required by the permit, or other information requested by the Director, shall be signed by the applicant (or person authorized by the applicant) or by a duly authorized representative of that person. A person is duly authorized representative only if:

- (1) the authorization is made in writing by the applicant (or person authorized by the applicant);
- (2) the authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity responsibility, or an individual or position having overall responsibility for environmental matters for the company.

The applicant hereby designates the following person as a Cognizant Official, or duly authorized representative, for signing reports, etc., including Discharge Monitoring Reports (DMR) required by the permit, and other information requested by the Director:

Signature of Cognizant Official:  Date: 12.17.13
 Printed name of Cognizant Official: Jodi Taylor
 Official title of Cognizant Official: Env Protection Mgr Telephone Number: 501.982.7336


Responsible Official


The information contained in this form must be certified by a responsible official as defined in the "signatory requirements for permit applications" (40 CFR 122.22).

Responsible official is defined as follows:


- Corporation**, a principal officer of at least the level of vice president
- Partnership**, a general partner
- Sole proprietorship**: the proprietor
- Municipal, state, federal, or other public facility**: principal executive officer, or ranking elected official.

Initials

→  (Initial) "I certify that the cognizant official designated above is qualified to act as a duly authorized representative under the provisions of 40 CFR 122.22(b)." NOTE: If no duly authorized representative is designated in this section, the Department considers the applicant to be the responsible official for the facility and only reports, etc., signed by the applicant will be accepted by the Department.

→  (Initial) "I certify that, if this facility is a corporation, it is registered with the Secretary of State in Arkansas. Please provide the full name of the corporation if different than that listed in Section A above."

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fine and imprisonment for knowing violations. I further certify under penalty of law that all analyses reported as less than detectable in this application or attachments thereto were performed using the EPA approved test method having the lowest detection limit for the substance tested."

Signature of Responsible Official:  Date: 12.17.13
 Printed name of Responsible Official: Charles Gillian
 Official title of Responsible Official: Director of Disposal Operations Telephone Number: 615-714-4745