



**DeHaan, Grabs
& Associates, LLC**

Consulting Engineers

www.dgaengineering.com

April 8, 2013

*RE: Jason Henson, C & H Hog Farms, Permit to Construct,
SSection 26, T-15-N, R-20-E, Newton County, AR*

Stephen Hogan, P.E.
Arkansas Department of Environmental Quality
5301 Northshore Drive
North Little Rock, AR 72118-5317

Dear Stephen Hogan, P.E.:

I have included the certification for C & H Hog farms. Included is the QA/QC section along with updated SPAW calculations which includes the required statistical analysis for 100 years. Also included are updated plan sheets for the as built ponds. The pond bottoms and tops changes slightly from the design and the as built show this.

Cordially

Nathan A. Pesta, P.E.
Senior Project Engineer

Enclosures

cc: Jason Henson, w/encl

North Dakota Office

P.O. Box 522

Mandan, ND 58554-0522

(701) 663-1116

Fax (701) 667-1356




**DeHaan, Grabs
& Associates, LLC**
Consulting Engineers
www.dgaengineering.com

**NOTICE OF COMPLETION OF LIVESTOCK
MANURE MANAGEMENT SYSTEM'S
CONTAINMENT STRUCTURE**

Construction of the livestock manure handling system's **containment structure** is completed.

Final construction of C & H Hog Farm manure storage systems located in Section 26, Township 15 N, Range 20 W, which was approved by the Arkansas Department of Environmental Quality on August 3, 2012 is completed. Final construction of the containment structure was in accordance with design plans and technical specification submitted to the AR DEQ, which was approved under the Notice of Intent for coverage under the General Permit No. ARG590000 for a concentrated feeding operation. I **certify that to the best of my knowledge, the livestock manure management system's containment structure was constructed in accordance with the plans and specifications; and in my best professional judgment is in compliance with applicable laws, codes, and ordinances as of the date of construction completion.**

Date of construction completion: April 5, 2013



Signature of engineer or facility designer:

Name: Nathan A. Pesta
(Signature)

Date: _____

Name: Nathan A. Pesta

Title and name of company: Senior Project Engineer - DeHaan, Grabs & Associates, LLC

North Dakota Office
P.O. Box 522
Mandan, ND 58554-0522
(701) 663-1116
Fax (701) 667-1356

SECTION C2: DESIGN CALCULATIONS

Waste Production Calculations

A. Facility Information

- Type of Construction: existing, proposed-new, or expansion
- Building Area, Barn 1 Gestation Barn (Proposed): 421.3 feet by 117.5 feet
 Barn 2 Farrowing Barn (Proposed): 367.1 feet by 82.5 feet
- Animal Capacity

	<u>3</u> head of <u>Boars</u>	@	<u>450</u> lbs,	<u>1,350</u> lbs Total
	<u>2,100</u> head of <u>Gestation Sows</u>	@	<u>375</u> lbs,	<u>787,500</u> lbs Total
	<u>400</u> head of <u>Lactating Sow</u>	@	<u>425</u> lbs,	<u>170,000</u> lbs Total
(maximum head counts and average weights)	<u>4,000</u> head of <u>Nursery Pig</u>	@	<u>10</u> lbs,	<u>40,000</u> lbs Total
	_____ head of _____	@	_____ lbs,	_____ lbs Total

Total: 6,503 head Total Animal Weight (TAW): 998,850 lbs

B. Determine Minimum Storage Requirement

The Minimum Storage Requirement is the sum of the animal waste produced (or treatment volume for an anaerobic lagoon), plus the spillage and washwater, plus the pit recharge produced in 180 days. Generally, outside or contributing drainage area runoff is to be diverted. Runoff which is not diverted must be included in the storage requirement.

The following is completed for either Liquid Manure Storage or Anaerobic Lagoon

Liquid Manure Storage

Unit Waste Production (UWP) in cubic feet per day per 1,000 pounds of animal

Cattle

- Dairy = 1.3
 Beef = 1.0

Swine

- Nursery Pig = 1.4
 Grower/Finisher = 1.0
 Boar/Gestating Sow = 0.41
 Sow and Litter = 0.97

Poultry

- Layers = 0.9
 Broiler = 1.3
 Turkey = 0.7


Other

- Horse = 0.8
 Sheep = 0.6

- (a) Manure produced: (TAW x (UWP x 180 days/1,000)) = 97,979 cubic feet / 1,000 lbs
 (TAW x UWP for each type calculated separately and added to find total manure produced)
- (b) Spillage and Washwater generated in 180 days: 19,596 cubic feet
 (if unknown, 20% of (a) is used)
- (c) Total Manure plus Spillage and Washwater, (a)+(b): 117,575 cubic feet.

Rainfall Data

- (d) 25 Year- 24 Hour Rainfall Event: 0.58 Feet



- (e) Precipitation-Evaporation October 1 – April 1) 0.92 Feet
- (f) Top of Waste Storage Pond 1 20,153 Square feet
- (g) Top of Waste Storage Pond 2 32,950 Square feet

- (h) Waste Storage Pond 1 25 Yr-24 Hr Storage Requirement (d) x (f): 11,689 cubic feet
- (i) Waste Storage Pond 2 25 Yr-24 Hr Storage Requirement (d) x (g): 19,111 cubic feet
- (j) Waste Storage Pond 1, 180 Day Net Precip. Requirement (e) x (f): 18,541 cubic feet
- (k) Waste Storage Pond 2, 180 Day Net Precip. Requirement (e) x (g): 30,314 cubic feet

Recharge Water -The farrowing barn will be pulled once every three weeks and the Gestation Barn will be pulled once every five weeks on a conservative estimate and will be recharged with 2" of fresh water .

- (l) Recharge Water Produced Average: 366(cubic feet per day) x 180 (180 days in storage period)
= 65,880 cubic feet per 180 days.

Runoff


- (m) Sand Lane and Stacking Pad Area: _____ feet x _____ feet = _____ square feet
- (n) Manure Stacking Pad Area: _____ feet x _____ feet = _____ square feet
- (o) Feed Stacking Pad Area: _____ feet x _____ feet = _____ square feet
- (p) Total Runoff Area: _____ square feet
- (q) Minimum Runoff (Figure 1 from Appendix): _____ inches

NOTE: If a covered storage is used which collects runoff, then the sum of the 25 year, 24 hour storm runoff and the expected runoff for the 180 day storage period is used as the Minimum Runoff in (m).

- (r) Minimum Runoff Storage Requirement (l) x (m)/12 = _____ cubic feet

Minimum Overall Storage Requirement

- (s) Minimum Storage Requirement (c) + (h-l) + (r): 263,110 cubic feet



Waste Storage Calculations

A. Determine Storage Provided

Type of storage: Earthen Storage Pit Earthen Lagoon Concrete Tank
 Underfloor Concrete Pit Outside Concrete Pit
 Other (describe) _____

NOTE: A scale drawing, calculations and other supporting information will be included. Indicate the location of all diversions, diversion dimensions, and flow directions of surface runoff for the entire facility. Concrete pit or tank storage is assumed to be covered unless specified otherwise.

Rectangular Concrete Pit or Tank (capacity = length x width x depth)

$$\begin{aligned} & \underline{420.3} \text{ feet} \times \underline{114.3} \text{ feet} \times \underline{1.5} \text{ feet} = \underline{72,060} \text{ cubic feet (Manure Pit \#1)} \\ & \underline{227.3} \text{ feet} \times \underline{76.3} \text{ feet} \times \underline{1.7} \text{ feet} = \underline{29,483} \text{ cubic feet (Manure Pit \#2)} \\ & = \underline{101,543} \text{ cubic feet TOTAL} \end{aligned}$$

Waste Storage Pond 1 Volume = $[(4 \times \text{sideslope}^2 \times \text{depth}^3) / 3] + (\text{sideslope} \times \text{bottomlength} \times \text{depth}^2) + (\text{sideslope} \times \text{bottomwidth} \times \text{depth}^2) + (\text{bottomwidth} \times \text{bottomlength} \times \text{depth})$

Bottom Length: _____ Bottom Width: _____

Design Full Depth: 9.7 feet, Overflow Depth: 10.7 feet

Side Slopes: 3 :1 and 3 , End Slopes: 3 :1 and 3 :1

Note: Inside slopes for earthen pits or lagoons will be at least 2:1.

Earthen Storage Pit or Lagoon Capacity: 100,065 cubic feet

Waste Storage Pond 2 Volume = $[(4 \times \text{sideslope}^2 \times \text{depth}^3) / 3] + (\text{sideslope} \times \text{bottomlength} \times \text{depth}^2) + (\text{sideslope} \times \text{bottomwidth} \times \text{depth}^2) + (\text{bottomwidth} \times \text{bottomlength} \times \text{depth})$

Bottom Length: _____ Bottom Width: _____

Design Full Depth: 12.2 feet, Overflow Depth: 13.2 feet

Side Slopes: 3 :1 and 3 , End Slopes: 3 :1 and 3 :1

Note: Inside slopes for earthen pits or lagoons will be at least 2:1.

Earthen Storage Pit or Lagoon Capacity: 214,498 cubic feet



NOTE: A minimum of 1.0 foot of freeboard is required for uncovered storage.

TOTAL STORAGE PROVIDED: 416,106 cubic feet


NOTE: The Total Storage Provided will meet or exceed the Minimum Storage Requirement (item o) from Waste Productions Calculation

SPAW Calculations

A. Facility SPAW Information

SPAW software was used to evaluate the previous weather data to analyze the current proposed design. Weather data used was from weather station AR1900 (Deer, AR). The weather data started in 1960.

1. Pond Depths
 - Pond 1 Overflow Spillway to Pond 2: 9.1'
 - Pond 2 Top of Berm El. 13.2'
 - Initial Water Depth: 1.0'
 - Infiltration into Dry Pond Bottom: 0.5"
 - Irrigation Lower Limit: 0.00'
2. Pond Depth-Area (See Page 14 and 15 of the Plans).
3. Pond Seepage: Rate 0.15 in/day
4. Water Table: Depth: 189 ft
5. External Input (Outflow from the Confinement Barns): The Farrowing barn is pulled once every three weeks for an average of 63,180 gallons. The Gestation barn is pulled once every five weeks for an average of 161,460 gallons.
6. Drawdown Pump (Irrigation for Land Application): The ponds are planned to be pumped April 1 and October 1. The pumping rate is set for 250 GPM and the ponds will be pumped down to 1' of depth.



B. Facility SPAW Summary & Calculations

The results were summed up using two different simulations.

2. Simulation 2
 - Pond 1 and Pond 2 were modeled in Series.
 - Results showed that Pond 1 overflowed into Pond 2 and Pond 2 did not overtop using the 47 years of available weather data.
 - The SPAW Model results showed the maximum depth that the pond obtained. I summed up these depths in the attached spreadsheet. The mean maximum depth for each year was 8.99'
 - The standard deviation calculated in EXCEL for this data is 0.96
 - Using statistics namely using the probability normal distribution and using the 68.26-95.44-99.74 rule. The rule goes as follows for property 1: 68.26% of the years all maximum pond depths will be within one standard deviation of the mean. For property 2: 95.44% of the years all maximum pond depths will be within two standard deviations of the mean. For property 3: 99.74% of the years all maximum pond depths will be within three standard deviations of the mean.
 - Using the rules the maximum pond depth for: a 68.26% probability will be $8.99' + 0.96' = 9.95'$, for 95.44% probability will be $8.99' + 2 * 0.96' = 10.91'$, for 99.74% probability will be $8.99' + 3 * 0.96' = 11.87'$
 - Given that the pond overflow depth is 13.2' and at a 99.74% probability that the pond depth will not overtop 11.9' and for the fact that the manager can manage the pond depths by land applying more than what the model shows it is reasonable to expect that the ponds will not overtop and this should conclude that the simulation for the confidence interval over a 100 year period.

C. Facility SPAW Results

The results are attached:

SPAW Maximum Water Depth

Standard Deviation = 0.96

Date	Year	Max Pond Depth (ft)
1960	1	8.5
1961	2	7.8
1962	3	8.6
1963	4	8.6
1964	5	8.7
1965	6	8
1966	7	7.3
1967	8	9.9
1968	9	10.2
1969	10	8.5
1970	11	8.3
1971	12	8.4
1972	13	10.5
1973	14	10.1
1974	15	10.1
1975	16	8.2
1976	17	8.4
1977	18	8.3
1978	19	9.5
1979	20	8.4
1980	21	7.8
1981	22	8.8
1982	23	9.4
1983	24	9
1984	25	10.8
1985	26	8.5
1986	27	8.5
1987	28	10.3
1988	29	10.1
1989	30	9.3
1990	31	8.8
1991	32	9.8
1992	33	9.7
1993	34	9.7
1994	35	10.1
1995	36	7.1
1996	37	9.6
1997	38	10
1998	39	9
1999	40	8.3
2000	41	9.1
2001	42	10.8
2002	43	8.2
2003	44	8.8
2004	45	9.8
2005	46	7.8
2006	47	7
Mean =		8.99



A SUMMARY OF ACCUMULATIVE MONTHLY POND VOLUMES

SIMULATION BY:

Nathan A. Pesta
Senior Project Engineer
DeHaan, Grabs & Associates, LLC
PO Box 522
Mandan, ND, 58554

SIMULATION FOR:

File : C:\Program Files\SPAW Hydrology\SPAW\Projects\Ponds\Examples\Henson, Jason_Pond 2\Henson, Jason_Pond 2.pnd
File Creation Date : Jul 06, 2012 14:52:33
File Last Modified Date : Apr 05, 2013 16:52:21
Description : Waste Storage Pond
Simulation Start Date : Jan 01, 1960
Simulation End Date : Dec 31, 2006
Simulation Run Date : Apr 05, 2013 16:52
SPAW Interface Version : Apr 05, 2013 16:52:21
Pond Model Version : 6.02.71

WATERSHED FIELDS:

DESCRIPTION/FILE (DATE)	AREA (AC)
Brookings Pasture -Rainfed (Sample)	0.00
C:\Program Files\SPAW Hydrology\SPAW\Projects\Fields\Examples\Pasture_Henson\Pasture_Henson.fpin Dec 30, 1899 00:00	

IRRIGATED FIELDS:

DESCRIPTION/FILE (DATE)	AREA (AC)
Brookings Pasture -Rainfed (Sample)	630.70
C:\Program Files\SPAW Hydrology\SPAW\Projects\Fields\Examples\Pasture\Pasture.fpin Dec 30, 1899 00:00	

INPUT PONDS:


DESCRIPTION/FILE (DATE)
`Waste Storage Pond
C:\Program Files\SPAW Hydrology\SPAW\Projects\Ponds\Examples\Henson, Jason_Pond 1\Henson, Jason_Pond 1.ppin Apr 05, 2013 16:51

POND PROFILE:

DEPTH (FT)	AREA (AC)	VOLUME (AC-FT)
0.00	0.00	0.00
1.00	0.14	0.07
2.00	0.30	0.29



3.00	0.22	0.55
4.00	0.40	0.86
5.00	0.28	1.20
6.00	0.48	1.58
7.00	0.36	2.00
8.00	0.56	2.46
9.00	0.44	2.96
10.00	0.68	3.52
11.00	0.54	4.13
11.60	0.73	4.51
13.20	0.70	5.66



POND PROFILE

MAX AREA (AC)	=	0.70
MAX DEPTH (FT)	=	13.20
MAX VOLUME (AC-FT)	=	5.66
IRRIGATION LIMIT (FT)	=	0.00
EXTERNAL INPUT UPPER LIMIT (FT)	=	0.00
EXTERNAL INPUT LOWER LIMIT (FT)	=	0.00
SUPPLY PUMP LOWER LIMIT (FT)	=	0.00
DRAWDOWN PUMP UPPER LIMIT (FT)	=	0.00
DRAWDOWN PUMP LOWER LIMIT (FT)	=	2.00
SPILLWAY CREST (FT)	=	13.20
INITIAL DEPTH (FT)	=	1.00
INFIL. INTO DRY SOIL (IN)	=	0.50


SEEPAGE RATE (IN/DAY)

DATE	RATE
Jun 14	0.15


MONTHLY VOLUMES BY MAJOR IMPOUNDMENT PROCESSES

Mon	Year	Inflow ac-ft	Outflow ac-ft	Change ac-ft	Precip Vol ac-ft	Bank		Drwdwn			Drdn			
						Runoff ac-ft	Seep In ac-ft	In ac-ft	Spill In ac-ft	Vol Evap ac-ft	Vol Infil ac-ft	Vol Seep ac-ft	Pump ac-ft	Spillway ac-ft
Jan	1960	0.16	0.08	0.08	0.03	0.06	0.07	0	0	0.01	0	0.069	0	0
Feb	1960	0.22	0.12	0.1	0.06	0.06	0.09	0	0	0.02	0	0.091	0	0
Mar	1960	0.3	0.15	0.15	0.05	0.04	0.12	0	0.09	0.04	0	0.108	0	0
Apr	1960	1.85	1.9	-0.05	0.07	0.02	0.07	1.7	0	0.08	0	0.106	1.72	0
May	1960	0.48	0.2	0.28	0.19	0.21	0.08	0	0	0.1	0	0.098	0	0
Jun	1960	0.19	0.22	-0.03	0.05	0.03	0.11	0	0	0.13	0	0.09	0	0


Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	in	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Jul	1960	0.96	0.36	0.6	0.19	0.08	0.14	0	0.56	0.23	0	0.131	0	0
Aug	1960	0.65	0.43	0.22	0.06	0	0.14	0	0.46	0.27	0.01	0.159	0	0
Sep	1960	1.03	0.34	0.68	0.09	0.01	0.12	0	0.81	0.19	0	0.151	0	0
Oct	1960	1.87	3.71	-1.84	0.06	0	0.07	1.74	0	0.09	0	0.121	3.5	0
Nov	1960	0.12	0.13	-0.02	0.04	0.01	0.07	0	0	0.03	0	0.1	0	0
Dec	1960	0.34	0.11	0.23	0.1	0.13	0.12	0	0	0.01	0	0.101	0	0
Jan	1961	0.67	0.16	0.52	0.03	0.01	0.14	0	0.49	0.02	0	0.139	0	0
Feb	1961	0.9	0.19	0.72	0.11	0.05	0.13	0	0.62	0.04	0	0.147	0	0
Mar	1961	1.32	0.24	1.07	0.22	0.09	0.15	0	0.86	0.07	0	0.174	0	0
Apr	1961	1.93	4.44	-2.51	0.09	0.02	0.07	1.74	0	0.1	0	0.127	4.21	0
May	1961	0.73	0.24	0.49	0.28	0.33	0.11	0	0	0.12	0	0.117	0	0
Jun	1961	0.17	0.28	-0.11	0.05	0	0.12	0	0	0.17	0	0.115	0	0
Jul	1961	0.85	0.35	0.5	0.15	0.04	0.14	0	0.52	0.22	0	0.129	0	0
Aug	1961	0.87	0.45	0.41	0.18	0.02	0.14	0	0.52	0.28	0.01	0.168	0	0
Sep	1961	1.13	0.34	0.79	0.1	0.02	0.13	0	0.87	0.19	0	0.148	0	0
Oct	1961	1.88	3.97	-2.09	0.06	0	0.06	1.76	0	0.09	0	0.126	0	0
Nov	1961	0.31	0.14	0.16	0.11	0.12	0.07	0	0	0.04	0	0.106	0	0
Dec	1961	0.36	0.11	0.25	0.08	0.12	0.13	0	0.04	0.01	0	0.125	0	0
Jan	1962	0.92	0.15	0.77	0.08	0.08	0.15	0	0.61	0.02	0	0.134	0	0
Feb	1962	0.81	0.17	0.65	0.07	0.03	0.13	0	0.58	0.04	0	0.18	0	0
Mar	1962	1.02	0.26	0.77	0.1	0.02	0.15	0	0.76	0.07	0	0.126	4.21	0
Apr	1962	1.86	4.44	-2.58	0.07	0	0.07	1.73	0	0.1	0	0.094	0	0
May	1962	0.17	0.19	-0.03	0.05	0.03	0.09	0	0	0.1	0	0.091	0	0
Jun	1962	0.22	0.22	-0.01	0.1	0.03	0.08	0	0	0.13	0	0.091	0	0
Jul	1962	0.58	0.27	0.31	0.09	0.02	0.14	0	0.33	0.17	0	0.098	0	0
Aug	1962	0.86	0.35	0.51	0.14	0.08	0.14	0	0.51	0.22	0	0.132	0	0
Sep	1962	1.36	0.36	1	0.19	0.03	0.13	0	1.01	0.2	0	0.159	0	0
Oct	1962	2.02	3.76	-1.75	0.15	0.06	0.07	1.75	0	0.09	0	0.123	3.55	0
Nov	1962	0.11	0.15	-0.03	0.03	0.01	0.07	0	0	0.04	0	0.11	0	0
Dec	1962	0.15	0.12	0.02	0.03	0.01	0.11	0	0	0.01	0	0.11	0	0
Jan	1963	0.6	0.13	0.47	0.01	0.01	0.14	0	0.44	0.02	0	0.115	0	0
Feb	1963	0.72	0.15	0.57	0.02	0	0.13	0	0.57	0.03	0	0.118	0	0
Mar	1963	1.05	0.22	0.83	0.11	0.04	0.14	0	0.75	0.06	0	0.159	0	0
Apr	1963	1.82	3.7	-1.88	0.04	0.01	0.07	1.7	0	0.09	0	0.117	3.49	0
May	1963	0.26	0.21	0.05	0.1	0.08	0.08	0	0	0.11	0	0.101	0	0
Jun	1963	0.17	0.26	-0.09	0.07	0.02	0.09	0	0	0.16	0	0.106	0	0
Jul	1963	0.48	0.26	0.22	0.05	0	0.13	0	0.31	0.17	0	0.096	0	0
Aug	1963	0.62	0.35	0.27	0.05	0	0.14	0	0.43	0.21	0.01	0.129	0	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn			Drdn			
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Sep	1963	0.98	0.26	0.72	0.05	0	0.12	0	0.8	0.14	0	0.112	0	0
Oct	1963	1.81	3.04	-1.23	0.01	0	0.06	1.74	0	0.08	0	0.113	2.84	0
Nov	1963	0.22	0.13	0.09	0.07	0.08	0.07	0	0	0.03	0	0.095	0	0
Dec	1963	0.18	0.13	0.06	0.04	0.03	0.11	0	0	0.01	0	0.111	0	0
Jan	1964	0.59	0.14	0.45	0.02	0	0.14	0	0.42	0.02	0	0.122	0	0
Feb	1964	0.94	0.2	0.74	0.09	0.05	0.13	0	0.67	0.04	0	0.158	0	0
Mar	1964	1.4	0.25	1.15	0.26	0.11	0.15	0	0.88	0.07	0	0.178	0	0
Apr	1964	2.05	4.51	-2.45	0.15	0.04	0.07	1.8	0	0.1	0	0.127	4.28	0
May	1964	0.22	0.22	0	0.09	0.06	0.08	0	0	0.12	0	0.108	0	0
Jun	1964	0.12	0.21	-0.09	0.04	0	0.08	0	0	0.13	0	0.086	0	0
Jul	1964	0.41	0.31	0.1	0.04	0	0.13	0	0.24	0.19	0	0.111	0	0
Aug	1964	0.86	0.31	0.54	0.18	0.03	0.14	0	0.5	0.19	0	0.116	0	0
Sep	1964	1.25	0.3	0.95	0.12	0.03	0.13	0	0.96	0.17	0	0.13	0	0
Oct	1964	1.82	3.34	-1.53	0.01	0	0.06	1.74	0	0.09	0	0.119	0	0
Nov	1964	0.21	0.13	0.07	0.07	0.06	0.07	0	0	0.03	0	0.099	0	0
Dec	1964	0.15	0.13	0.02	0.03	0.02	0.1	0	0	0.02	0	0.114	0	0
Jan	1965	0.75	0.15	0.6	0.07	0.06	0.14	0	0.48	0.02	0	0.137	0	0
Feb	1965	0.92	0.19	0.73	0.1	0.05	0.13	0	0.65	0.04	0	0.152	0	0
Mar	1965	1	0.25	0.75	0.11	0.02	0.14	0	0.73	0.07	0	0.155	0	0
Apr	1965	2.06	4.2	-2.14	0.16	0.03	0.07	1.8	0	0.1	0	0.137	3.97	0
May	1965	0.29	0.23	0.06	0.14	0.08	0.07	0	0	0.12	0	0.117	0	0
Jun	1965	0.21	0.27	-0.06	0.11	0.01	0.09	0	0	0.16	0	0.11	0	0
Jul	1965	0.63	0.27	0.35	0.09	0	0.14	0	0.4	0.17	0	0.099	0	0
Aug	1965	0.68	0.37	0.31	0.08	0	0.14	0	0.46	0.23	0	0.137	0	0
Sep	1965	1.36	0.34	1.02	0.2	0.08	0.13	0	0.95	0.19	0	0.151	0	0
Oct	1965	1.82	3.54	-1.71	0.02	0	0.07	1.74	0	0.09	0	0.117	3.33	0
Nov	1965	0.1	0.12	-0.02	0.03	0	0.07	0	0	0.03	0	0.093	0	0
Dec	1965	0.18	0.11	0.07	0.04	0.04	0.09	0	0	0.01	0	0.095	0	0
Jan	1966	0.98	0.15	0.84	0.12	0.17	0.14	0	0.55	0.02	0	0.13	0	0
Feb	1966	1.25	0.17	1.08	0.2	0.14	0.13	0	0.79	0.04	0	0.137	0	0
Mar	1966	0.92	0.26	0.66	0.06	0.01	0.14	0	0.7	0.07	0	0.187	0	0
Apr	1966	2	4.41	-2.4	0.14	0.11	0.06	1.7	0	0.1	0	0.125	4.18	0
May	1966	0.15	0.21	-0.06	0.06	0.02	0.08	0	0	0.11	0	0.101	0	0
Jun	1966	0.1	0.26	-0.16	0.02	0	0.09	0	0	0.15	0	0.105	0	0
Jul	1966	0.54	0.25	0.28	0.07	0	0.13	0	0.33	0.16	0	0.093	0	0
Aug	1966	0.76	0.38	0.38	0.12	0	0.14	0	0.51	0.23	0.01	0.14	0	0
Sep	1966	1	0.3	0.7	0.06	0	0.12	0	0.82	0.17	0	0.131	0	0
Oct	1966	1.86	3.22	-1.35	0.04	0.01	0.07	1.75	0	0.09	0	0.123	3	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Nov	1966	0.12	0.13	-0.01	0.04	0.02	0.07	0	0	0.03	0	0.098	0	0
Dec	1966	0.26	0.12	0.14	0.08	0.09	0.1	0	0	0.01	0	0.106	0	0
Jan	1967	0.7	0.15	0.55	0.05	0.03	0.14	0	0.47	0.02	0	0.127	0	0
Feb	1967	0.8	0.19	0.61	0.04	0.01	0.13	0	0.62	0.04	0	0.148	0	0
Mar	1967	0.87	0.24	0.64	0.05	0	0.14	0	0.68	0.07	0	0.17	0	0
Apr	1967	1.93	3.76	-1.84	0.11	0.05	0.06	1.71	0	0.1	0	0.121	3.55	0
May	1967	0.23	0.22	0	0.11	0.05	0.08	0	0	0.12	0	0.109	0	0
Jun	1967	0.3	0.27	0.03	0.15	0.06	0.09	0	0	0.16	0	0.11	0	0
Jul	1967	0.84	0.39	0.44	0.13	0.04	0.13	0	0.54	0.25	0	0.144	0	0
Aug	1967	0.71	0.31	0.4	0.08	0.01	0.13	0	0.49	0.2	0	0.119	0	0
Sep	1967	1.21	0.33	0.88	0.15	0.04	0.13	0	0.88	0.19	0	0.147	0	0
Oct	1967	2.19	3.69	-1.51	0.18	0.21	0.05	1.74	0	0.08	0	0.114	3.5	0
Nov	1967	0.12	0.12	0	0.02	0	0.1	0	0	0.03	0	0.089	0	0
Dec	1967	0.56	0.14	0.42	0.14	0.14	0.14	0	0.14	0.02	0	0.122	0	0
Jan	1968	0.85	0.18	0.67	0.1	0.04	0.14	0	0.57	0.02	0	0.157	0	0
Feb	1968	0.89	0.22	0.67	0.07	0.03	0.13	0	0.66	0.05	0	0.175	0	0
Mar	1968	1.38	0.31	1.07	0.3	0.07	0.15	0	0.87	0.09	0.219	0	0	0
Apr	1968	1.99	5.07	-3.08	0.14	0.04	0.06	1.75	0	0.1	0	0.142	4.82	0
May	1968	0.3	0.22	0.08	0.14	0.08	0.08	0	0	0	0	0	0	0
Jun	1968	0.29	0.25	0.04	0.13	0.06	0.1	0	0	0	0	0	0	0
Jul	1968	0.7	0.4	0.31	0.08	0.02	0.13	0	0.47	0.25	0	0.14	0	0
Aug	1968	0.68	0.32	0.36	0.07	0	0.14	0	0.47	0.62	0	0.12	0	0
Sep	1968	1.32	0.36	0.97	0.21	0.06	0.13	0	0.93	0.2	0	0.25	0	0
Oct	1968	1.91	3.75	-1.84	0.08	0.01	0.07	1.75	0	0.09	0	0.119	3.54	0
Nov	1968	0.52	0.13	0.39	0.19	0.26	0.08	0	0	0.03	0	0.099	0	0
Dec	1968	0.7	0.13	0.57	0.18	0.17	0.13	0	0.21	0.02	0	0.137	0	0
Jan	1969	1.14	0.19	0.95	0.18	0.12	0.15	0	0.7	0.02	0	0.165	0	0
Feb	1969	0.89	0.21	0.69	0.09	0.03	0.13	0	0.64	0.04	0	0.164	0	0
Mar	1969	1.11	0.29	0.82	0.16	0.01	0.15	0	0.79	0.08	0.01	0.204	0	0
Apr	1969	1.97	5.3	-3.33	0.14	0.04	0.07	1.72	0	0.12	0	0.147	5.03	0
May	1969	0.12	0.22	-0.11	0.05	0	0.07	0	0	0.11	0	0.107	0	0
Jun	1969	0.16	0.21	-0.05	0.07	0	0.08	0	0	0.13	0	0.086	0	0
Jul	1969	0.49	0.29	0.2	0.06	0	0.13	0	0.3	0.18	0	0.105	0	0
Aug	1969	0.64	0.32	0.32	0.04	0.01	0.14	0	0.46	0.2	0	0.12	0	0
Sep	1969	0.93	0.26	0.67	0.03	0	0.12	0	0.77	0.15	0	0.115	0	0
Oct	1969	2.09	2.97	-0.88	0.14	0.15	0.06	1.74	0	0.08	0	0.107	2.78	0
Nov	1969	0.13	0.12	0.01	0.03	0.02	0.09	0	0	0.03	0	0.091	0	0
Dec	1969	0.33	0.1	0.23	0.09	0.11	0.13	0	0.01	0.01	0	0.091	0	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Jan	1970	0.8	0.14	0.66	0.03	0.02	0.14	0	0.61	0.02	0	0.127	0	0
Feb	1970	0.81	0.17	0.64	0.06	0.02	0.13	0	0.61	0.04	0	0.132	0	0
Mar	1970	1.09	0.25	0.84	0.14	0.04	0.14	0	0.76	0.07	0	0.178	0	0
Apr	1970	2.14	4.43	-2.29	0.18	0.19	0.05	1.72	0	0.1	0	0.121	4.21	0
May	1970	0.14	0.18	-0.04	0.04	0.01	0.09	0	0	0.09	0	0.088	0	0
Jun	1970	0.37	0.25	0.12	0.15	0.1	0.12	0	0	0.15	0	0.102	0	0
Jul	1970	0.64	0.37	0.26	0.03	0	0.13	0	0.47	0.24	0	0.136	0	0
Aug	1970	0.72	0.35	0.37	0.1	0	0.14	0	0.47	0.22	0	0.131	0	0
Sep	1970	1.58	0.33	1.25	0.28	0.13	0.14	0	1.04	0.18	0	0.144	0	0
Oct	1970	2.1	4.2	-2.1	0.17	0.13	0.06	1.74	0	0.1	0	0.132	0	0
Nov	1970	0.2	0.12	0.08	0.05	0.05	0.09	0	0	0.03	0	0.091	0	0
Dec	1970	0.18	0.1	0.08	0.03	0.02	0.13	0	0	0.01	0	0.089	0	0
Jan	1971	0.83	0.14	0.69	0.05	0.06	0.15	0	0.57	0.02	0	0.122	0	0
Feb	1971	0.94	0.16	0.78	0.1	0.06	0.13	0	0.64	0.03	0	0.128	0	0
Mar	1971	0.89	0.26	0.63	0.04	0	0.14	0	0.7	0.07	0	0.181	0	0
Apr	1971	1.85	4.25	-2.41	0.06	0.01	0.07	1.7	0	0.1	0	0.128	0	0
May	1971	0.2	0.22	-0.02	0.09	0.03	0.08	0	0	0.12	0	0.108	0	0
Jun	1971	0.14	0.22	-0.08	0.05	0	0.08	0	0	0.13	0	0.089	0	0
Jul	1971	0.59	0.28	0.31	0.09	0.03	0.13	0	0.34	0.18	0	0.102	0	0
Aug	1971	0.63	0.37	0.26	0.04	0	0.14	0	0.45	0.23	0.01	0.136	0	0
Sep	1971	0.98	0.26	0.72	0.06	0	0.12	0	0.8	0.14	0	0.114	0	0
Oct	1971	1.94	3.11	-1.17	0.09	0.03	0.07	1.76	0	0.09	0	0.12	2.9	0
Nov	1971	0.14	0.14	0	0.05	0.02	0.07	0	0	0.04	0	0.108	0	0
Dec	1971	0.89	0.14	0.74	0.24	0.33	0.13	0	0.19	0.02	0	0.127	0	0
Jan	1972	0.72	0.19	0.53	0.03	0.01	0.14	0	0.53	0.02	0	0.164	0	0
Feb	1972	0.79	0.2	0.59	0.04	0.01	0.13	0	0.61	0.04	0	0.159	0	0
Mar	1972	0.9	0.26	0.64	0.07	0.01	0.14	0	0.67	0.07	0.01	0.183	0	0
Apr	1972	1.99	4.39	-2.4	0.13	0.07	0.06	1.72	0	0.1	0	0.128	4.16	0
May	1972	0.15	0.23	-0.07	0.07	0.01	0.07	0	0	0.12	0	0.11	0	0
Jun	1972	0.16	0.25	-0.09	0.07	0	0.09	0	0	0.15	0	0.101	0	0
Jul	1972	0.54	0.25	0.29	0.03	0.01	0.13	0	0.36	0.16	0	0.09	0	0
Aug	1972	0.64	0.37	0.27	0.07	0	0.14	0	0.43	0.23	0	0.139	0	0
Sep	1972	1.25	0.27	0.99	0.14	0.06	0.13	0	0.93	0.15	0	0.118	0	0
Oct	1972	2.08	3.37	-1.28	0.14	0.13	0.07	1.74	0	0.09	0	0.121	3.15	0
Nov	1972	0.4	0.15	0.26	0.13	0.17	0.1	0	0	0.04	0	0.111	0	0
Dec	1972	0.37	0.16	0.21	0.08	0.05	0.13	0	0.11	0.02	0	0.138	0	0
Jan	1973	1.01	0.18	0.83	0.13	0.07	0.15	0	0.65	0.02	0	0.157	0	0
Feb	1973	0.96	0.22	0.74	0.1	0.05	0.13	0	0.68	0.05	0	0.175	0	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Mar	1973	1.72	0.3	1.42	0.49	0.1	0.15	0	0.97	0.08	0	0.212	0	0
Apr	1973	2.31	5.6	-3.29	0.25	0.24	0.06	1.76	0	0.11	0	0.142	5.35	0
May	1973	0.36	0.25	0.11	0.17	0.07	0.11	0	0	0.13	0	0.12	0	0
Jun	1973	0.34	0.33	0.01	0.12	0.04	0.13	0	0.05	0.2	0	0.134	0	0
Jul	1973	0.69	0.32	0.36	0.08	0	0.13	0	0.47	0.21	0	0.119	0	0
Aug	1973	0.67	0.41	0.25	0.05	0.01	0.14	0	0.47	0.25	0.01	0.152	0	0
Sep	1973	1.4	0.34	1.06	0.23	0.08	0.13	0	0.96	0.19	0	0.147	0	0
Oct	1973	2.01	4.02	-2.01	0.12	0.1	0.06	1.74	0	0.09	0	0.126	3.81	0
Nov	1973	0.59	0.14	0.45	0.23	0.28	0.08	0	0	0.04	0	0.109	0	0
Dec	1973	0.79	0.16	0.63	0.18	0.13	0.13	0	0.36	0.02	0	0.144	0	0
Jan	1974	0.79	0.17	0.61	0.05	0.02	0.15	0	0.57	0.02	0	0.154	0	0
Feb	1974	0.83	0.21	0.61	0.08	0.02	0.13	0	0.6	0.04	0	0.167	0	0
Mar	1974	1.14	0.3	0.85	0.16	0.03	0.15	0	0.81	0.08	0	0.212	0	0
Apr	1974	1.92	5.18	-3.26	0.12	0.02	0.07	1.71	0	0.12	0	0.147	4.92	0
May	1974	0.29	0.23	0.07	0.15	0.07	0.07	0	0	0.12	0	0.109	0	0
Jun	1974	0.35	0.22	0.13	0.12	0.12	0.11	0	0	0.13	0	0.089	0	0
Jul	1974	0.66	0.39	0.27	0.09	0.01	0.13	0	0.43	0.24	0.01	0.141	0	0
Aug	1974	0.71	0.31	0.4	0.09	0	0.14	0	0.48	0.2	0	0.118	0	0
Sep	1974	1.37	0.32	1.04	0.2	0.07	0.13	0	0.97	0.18	0.01	0.139	0	0
Oct	1974	1.93	3.84	-1.91	0.08	0.03	0.07	1.75	0	0.09	0	0.127	3.62	0
Nov	1974	0.42	0.12	0.3	0.14	0.19	0.09	0	0	0.03	0	0.089	0	0
Dec	1974	0.24	0.12	0.12	0.05	0.05	0.13	0	0.02	0.01	0	0.109	0	0
Jan	1975	0.95	0.15	0.8	0.11	0.09	0.15	0	0.61	0.02	0	0.133	0	0
Feb	1975	1.07	0.21	0.86	0.17	0.06	0.13	0	0.7	0.04	0	0.163	0	0
Mar	1975	1.52	0.31	1.22	0.38	0.06	0.15	0	0.94	0.09	0	0.217	0	0
Apr	1975	1.84	5.17	-3.32	0.05	0	0.07	1.72	0	0.12	0	0.145	4.91	0
May	1975	0.16	0.21	-0.05	0.08	0	0.08	0	0	0.11	0	0.103	0	0
Jun	1975	0.18	0.21	-0.04	0.08	0.01	0.09	0	0	0.13	0	0.087	0	0
Jul	1975	0.45	0.29	0.16	0.05	0	0.13	0	0.27	0.18	0	0.107	0	0
Aug	1975	0.85	0.36	0.49	0.15	0.04	0.14	0	0.52	0.22	0	0.133	0	0
Sep	1975	1.27	0.32	0.95	0.16	0.05	0.13	0	0.94	0.18	0	0.141	0	0
Oct	1975	1.85	3.4	-1.55	0.03	0.01	0.07	1.75	0	0.09	0	0.119	3.19	0
Nov	1975	0.2	0.14	0.07	0.08	0.05	0.07	0	0	0.03	0	0.101	0	0
Dec	1975	0.39	0.11	0.28	0.11	0.17	0.12	0	0	0.01	0	0.1	0	0
Jan	1976	0.72	0.14	0.58	0.02	0.01	0.14	0	0.55	0.02	0	0.125	0	0
Feb	1976	0.78	0.19	0.59	0.05	0.01	0.13	0	0.59	0.04	0.01	0.143	0	0
Mar	1976	1.08	0.25	0.84	0.14	0.04	0.15	0	0.76	0.07	0.01	0.173	0	0
Apr	1976	1.91	4.16	-2.25	0.08	0.05	0.06	1.72	0	0.1	0	0.129	3.93	0



Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
May	1976	0.32	0.23	0.09	0.15	0.1	0.07	0	0	0.12	0	0.11	0	0
Jun	1976	0.41	0.24	0.17	0.15	0.14	0.11	0	0.01	0.14	0	0.097	0	0
Jul	1976	0.8	0.34	0.45	0.09	0.02	0.13	0	0.56	0.22	0	0.124	0	0
Aug	1976	0.64	0.38	0.26	0.05	0	0.14	0	0.45	0.24	0	0.141	0	0
Sep	1976	0.96	0.36	0.6	0.05	0	0.12	0	0.79	0.2	0	0.157	0	0
Oct	1976	1.93	3.55	-1.62	0.08	0.03	0.07	1.75	0	0.09	0	0.121	3.34	0
Nov	1976	0.13	0.15	-0.02	0.04	0.02	0.06	0	0	0.04	0	0.111	0	0
Dec	1976	0.2	0.12	0.08	0.05	0.04	0.11	0	0	0.01	0	0.11	0	0
Jan	1977	0.7	0.14	0.56	0.06	0.03	0.14	0	0.46	0.02	0	0.124	0	0
Feb	1977	0.8	0.18	0.61	0.05	0.01	0.13	0	0.61	0.04	0	0.145	0	0
Mar	1977	1.42	0.25	1.17	0.29	0.09	0.15	0	0.89	0.07	0	0.176	0	0
Apr	1977	1.93	4.28	-2.36	0.09	0.04	0.06	1.73	0	0.1	0	0.129	4.05	0
May	1977	0.14	0.23	-0.09	0.06	0	0.07	0	0	0.12	0	0.111	0	0
Jun	1977	0.14	0.21	-0.07	0.06	0	0.08	0	0	0.13	0	0.086	0	0
Jul	1977	0.6	0.26	0.34	0.08	0.02	0.13	0	0.37	0.16	0	0.095	0	0
Aug	1977	0.96	0.34	0.62	0.17	0.06	0.14	0	0.59	0.21	0	0.125	0	0
Sep	1977	1.44	0.37	1.07	0.27	0.06	0.13	0	0.97	0.2	0.01	0.158	0	0
Oct	1977	1.89	3.82	-1.93	0.06	0.03	0.07	1.74	0	0.09	0	0.124	0	0
Nov	1977	0.32	0.13	0.18	0.12	0.12	0.08	0	0	0.03	0	0.129	0	0
Dec	1977	0.31	0.11	0.2	0.06	0.09	0.13	0	0.03	0.01	0	0.129	0	0
Jan	1978	0.71	0.14	0.57	0.03	0.02	0.14	0	0.52	0.02	0	0.129	0	0
Feb	1978	0.89	0.16	0.73	0.08	0.04	0.13	0	0.65	0.03	0	0.129	0	0
Mar	1978	1.41	0.25	1.16	0.25	0.11	0.15	0	0.9	0.07	0	0.129	0	0
Apr	1978	1.85	4.7	-2.85	0.07	0	0.07	1.71	0	0.1	0	0.129	0	0
May	1978	0.38	0.21	0.17	0.16	0.13	0.08	0	0	0.11	0	0.129	0	0
Jun	1978	0.22	0.23	-0.01	0.09	0.03	0.1	0	0	0.14	0	0.094	0	0
Jul	1978	0.72	0.35	0.37	0.13	0.03	0.14	0	0.42	0.22	0.01	0.126	0	0
Aug	1978	0.68	0.31	0.37	0.06	0	0.14	0	0.48	0.19	0	0.116	0	0
Sep	1978	1.05	0.36	0.69	0.09	0.01	0.13	0	0.83	0.2	0.01	0.158	0	0
Oct	1978	1.93	3.47	-1.54	0.07	0.05	0.07	1.74	0	0.09	0	0.121	3.26	0
Nov	1978	0.38	0.13	0.24	0.13	0.17	0.08	0	0	0.03	0	0.1	0	0
Dec	1978	0.37	0.12	0.25	0.09	0.1	0.13	0	0.04	0.01	0	0.107	0	0
Jan	1979	0.9	0.16	0.74	0.07	0.05	0.15	0	0.64	0.02	0	0.145	0	0
Feb	1979	1.07	0.2	0.87	0.19	0.07	0.13	0	0.67	0.04	0	0.159	0	0
Mar	1979	1.33	0.29	1.04	0.26	0.05	0.15	0	0.88	0.08	0	0.209	0	0
Apr	1979	2.07	5.24	-3.17	0.18	0.07	0.06	1.76	0	0.12	0	0.144	4.98	0
May	1979	0.45	0.2	0.25	0.19	0.17	0.1	0	0	0.1	0	0.096	0	0
Jun	1979	0.18	0.21	-0.03	0.06	0	0.12	0	0	0.12	0	0.085	0	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Jul	1979	0.8	0.41	0.39	0.14	0.03	0.13	0	0.5	0.26	0.01	0.148	0	0
Aug	1979	0.71	0.34	0.37	0.09	0	0.14	0	0.48	0.21	0	0.127	0	0
Sep	1979	1.06	0.35	0.71	0.08	0.01	0.13	0	0.84	0.19	0	0.152	0	0
Oct	1979	1.93	3.58	-1.65	0.08	0.04	0.07	1.74	0	0.09	0	0.118	3.38	0
Nov	1979	0.23	0.14	0.09	0.07	0.08	0.08	0	0	0.03	0	0.101	0	0
Dec	1979	0.33	0.11	0.22	0.08	0.12	0.12	0	0.01	0.01	0	0.099	0	0
Jan	1980	0.73	0.14	0.59	0.02	0	0.14	0	0.56	0.02	0	0.121	0	0
Feb	1980	0.77	0.18	0.6	0.04	0.01	0.13	0	0.59	0.04	0	0.138	0	0
Mar	1980	1.07	0.24	0.82	0.15	0.04	0.15	0	0.74	0.07	0	0.175	0	0
Apr	1980	1.87	4.27	-2.39	0.08	0	0.07	1.73	0	0.1	0	0.13	4.04	0
May	1980	0.27	0.22	0.05	0.12	0.07	0.08	0	0	0.12	0	0.108	0	0
Jun	1980	0.26	0.26	0	0.1	0.07	0.09	0	0	0.16	0	0.106	0	0
Jul	1980	0.49	0.25	0.24	0.01	0	0.13	0	0.35	0.16	0	0.092	0	0
Aug	1980	0.53	0.36	0.17	0.01	0	0.13	0	0.39	0.22	0.01	0.133	0	0
Sep	1980	1.14	0.26	0.87	0.11	0.03	0.13	0	0.87	0.14	0.01	0.113	0	0
Oct	1980	1.93	3.2	-1.28	0.07	0.05	0.07	1.74	0	0.09	0	0.117	0	0
Nov	1980	0.16	0.14	0.02	0.06	0.04	0.07	0	0	0.04	0	0.099	0	0
Dec	1980	0.17	0.12	0.05	0.03	0.03	0.11	0	0	0.01	0	0.109	0	0
Jan	1981	0.61	0.15	0.46	0.03	0	0.14	0	0.44	0.02	0	0.111	0	0
Feb	1981	0.87	0.18	0.68	0.08	0.03	0.13	0	0.62	0.04	0	0.145	0	0
Mar	1981	1.03	0.24	0.79	0.12	0.02	0.14	0	0.75	0.07	0	0.123	0	0
Apr	1981	1.88	3.92	-2.04	0.06	0.02	0.07	1.73	0	0.1	0	0.129	3.69	0
May	1981	0.43	0.21	0.22	0.2	0.15	0.08	0	0	0.11	0	0.103	0	0
Jun	1981	0.23	0.22	0.01	0.09	0.03	0.11	0	0	0.13	0	0.088	0	0
Jul	1981	0.76	0.41	0.36	0.13	0.02	0.13	0	0.48	0.26	0	0.149	0	0
Aug	1981	1.15	0.43	0.72	0.27	0.08	0.14	0	0.66	0.27	0	0.161	0	0
Sep	1981	0.92	0.34	0.58	0.02	0	0.12	0	0.78	0.19	0	0.15	0	0
Oct	1981	1.99	3.77	-1.78	0.11	0.07	0.06	1.74	0	0.09	0	0.122	3.56	0
Nov	1981	0.14	0.14	0	0.04	0.03	0.07	0	0	0.03	0	0.105	0	0
Dec	1981	0.14	0.12	0.02	0.02	0.01	0.11	0	0	0.01	0	0.104	0	0
Jan	1982	1.13	0.15	0.98	0.18	0.18	0.14	0	0.63	0.02	0	0.132	0	0
Feb	1982	0.88	0.17	0.71	0.06	0.03	0.13	0	0.66	0.04	0	0.138	0	0
Mar	1982	0.96	0.25	0.71	0.08	0.02	0.14	0	0.72	0.07	0	0.179	0	0
Apr	1982	1.85	4.41	-2.56	0.07	0	0.07	1.71	0	0.1	0	0.126	4.18	0
May	1982	0.19	0.21	-0.02	0.09	0.01	0.08	0	0	0.11	0	0.1	0	0
Jun	1982	0.32	0.26	0.06	0.16	0.08	0.09	0	0	0.15	0	0.104	0	0
Jul	1982	0.56	0.26	0.3	0.06	0	0.13	0	0.37	0.17	0	0.097	0	0
Aug	1982	0.85	0.34	0.51	0.15	0.05	0.14	0	0.52	0.21	0	0.125	0	0



Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Sep	1982	0.98	0.35	0.63	0.04	0	0.13	0	0.81	0.19	0.01	0.152	0	0
Oct	1982	1.94	3.41	-1.47	0.09	0.03	0.07	1.74	0	0.09	0	0.121	3.2	0
Nov	1982	0.3	0.14	0.15	0.11	0.11	0.07	0	0	0.04	0	0.109	0	0
Dec	1982	1.03	0.15	0.89	0.27	0.35	0.13	0	0.28	0.02	0	0.13	0	0
Jan	1983	0.72	0.19	0.54	0.02	0	0.14	0	0.56	0.02	0	0.164	0	0
Feb	1983	0.81	0.22	0.59	0.05	0.02	0.13	0	0.61	0.05	0	0.174	0	0
Mar	1983	0.97	0.28	0.69	0.11	0.01	0.14	0	0.71	0.08	0	0.198	0	0
Apr	1983	2.07	4.85	-2.78	0.18	0.05	0.07	1.78	0	0.11	0	0.135	4.61	0
May	1983	0.23	0.23	0	0.12	0.04	0.07	0	0	0.12	0	0.111	0	0
Jun	1983	0.22	0.27	-0.04	0.11	0.03	0.09	0	0	0.16	0	0.109	0	0
Jul	1983	0.56	0.27	0.29	0.03	0	0.13	0	0.39	0.17	0	0.098	0	0
Aug	1983	0.61	0.38	0.22	0.06	0	0.14	0	0.41	0.23	0.01	0.141	0	0
Sep	1983	0.93	0.27	0.66	0.02	0	0.12	0	0.78	0.15	0	0.116	0	0
Oct	1983	1.88	3.09	-1.2	0.06	0.01	0.07	1.74	0	0.09	0	0.121	2.87	0
Nov	1983	0.36	0.14	0.23	0.14	0.15	0.07	0	0	0.03	0	0.101	0	0
Dec	1983	0.29	0.11	0.18	0.05	0.08	0.13	0	0.03	0.01	0	0.101	0	0
Jan	1984	0.69	0.14	0.55	0.02	0.01	0.15	0	0.52	0.02	0	0.121	0	0
Feb	1984	0.94	0.17	0.78	0.11	0.05	0.13	0	0.65	0.03	0	0.13	0	0
Mar	1984	1.19	0.25	0.94	0.17	0.06	0.15	0	0.81	0.07	0	0.176	0	0
Apr	1984	1.96	4.62	-2.65	0.12	0.03	0.07	1.74	0	0.1	0	0.129	3.8	0
May	1984	0.39	0.21	0.18	0.16	0.14	0.08	0	0	0.11	0	0.102	0	0
Jun	1984	0.18	0.24	-0.05	0.06	0.02	0.1	0	0	0.14	0	0.096	0	0
Jul	1984	0.57	0.33	0.24	0.05	0	0.13	0	0.39	0.21	0	0.118	0	0
Aug	1984	0.6	0.37	0.23	0.05	0	0.13	0	0.42	0.23	0	0.137	0	0
Sep	1984	1.28	0.33	0.95	0.18	0.05	0.13	0	0.92	0.18	0	0.145	0	0
Oct	1984	2.35	3.53	-1.18	0.26	0.27	0.05	1.78	0	0.08	0	0.114	3.33	0
Nov	1984	0.44	0.16	0.28	0.19	0.15	0.11	0	0	0.04	0	0.12	0	0
Dec	1984	0.79	0.17	0.62	0.17	0.12	0.13	0	0.36	0.02	0	0.149	0	0
Jan	1985	0.81	0.18	0.64	0.05	0.02	0.15	0	0.59	0.02	0	0.155	0	0
Feb	1985	1.06	0.21	0.85	0.17	0.07	0.13	0	0.69	0.04	0	0.166	0	0
Mar	1985	1.45	0.31	1.13	0.34	0.05	0.15	0	0.91	0.09	0	0.221	0	0
Apr	1985	1.96	5.76	-3.8	0.11	0.05	0.07	1.74	0	0.12	0	0.145	5.5	0
May	1985	0.18	0.23	-0.05	0.08	0.03	0.07	0	0	0.12	0	0.112	0	0
Jun	1985	0.13	0.25	-0.12	0.04	0	0.09	0	0	0.15	0	0.102	0	0
Jul	1985	0.52	0.28	0.24	0.07	0.01	0.13	0	0.31	0.18	0	0.101	0	0
Aug	1985	0.82	0.37	0.46	0.11	0.03	0.14	0	0.55	0.23	0	0.138	0	0
Sep	1985	1	0.3	0.7	0.07	0	0.12	0	0.8	0.16	0	0.13	0	0
Oct	1985	1.95	3.2	-1.25	0.09	0.05	0.07	1.74	0	0.09	0	0.124	2.99	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Nov	1985	0.55	0.14	0.41	0.2	0.27	0.08	0	0	0.04	0	0.107	0	0
Dec	1985	0.36	0.16	0.2	0.04	0.03	0.13	0	0.16	0.02	0	0.138	0	0
Jan	1986	0.67	0.17	0.5	0.01	0	0.14	0	0.51	0.02	0	0.145	0	0
Feb	1986	0.85	0.19	0.67	0.07	0.02	0.13	0	0.63	0.04	0	0.146	0	0
Mar	1986	0.89	0.26	0.63	0.06	0.01	0.14	0	0.68	0.07	0	0.181	0	0
Apr	1986	2.09	4.55	-2.46	0.2	0.07	0.06	1.76	0	0.1	0	0.13	4.31	0
May	1986	0.22	0.24	-0.02	0.12	0.03	0.07	0	0	0.12	0	0.114	0	0
Jun	1986	0.19	0.26	-0.07	0.08	0.02	0.09	0	0	0.15	0	0.105	0	0
Jul	1986	0.49	0.26	0.23	0.02	0	0.13	0	0.34	0.16	0	0.094	0	0
Aug	1986	0.77	0.39	0.38	0.13	0.01	0.14	0	0.49	0.24	0.01	0.144	0	0
Sep	1986	1.07	0.28	0.79	0.08	0.02	0.13	0	0.84	0.16	0	0.123	0	0
Oct	1986	2.01	3.35	-1.34	0.11	0.04	0.07	1.79	0	0.09	0	0.127	3.13	0
Nov	1986	0.15	0.15	0	0.06	0.03	0.07	0	0	0.04	0	0.11	0	0
Dec	1986	0.13	0.13	0	0.02	0.01	0.1	0	0	0.02	0	0.115	0	0
Jan	1987	0.75	0.14	0.6	0.07	0.06	0.14	0	0.47	0.02	0	0.126	0	0
Feb	1987	1.09	0.18	0.91	0.2	0.09	0.13	0	0.68	0.04	0	0.144	0	0
Mar	1987	1.18	0.24	0.94	0.14	0.06	0.15	0	0.84	0.07	0	0.173	0	0
Apr	1987	1.81	4.3	-2.49	0.02	0	0.07	1.71	0	0.1	0	0.127	4.07	0
May	1987	0.3	0.21	0.09	0.13	0.08	0.09	0	0	0.11	0	0.101	0	0
Jun	1987	0.14	0.26	-0.11	0.06	0	0.08	0	0	0.15	0	0.104	0	0
Jul	1987	0.48	0.27	0.21	0.06	0	0.13	0	0.29	0.17	0	0.092	0	0
Aug	1987	0.74	0.36	0.38	0.1	0.02	0.14	0	0.48	0.22	0.01	0.134	0	0
Sep	1987	1.21	0.3	0.91	0.13	0.05	0.13	0	0.91	0.17	0	0.134	0	0
Oct	1987	1.96	3.32	-1.36	0.09	0.06	0.07	1.74	0	0.09	0	0.123	3.11	0
Nov	1987	0.33	0.13	0.2	0.11	0.14	0.08	0	0	0.03	0	0.097	0	0
Dec	1987	0.88	0.13	0.75	0.24	0.26	0.14	0	0.25	0.02	0	0.116	0	0
Jan	1988	0.82	0.18	0.64	0.05	0.02	0.15	0	0.6	0.02	0	0.157	0	0
Feb	1988	0.86	0.23	0.64	0.11	0.02	0.13	0	0.6	0.05	0	0.176	0	0
Mar	1988	1.47	0.29	1.18	0.36	0.06	0.15	0	0.91	0.08	0	0.21	0	0
Apr	1988	1.94	5.43	-3.49	0.1	0.01	0.07	1.76	0	0.12	0	0.147	5.17	0
May	1988	0.22	0.22	0	0.08	0.06	0.08	0	0	0.11	0	0.105	0	0
Jun	1988	0.12	0.21	-0.09	0.03	0.01	0.08	0	0	0.13	0	0.087	0	0
Jul	1988	0.59	0.28	0.31	0.1	0.04	0.14	0	0.31	0.18	0	0.101	0	0
Aug	1988	0.67	0.38	0.29	0.07	0	0.14	0	0.47	0.23	0.01	0.139	0	0
Sep	1988	1.1	0.27	0.83	0.1	0.01	0.13	0	0.86	0.15	0	0.118	0	0
Oct	1988	1.88	3.22	-1.34	0.05	0.02	0.07	1.74	0	0.09	0	0.126	3	0
Nov	1988	0.47	0.13	0.34	0.17	0.23	0.08	0	0	0.03	0	0.1	0	0
Dec	1988	0.3	0.13	0.18	0.06	0.05	0.13	0	0.05	0.01	0	0.111	0	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Jan	1989	0.89	0.15	0.73	0.08	0.05	0.15	0	0.61	0.02	0	0.135	0	0
Feb	1989	1.4	0.21	1.19	0.33	0.11	0.13	0	0.83	0.04	0	0.168	0	0
Mar	1989	1.19	0.3	0.89	0.21	0.03	0.15	0	0.8	0.08	0.01	0.207	0	0
Apr	1989	1.83	5.18	-3.35	0.03	0	0.07	1.74	0	0.12	0	0.144	4.93	0
May	1989	0.32	0.22	0.1	0.15	0.09	0.08	0	0	0.11	0	0.106	0	0
Jun	1989	0.21	0.27	-0.06	0.11	0.02	0.09	0	0	0.16	0	0.109	0	0
Jul	1989	0.68	0.27	0.41	0.12	0.03	0.14	0	0.4	0.17	0	0.099	0	0
Aug	1989	0.65	0.34	0.31	0.07	0	0.14	0	0.45	0.22	0	0.129	0	0
Sep	1989	1.08	0.35	0.73	0.08	0.01	0.13	0	0.86	0.2	0	0.154	0	0
Oct	1989	1.82	3.34	-1.52	0.01	0	0.06	1.74	0	0.09	0	0.117	3.13	0
Nov	1989	0.08	0.11	-0.03	0.01	0	0.07	0	0	0.03	0	0.086	0	0
Dec	1989	0.1	0.09	0	0.01	0	0.09	0	0	0.01	0	0.083	0	0
Jan	1990	0.91	0.13	0.78	0.12	0.17	0.14	0	0.48	0.02	0	0.115	0	0
Feb	1990	1.12	0.17	0.95	0.16	0.11	0.13	0	0.71	0.04	0	0.134	0	0
Mar	1990	1.41	0.25	1.17	0.26	0.1	0.15	0	0.91	0.07	0	0.175	0	0
Apr	1990	2.02	4.71	-2.69	0.15	0.08	0.06	1.73	0	0.1	0	0.127	0	0
May	1990	0.75	0.26	0.49	0.31	0.29	0.12	0	0.03	0.13	0	0.125	0	0
Jun	1990	0.18	0.33	-0.15	0.05	0.01	0.13	0	0	0.2	0	0.133	0	0
Jul	1990	0.65	0.34	0.32	0.06	0	0.13	0	0.47	0.22	0	0.124	0	0
Aug	1990	0.77	0.41	0.35	0.1	0.02	0.14	0	0.51	0.26	0.01	0.153	0	0
Sep	1990	1.14	0.35	0.79	0.13	0.03	0.13	0	0.85	0.19	0	0.152	0	0
Oct	1990	2.08	4.05	-1.97	0.17	0.1	0.06	1.75	0	0.09	0	0.122	3.84	0
Nov	1990	0.2	0.13	0.07	0.07	0.05	0.09	0	0	0.03	0	0.1	0	0
Dec	1990	0.43	0.12	0.32	0.1	0.15	0.13	0	0.05	0.01	0	0.102	0	0
Jan	1991	1.07	0.16	0.91	0.11	0.11	0.15	0	0.71	0.02	0	0.143	0	0
Feb	1991	0.74	0.18	0.56	0.03	0	0.13	0	0.58	0.04	0	0.143	0	0
Mar	1991	1.02	0.25	0.78	0.12	0.03	0.14	0	0.73	0.07	0	0.176	0	0
Apr	1991	2.17	4.55	-2.38	0.2	0.17	0.05	1.74	0	0.1	0	0.122	4.33	0
May	1991	0.29	0.19	0.11	0.11	0.08	0.09	0	0	0.1	0	0.091	0	0
Jun	1991	0.14	0.21	-0.07	0.03	0	0.11	0	0	0.12	0	0.085	0	0
Jul	1991	0.62	0.39	0.23	0.08	0	0.13	0	0.4	0.24	0.01	0.139	0	0
Aug	1991	0.65	0.33	0.32	0.07	0	0.14	0	0.45	0.21	0	0.125	0	0
Sep	1991	1.15	0.37	0.79	0.13	0.02	0.13	0	0.88	0.2	0	0.16	0	0
Oct	1991	2.29	3.47	-1.18	0.21	0.28	0.06	1.75	0	0.09	0	0.117	3.26	0
Nov	1991	0.37	0.16	0.2	0.15	0.11	0.11	0	0	0.04	0	0.122	0	0
Dec	1991	0.64	0.15	0.49	0.13	0.11	0.13	0	0.28	0.02	0	0.135	0	0
Jan	1992	0.78	0.18	0.6	0.04	0.02	0.15	0	0.58	0.02	0	0.155	0	0
Feb	1992	0.84	0.23	0.62	0.09	0.01	0.13	0	0.61	0.05	0.01	0.174	0	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Mar	1992	0.98	0.29	0.7	0.1	0.01	0.14	0	0.72	0.08	0	0.204	0	0
Apr	1992	1.83	4.83	-3	0.04	0.02	0.07	1.71	0	0.11	0	0.137	4.59	0
May	1992	0.22	0.23	-0.01	0.11	0.03	0.08	0	0	0.12	0	0.11	0	0
Jun	1992	0.39	0.25	0.14	0.18	0.11	0.1	0	0	0.15	0	0.103	0	0
Jul	1992	0.75	0.38	0.38	0.13	0.01	0.13	0	0.47	0.23	0.01	0.135	0	0
Aug	1992	0.72	0.31	0.41	0.09	0	0.14	0	0.49	0.19	0	0.117	0	0
Sep	1992	1.28	0.32	0.97	0.15	0.07	0.13	0	0.93	0.18	0	0.139	0	0
Oct	1992	1.85	3.76	-1.91	0.03	0.01	0.06	1.74	0	0.09	0	0.12	3.55	0
Nov	1992	0.37	0.13	0.23	0.13	0.16	0.08	0	0	0.03	0	0.1	0	0
Dec	1992	0.53	0.14	0.39	0.12	0.16	0.13	0	0.12	0.02	0	0.125	0	0
Jan	1993	1.1	0.19	0.9	0.15	0.11	0.15	0	0.69	0.02	0	0.169	0	0
Feb	1993	0.94	0.22	0.72	0.15	0.03	0.13	0	0.63	0.05	0	0.174	0	0
Mar	1993	1	0.28	0.71	0.1	0.01	0.14	0	0.74	0.08	0	0.209	0	0
Apr	1993	2	4.86	-2.86	0.14	0.05	0.06	1.75	0	0.11	0	0.133	4.6	0
May	1993	0.33	0.2	0.13	0.15	0.1	0.08	0	0	0.1	0	0.095	0	0
Jun	1993	0.19	0.23	-0.04	0.08	0.01	0.1	0	0	0.14	0	0.095	0	0
Jul	1993	0.56	0.34	0.22	0.04	0	0.13	0	0.39	0.21	0.01	0.123	0	0
Aug	1993	0.7	0.33	0.38	0.09	0.02	0.14	0	0.46	0.2	0	0.123	0	0
Sep	1993	1.46	0.36	1.09	0.27	0.06	0.13	0	0.99	0.2	0	0.123	0	0
Oct	1993	1.96	3.78	-1.82	0.09	0.04	0.07	1.76	0	0.09	0	0.124	3.55	0
Nov	1993	0.34	0.13	0.21	0.12	0.13	0.08	0	0	0.03	0	0.098	0	0
Dec	1993	0.28	0.12	0.16	0.05	0.07	0.13	0	0.03	0.01	0	0.104	0	0
Jan	1994	0.93	0.15	0.78	0.11	0.08	0.15	0	0.6	0.02	0	0.131	0	0
Feb	1994	0.91	0.18	0.73	0.11	0.05	0.13	0	0.63	0.04	0	0.144	0	0
Mar	1994	1.26	0.27	0.99	0.21	0.05	0.15	0	0.86	0.08	0	0.195	0	0
Apr	1994	2.03	4.84	-2.81	0.16	0.07	0.07	1.73	0	0.11	0	0.133	4.6	0
May	1994	0.11	0.23	-0.12	0.04	0	0.07	0	0	0.12	0	0.111	0	0
Jun	1994	0.17	0.24	-0.06	0.06	0.02	0.09	0	0	0.14	0	0.095	0	0
Jul	1994	0.52	0.27	0.25	0.07	0	0.13	0	0.32	0.17	0	0.1	0	0
Aug	1994	0.73	0.37	0.37	0.1	0.01	0.14	0	0.48	0.23	0	0.136	0	0
Sep	1994	0.95	0.28	0.67	0.02	0	0.12	0	0.8	0.15	0.01	0.119	0	0
Oct	1994	1.88	3.12	-1.24	0.06	0.02	0.07	1.74	0	0.09	0	0.117	2.91	0
Nov	1994	0.8	0.18	0.62	0.31	0.37	0.11	0	0	0.04	0	0.134	0	0
Dec	1994	0.59	0.15	0.44	0.1	0.08	0.13	0	0.27	0.02	0	0.133	0	0
Jan	1995	1.08	0.18	0.9	0.16	0.1	0.15	0	0.67	0.02	0	0.159	0	0
Feb	1995	0.77	0.21	0.56	0.06	0.01	0.13	0	0.58	0.04	0	0.168	0	0
Mar	1995	1.06	0.3	0.77	0.13	0.03	0.15	0	0.76	0.08	0	0.209	0	0
Apr	1995	2.05	5.16	-3.12	0.17	0.1	0.06	1.71	0	0.12	0	0.145	4.9	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
May	1995	0.28	0.2	0.09	0.11	0.08	0.09	0	0	0.1	0	0.095	0	0
Jun	1995	0.28	0.21	0.06	0.1	0.06	0.12	0	0	0.13	0	0.087	0	0
Jul	1995	0.71	0.41	0.3	0.1	0.01	0.13	0	0.48	0.25	0.01	0.146	0	0
Aug	1995	0.57	0.31	0.26	0.02	0	0.13	0	0.42	0.2	0	0.119	0	0
Sep	1995	1.22	0.36	0.86	0.17	0.04	0.13	0	0.88	0.2	0	0.157	0	0
Oct	1995	1.96	3.67	-1.71	0.08	0.03	0.07	1.78	0	0.09	0	0.118	3.47	0
Nov	1995	0.17	0.15	0.02	0.06	0.04	0.06	0	0	0.04	0	0.11	0	0
Dec	1995	0.28	0.12	0.16	0.08	0.09	0.11	0	0	0.01	0	0.107	0	0
Jan	1996	0.93	0.14	0.79	0.08	0.1	0.15	0	0.6	0.02	0	0.126	0	0
Feb	1996	0.73	0.18	0.55	0.02	0	0.13	0	0.58	0.04	0	0.141	0	0
Mar	1996	1.06	0.24	0.82	0.15	0.03	0.14	0	0.74	0.07	0	0.175	0	0
Apr	1996	2.01	4.21	-2.2	0.13	0.1	0.06	1.73	0	0.1	0	0.127	3.99	0
May	1996	0.14	0.23	-0.08	0.06	0.01	0.07	0	0	0.12	0	0.109	0	0
Jun	1996	0.19	0.27	-0.07	0.08	0.02	0.1	0	0	0.16	0	0.108	0	0
Jul	1996	0.56	0.25	0.31	0.06	0	0.13	0	0.36	0.16	0	0.091	0	0
Aug	1996	0.65	0.39	0.27	0.07	0	0.14	0	0.45	0.24	0.01	0.142	0	0
Sep	1996	1.82	0.32	1.5	0.36	0.19	0.13	0	1.14	0.18	0	0.14	0	0
Oct	1996	1.87	3.92	-2.05	0.05	0.01	0.07	1.74	0	0.09	0	0.127	0	0
Nov	1996	0.55	0.13	0.42	0.19	0.27	0.08	0	0	0.03	0	0.097	0	0
Dec	1996	0.36	0.16	0.2	0.06	0.05	0.13	0	0.12	0.02	0	0.137	0	0
Jan	1997	0.73	0.16	0.57	0.03	0.01	0.15	0	0.54	0.02	0	0.142	0	0
Feb	1997	1.1	0.2	0.9	0.2	0.08	0.13	0	0.68	0.04	0	0.155	0	0
Mar	1997	1.2	0.29	0.91	0.18	0.03	0.15	0	0.84	0.08	0	0.205	0	0
Apr	1997	2.02	5.04	-3.02	0.16	0.02	0.07	1.77	0	0.11	0	0.137	4.79	0
May	1997	0.17	0.2	-0.02	0.07	0.02	0.08	0	0	0.1	0	0.095	0	0
Jun	1997	0.18	0.21	-0.04	0.07	0.02	0.08	0	0	0.13	0	0.086	0	0
Jul	1997	0.44	0.29	0.14	0.05	0	0.13	0	0.26	0.19	0	0.108	0	0
Aug	1997	0.73	0.33	0.4	0.08	0.01	0.14	0	0.51	0.21	0	0.124	0	0
Sep	1997	1.03	0.27	0.77	0.07	0.02	0.12	0	0.81	0.15	0.01	0.115	0	0
Oct	1997	1.9	3.12	-1.22	0.06	0.02	0.07	1.74	0	0.09	0	0.123	2.91	0
Nov	1997	0.16	0.15	0.01	0.06	0.03	0.06	0	0	0.04	0	0.11	0	0
Dec	1997	0.28	0.12	0.16	0.07	0.09	0.11	0	0	0.01	0	0.108	0	0
Jan	1998	1.18	0.15	1.03	0.16	0.19	0.15	0	0.68	0.02	0	0.13	0	0
Feb	1998	1.08	0.21	0.87	0.17	0.08	0.13	0	0.7	0.04	0	0.162	0	0
Mar	1998	1.5	0.31	1.19	0.36	0.07	0.15	0	0.93	0.09	0	0.217	0	0
Apr	1998	1.94	5.15	-3.21	0.1	0.04	0.07	1.74	0	0.12	0	0.147	4.89	0
May	1998	0.19	0.23	-0.05	0.08	0.03	0.07	0	0	0.12	0	0.113	0	0
Jun	1998	0.12	0.23	-0.11	0.04	0	0.08	0	0	0.14	0	0.095	0	0




Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Jul	1998	0.48	0.29	0.19	0.05	0	0.13	0	0.29	0.18	0	0.104	0	0
Aug	1998	0.72	0.36	0.37	0.09	0	0.14	0	0.5	0.22	0	0.132	0	0
Sep	1998	1.02	0.26	0.76	0.06	0.02	0.13	0	0.81	0.14	0.01	0.113	0	0
Oct	1998	2.14	3.35	-1.21	0.16	0.08	0.07	1.83	0	0.09	0	0.124	3.13	0
Nov	1998	0.19	0.15	0.04	0.08	0.04	0.07	0	0	0.04	0	0.11	0	0
Dec	1998	0.29	0.11	0.17	0.07	0.09	0.12	0	0	0.01	0	0.101	0	0
Jan	1999	0.96	0.14	0.82	0.1	0.11	0.15	0	0.6	0.02	0	0.124	0	0
Feb	1999	0.86	0.16	0.7	0.05	0.03	0.13	0	0.65	0.03	0	0.129	0	0
Mar	1999	1.14	0.24	0.89	0.17	0.06	0.15	0	0.77	0.07	0	0.174	0	0
Apr	1999	2.02	4.64	-2.62	0.14	0.04	0.07	1.78	0	0.1	0	0.13	4.41	0
May	1999	0.24	0.23	0	0.12	0.04	0.07	0	0	0.12	0	0.113	0	0
Jun	1999	0.28	0.24	0.04	0.12	0.07	0.09	0	0	0.14	0	0.097	0	0
Jul	1999	0.59	0.3	0.29	0.03	0	0.13	0	0.43	0.19	0	0.11	0	0
Aug	1999	0.57	0.38	0.19	0.05	0	0.13	0	0.39	0.24	0.01	0.142	0	0
Sep	1999	0.94	0.27	0.67	0.03	0	0.12	0	0.79	0.15	0	0.11	0	0
Oct	1999	1.85	3.09	-1.24	0.04	0	0.06	1.74	0	0.08	0	0.11	2.89	0
Nov	1999	0.14	0.13	0.01	0.04	0.03	0.07	0	0	0.03	0	0.09	0	0
Dec	1999	0.43	0.11	0.32	0.12	0.18	0.12	0	0.01	0.01	0	0.09	0	0
Jan	2000	0.78	0.14	0.64	0.05	0.04	0.14	0	0.55	0.02	0	0.121	0	0
Feb	2000	0.83	0.18	0.66	0.07	0.03	0.14	0	0.6	0.04	0	0.138	0	0
Mar	2000	1.01	0.24	0.76	0.09	0.01	0.15	0	0.76	0.07	0	0.174	0	0
Apr	2000	1.83	4.21	-2.37	0.05	0	0.07	1.71	0	0.1	0	0.127	3.98	0
May	2000	0.33	0.21	0.12	0.15	0.1	0.08	0	0	0.11	0	0.103	0	0
Jun	2000	0.39	0.24	0.15	0.16	0.12	0.1	0	0	0.14	0	0.096	0	0
Jul	2000	0.72	0.42	0.3	0.1	0	0.13	0	0.49	0.26	0.01	0.15	0	0
Aug	2000	0.56	0.32	0.23	0.01	0	0.13	0	0.42	0.2	0	0.122	0	0
Sep	2000	1.01	0.33	0.67	0.07	0.01	0.12	0	0.8	0.18	0.01	0.144	0	0
Oct	2000	1.89	3.36	-1.47	0.07	0.01	0.07	1.75	0	0.09	0	0.121	3.15	0
Nov	2000	0.39	0.12	0.27	0.13	0.17	0.09	0	0	0.03	0	0.093	0	0
Dec	2000	0.23	0.11	0.12	0.04	0.05	0.13	0	0.01	0.01	0	0.096	0	0
Jan	2001	0.82	0.14	0.68	0.06	0.05	0.15	0	0.56	0.02	0	0.124	0	0
Feb	2001	1.24	0.19	1.04	0.23	0.11	0.13	0	0.76	0.04	0	0.153	0	0
Mar	2001	0.93	0.28	0.65	0.06	0	0.14	0	0.72	0.08	0	0.197	0	0
Apr	2001	1.81	4.6	-2.79	0.03	0	0.07	1.71	0	0.1	0	0.127	4.37	0
May	2001	0.21	0.21	0.01	0.09	0.04	0.09	0	0	0.11	0	0.1	0	0
Jun	2001	0.19	0.23	-0.04	0.07	0.04	0.09	0	0	0.14	0	0.095	0	0
Jul	2001	0.52	0.27	0.25	0.09	0	0.14	0	0.3	0.17	0	0.1	0	0
Aug	2001	0.68	0.37	0.31	0.07	0.01	0.14	0	0.47	0.23	0.01	0.137	0	0



Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Sep	2001	1.21	0.32	0.89	0.14	0.06	0.12	0	0.89	0.18	0.01	0.139	0	0
Oct	2001	1.96	3.3	-1.34	0.09	0.05	0.07	1.75	0	0.09	0	0.123	3.09	0
Nov	2001	0.29	0.14	0.15	0.11	0.11	0.07	0	0	0.04	0	0.108	0	0
Dec	2001	0.63	0.13	0.5	0.15	0.19	0.13	0	0.17	0.02	0	0.117	0	0
Jan	2002	0.93	0.17	0.75	0.14	0.06	0.14	0	0.59	0.02	0	0.153	0	0
Feb	2002	0.91	0.22	0.69	0.1	0.03	0.13	0	0.66	0.05	0	0.175	0	0
Mar	2002	1.82	0.3	1.51	0.52	0.09	0.15	0	1.05	0.09	0	0.218	0	0
Apr	2002	2.02	5.66	-3.65	0.21	0.03	0.07	1.71	0	0.12	0	0.147	5.4	0
May	2002	0.23	0.23	0.01	0.11	0.04	0.08	0	0	0.12	0	0.109	0	0
Jun	2002	0.2	0.26	-0.05	0.09	0.01	0.1	0	0	0.15	0	0.104	0	0
Jul	2002	0.65	0.27	0.38	0.09	0	0.14	0	0.42	0.17	0	0.098	0	0
Aug	2002	0.84	0.33	0.51	0.1	0.07	0.14	0	0.53	0.2	0	0.121	0	0
Sep	2002	0.96	0.34	0.61	0.05	0	0.12	0	0.78	0.19	0.01	0.148	0	0
Oct	2002	1.89	3.34	-1.45	0.07	0.02	0.07	1.74	0	0.09	0	0.121	0	0
Nov	2002	0.11	0.14	-0.03	0.03	0.02	0.06	0	0	0.04	0	0.108	0	0
Dec	2002	0.38	0.12	0.26	0.12	0.15	0.11	0	0	0.01	0	0.108	0	0
Jan	2003	0.69	0.15	0.54	0.01	0.01	0.14	0	0.53	0.02	0	0.139	0	0
Feb	2003	0.9	0.18	0.72	0.11	0.04	0.13	0	0.61	0.04	0	0.139	0	0
Mar	2003	1.05	0.25	0.81	0.11	0.02	0.15	0	0.78	0.07	0	0.139	0	0
Apr	2003	1.84	4.14	-2.29	0.05	0.02	0.07	1.7	0	0.1	0	0.139	0	0
May	2003	0.37	0.22	0.15	0.17	0.12	0.08	0	0	0.11	0	0.109	0	0
Jun	2003	0.21	0.23	-0.02	0.08	0.03	0.1	0	0	0.14	0	0.094	0	0
Jul	2003	0.61	0.33	0.28	0.08	0.02	0.14	0	0.38	0.21	0	0.119	0	0
Aug	2003	0.7	0.32	0.38	0.07	0.01	0.14	0	0.49	0.2	0	0.121	0	0
Sep	2003	1.06	0.36	0.7	0.09	0.01	0.13	0	0.83	0.2	0.01	0.155	0	0
Oct	2003	1.97	3.48	-1.51	0.09	0.05	0.07	1.75	0	0.09	0	0.124	3.27	0
Nov	2003	0.35	0.14	0.22	0.13	0.14	0.08	0	0	0.03	0	0.102	0	0
Dec	2003	0.29	0.11	0.19	0.06	0.08	0.13	0	0.03	0.01	0	0.096	0	0
Jan	2004	0.85	0.14	0.71	0.06	0.05	0.15	0	0.59	0.02	0	0.127	0	0
Feb	2004	0.86	0.18	0.68	0.06	0.03	0.13	0	0.64	0.04	0	0.139	0	0
Mar	2004	1.02	0.26	0.76	0.12	0.03	0.14	0	0.72	0.07	0	0.182	0	0
Apr	2004	2.16	4.38	-2.22	0.19	0.21	0.06	1.71	0	0.1	0	0.121	4.16	0
May	2004	0.15	0.18	-0.03	0.05	0.02	0.09	0	0	0.1	0	0.089	0	0
Jun	2004	0.18	0.21	-0.02	0.08	0	0.11	0	0	0.12	0	0.084	0	0
Jul	2004	0.71	0.41	0.3	0.11	0	0.13	0	0.46	0.26	0	0.149	0	0
Aug	2004	0.67	0.31	0.37	0.06	0	0.14	0	0.48	0.19	0	0.116	0	0
Sep	2004	0.87	0.35	0.52	0	0	0.12	0	0.74	0.19	0.01	0.151	0	0
Oct	2004	2.24	3.58	-1.34	0.24	0.2	0.06	1.74	0	0.09	0	0.124	3.37	0



Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn			Drdn			
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Nov	2004	0.41	0.13	0.29	0.13	0.18	0.11	0	0	0.03	0	0.095	0	0
Dec	2004	0.42	0.15	0.27	0.04	0.03	0.13	0	0.22	0.02	0	0.135	0	0
Jan	2005	1.19	0.18	1.02	0.18	0.15	0.15	0	0.72	0.02	0	0.155	0	0
Feb	2005	0.88	0.21	0.67	0.1	0.03	0.13	0	0.63	0.04	0	0.168	0	0
Mar	2005	1.07	0.29	0.78	0.15	0.02	0.15	0	0.76	0.08	0	0.207	0	0
Apr	2005	1.95	5.08	-3.14	0.13	0.02	0.07	1.73	0	0.11	0	0.139	4.83	0
May	2005	0.13	0.2	-0.07	0.04	0.01	0.08	0	0	0.1	0	0.095	0	0
Jun	2005	0.1	0.18	-0.08	0.02	0	0.08	0	0	0.11	0	0.072	0	0
Jul	2005	0.41	0.29	0.12	0.06	0	0.13	0	0.22	0.18	0	0.104	0	0
Aug	2005	0.72	0.29	0.43	0.08	0	0.14	0	0.49	0.18	0	0.107	0	0
Sep	2005	1.21	0.26	0.95	0.11	0.07	0.13	0	0.9	0.14	0.01	0.111	0	0
Oct	2005	1.81	3.2	-1.4	0	0	0.06	1.74	0	0.09	0	0.118	3	0
Nov	2005	0.19	0.13	0.06	0.06	0.05	0.07	0	0	0.03	0	0.095	0	0
Dec	2005	0.1	0.12	-0.02	0.01	0	0.1	0	0	0.01	0	0.107	0	0
Jan	2006	0.68	0.12	0.57	0.07	0.06	0.14	0	0.41	0.01	0	0.107	0	0
Feb	2006	0.78	0.17	0.61	0.03	0	0.13	0	0.62	0.04	0	0.107	0	0
Mar	2006	1.13	0.25	0.88	0.16	0.05	0.15	0	0.77	0.07	0	0.107	0	0
Apr	2006	2.02	3.91	-1.9	0.13	0.09	0.07	1.72	0	0.1	0	0.106	0	0
May	2006	0.18	0.21	-0.03	0.06	0.04	0.08	0	0	0.11	0	0.106	0	0
Jun	2006	0.18	0.26	-0.08	0.07	0.02	0.09	0	0	0.16	0	0.097	0	0
Jul	2006	0.53	0.26	0.27	0.05	0.01	0.13	0	0.34	0.17	0	0.106	0	0
Aug	2006	0.74	0.37	0.37	0.12	0.01	0.14	0	0.48	0.23	0	0.106	0	0
Sep	2006	1.31	0.33	0.98	0.17	0.06	0.13	0	0.94	0.19	0	0.147	0	0
Oct	2006	2.07	3.51	-1.44	0.14	0.14	0.05	1.74	0	0.08	0	0.111	3.32	0
Nov	2006	0.46	0.13	0.33	0.17	0.19	0.1	0	0	0.03	0	0.094	0	0
Dec	2006	0.6	0.15	0.45	0.12	0.12	0.13	0	0.23	0.02	0	0.136	0	0



LOSS BY MAJOR IMPOUNDMENT PROCESSES

Mon	Inflow	Outflow	Change	Precip Vol	Bank Runof	Seep In	Drwdwn In	Spill In	Vol Evap	Vol Infil	Vol Seep	Drdn Pump	Spillway
	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft	ac-ft
Jan	0.83	0.15	0.67	0.07	0.06	0.14	0	0.55	0.02	0	0.135	0	0
Feb	0.91	0.2	0.71	0.1	0.04	0.13	0	0.63	0.04	0	0.153	0	0
Mar	1.15	0.26	0.88	0.18	0.04	0.15	0	0.78	0.08	0	0.188	0	0
Apr	1.96	4.6	-2.64	0.12	0.05	0.06	1.73	0	0.11	0	0.132	4.37	0
May	0.27	0.22	0.05	0.12	0.07	0.08	0	0	0.11	0	0.105	0	0
Jun	0.21	0.24	-0.03	0.08	0.03	0.1	0	0	0.14	0	0.098	0	0
Jul	0.61	0.31	0.3	0.08	0.01	0.13	0	0.39	0.2	0	0.115	0	0
Aug	0.72	0.36	0.36	0.09	0.01	0.14	0	0.48	0.22	0	0.132	0	0

Mon	Year	Inflow	Outflow	Change	Precip Vol	Bank		Drwdwn				Drdn		
						Runoff	Seep In	In	Spill In	Vol Evap	Vol Infil	Vol Seep	Pump	Spillway
Sep		1.15	0.32	0.84	0.12	0.03	0.13	0	0.87	0.18	0	0.139	0	0
Oct		1.96	3.49	-1.53	0.09	0.06	0.07	1.75	0	0.09	0	0.121	3.28	0
Nov		0.29	0.14	0.15	0.1	0.11	0.08	0	0	0.03	0	0.102	0	0
Dec		0.39	0.13	0.26	0.09	0.1	0.12	0	0.08	0.01	0	0.112	0	0



QA/QC Soil testing results

Included in this QA/QC submittal are copies of the recent tests and observations performed during the course of the construction of the manure storage systems. Included are copies of proctor tests and moisture density control which were performed on the completed clay liner lifts, core trench and building pads.

The material used to construct the 18" clay liner is the same material identified in Section 3.D of the approved plans from Boring 2 from 7-11 feet. The preliminary atterburg limit tests on this material had a PI of 55 and 41 respectively. The recompacted permeability had a coefficient of permeability $5.0e-7$ cm/sec. Given that it was determined that the liner would be constructed 18 inches thick and with a 98% compaction ration and $\pm 2\%$ optimum moisture to meet seepage requirements.

Waste Storage Pond 1 based on the liner thickness of (18") inches and a maximum head pressure of (9.0') feet the average estimated seepage rate of the compaction tests based off the recompacted permeability test on the in place liner is 3,448 gal/acre/day, which is less than the allowable 5,000 gal/acre/day as established by Part 651 National Engineering Field Handbook.

For Waste Storage Pond 1, the nuclear density tests, tested the 18" thick liner in two levels from 0-9" and 9"-18". The required amount of tests was 12 tests (4 tests per lift, 3 lifts at 6" thick) as per the approved quality assurance plan and technical specifications. The tests were conducted on 2/12/13 and met the 98% compaction requirement. Test number 3 had a 17.7% moisture content which is -3% below optimum moisture content. All other tests were within the $\pm 2\%$ optimum moisture content. This test 3 outside the specified range for optimum moisture content is considered to be negligible in the performance of the clay liner. The final test results are therefore considered to be satisfactory and the liner meets requirements.

Waste Storage Pond 2 based on the liner thickness of (18") inches and a maximum head pressure of (12.2) feet the average estimated seepage rate of the compaction tests based off the recompacted permeability test on the in place liner is 4,218 gal/acre/day, which is less than the allowable 5,000 gal/acre/day as established by Part 651 National Engineering Field Handbook.

For Waste Storage Pond 2, the nuclear density tests, tested the 18" thick liner in two levels from 0-9" and 9"-18". The required amount of tests was 12 tests (4 tests per lift, 3 lifts at 6" thick) as per the approved quality assurance plan and technical specifications. The tests were conducted on 3/27/13 and 3/28/13 and met the 98% compaction requirement and the $\pm 2\%$ optimum moisture content. The final test results are therefore considered to be satisfactory and meet the liner requirements.

Moisture density tests were taken on the core trenches for both Waste Storage Ponds respectively to make sure construction met the compaction requirements of the core trench. During construction when a test failed the contractor would compact the failed area further and the failed area would be retested. The core trench (keyway) density tests were all greater than the required 95%.


Moisture density tests were taken for the fill area of both building pads respectively to make sure construction met the compaction requirements of the core trench. During construction when a test failed the contractor would compact the failed area further and the failed area would be retested. The building pad density tests were all greater than the required 95%.



LABORATORY COMPACTION CHARACTERISTICS OF SOIL

CLIENT: DeHaan, Grabs & Associates, LLC DATE: 6/14/12 SAMPLE LOCATION: B-2, Bulk Grab Sample LL= 64
 PROJECT NUMBER: 12-15049 LAB NO.: 1 SAMPLE DESCRIPTION: Red with Light Gray Streaks PL= 23
 PROJECT NAME: Proposed Pond and Building Pads TEST METHOD: ASTM D698 AASHTO CLASS.: N/A PI= 41
 VISUAL CLASSIFICATION: Fat Clay, with Sand

Maximum Dry Density (lbs./cubic foot)	105.2
Optimum Moisture (percent)	20.7



1915 North Shiloh Drive, Suite 1
 Fayetteville, Arkansas 72704
 Office: (479) 521-7645
 Fax: (479) 521-6232



Hydraulic Conductivity Test Procedures Performed
 In Accordance With ASTM D 5084 Method C
 (Flexible Wall - Falling Head - Rising Tail)

HYDRAULIC CONDUCTIVITY TEST RESULTS

PROJECT: Mt. Judea -
 Proposed Pond and Building Pads

PROJECT NUMBER: 12-15049

BORING: B-2


SAMPLE: N/A

DEPTH (ft): 7 - 11

SAMPLE TYPE: Recompacted

Hydraulic Conductivity, k (cm/s): 5.E-07

<u>Test Parameters</u>	<u>Initial Sample Data</u>	<u>Final Sample Data</u> (after consolidation and testing)
Cell Pressure (psi): 8	Diameter (in): 2.57	Diameter (in): 2.55
Inflow Pressure (psi): 4	Length (in): 4.58	Length (in): 4.54
Outflow Pressure (psi): 3	Moisture Content: 21.3%	Moisture Content: 25.3%
Back Pressure (psi): 3	Wet Unit Weight (pcf): 125.2	Wet Unit Weight (pcf): 130.3
Confining Pressure (psi): 4	Dry Unit Weight (pcf): 103.2	Dry Unit Weight (pcf): 103.9
	Initial Hydraulic Gradient: 5.29	Final Hydraulic Gradient: 5.03



Notes: Sample was recompacted at 98.1% of MDD at a moisture content of 21.2% (at OMC +0.5%)



www.gtsinc.cc

1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/12/13 TESTED BY: Mason Drummond START TIME: 11:15 AM
 REPORT NO: 12-11216.001 CLIENT: Jason Henson END TIME: 12:15 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	5 ft. below Finish Subgrade	8	122.1	20.2	101.6	96.6%	95
2	1	Finish Subgrade	8	127.2	19.3	106.6	101.3%	95

Test Number	Location:
1	Ferm. Barn, 30 ft. south and 15 ft. west of northeast corner
2	Gestation Barn, 10 ft. north and 15 ft. east of southwest corner

CC: _____

GTS, Inc.

Geotechnical & Testing Services

www.gtsinc.cc

1915 N. Shiloh Dr, Suite 1
Fayetteville, Arkansas 72704
office#: 479-521-7645
Fax #: 479-521-6232**Office Locations**
Fayetteville, Arkansas
Fort Smith, Arkansas
Tulsa, Oklahoma**Licensed in:**
Arkansas Missouri
Oklahoma**NUCLEAR DENSITY REPORT ASTM D 6938-08**

PROJECT NAME: C&H Hog Farm DATE: 1/17/13 TESTED BY: Mason Drummond START TIME: 11:00 AM
 REPORT NO: 12-11216.002 Page 1 CLIENT: Jason Henson END TIME: 4:30 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content	
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7	
Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	6 ft. below Finish Subgrade	8	126.2	20.8	104.5	99.3%	95
2	1	6 ft. below Finish Subgrade	8	127.3	18.3	107.6	102.3%	95
3	1	6 ft. below Finish Subgrade	8	130.9	20.3	108.8	103.4%	95
4	1	6 ft. below Finish Subgrade	8	130.6	23.4	105.9	100.7%	95
5	1	2 ft. below Finish Subgrade	8	126.6	16.9	108.3	102.9%	95
6	1	3 ft. below Finish Subgrade	8	119.6	18.3	101.1	96.1%	95
7	1	3 ft. below Finish Subgrade	8	122.0	17.9	103.4	98.3%	95
8	1	3 ft. below Finish Subgrade	8	121.3	19.3	101.6	96.6%	95
Test Number	Location:							
1	Farrowing Barn pad, 10 ft. south and 7 ft. west of northeast corner							
2	Farrowing Barn pad, 20 ft. south and 12 ft. east of northwest corner							
3	Farrowing Barn pad, 15 ft. north and 15 ft. east of southwest corner							
4	Farrowing Barn pad, 30 ft. north and 11 ft. west of southeast corner							
5	N. Keyway, 25 ft. east of start, Pond #2							
6	N. Keyway, 50 ft. west of corner to E. Keyway							
7	E. Keyway, 15 ft. south of corner of N. Keyway							
8	E. Keyway, 90 ft. south of corner of N. Keyway							

CC: _____



www.gtsinc.cc

1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/17/13 TESTED BY: Mason Drummond START TIME: 11:00 AM

REPORT NO: 12-11216.002 Page 2 CLIENT: Jason Henson END TIME: 4:30 PM

PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
9	1	1 ft. below Finish Subgrade	8	132.0	18.0	111.9	106.4%	95
10	1	5 ft. below Finish Subgrade	8	124.2	18.0	105.3	100.1%	95
11	1	5 ft. below Finish Subgrade	8	127.5	20.5	105.8	100.6%	95
12	1	4 ft. below Finish Subgrade	8	130.5	21.6	107.3	102.0%	95
13	1	4 ft. below Finish Subgrade	8	129.4	20.2	107.7	102.4%	95
14	1	4 ft. below Finish Subgrade	8	124.0	18.5	104.7	99.5%	95
15	1	4 ft. below Finish Subgrade	8	127.8	17.2	109.1	103.7%	95

Test Number	Location:
9	W. Keyway for Pond #2, south of Pond #2
10	Farrowing Barn pad, 5 ft. south and 40 ft. east of northwest corner
11	Farrowing Barn pad, 20 ft. south and 15 ft. west of northeast corner
12	Farrowing Barn pad, 10 ft. south and 15 ft. east of northwest corner
13	Farrowing Barn pad, 30 ft. north and 30 ft. east of southwest corner
14	Farrowing Barn pad, 7 ft. south and 15 ft. west of northeast corner
15	Farrowing Barn pad, 20 ft. north and 20 ft. west of southeast corner

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/18/13 TESTED BY: Mason Drummond START TIME: 9:30 / 12:00
 REPORT NO: 12-11216.003 CLIENT: Jason Henson END TIME: 10:00 / 4:30
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	Finish Subgrade	8	125.0	21.2	103.2	98.1%	95
2	1	Finish Subgrade	8	125.4	21.5	103.1	98.0%	95
3	1	4 ft. below Finish Subgrade	8	130.4	18.3	110.2	104.8%	95
4	1	4 ft. below Finish Subgrade	8	126.6	19.4	106.0	100.8%	95
5	1	4 ft. below Finish Subgrade	8	131.2	20.0	109.3	103.9%	95
6	1	4 ft. below Finish Subgrade	8	126.0	17.5	107.2	101.9%	95
7	1	4 ft. below Finish Subgrade	8	126.1	18.6	106.3	101.0%	95
8	1	4 ft. below Finish Subgrade	8	126.9	19.1	106.6	101.3%	95

Test Number	Location:
1	Farrowing Barn pad, 25 ft. south and 10 ft. east of northwest corner
2	Farrowing Barn pad, 40 ft. north and 12 ft. east of southwest corner
3	Farrowing Barn pad, 60 ft. north and 6 ft. west of southeast corner
4	Farrowing Barn pad, 30 ft. south and 15 ft. west of northeast corner
5	Farrowing Barn pad, 25 ft. north and 5 ft. west of southeast corner
6	Farrowing Barn pad, 70 ft. south and 25 ft. east of northwest corner
7	Farrowing Barn pad, 10 ft. south and 25 ft. east of northwest corner
8	Farrowing Barn pad, 30 ft. north and 11 ft. west of southeast corner

CC: _____

GTS, Inc.

Geotechnical & Testing Services

1915 N. Shiloh Dr. Suite 1
Fayetteville, Arkansas 72704

Office: (479) 521-7645
Fax: (479) 521-6232

Office Locations

Fayetteville, Arkansas
Fort Smith, Arkansas
Tulsa, Oklahoma

PROJECT C&H Hog Farms

JOB NO. 12-11216 DATE 1/19/2013


SAMPLE LOCATION	On-Site	SIEVE SIZE	PERCENT PASSING
SAMPLE NO.	1251	3.00"	100.0%
		1.50"	100.0%
DEPTH (FT)	Not Provided	1.00"	100.0%
		3/4"	87.7%
PLASTIC LIMIT	29	3/8"	83.8%
		No. 4	76.2%
LIQUID LIMIT	64	No. 10	72.8%
		No. 40	68.6%
PLASTICITY INDEX	35	No. 200	56.1%

VISUAL CLASSIFICATION	Gray and Red Fat Clay with Sand
-----------------------	---------------------------------


ASTM DESCRIPTION	AASHTO CLASSIFICATION	AASHTO GI
Gravelly Fat Clay with Sand, CH	A-7-6	17

GRAIN SIZE DISTRIBUTION CURVE

U.S. STANDARD SIEVE OPENINGS IN INCHES & STANDARD SIEVE NUMBERS



PLASTICITY CHART



GTS, Inc.

Geotechnical & Testing Services

LABORATORY COMPACTION CHARACTERISTICS OF SOIL

CLIENT: Jason Henson DATE: 1/19/13 SAMPLE LOCATION: On-Site LL= 64
 Project Number 12-11216 LAB NO. 1251 SAMPLE DESCRIPTION: Gravelly Fat Clay with Sand, CH PL= 29
 Project Name C&H Hog Farms TEST METHOD: ASTM D698 AASHTO Class: A-7-6 PI= 35


Maximum Dry Density (lbs./cubic foot)	92.3
--	-------------

Optimum Moisture (percent)	29.0
-------------------------------	-------------

Corrected Values

Maximum Dry Density (lbs./cubic foot)	96.4
--	-------------

Optimum Moisture (percent)	26.4
-------------------------------	-------------



Oversized Rock Specific Gravity 2.26
 Oversized Rock Absorption 8.1

ASTM D-4718, Correction for Oversize Particles			% Retained 3/4"		
% Retained 3/4" Sieve	Corrected Density lbs/ft ³	Optimum Moisture	% Retained 3/4" Sieve	Corrected Density lbs/ft ³	Optimum Moisture
5%	93.9	28.0%	20%	99.2	24.8%
10%	95.6	26.9%	25%	101.0	23.8%
15%	97.4	25.9%	30%	103.0	22.7%



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/19/13 TESTED BY: Mason Drummond START TIME: 9:00 AM
 REPORT NO: 12-11216.004 CLIENT: Jason Henson END TIME: 3:45 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	3 ft. below Finish Subgrade	8	128.5	17.6	109.3	103.9%	95
2	1	3 ft. below Finish Subgrade	8	123.3	16.9	105.5	100.3%	95
3	1	3 ft. below Finish Subgrade	8	129.4	16.0	111.5	106.0%	95
4	1	Finish Subgrade	8	126.3	18.1	107.0	101.7%	95
5	1	Finish Subgrade	8	126.1	19.7	105.4	100.2%	95
6	1	2 ft. below Finish Subgrade	8	121.3	18.7	102.2	97.1%	95
7	1	Finish Subgrade	8	126.3	19.6	105.6	100.4%	95

Test Number	Location:
1	Farrowing Barn pad, 20 ft. south and 15 ft. west of northeast corner
2	Farrowing Barn pad, 30 ft. south and 10 ft. west of northeast corner
3	Farrowing Barn pad, 30 ft. north and 20 ft. west of southeast corner
4	Farrowing Barn pad, 40 ft. south and 20 ft. east of northwest corner
5	Farrowing Barn pad, 20 ft. south and 15 ft. east of northwest corner
6	Farrowing Barn pad, 20 ft. south and 20 ft. west of northeast corner
7	Farrowing Barn pad, 80 ft. south and 35 ft. west of northeast corner

CC: _____



www.gtsinc.cc

1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 2/6/13 TESTED BY: Mason Drummond START TIME: 10:45 AM

REPORT NO: 12-11216.013 CLIENT: Jason Henson END TIME: 11:30 AM

PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	Finish Subgrade	8	127.2	20.2	105.9	100.7%	95
2	1	Finish Subgrade	8	124.8	17.2	106.5	101.2%	95
3	1	3 ft. below Finish Subgrade	8	128.9	17.4	109.8	104.4%	95
4	1	3 ft. below Finish Subgrade	8	126.0	17.8	107.3	102.0%	95
5	1	3 ft. below Finish Subgrade	8	127.7	16.8	109.3	103.9%	95

Test Number	Location:
1	Pond #2, East Keyway, 25 ft. south of corner to North Keyway
2	Pond #2, East Keyway, 90 ft. south of corner to North Keyway
3	Pond #1, East Keyway, 95 ft. north of corner to South Keyway
4	Pond #1, East Keyway, 20 ft. north of corner to South Keyway
5	Pond #1, South Keyway, 30 ft. west of corner to East Keyway

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/21/13 TESTED BY: Mason Drummond START TIME: 12:30 PM

REPORT NO: 12-11216.005 CLIENT: Jason Henson END TIME: 3:45 PM

PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	7 ft. below Finish Subgrade	8	122.7	20.3	102.0	97.0%	95
2	1	7 ft. below Finish Subgrade	8	123.4	17.2	105.2	100.0%	95
3	1	8 ft. below Finish Subgrade	8	128.0	18.3	108.2	102.9%	95
4	1	7 ft. below Finish Subgrade	8	127.3	19.4	106.6	101.3%	95

Test Number	Location:
1	Pond #2, East Keyway, 25 ft. south of corner to North Keyway
2	Pond #2, East Keyway, 60 ft. south of corner to North Keyway
3	Pond #2, East Keyway, 70 ft. south of corner to North Keyway
4	Pond #2, East Keyway, 5 ft. south of corner to North Keyway

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/21/13 TESTED BY: Mason Drummond START TIME: 12:30 PM
 REPORT NO: 12-11216.005 CLIENT: Jason Henson END TIME: 3:45 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	7 ft. below Finish Subgrade	8	122.7	20.3	102.0	97.0%	95
2	1	7 ft. below Finish Subgrade	8	123.4	17.2	105.2	100.0%	95
3	1	8 ft. below Finish Subgrade	8	128.0	18.3	108.2	102.9%	95
4	1	7 ft. below Finish Subgrade	8	127.3	19.4	106.6	101.3%	95

Test Number	Location:
1	Pond #2, East Keyway, 25 ft. south of corner to North Keyway
2	Pond #2, East Keyway, 60 ft. south of corner to North Keyway
3	Pond #2, East Keyway, 70 ft. south of corner to North Keyway
4	Pond #2, East Keyway, 5 ft. south of corner to North Keyway

CC: _____

GTS, Inc.

Geotechnical & Testing Services

www.gtsinc.cc1915 N. Shiloh Dr, Suite 1
Fayetteville, Arkansas 72704
office#: 479-521-7645
Fax #: 479-521-6232**Office Locations**
Fayetteville, Arkansas
Fort Smith, Arkansas
Tulsa, Oklahoma**Licensed in:**
Arkansas Missouri
Oklahoma**NUCLEAR DENSITY REPORT ASTM D 6938-08**

PROJECT NAME: C&H Hog Farm DATE: 1/22/13 TESTED BY: Mason Drummond START TIME: 10:00 AM

REPORT NO: 12-11216.006 CLIENT: Jason Henson END TIME: 12:30 PM

PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	6 ft. below Finish Subgrade	8	122.0	20.4	101.3	96.3%	95
2	1	10 ft. below Finish Subgrade	8	130.0	22.2	106.4	101.1%	95
3	1	10 ft. below Finish Subgrade	8	124.7	19.7	104.2	99.0%	95
4	1	Finish Subgrade	8	127.6	15.5	110.5	105.0%	95
5	1	Finish Subgrade	8	128.7	16.7	110.3	104.8%	95

Test Number	Location:
1	Pond #2, East Keyway, 30 ft. south of corner to North Keyway
2	Pond #1, East Keyway, 90 ft. north of corner to South Keyway
3	Pond #1, East Keyway, 10 ft. north of corner to South Keyway
4	Farrowing Barn Pad, 7 ft. west of southeast corner, 15 ft. north of south side
5	Farrowing Barn Pad, 15 ft. west of northeast corner, 35 ft. south of north side

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/23/13 TESTED BY: Mason Drummond START TIME: 9:30 AM

REPORT NO: 12-11216.007 Page 1 CLIENT: Jason Henson END TIME: 4:15 PM

PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7
1251	Gravelly Fat Clay with Sand	On-Site	ASTM D698	CH	64,35	96.4	26.4

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	9 ft. below Finish Subgrade	8	130.9	24.0	105.5	100.3%	95
2	1	9 ft. below Finish Subgrade	8	127.1	21.4	104.8	99.6%	95
3	1	9 ft. below Finish Subgrade	8	124.1	18.2	104.9	99.7%	95
4	1251	5 ft. below Finish Subgrade	8	119.4	26.7	94.2	97.7%	95
5	1251	5 ft. below Finish Subgrade	8	114.4	26.4	90.5	93.9%	95
6	1251	5 ft. below Finish Subgrade	8	117.9	27.1	92.8	96.3%	95
7	1251	5 ft. below Finish Subgrade	8	119.7	26.3	94.8	98.3%	95
8	1	5 ft. below Finish Subgrade	8	125.1	22.2	102.4	97.3%	95

Test Number	Location:
1	Pond #1, East Keyway, 80 ft. north of corner to South Keyway
2	Pond #1, East Keyway, 15 ft. north of corner to South Keyway
3	Pond #1, South Keyway, 10 ft. west of corner to East Keyway
4	Pond #2, East Keyway, 80 ft. south of corner to North Keyway
5	Pond #2, East Keyway, 40 ft. south of corner to North Keyway - FAILED
6	Pond #2, East Keyway, 10 ft. south of corner to North Keyway
7	Pond #2, East Keyway, 20 ft. south of corner to North Keyway
8	Pond #2, North Keyway, 15 ft. west of corner to East Keyway

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/23/13 TESTED BY: Mason Drummond START TIME: 9:30 AM
 REPORT NO: 12-11216.007 Page 2 CLIENT: Jason Henson END TIME: 4:15 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7
1251	Gravelly Fat Clay with Sand	On-Site	ASTM D698	CH	64,35	96.4	26.4

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
9	1	8 ft. below Finish Subgrade	8	125.0	17.1	106.7	101.4%	95
10	1	8 ft. below Finish Subgrade	8	129.7	19.9	108.2	102.9%	95
11	1	8 ft. below Finish Subgrade	8	126.4	16.6	108.4	103.0%	95
12	1251	8 ft. below Finish Subgrade	8	115.3	27.7	90.2	93.6%	95

Test Number	Location:
9	Pond #1, East Keyway, 30 ft. north of corner to South Keyway
10	Pond #1, East Keyway, 80 ft. north of corner to South Keyway
11	Pond #1, East Keyway, 15 ft. south of corner to North Keyway
12	Pond #1, North Keyway, 15 ft. west of corner to East Keyway - FAILED

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/26/13 TESTED BY: Mason Drummond START TIME: 8:30 AM
 REPORT NO: 12-11216.009 CLIENT: Jason Henson END TIME: 11:00 AM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	7 ft. below Finish Subgrade	8	126.6	19.5	105.9	100.7%	95
2	1	7 ft. below Finish Subgrade	8	126.0	19.0	105.9	100.7%	95
3	1	7 ft. below Finish Subgrade	8	126.2	17.7	107.2	101.9%	95
4	1	4 ft. below Finish Subgrade	8	123.8	17.1	105.7	100.5%	95
5	1	4 ft. below Finish Subgrade	8	124.9	16.9	106.8	101.5%	95
6	1	4 ft. below Finish Subgrade	8	120.5	16.9	103.1	98.0%	95
7	1	6 ft. below Finish Subgrade	8	127.2	17.7	108.0	102.7%	95
8	1	6 ft. below Finish Subgrade	8	124.7	18.0	105.7	100.5%	95

Test Number	Location:
1	Pond #1, South Keyway, 40 ft. west of corner to East Keyway
2	Pond #1, East Keyway, 15 ft. north of corner to South Keyway
3	Pond #1, East Keyway, 8 ft. north of corner to South Keyway
4	Pond #2, East Keyway, 70 ft. south of corner to North Keyway
5	Pond #2, East Keyway, 5 ft. south of corner to North Keyway
6	Pond #2, North Keyway, 25 ft. west of corner to East Keyway
7	Pond #1, East Keyway, 15 ft. north of corner to South Keyway
8	Pond #1, South Keyway, 30 ft. west of corner to South Keyway

CC: _____



www.gtsinc.cc

1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/28/13 TESTED BY: Mason Drummond START TIME: 11:00 / 2:00
 REPORT NO: 12-11216.010 Page 1 CLIENT: Jason Henson END TIME: 12:00 / 5:00
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	3 ft. below Finish Subgrade	8	123.0	16.6	105.6	100.4%	95
2	1	3 ft. below Finish Subgrade	8	122.6	18.8	103.2	98.1%	95
3	1	5 ft. below Finish Subgrade	8	122.7	19.4	102.8	97.7%	95
4	1	5 ft. below Finish Subgrade	8	123.1	17.6	104.7	99.5%	95
5	1	5 ft. below Finish Subgrade	8	123.1	19.6	102.7	97.6%	95
6	1	5 ft. below Finish Subgrade	8	122.7	16.8	105.0	99.8%	95
7	1	5 ft. below Finish Subgrade	8	118.9	17.2	101.4	96.4%	95
8	1	6 ft. below Finish Subgrade	8	122.6	16.6	105.1	99.9%	95

Test Number	Location:
1	Pond #2, North Keyway, 30 ft. west of corner to East Keyway
2	Pond #2, East Keyway, 28 ft. south of corner to North Keyway
3	Pond #1, East Keyway, 85 ft. north of corner to South Keyway
4	Pond #1, East Keyway, 40 ft. north of corner to South Keyway
5	Pond #1, East Keyway, 10 ft. north of corner to South Keyway
6	Pond #1, South Keyway, 35 ft. west of corner to East Keyway
7	Pond #1, South Keyway, 10 ft. west of corner to East Keyway
8	Pond #1, East Keyway, 95 ft. north of corner to South Keyway

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 1/28/13 TESTED BY: Mason Drummond START TIME: 11:00 / 2:00
 REPORT NO: 12-11216.010 Page 2 CLIENT: Jason Henson END TIME: 12:00 / 5:00
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
9	1	6 ft. below Finish Subgrade	8	127.7	17.9	108.3	102.9%	95
10	1	6 ft. below Finish Subgrade	8	130.2	20.5	108.8	103.4%	95
11	1	7 ft. below Finish Subgrade	8	121.7	16.3	104.7	99.5%	95
12	1	3 ft. below Finish Subgrade	8	121.8	19.8	101.7	96.7%	95

Test Number	Location:
9	Pond #1, East Keyway, 65 ft. north of corner to South Keyway
10	Pond #1, East Keyway, 8 ft. south of corner to North Keyway
11	Pond #1, East Keyway, 30 ft. south of corner to North Keyway
12	Pond #1, North Keyway, 30 ft. west of corner to East Keyway

CC: _____



www.gtsinc.cc

1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 2/1/13 TESTED BY: Mason Drummond START TIME: 11:45 AM
 REPORT NO: 12-11216.011 CLIENT: Jason Henson END TIME: 12:45 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	4 ft. below Finish Subgrade	8	128.4	18.2	108.6	103.2%	95
2	1	4 ft. below Finish Subgrade	8	125.5	17.8	106.6	101.3%	95
3	1	4 ft. below Finish Subgrade	8	129.7	20.2	106.3	101.0%	95
4	1	2 ft. below Finish Subgrade	8	126.6	22.8	103.1	98.0%	95
5	1	2 ft. below Finish Subgrade	8	126.8	21.6	104.3	99.1%	95

Test Number	Location:
1	Pond #1, South Keyway, 30 ft. west of corner to East Keyway
2	Pond #1, East Keyway, 30 ft. north of corner to South Keyway
3	Pond #1, East Keyway, 95 ft. north of corner to South Keyway
4	Pond #2, East Keyway, 80 ft. south of corner to North Keyway
5	Pond #2, East Keyway, 10 ft. south of corner to North Keyway

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 2/2/13 TESTED BY: Mason Drummond START TIME: 10:30 AM

REPORT NO: 12-11216.012 CLIENT: Jason Henson END TIME: 11:15 AM

PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7
1251	Gravelly Fat Clay with Sand	On-Site	ASTM D698	CH	64,35	96.4	26.4

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	1 ft. below Finish Subgrade	8	126.3	16.4	108.4	103.0%	95
2	1	1 ft. below Finish Subgrade	8	126.3	20.8	104.6	99.4%	95
3	1	3 ft. below Finish Subgrade	8	125.6	20.2	104.5	99.3%	95
4	1	3 ft. below Finish Subgrade	8	130.1	20.3	108.1	102.8%	95
5	1251	3 ft. below Finish Subgrade	8	123.4	27.9	96.5	100.1%	95

Test Number	Location:
1	Pond #2, East Keyway, 25 ft. south of corner to North Keyway
2	Pond #2, East Keyway, 80 ft. south of corner to North Keyway
3	Pond #1, East Keyway, 70 ft. north of corner to South Keyway
4	Pond #1, East Keyway, 15 ft. north of corner to South Keyway
5	Pond #1, South Keyway, 30 ft. west of corner to East Keyway

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 2/7/13 TESTED BY: Mason Drummond START TIME: 10:45 AM
 REPORT NO: 12-11216.014 CLIENT: Jason Henson END TIME: 12:15 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	Finish Subgrade	8	127.2	20.2	105.9	100.7%	95
2	1	Finish Subgrade	8	124.8	17.2	106.5	101.2%	95
3	1	1 ft. below Finish Subgrade	8	128.9	17.4	109.8	104.4%	95
4	1	1 ft. below Finish Subgrade	8	126.0	17.8	107.8	102.5%	95
5	1	1 ft. below Finish Subgrade	8	127.7	16.8	109.3	103.9%	95
6	1	1 ft. below Finish Subgrade	8	129.9	21.5	106.9	101.6%	95
7	1	1 ft. below Finish Subgrade	8	129.0	24.8	103.4	98.3%	95

Test Number	Location:
1	Pond #2, East Keyway, 25 ft. south of corner to North Keyway
2	Pond #2, East Keyway, 90 ft. south of corner to North Keyway
3	East Keyway, 10 ft. south of South Keyway, runs between Pond #1 and Pond #2
4	East Keyway, 20 ft. north of corner to South Keyway
5	South Keyway, 30 ft. west of corner to East Keyway
6	East Keyway, 65 ft. north of corner to South Keyway
7	East Keyway, 10 ft. north of corner to South Keyway

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 2/12/13 TESTED BY: Mason Drummond START TIME: 10:30 AM
 REPORT NO: 12-11216.015 Page 1 CLIENT: Jason Henson END TIME: 3:15 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content	
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7	
Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1	9 in. below Finish Grade	8	127.4	19.4	106.7	101.4%	98
2	1	9 in. below Finish Grade	8	129.5	21.1	106.9	101.6%	98
3	1	9 in. below Finish Grade	8	123.2	17.7	104.7	99.5%	98
4	1	9 in. below Finish Grade	8	124.9	19.3	104.7	99.5%	98
5	1	9 in. below Finish Grade	8	127.1	19.4	106.4	101.1%	98
6	1	9 in. below Finish Grade	8	125.7	18.8	105.8	100.6%	98
7	1	Finish Grade	8	127.9	21.1	105.6	100.4%	98
8	1	Finish Grade	8	124.9	20.5	103.6	98.5%	98
Test Number	Location:							
1	Pond #1 Basin, south							
2	Pond #1 Basin, north							
3	Pond #1, East bank inline, center							
4	Pond #1, North bank incline, center							
5	Pond #1, West bank incline, center							
6	Pond #1, South bank incline near keyway, center							
7	Pond #1, East Keyway, 30 ft. north of corner to South Keyway							
8	Pond #1, East Keyway, 90 ft. north of corner to South Keyway							

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 2/12/13 TESTED BY: Mason Drummond START TIME: 10:30 AM
 REPORT NO: 12-11216.015 Page 2 CLIENT: Jason Henson END TIME: 3:15 PM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1	Red/Gray Fat Clay with Sand	B-2 Bulk Grab Sample	ASTM D698	N/A	64,41	105.2	20.7

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
9	1	Finish Grade	8	127.1	22.4	103.8	98.7%	98
10	1	Finish Grade	8	128.4	22.4	104.9	99.7%	98
11	1	Finish Grade	8	126.3	18.7	106.4	101.1%	98
12	1	Finish Grade	8	135.4	24.7	108.6	103.2%	98
13	1	Finish Grade	8	126.1	21.0	105.1	99.9%	98
14	1	Finish Grade	8	127.6	21.8	104.8	99.6%	98
15	1	Finish Grade	8	128.5	20.9	106.3	101.0%	98

Test Number	Location:
9	Pond #1, East Keyway, 30 ft. north of corner to South Keyway
10	Pond #1, east pond bank incline, center
11	Pond #1, south pond bank incline, center
12	Pond #1, west pond bank incline, center
13	Pond #1, north pond bank incline, center
14	Pond #1 basin, north side
15	Pond #1 basin, south side

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 3/27/13 TESTED BY: Mason Drummond START TIME: 9:30 AM
 REPORT NO: 12-11216.016 Page 1 CLIENT: Jason Henson END TIME: 11:45 AM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1251	Gravelly Fat Clay with Sand	On-Site	ASTM D698	CH	64,35	96.4	26.4

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1251	9 in. below Finish Subgrade	8	125.6	25.9	99.7	103.4%	98
2	1251	9 in. below Finish Subgrade	8	121.1	25.1	96.7	100.3%	98
3	1251	9 in. below Finish Subgrade	8	124.4	26.6	98.2	101.9%	98
4	1251	9 in. below Finish Subgrade	8	121.6	26.2	96.3	99.9%	98
5	1251	9 in. below Finish Subgrade	8	121.5	25.1	97.1	100.7%	98
6	1251	9 in. below Finish Subgrade	8	121.0	25.7	96.3	99.9%	98
7	1251	9 in. below Finish Subgrade	8	122.1	26.1	96.8	100.4%	98
8	1251	9 in. below Finish Subgrade	8	122.2	26.8	96.3	99.9%	98

Test Number	Location:
1	Pond #2, south pond bank
2	Pond #2, east pond bank on south side
3	Pond #2, east pond bank on north side
4	Pond #2, north pond bank
5	Pond #2, west pond bank on north side
6	Pond #2, pond base, northwest section
7	Pond #2, pond base, middle section, east side
8	Pond #2, pond base, south section, east side

CC: _____



www.gtsinc.cc

1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 3/27/13 TESTED BY: Mason Drummond START TIME: 9:30 AM
 REPORT NO: 12-11216.016 Page 2 CLIENT: Jason Henson END TIME: 11:45 AM
 PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1251	Gravelly Fat Clay with Sand	On-Site	ASTM D698	CH	64,35	96.4	26.4

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
9	1251	9 in. below Finish Subgrade	8	125.1	26.5	98.8	102.5%	98

Test Number	Location:
9	Pond #2, west pond bank, south section

CC: _____



1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

www.gtsinc.cc

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 3/28/13 TESTED BY: Mason Drummond START TIME: 1:15 PM

REPORT NO: 12-11216.017 Page 1 CLIENT: Jason Henson END TIME: 2:00 PM

PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1251	Gravelly Fat Clay with Sand	On-Site	ASTM D698	CH	64,35	96.4	26.4

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
1	1251	Finish Subgrade	8	120.0	25.5	95.5	99.1%	98
2	1251	Finish Subgrade	8	119.6	25.1	95.6	99.2%	98
3	1251	Finish Subgrade	8	124.6	25.1	99.5	103.2%	98
4	1251	Finish Subgrade	8	117.5	24.3	94.5	98.0%	98
5	1251	Finish Subgrade	8	120.9	25.4	96.4	100.0%	98
6	1251	Finish Subgrade	8	122.9	25.3	98.1	101.8%	98
7	1251	Finish Subgrade	8	121.7	24.9	97.4	101.0%	98
8	1251	Finish Subgrade	8	122.4	25.2	97.8	101.5%	98

Test Number	Location:
1	Pond #2, east pond bank on south side
2	Pond #2, east pond bank on north side
3	Pond #2, pond base, northwest section
4	Pond #2, north pond bank
5	Pond #2, east pond bank on north side
6	Pond #2, pond base, middle section, east side
7	Pond #2, east pond bank on south side
8	Pond #2, south pond bank

CC: _____



www.gtsinc.cc

1915 N. Shiloh Dr, Suite 1
 Fayetteville, Arkansas 72704
 office#: 479-521-7645
 Fax #: 479-521-6232

Office Locations
 Fayetteville, Arkansas
 Fort Smith, Arkansas
 Tulsa, Oklahoma

Licensed in:
 Arkansas Missouri
 Oklahoma

NUCLEAR DENSITY REPORT ASTM D 6938-08

PROJECT NAME: C&H Hog Farm DATE: 3/28/13 TESTED BY: Mason Drummond START TIME: 1:15 PM

REPORT NO: 12-11216.017 Page 2 CLIENT: Jason Henson END TIME: 2:00 PM


PROJECT LOCATION: Mt. Judea, Arkansas CLIENT REPRESENTATIVE: Jason Henson MILEAGE: 197

Proctor ID	Description	Location	Test Method	USCS	LL, PI	Maximum Dry Density	Optimum Moisture Content
1251	Gravelly Fat Clay with Sand	On-Site	ASTM D698	CH	64,35	96.4	26.4

Test Number	Proctor I.D.	Elevation	Depth of Test (in)	Wet Density, lbs./cu.ft.	Field Moisture %	Dry Density, lbs./cu.ft.	In Place Compaction	Compaction Required (%)
9	1251	Finish Subgrade	8	124.8	27.5	97.9	101.6%	98

Test Number	Location:
9	Pond #2, pond base, southwest section

CC: _____




GENERAL NOTES

LEGEND

- ◆ BENCHMARK
- ▭ BUILDINGS
- x-x- FENCELINE
- - - CULVERT/PIPE
- ← DRAINAGE ARROW

SCALE, FEET



No.	Revision/Issue	Date
1	As Built	4/1/13


DeHaan, Grabs & Associates, LLC
 Consulting Engineers
 PO Box 522, Mandan, ND 58554
 (701) 663-1116, FAX: (701) 667-1356
 www.dgoengineering.com

C & H HOG FARMS
 GESTATION-FARROWING FARM

SECTION 26, T 15 N, R 20 W
 NEWTON COUNTY, AR



WASTE STORAGE POND
FINAL DESIGN

DATE: APR 30, 2012	SHEET: 7
SCALE: 1" = 50'	
DRAWN BY: NAP	
CHECKED BY: DLD	



(C-C)
8 BARN CROSS SECTION

SCALE:
VERTICAL: 1"=6'
HORIZONTAL: 1"=60'



(D-D)
8 WASTE STORAGE POND 1 CROSS SECTION

GENERAL NOTES

- GRAVEL
- FILL
- CONCRETE
- STRIPPING
- EXISTING GROUND



1	As Built	4/1/13
No.	Revision/Issue	Date


DeHaan, Grabs & Associates, LLC
Consulting Engineers
PO Box 522, Mandan, ND 58554
(701) 663-1116, FAX: (701) 667-1356
www.dgaengineering.com

C & H HOG FARMS
GESTATION-FARROWING FARM

SECTION 26, T 15 N, R 20 W
NEWTON COUNTY, AR

WASTE STORAGE POND
& BARN CROSS SECTIONS

DATE: APR 30, 2012	SHEET: 10
SCALE: AS SHOWN	
DRAWN BY: NAP	
CHECKED BY: DLD	




GENERAL NOTES

- GRAVEL
- FILL
- CONCRETE
- STRIPPING
- EXISTING GROUND



SCALE:
 VERTICAL: 1"=8'
 HORIZONTAL: 1"=80'


E-E
 8 WASTE STORAGE POND 2 CROSS SECTION



No.	Revision/Issue	Date
1	As Built	4/1/13

DeHaan, Grabs & Associates, LLC
 Consulting Engineers
 PO Box 522, Mandan, ND 58554
 (701) 663-1116, FAX: (701) 667-1356
 www.dgaengineering.com

C & H HOG FARMS
 GESTATION-FARROWING FARM
 SECTION 26, T 15 N, R 20 W
 NEWTON COUNTY, AR
 WASTE STORAGE
 POND CROSS SECTIONS



F-F
 8 WASTE STORAGE POND 1 & 2 CROSS SECTION

DATE: APR 30, 2012	SHEET: 11
SCALE: AS SHOWN	
DRAWN BY: NAP	
CHECKED BY: DLD	

From: [Nathan Pesta](#)
To: [Hogan, Stephen](#)
Cc: ["Jason Henson"](#)
Subject: 2-3
Date: Monday, April 08, 2013 4:48:49 PM
Attachments: [20130408160028.pdf](#)

Nathan A.Pesta P.E.
Senior Project Engineer
DeHaan, Grabs and Associates, LLC
Bus 701-663-1116
Cell 701-400-3950
Fax 701-667-1356
www.dgaengineering.com

From: [Nathan Pesta](#)
To: [Hogan, Stephen](#)
Cc: ["Jason Henson"](#)
Subject: 2-3
Date: Monday, April 08, 2013 4:48:49 PM
Attachments: [20130408160028.pdf](#)

Nathan A.Pesta P.E.
Senior Project Engineer
DeHaan, Grabs and Associates, LLC
Bus 701-663-1116
Cell 701-400-3950
Fax 701-667-1356
www.dgaengineering.com

From: [Nathan Pesta](#)
To: [Hogan, Stephen](#)
Cc: ["Jason Henson"](#)
Subject: C & H Hog Farms 1-3
Date: Monday, April 08, 2013 4:42:35 PM
Attachments: [20130405180847.pdf](#)

Nathan A.Pesta P.E.
Senior Project Engineer
DeHaan, Grabs and Associates, LLC
Bus 701-663-1116
Cell 701-400-3950
Fax 701-667-1356
www.dgaengineering.com