

DATE:	September 19, 2024
TO:	Emily Brickman, P.G., Senior Project Manager – Geologist, EnSafe
FROM:	Thomas Huetter, P.G, Senior Project Manager, Harbor
RE:	Bi-weekly Site Inspection NABORS Landfill Mountain Home, AR <i>Harbor Project No:</i> ENSF-23299

Harbor visited the NABORS landfill in Mountain Home, Arkansas on September 5, 2024, to conduct the bi-weekly site inspection to assess the condition general condition of the landfill and the leachate collection system. The leachate collection system was last fully repaired by Advanced Fluid Technologies (AFT) in October and November of 2022; however, within a few weeks of these repairs, the system began malfunctioning. By March 2023, most of the leachate collection points were malfunctioning. A quote was then requested and received from AFT to repair the system again. No authorization for the subsequent repairs was provided prior to the expiration of Harbor's contract with DEQ in June 2023.

Upon commencement of the subcontract with EnSafe, Inc. (EnSafe) in April 2024, Harbor retained Comfort Systems USA (CSUSA) to begin repairs of the leachate collection system. CSUSA conducted partial repairs of the system; however, they were unable to conduct all of the repairs necessary and have since been terminated as the repair contractor. Harbor contacted Landmarc Environmental (Landmarc), a company specializing in leachate collection system installation and service, to assess the leachate collection system (LCS). Landmarc accompanied Harbor during the current inspection to assess the LCS. Findings of that assessment are summarized below:

- LCS-1 panel was off, but power came on and display was visible, level was at 0.0; green strobe activated but pump did not come on when put in hand mode at main switch; no voltage to level sensor; pump did come on when activated directly from variable frequency drive (VFD).
- LCS-2 no power to VFD; incorrectly wired; no feed from breaker to VFD, display not programmed; pump fault.
- LCS-3 no display; pump did come on when activated directly from VFD.
- LCS-4 Display working, VFD was not wired.
- LCS-5 Display working, pump did not come on when put in hand mode at main switch; but did come on when activated directly from VFD.
- LCS-6 Green strobe was activated; level was at 9.4 inches; hand auto switch was not working, but the LCS point was functioning.



- LCS-7 hand /auto switch on panel not working; but pump came on when activated directly from VFD.
- LCS-8 VFD was missing, panel was off.
- LCS-9 VFD was missing, panel was off.

Landmarc is preparing a cost estimate with recommendations for repair options. G&C Land Improvements LLC was on site to begin clearing operations. A report of their activities will be provided separately. Other findings and observations from the current landfill inspection are summarized below:

- Vertical leachate collection sump (VLCS)-1 was at approximately 1/2 2/3 capacity (see photographs 1 and 2).
- VLCS-2 appeared to be functioning correctly and the sump was at approximately 1/4 1/3 capacity (see photographs 3 and 4).
- Minimal stormwater was observed in the leachate tank battery secondary containment (See photographs 5 and 6).

Attachment A is a map showing the LCS points. Photographs are included in Attachment B. Copies of the field notes and the LCS status form are included in Attachment C.

The leachate collection system has been functioning at a minimal level, resulting in some leachate generation, mainly by placing some of the LCS points in "hand" mode. Harbor contract water hauler 417 Services LLC (417 Services) began hauling leachate on July 2, 2024. As of August 31, 2024, 417 Services hauled 58 loads of leachate totaling 219,900 gallons to the City of Springfield, Missouri wastewater treatment plant under wastewater contribution permit #593.

Attachments:

Attachment A – Site Map Attachment B – Site Photographs Attachment C – Field Notes and Leachate Collection System Status Form



Attachment A

Site Map






Attachment B

Site Photographs





Photograph 1: View of VLCS-1.



Photograph 2: View of VLCS-1 sump at 1/2 - 2/3 capacity.





Photograph 3: View of VLCS-2.



Photograph 4: View of VLCS-2 sump at 1/4 – 1/3 capacity.





Photograph 5: View west of minimal stormwater in leachate tank secondary containment.



Photograph 6: View north of minimal stormwater in leachate tank secondary containment.



Attachment C

Field Notes

ATTACHMENTS



9/5/24	9/5/24		
NABORS LE BI-WEEKLY SITE	12000: ARRIE AT LES. Z. NO PONER		
IN SPECTRON	TO VED - NOT WHED CORRECTLY		
WEATHER : MOSTLY SUNNY, LOW BOS,	No FEED FROM BREAKER TO VER.		
LIGHT BREEZE	DISPLAY NOT PRORAMMED		
1022: T. HUETTER ON SITE. 417	PUMP FRUCT		
SERVICES ON SITE PICKING UP	1615: ARRIVE AT LEGAR		
LEACHATE LOAD	PISPLAN PARE (CONTROLER) - NO		
1028. CLEANINE CONSTRACTOR ON SITE	PISPLAN, PUMP WORKING WITH		
SHOW THSM AREAS TO BE CLEARED,	·160.		
HOG i ARRIVE AT VICE-1, SULLEP	120: ANANCE AT LES 4		
APPROX. 1/2-2/5 FULL - 6000	hurtore TO VER HAS BEEN		
-1/13: ARAINE AT VICES-Z GUIAP	REMORED. DISPLAY WORKING		
APPOS. 1/4-1/3 Fun	Mag: ARALAZ LLS-5		
1131: MATT BAKER, LADDMARE OW	PISPLAT WORKING, ARD/ALOTO		
1138: ARAVE AT LES-L. XIJ	Switch pot working		
POWER TO PROCE PARE OFF	Runsson VED 1285: Artice AT Les-9		
POUCLED MC, DISPLAN ON, CREEN	YED MISSING PARE OFF		
STRABLE ACTIVATED LEVEL = 0.0"	1249: AMIST AT 12:49 LES-8		
PULLO WAS NOT ON	NEO MISSING PAREN DEF		
NO VOLTRONE TO LEVEL GONGON	1253: Anna AF LCZ-7, MARS		
PULLE PRINCIPSING WITCON ACTIVATIO	AUTO ENITCH NOT WORKING, PARAS		
FRAM NED	COMES ON W/ 4ED		
Millit Millit			
r r			

ATTACHMENTS



