

JUL 15 2020

# Progress Report

DOC ID#: 78580  
TO: Project No. R03013-0020-044  
MM > File < CR

## **Arkansas Department of Environmental Quality Remedial Action Construction Quality Assurance DAMCO Waste Tire Disposal Facility – Phase II**

During the billing period for the month of June 2020, the following activities were accomplished:

1. Coordinated with Contractor regarding vegetation establishment and waterstop replacement,
2. Continued work on project CQA report,
3. Reviewed one draft change order request
4. Provided general project management and client coordination.

During the month of July 2020, the following activities are anticipated:


1. Complete waterstop replacement on primary discharge pipeline.
2. Provide project site inspection for potential Final Completion certificate.
3. Continue CQA report preparation,
4. Provide pay application review and change order request review as submitted.
5. Provide general project management and client coordination.





water resources / environmental consultants

3 Innwood Circle, Suite 220  
Little Rock, AR 72211-2449



US POSTAGE

\$00.65<sup>0</sup>

First-Class

Mailed From 72211

07/08/2020

032A 0061850061

7211835317 R015

