

June 7, 2021



Ms. Leslie Allen-Daniel
Enforcement Coordinator
Arkansas Energy & Environment
Department of Environmental Quality – Office of Water Quality
5301 Northshore Drive
North Little Rock, AR 72118-5317

**City of Hot Springs
City Manager's Office
Bill Burrough, City Manager**

*Post Office Box 700
Hot Springs National Park,
Arkansas 71902*

**VIA E-MAIL: allen-daniel@adeq.state.ar.us
& CERTIFIED MAIL**

RE: City of Hot Springs, Arkansas, Garland County
LIS 08-099, AFIN 26-00145 and Permit No. AR0033880
Extension Request

Dear Ms. Allen-Daniel:

This correspondence is formally soliciting the Department for an extension of time for LIS 08-099 until December 31, 2024 for the Davidson Drive WWTP improvements and December 31, 2030 for the collection system improvements. The milestone schedules are outlined in the attached correspondence from Crist Engineers, Inc.: **Table 1: Updated Milestone Schedule Davidson Drive WWTP; Table 2 – Updated Milestone Schedule Collection System Improvements.** Crist Engineers, Inc. is providing professional services for the City of Hot Springs in regards with assistance between the City of Hot Springs and the Department for LIS 08-099.

We look forward to working with you and AEE/DEQ staff to amend the consent administrative order to establish a milestone for completion.

Should you have any questions regarding this correspondence please don't hesitate to contact me at (501) 321-6810.

Sincerely,

A handwritten signature in black ink, appearing to read "Bill Burrough".

Bill Burrough
City Manager
City of Hot Springs

Cc: Craig Johnson, Crist
Gary Carnahan, CHS

Todd Piller, CHS
Monty Ledbetter, CHS

Crist Engineers, Inc.

205 Executive Court
Little Rock, Arkansas 72205
Telephone (501) 664-1552
Fax (501) 664-8579
www.cristengineers.com



June 7, 2021

Consulting Engineers

Matthew D. Dunn
Craig A. Johnson
Leslie B. Price
Chad A. Hastings

Ms. Leslie Allen-Daniel
Enforcement Coordinator
Arkansas Energy & Environment
Department of Environmental Quality – Office of Water Quality
5301 Northshore Drive
North Little Rock, AR 72118-5317

RE: City of Hot Springs, Arkansas, Garland County
LIS 08-099, AFIN 26-00145 and Permit No. AR0033880
Extension Request

Dear Ms. Allen-Daniel:

Crist Engineers, Inc. is providing professional services for the City of Hot Springs in regards with assistance between the City of Hot Springs and the Department for LIS 08-099.

Please reference previous correspondence to the Department on December 31, 2020, that provided the following:

1. Davidson Drive WWTP Milestone Status
2. Collection System Milestone status
3. Davidson Drive WWTP Near Term Projects for Compliance
4. SECAP Update of Projects from the 2010 SECAP

This correspondence is formally soliciting the Department for an extension of time for LIS-08-099 until December 31, 2024 for the Davidson Drive WWTP improvements and December 31, 2030 for the collection system improvements. The milestone schedules are outlined below, **Table 1: Updated Milestone Schedule Davidson Drive WWTP**; **Table 2: Updated Milestone Schedule Collection System Improvements**. You will note that each project is described in the previous correspondence dated December 31, 2020.

We look forward to working with you and AEE/DEQ staff to amend the consent administrative order to establish a milestone schedule for completion.

Should you have any questions regarding this correspondence please don't hesitate to contact me at 501.993.2922.

Sincerely,
Crist Engineers

Craig A. Johnson, P.E.
Vice President

Cc: Bill Burrough, CHS
Gary Carnahan, CHS

Todd Piller, CHS
Monty Ledbetter, CHS

Item No.	Davidson Drive WWTP Milestone Description	Initiation Date	Completion Date
1.	Davidson Drive WWTP Professional Services: Design, Construction Administration, and Resident Project Representative	September 2020	December 2024
1.	AEE/DEQ Permit Construction and NPDES Modification Submission DEQ Review & Approval	November 2021	May 2022
2.	Construction Contract for Improvements	June 2022	June 2024
3.	Performance and Demonstration Period	June 2024	December 2024
4.	Final Compliance for WWTP Improvements	-	December 2024

Table 1: Updated Milestone Schedule Davidson Drive WWTP

Item No.	Collection System Milestone Description	SSO Mitigation Manhole No.	Initiation Date	Completion Date
1.	Hydraulic Model Update – System Wide	N/A	February 2021	February 2022
2.	East Grand Avenue Collection	10578	February 2021	December 2022
3.	Spring Street Collection (Upper Gulpha)	4117, 4118	February 2021	December 2023
4.	Lakeside Pump Station	5259, 5260	February 2021	December 2023
5.	Gulpha Interceptor and Pump Station	1750	February 2021	December 2030
6.	Ridgeway Street	1754, 1755	December 2024	December 2026
7.	Southwest WWTP	13483, 13484	December 2027	December 2030
8.	Mazarn Pump Station No. 01	9250	December 2027	December 2030
9.	Hot Springs Creek	1865, 1866	December 2027	December 2030
10.	Manhole 1684	1684	December 2027	December 2030

Table 2: Updated Milestone Schedule Collection System



City of Hot Springs
Engineering Departme

133 Convention Blvd.
Post Office Box 700
Hot Springs National Park,
Arkansas 71902

OF THE RETURN ADDRESS, FOLD AT DOTTED LINE

CERTIFIED MAIL®



7020 2450 0000 1076 9889

LITTLE ROCK AR 720

7 JUN 2021 PM 4:14

FIRST-CLASS



US POSTAGE

\$ 006.96⁰

02 7H

0001261912

JUN 07 2021

MAILED FROM ZIP CODE 71901

Leslie Allen - Daniel
5301 Northshore Dr
N. Little Rock, AR 72118

72118-532801

