



205 Executive Court
Little Rock, Arkansas 72205
Telephone (501) 664-1552
Fax (501) 664-8579
www.cristengineers.com

Matthew D. Dunn
Craig A. Johnson
Brian N. Wintle

May 15, 2023

VIA E-MAIL: allen-daniel@adeq.state.ar.us

Leslie Allen-Daniel
Enforcement Coordinator – Office of Water Quality
Arkansas Energy and Environment, Enforcement Branch
5301 Northshore Drive
North Little Rock, AR 72118-5317

RE: City of Walnut Ridge, Arkansas
CAO LIS 17-040: AR0046566, AFIN 38-00040
Progress Report 15

Dear Ms. Allen-Daniel:

Progress Report 15 Summary is provided below.

Item No.	Date	Description
10-04	4/14/21	Issue NPT for WWTP Project
13-01	4/14/21 to 1/18/23	Construction of the WWTP
13-02	1/18/23	Final completion of the WWTP Construction improvements is June 27, 2022 per CAO 17-040-002
14-01	7/25/22	Extension request for final compliance on effluent limitations from June 27, 2022 to October 31, 2022
14-02	6/17/22 to 7/12/23	Lift Station Improvements – Construction Ongoing Oak Street, Village Creek, and College City Pump Station

Progress Report 15 Summary

Start-up for the WWTP improvements project was successful and the plant began discharging treated effluent on October 27, 2022 in accordance with NPDES state construction permit AR0046566C effective April 20, 2021. The WWTP is actively discharging treated wastewater in accordance with NPDES discharge permit AR0046566 effective January 1, 2023. The project’s substantial completion date was established as January 18, 2023.

Please contact me at your earliest convenience if you have any questions.

Sincerely,
Crist Engineers, Inc.

Craig A. Johnson, P.E.
Vice President

Cc: Jeremy Lewis, Manager, City Water Works