

Milestone Schedule

For Discharge Permit Compliance

Melbourne Wastewater Treatment Facility

Permit Number: AR0020036

AFIN: 33-00026

Revised: September 29, 2021

Submit final version of PER for current scope of work to USDA	October 15, 2021
Approval for PER from USDA, approval to submit the ADH	November 1, 2021
Submit plans and specifications to ADH	December 15, 2021
Approval of Plans and Specifications from ADH	January 15, 2022
Advertisement for Bid	February 1, 2022
Preparation and submittal of Construction Permit from ADEQ	February 15, 2022
Open bids and Award Contract for Construction	March 15, 2022
Approval of Construction Permit from ADEQ	March 15, 2022
Begin Construction on Upgrade Project	April 15, 2022
Complete Construction	September 15, 2022
Achieve Compliance	October 1, 2022

Schedule is subject to change