

Taylor, Bailey

From: jdreher@landmarkeng.co
Sent: Friday, July 05, 2019 11:22 AM
To: Taylor, Bailey
Cc: "Julie Whitmire"
Subject: RE: AR0020036 Melbourne CAP Progress
Attachments: Milestone Schedule update july 2019.pdf

Follow Up Flag: Follow up
Flag Status: Flagged

Bailey, we are still in the process of securing funding for the project. We expect this item to be on the August WWAC agenda for referral to USDA. We have already spoke with USDA and they are on board with funding the project with a grant loan application. The scope of the project had to be expanded due to additional items needed at the plant. We will not be changing the treatment process but will be modernizing the plant.

We will update you as soon as we here of the funding approval. Attached is a revised schedule.

Thanks

James Dreher

Staff Engineer / Project Manager
Landmark Engineering
930 Wingate, Suite E-2
Conway, Arkansas 72034
Jdreher@landmarkeng.co
O: 501-224-1000
C: 501-515-4560
F: 501-499-6223

PLEASE NOTE THE NEW EMAIL AND MAILING ADDRESS. PLEASE UPDATE YOUR RECORDS.

Confidentiality Notice: This email message, including any attachments, is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited. If you are not the intended recipient, please contact the sender by reply email and destroy all copies of the original message.

From: Taylor, Bailey <bailey.taylor@adeq.state.ar.us>
Sent: Wednesday, July 3, 2019 8:09 AM
To: 'cityofmelbourne@centurytel.net' <cityofmelbourne@centurytel.net>; cbdale49@gmail.com
Cc: 'Julie Whitmire' (<jwhitmire@landmarkeng-sur.com>) <jwhitmire@landmarkeng-sur.com>; jdreher@landmarkeng.co
Subject: RE: AR0020036 Melbourne CAP Progress

Mayor Halbrook,

Revised Milestone Schedule

<u>Action</u>	<u>Date</u>
Submit Revised CAP	Jan 15, 2017
Receive ADEQ Approval of CAP	Feb 15, 2017
City of Melbourne Adoption of CAP	March 1, 2017
Begin WWTP Evaluation and SSES Components (Mapping and Visual Inspection, etc.)	April 1, 2017
Submit pond closure plan to ADEQ	May 1, 2017
Begin Smoke Testing	June 15, 2017
ADEQ Approves Pond Closure Plan	July 1, 2017
Begin Pond Closure Construction	August 1, 2017
Collection System Minor Repairs Complete	November 1, 2017
Present City Council with SSES Findings	June 21, 2018
Submit Funding Applications	November 30, 2018
Revised Funding Application	July 15, 2019
Secure Project Funding	September 1, 2019
Begin Construction	December 1, 2019
All Construction Complete	March 1, 2020
Achieve Effluent Compliance	April 1, 2020