

July 1, 2020

Danielle Harbin
Enforcement Analyst
Arkansas Department of Environmental Quality
5301 Northshore Drive
North Little Rock, AR 72118-5317
Cc: Richard Healey (Enforcement Branch Manager)

Re: City of Mountain View CAO LIS 18-091

Dear Ms. Harbin,

Please accept this letter as the quarterly progress report, due on May 15, 2020 for the City of Mountain View, AR. As detailed in the Preliminary Engineering Report submitted on February 18, 2020, the City plans to construct improvements to the existing headworks, oxidation ditch controls, final clarifier, and UV disinfection system. Additionally, a second final clarifier will be constructed for redundancy. The PER was submitted via email with said email attached to this letter for your reference. It notes that the project will be funded by a bond issue serviced by a sales tax extension, if passed. The Sales Tax Extension was on the ballot on May 12, 2020, and the extension passed. The City is now working with Stephens, Inc. to iron out the details of the bond issue. The email also notes that the deadline set within the CAO, by ADEQ, of December 31, 2020 cannot be met. It asks for guidance on how to resolve the required schedule extension.

The details of the bond and a schedule going forward should be available by the next quarterly progress report due on August 15, 2020. Please let us know the method required to obtain a revision to the CAO schedule. We will then submit the necessary documents including the revised project schedule for ADEQ review.

Sincerely,

C. Kyle Breckenridge

C. Kyle Breckenridge, P.E.

kbreckenridge@cwbenigneers.com

CWB Engineers, Inc.

City of Mt. View, AR WWTP Preliminary Engineering Report

1 message

Kyle Breckenridge <kbreckenridge@cwbenigneers.com>

Tue, Feb 18, 2020 at 2:28 PM

To: "Taylor, Bailey" <bailey.taylor@adeq.state.ar.us>, "Healey, Richard" <healeyr@adeq.state.ar.us>

Cc: Roger Gardner <mayor@cityofmtview.com>, Clint Bell <cbell@cwbenigneers.com>

Bailey and Richard,

Please find the attached Preliminary Engineering Report (PER) for the proposed WWTP and Collection System Improvements for the City of Mountain View. The City plans to finance the improvements by a bond issue and Sales Tax extension. The Sales Tax extension vote is scheduled for May 12, 2020. If it fails, alternative sources of financing and/or a rate increase schedule will be utilized. Please note that the schedule in the PER assumes the passing of the Sales Tax extension. Any other outcome will result in a delay to the proposed schedule.

As you can see the CAO deadline for compliance of December 31, 2020 set by ADEQ, cannot be met. Please let us know how to resolve this, ie.. a revision to the CAO schedule, etc..

Please let me know if you have any questions regarding this PER.

Sincerely,

 [Mt. View Final PER \(2-18-20\)-signed.pdf](#)**C. Kyle Breckenridge, P.E.**

CWB Engineers

kbreckenridge@cwbenigneers.com

501 362-3744 office

501-766-9832 cell