

Kristen Graham (adpce.ad)

From: kbreckenridge@saltengineers.com
Sent: Thursday, March 9, 2023 3:32 PM
To: Kristen Graham (adpce.ad)
Cc: Leslie Allen-Daniel (adpce.ad); Richard Healey (adpce.ad); 'Roger Gardner'; 'water superintendent'
Subject: Mountain View CAO Quarterly Progress Report CAO LIS No. 18-091 - City of Mountain View (AR0020117).

Kristen,

Please accept this email as the quarterly progress report for CAO LIS No. 18-091 - City of Mountain View (AR0020117). The project is currently in construction and the new clarifier concrete is being formed. The headworks rehabilitation has been completed and the rehabbed basket screen is performing well. Due to weather delays and equipment lead times it is likely that the project will require a 6-month extension to the compliance deadline of December 31, 2023. We should have a better understanding if an extension will be required by this summer and if needed will apply for an extension at that time.

Should you have any questions or need any additional information please respond to this email or give me a call at the number below.

Sincerely,

C. Kyle Breckenridge, P.E., BCEE
kbreckenridge@saltengineers.com
cell: 501-766-9832

