
F7451

NORTH LITTLE ROCK WASTE WATER UTILITY

7400 Baucum Pike
P.O. Box 17898
North Little Rock, AR 72117
Telephone: 501.945-7186
Fax: 501.945.4752

D JAN 3 1 2014

LETTER OF TRANSMITTAL



January 27, 2014

Arkansas Department of Environmental Quality
Attn: Allen Anderson, Enforcement Analyst, Water Enforcement Division
5301 Northshore Drive
North Little, AR 72118

Re: North Little Rock Waste Water Utility 2014 Annual Report Consent Administrative Order LIS 10-218

Dear Mr. Anderson,

Please find the enclosed 2014 Annual Report in accordance with *Consent Administrative Order LIS 10-218* from Marc Wilkins, Director of the North Little Rock Waste Water Utility.

Sincerely,

Debbie Pretty
Office Assistant

North Little Rock Waste Water Utility

2014 Annual Report

Consent Administrative Order LIS 10-218

North Little Rock Waste Water Utility

2014 Annual Report

Consent Administrative Order LIS 10-218

North Little Rock Waste Water Utility 2014 Annual Report

Consent Administrative Order LIS 10-218

Table of Contents

4						ĸ	7											4				•			•				1			*	•	*			
1	U				Ł.	n	1	43	1	o	•	£	×	×	ij,		'n.	3	4	٠.	×	- 1	ъ	1		n	£	1		2	м	- 1	,	ł	n	٠	
	E	*			Ŧ	-		o	ь		Ł	٠.	. 1	ж.	r	e.	2	Ħ.	к	-1			ы			а					2	м		2	/		

- A. Milestone Schedule
- B. Capital Improvements Plan (CIP)
 - i. Faulkner Lake Phase III STP Modifications
 - ii. Miscellaneous Cured-In-Place Pipe (CIPP) Liner Project
 - iii. Shillcutt Pump Station Modifications
 - iv. Five Mile Creek Wastewater Treatment Plant Improvements 2013
 - v. Auxiliary Generators for Pump Stations and Treatment Plants
 - vi. Oakbrook/Manor Drive Pump Station Upgrade
 - vii. Maintenance and Emergency Equipment Storage Facilities
 - viii. Miscellaneous Gravity Collection Improvements

C. Sewer System Evaluation Survey (SSES)

- i. 2012 SSES (Levy Area)
- ii. 2013 SSES (Lakewood Area)
- D. SSES, Pumping Station, Capacity Assessment, and Hydraulic Model Evaluation Report

E. Collection System and Wastewater Treatment Plant Remedial Measures Plan

- i. Increase production with existing crews
- ii. Increase production by adding additional crews or personnel
- iii. Provide emergency pumping connections at pump stations.
- iv. Provide emergency generator connection and transfer switches at pump stations.
- v. Identify areas subject to building/private property backups
- vi. Public education
- vii. Treatment plant stormwater runoff protection
- viii. Secure Funding for Capital Improvement Projects

2. Civil Penalty Payment Summary

3. Notifications of Deficiencies

4. Compliance Delays

5. Certification

Appendix

- A. Annual Overflows and Rainfall 2006 2013
- B. Overflows 2013
- C. 2013 Year-To-Date Work Recap Report (Maintenance and Repair Dept.)
- D. 2013 Engineering and Inspection Year-To-Date Report

North Little Rock Waste Water Utility 2014 Annual Report

Consent Administrative Order LIS 10-218

Attn: Allen Anderson, Enforcement Analyst Water Enforcement Division Arkansas Department of Environmental Quality

In accordance with the requirements of Consent Administrative Order LIS 10-218 (CAO), Order and Agreement, Paragraph 3, Reporting, the fourth Annual Report is due February 1, 2014.

1. Wastewater Master Plan

A. Milestone Schedule

Date

- Feb. 1, 2011
- Feb. 10, 2011
- Mar 10, 2011
- Mar. 10, 2011
- Apr. 25, 2011 Feb. 25, 2013
- Feb. 1, 2012 Feb. 1, 2021 Or until closure of this CAO

Milestone

First Annual Report due
Effective date of Order
Cross Connection
Certification due
First Penalty Payment due
(\$4,375.00)
Monthly Penalty Payment
due (\$4,375.00/Mo.)

Annual Report due

B. Capital Improvements Plan (CIP)

The following is a listing of projects scheduled to be completed as part of the Capital Improvements Plan recommendations from the 2011 Master Plan and progress made to date.

i. Faulkner Lake Phase III STP Modifications

This project consists of modifications to the influent pump station, addition of a primary clarifier, addition of a gravity thickener, addition of a parshall flume, removal of the existing grit chamber, and miscellaneous piping, structural, and hydraulic modifications.

This project is currently in design and is funded by RLF No. 00594-CWRLF-L. Crist Engineers, Inc. is the design engineer.

In an effort to expedite the completion of modifications to the influent pump station, the pump station was separated from the larger project.

The two projects are:

a. Modifications to the Influent Pump Station

Bids were opened on October 18, 2012. An agreement has been executed with J. S. Haren Company of Athens, TN in the amount of \$2,092,000. A Notice to Proceed was issued January 24, 2013, and the projected date for completion is November 15, 2013. The project is approximately 81% complete to date.

b. Faulkner Lake Phase III STP Modifications

Bids were received on September 19, 2013, and an agreement has been awarded to BRB Contractors, Inc. of Topeka, KS in the amount of \$3,492,000.00. A Notice to Proceed was issued November 5, 2013, and the projected date for completion is December 11, 2014. The project is approximately 3% complete to date.

ii. Miscellaneous Cured-In-Place Pipe (CIPP) Liner Project

a. CIPP Project 2012

This project consists of CIPP rehabilitation of existing pipelines identified from staff investigations in the Lakewood Lake No. 2 basin, Roseclair Drive, Rhodes Street, and part of the Rose City Interceptor.

Insituform Technologies was awarded the contract in the amount of \$393,900. Quantities of CIPP installed were:

Quantity (LF)	<u>Size</u>	% Complete
2773	6"	100
4675	8"	100
582	10"	100
<u>2180</u>	24"	100
10,210 Total		

Design, bidding and construction observation services were provided using in-house resources.

b. CIPP Project 2013

This project includes installation of approximately 63,000 lineal feet of cured-in-place pipe (CIPP) rehabilitation of existing pipelines in the Levy, Lakewood, NLR Academy, Campbell Road, Rose City Interceptor, Glenview, and Fort Roots areas.

Engineering services during construction will be provided by Michael Clayton, PE.

Bids were received on September 4, 2013, and an agreement has been awarded to PM Construction & Rehabilitation of Houston, TX in the amount of \$2,355,644.00. A Notice to Proceed was issued 11/8/2013, and the projected date for completion is 4/7/2014. The project is approximately 5% complete to date.

c. CIPP Project 2014

Staff will be preparing contract documents for cured-in-place pipelining based on recommendations from the 2013 SSES.

iii. Shillcutt Pump Station Modifications

Modifications to the Shillcutt P.S will include: installation of a new wetwell; new pumps with variable frequency drives; modifications to the existing bar screens; auxiliary power supply; modifications to the discharge piping and valves; and miscellaneous structural, piping, electrical, and site work items.

In-house resources will conduct periodic inspections during construction in addition to engineering services by Crist Engineers, Inc.

Bids were received on March 28, 2013, and an agreement has been awarded to Max Foote Construction, Inc. of Birmingham, AL in the amount of \$4,922,000.00. A Notice to Proceed was issued May 23, 2013, and the projected date for completion is June 3, 2013. The project is approximately 44% complete to date.

iv. Five Mile Creek Wastewater Treatment Plant Improvements 2013

This project consists of replacement of the bar screen, conveyor, a new parshall flume, modifications to the influent pump station, miscellaneous hydraulic structures and provisions for future flow equalization and the possible addition of flow from the Sherwood South WWTP. The project will also include the addition of auxiliary power generation for influent and effluent pumping during power failures.

Marlar Engineering Co., Inc. is the design engineer.

Bids were received on April 25, 2013, and an agreement has been awarded to Crossland Heavy Contractors of Columbus, KS in the amount of \$5,355,000.00. A Notice to Proceed was issued 6/14/2013, and the projected date for completion is May 24, 2014. The project is approximately 49% complete to date.

v. Auxiliary Generators for Pump Stations and Treatment Plants

a. 2013 Auxiliary Generators and Transfer Switches

This project consists of installation of auxiliary generators and transfer switches at the following facilities:

Wilcox Pump Station
Frontier-Morgan Pump Station
Hwy. 365-Sherman Rd. Pump Station
Hill Lake Pump Station
Maybelline Pump Station
Stone Links (Quapaw) Pump Station
Hwy. 107 Pump Station
Counts Massie Pump Station
Rixie-Trammel Road Pump Station

In-house resources are being utilized for design, bidding, and engineering services during construction.

Bids were received on November 19, 2013, and an agreement has been awarded to Nease Electrical, Inc. of Hot Springs, AR in the amount of \$295,688.00. A Notice to Proceed was issued December 20, 2013, and the projected date for completion is

March 20, 2014. The project is approximately 8% complete to date.

b. <u>Proposed 2014 Auxiliary Generators and Transfer Switches</u>

This project consists of installation of auxiliary generators and transfer switches at the following facilities:

Faulkner Lake Admin Bldg.
Faulkner Lake Laboratory
White Oak Influent Pump Station
White Oak Treatment Plant
Delta Lawn Pump Station
Maryland East Pump Station
Collins Industrial Park
Rixie – Hwy 161 Pump Station
Rixie – Lucky Drive
Cypress Crossing Pump Station

In-house resources are being utilized for design, bidding, and engineering services during construction.

vi. Oakbrook/Manor Drive Pump Station Upgrade

This project will consist of a new submersible-type pump station with auxiliary power supply to replace the existing suction-lift type station.

Design has been delayed due to difficulties in acquiring property, access easements and temporary construction easements.

Design is projected to begin in the first quarter of 2014.

In-house staff will conduct the topographic survey and preparation of easement surveys.

Design, bidding and construction observation will be provided using outside services contracts.

In-house staff will conduct periodic inspections during construction.

vii. Maintenance and Emergency Equipment Storage Facilities

This project includes the addition of metal buildings to house maintenance and emergency response equipment and will provide crews with designated equipment storage areas to minimize preparation time for routine job orders and emergency responses. This project also includes a vehicle wash bay, grading and drainage improvements.

Bids were received on January 7, 2014. CWR Construction of North Little Rock, AR submitted the low bid in the amount of \$596,870.71.

viii. Miscellaneous Gravity Collection Improvements

The Capital Improvements Plan included a line item for miscellaneous gravity system improvements. These are projects identified during the flow monitoring and hydraulic modeling phases of the Masterplan. Staff identified the projects with the highest priority as follows:

a. Sediment Removal (FL-P1-SR)

Projected cost of construction is \$290,000 and the projected cost of professional services is \$43,500.

b. Cedar Street Sewer Improvements

Design and timing for this project is dependent on final stabilization of the landslide.

Projected cost of construction is \$220,000 and the projected cost of professional services is \$33,000.

c. Gravity Pipe Replacement (FL-GSO2)

This project is the downstream extension of the Lakewood Lake No. 2 project.

Projected cost of construction is \$1,300.000, and the projected cost of professional services is \$195,000.

d. Gravity Pipe Replacement (FL-GSO3)

This project consists of gravity collection improvements along the south side of Lakewood Lake No. 1.

Projected cost of construction is \$1,100,000, and the projected cost of professional services is \$165,000.

C. Sewer System Evaluation Survey (SSES)

The following is an update on SSESs completed, in progress, or scheduled for the upcoming year:

Based on recommendations in the 2011 Master plan, priorities for SSES fieldwork for the three (3) year period 2012-2014 are: Levy (2012), Lakewood (2013), and Baring Cross (2014).

i. 2012 SSES (Levy Area)


In 2012, the Utility contracted with rjngroup, inc. to conduct SSES fieldwork. The contract is for one (1) year with options to renew on an annual basis for two (2) additional years. Following is a summary of SSES fieldwork conducted in the Levy area during the calendar year 2012:

Activity	Quantity	Results	Quantity I/I (mgd)
Smoke Testing	205,569 LF	256	0.539
Manhole Inspections	571 EA	633	0.354
Dye Testing	50 EA	42	1.567
TV Investigations *System Wide	276,870 LF*		Not Quantified
System wide			

ii. 2013 SSES (Lakewood Area)

Following is a summary of SSES fieldwork conducted in the Lakewood area during the calendar year 2013:

Activity	Quantity	<u>Defects</u>	Quantity I/I (mgd)
Smoke Testing	308,152 LF	945	0.625
Manhole Inspections	641 EA	566	0.351
Dye Testing	64 EA	49	0.843
TV Investigations	229,503 LF*		Not Quantified
*System Wide			•




D. SSES, Pumping Station, Capacity Assessment, and Hydraulic Model Evaluation Report

The Master plan 2011 included a "Capacity, Management, Operations, and Maintenance Self-Assessment Report", "Flow Monitoring ", and "Hydraulic Model" of the North Little Rock Waste Water Utility's facilities. This information, along with staff input, was used to develop the capital improvements plan.

The Utility's geographical information system has been utilized to subdivide the collection system into sub-basins or "sewersheds" of manageable size. SSO data for non-capacity related overflows is being used to focus the Utility's cleaning efforts to the sewersheds with the highest number of non-capacity related overflows.

The following map (Flow Meter Locations) documents the efforts to collect flow data prior to and after completion of rehabilitation projects.





E. Collection System and Wastewater Treatment Plant Remedial Measures Plan

The following is an update of progress on specific collection system and WWTP Remedial Measures:


The remedial measures plan generally consists of measures involving existing equipment, personnel and practices which can be modified to reduce the occurrence of SSOs.


- i. Increase production of TV and cleaning crews
 - a. The following graph (TV Crew Production 2006 2013) and map (Lines Televised Calendar Year 2013) document the efforts to increase production of the TV crews in targeted areas.





b. The following graph (All Cleaning Crews Production 2006 – 2013) and map (Lines Cleaned Calendar Year 2013) document the efforts to increase production of the cleaning crews in targeted areas.





- ii. Increase production by adding additional crews or personnel
 - a. A Power Rodder crew and equipment was added in 2012 to increase cleaning totals. The power rodder provides mechanical cleaning for hilly areas which are problematic for the Vacon cleaning equipment.

Power Rodder Crew #2 cleaned 60,778 LF of pipeline in 2013. In addition, this crew filled in to help temporarily form a second Power Drive Crew to reach lines inaccessible to mechanical cleaning equipment.

b. In 2013, a two (2) man walking crew was added to provide GPS location of manholes ahead of all cleaning crews. Manholes not identified on existing maps can slow the progress of a cleaning crew. The purpose of the walking crew will be to locate manholes ahead of the cleaning crews, thus allowing the cleaning crews to continue work in other areas without stopping to search for lost manholes.

c. Flagman

The North Little Rock Traffic Service Department requires preparation of a barricade plan for each crew working on a "busy" roadway. This includes the cleaning and TV crews which were previously excluded. The Utility surveyor standardized the preparation of barricade plans to streamline this process.

iii. Provide emergency pumping connections at pump stations.

Following the ice storms in December 2000, the Utility implemented a program to provide emergency pumping connections at all the pump stations. The connections allow a trailer mounted, suction lift pump to draw water from the wetwell and pump directly into the force main, thus by-passing the permanent pumping equipment during emergency situations such as power and equipment failures.

Since December 2000, emergency pumping connections have been installed on thirty-three (33) pump stations, and emergency pumping connections are required on all new pump stations where feasible.

The following "Pump Station Emergency Response Connections" sheets identify pump stations with emergency pumping connections.

		NORTH LITTLE ROCK WASTE WATER UTILITY	ЛІЦТ			ožiao (ang) praci and (ango) jinao	
	PUN	PUMP STATION EMERGENCY RESPONSE CONNECTIONS	NNECTIO	SN	THE COLUMN THE PROPERTY OF THE		100
		2014					
PUMP STATION #	PUMP STATION NAME	LOCATION	PUMP	TRANSFER	GENERATOR	VOLTS	ည
402	BRIDGEWAY HOSPITAL #2	BEHIND BRIDGEWAY HOSPITAL	>		z	230	ă
403	CLAYTON CHAPEL	8910 LANDERS ROAD	\	z	z	240	38
405	DELTA LAWN	INTERSECTION OF CAMPBELL & LYNCH	٨	Z	Z	240	38
406	DIXIE	920 F STREET (10TH & G)	\	Z	N**	240	38
407	HWY 107	10617 HWY 107	٨	AUTO	γ*	240	38
408	LANSBROOK	2312 HOLT ROAD (EAST BETHANY & HOLT)	\	Υ	Z	240	3Ø
409	MARYLAND EAST	1500 EAST MARYLAND	>	Y	Z	240	3Ø
410	MARYLAND PLACE	S. SIDE OF E. MARYLAND; 400 YRDS FROM MARYLAND E. PS.	7	z	Z	240	100
413	COCK-OF-THE-WALK (#2)	SOUTHEAST SIDE OF COCK-OF-THE-WALK RESTAURANT	>	z	z	480	3Ø
414	MAYBELLINE	AT THE END OF MAYBELLINE ROAD	>	AUTO	*,	480	38
415	MCALMONT	AT THE EAST END OF WEST 44TH	>	z	z	240	38
416	MID-STATE	HWY 161 & PROTHO, NORTH SIDE OF MID-STATE TRUCK STOP	>	z	z	240	30
417	OAKBROOK	1412 MANOR DRIVE	>	z	N**	480	30
418	PINE TREE	4 PINE TREE POINT	z	z	z	240	10
419	SHILLCUT	14 BAYOAKS DRIVE	z	AUTO	γ*	480	3Ø
420	SHORTER COLLEGE	1001 NORTH VINE	>	z	z	240	30
421	BURNS PARK EAST	SOUTH OF THE TENNIS COURTS IN BURNS PARK	z	z	z	240	38
422	BURNS PARK WEST	WEST OF RIDES IN BURNS PARK	z	z	z	240	10
423	LAKEWOOD PLACE	3301 LAKEVIEW ROAD	z	z	z	230	10
424	I 440 INDUSTRIAL PARK	INDUSTRIAL DRIVE	>	z	z	208	30
425	AUSTIN LAKE	802 INDIAN BAY SHERWOOD	>	z	z	480	38
426	FRONTIER DR MORGAN	FRONTIER DRIVE	>	AUTO	*_	480	38
427	MARCHE-MORGAN	ROBIN VALLEY RD. – OFF MARCHE	>	z	Z	480	38
429	BAUCUM INDUSTRIAL	1201 BAUCUM INDUSTRIAL DRIVE- NEXT TO GLOVER TRANS.	>	z	z	208	30
430	WILCOX	1124 HWY 391 SOUTH-SCOTT	z	AUTO	Y	480	38
431	QUAPAW	13743 FAULKNER LAKE RD-BY GOLF COURSE	>	AUTO	*.	240	30
5 mt 50 500 inion (лент в па долого долого да до постана на постана на постана на пова до постана на пова на постана на постана н						
	2013 Installed Emergency Response Connection	se Connection					
	2014 Proposed Emergency Response Connections	nse Connections					
	2015 Proposed Emergency Response Connections	nse Connections			—	PAGE 1 OF	OF 2
	* In Construction					60,000,000	4.
	** In Pump Station Upgrade					desir terceptab terket sektet sektert fert	

A contract of the contract of	en de la companya de	NORTH LITTLE ROCK WASTE WATER UTILITY			**********************************	AMMANAMANA	***************************************
222000000000000000000000000000000000000	POM	P STATION EMERGENCY RESPONSE CONNECTIONS	INECTIO	SNO			
		2014		en divisi en en en en en en en el divindações de presión de la divindações de la div		*****	
PUMP STATION #	I PUMP STATION NAME	LOCATION	PUMP	TRANSFER	GENERATOR	VOLTS	ည
432	HWY 365-SHERMAN RD	2ND CURVE TO LEFT OFF SHERMAN RD-GRAVEL EASEMENT	٨	\	*	480	3Ø
433	GAP CREEK	RIGHT OFF BROCKINGTON IN GAP CREEK SUBDIVISION- 1 BLOCK ON RIGHT	۲ ۲	z	z	240	3Ø
434	HARRIS INDUSTRIAL PARK	ON DIAMOND DR BETWEEN DIAMOND INTERNATIONAL & GREAT DANE	٨	z	Z	480	3Ø
435	BURNS PARK RV PARK	BEHIND RV DUMP STATION	Z	z	z	240	10
436	BURNS PARK LANDSCAPING	SOUTH OF LANDSCAPE MAINTENANCE BLDG.	z	z	z	240	10
437	BURNS PARK SOUTH	ON GOLF COURSE BY HOLE #5 TEE BOX, PAR 3, 132 YARDS	Z	z	z	240	100
438	HILL LAKE	ON BARTON RD BESIDE GALLOWAY INN	Z	AUTO	*λ	480	3Ø
439	BURNS PARK SOCCER FIELDS	1 BLOCK PAST HEILMAN ON RIGHT	z	z	z	230	10
440	COLLINS INDUSTRIAL PARK	END OF COLLINS RD.	٨	Z	z	480	3Ø
441	COUNTS MASSIE	8701 COUNTS MASSIE RD MAUMELLE, AR 72113	٨	AUTO	γ*	480	3Ø
442	CHAPEL RIDGE	5900 MCCAIN PLACE NLR, AR 72116	>	z	z	240	30
443	RIXIE PUMP -HWY 161	BESIDE 6302 HWY 161	٨	Z	Z	480	3Ø
444	RIXIE PUMP-LUCKY DR.	LUCKY DR OFF HWY 161	\	z	Z	480	3Ø
445	RIXIE PUMP- TRAMMEL RD	BEHIND 834 TRAMMEL RD	٨	AUTO	Υ*	480	3Ø
446	RIXIE PUMP-RIXIE RD- RR TRACK	AT RR CROSSING ON RIXIE RD	٨	z	Z	480	3Ø
447	CYPRESS CROSSING	MYENA LANE OFF OF HWY 165	>	z	z	480	30
448	CRYSTAL BAY	2 BLOCKS WEST ON CRYSTAL HILL RD FROM COUNTS MASSIE RD	>	z	Z	480	30
449	TRAMMEL ESTATES	IN TRAMMEL ESTATES FIRST LEFT 1 BLOCK DOWN	٨	z	z	240	10
450	EUREKA GARDEN & 46TH	CORNER OF EUREKA GARDEN & 46TH STREET	γ	AUTO	γ	240	3Ø
451	EUREKA GARDEN RD	ON EUREKA GARDEN RD	γ	γ	z	240	3Ø
452	EUREKA GARDEN & JUDY LANE	CORNER OF EUREKA GARDEN & JUDY LANE	Y	γ	z	240	3Ø
453	FAULKNER CROSSING 5		Y	AUTO	Y	480	3Ø
	ě			2			
						1	
	2013 Installed Emergency Response Connection	se Connection				PAGE 2	OF 2
	2015 Proposed Emergency Response Connections 2015 Proposed Emergency Response Connections	ise Connections				edie ether detectors and contractors	***********
	* In Construction						000000000000000000000000000000000000000
	** In Pump Station Upgrade					a Academa academa (a A	1

	NORTH LITTLE ROCK WASTE WATER UTILITY			rodos o debecidos en otros por o desenvolações de organismo de organis		***************************************
TREA	TREATMENT PLANT EMERGENCY RESPONSE CONNECTIONS	CONNECT	LIONS			
	2014					
TREATMENT PLANT NAME	LOCATION	PUMP	TRANSFER SWITCH	GENERATOR	VOLTS	မှ
FAULKNER LAKE INFLUENT	7400 BAUCUM PIKE	z	AUTO	٨	480	3Ø
FAULKNER LAKE BLOWER FACILITY	7400 BAUCUM PIKE	z	AUTO	٨	480	38
FAULKNER LAKE ADMIN BLDG	7400 BAUCUM PIKE	z	z	Z		
FAULKNER LAKE LAB BLDG	7400 BAUCUM PIKE	z	z	Z		
WHITE OAK INFLUENT	6000 HEILMAN	z	\	Z	480	38
WHITE OAK TREATMENT PLANT	6000 HEILMAN	z	Z	Z		
FIVE MILE INFLUENT	5601 E 45TH STREET	z	AUTO	*\	480	3Ø
FIVE MILE EFFLUENT	5601 E 45TH STREET	z	AUTO	*\	480	3Ø
and the second s						
termina designa and a						
) 			
		1				
					0.000	000000000000000000000000000000000000000
2013 Installed Emergency Response Connection	ection					
2014 Proposed Emergency Response Connections	nections			ACTION AND AND AND AND AND AND AND AND AND AN		
2015 Proposed Emergency Response Connections	nections				PAGE 1	-
* In Construction					edysky dry (Wines) no dy broadgeler	
** In Pump Station Upgrade			111111111111111111111111111111111111111			

iv. Provide emergency generator connection and transfer switches at pump stations.

In 2008, the Utility purchased a 480V, 3phase, 100 KW trailer mounted generator. This generator is used to provide temporary power to certain pump stations.

In 2013, the Utility purchased a 240/480 V, 3 phase, 100 KW trailer mounted generator. This generator can be used to provide temporary power to pump stations.

To date, manual transfer switches have been installed on nine (9) pump stations. New pump stations are required to include emergency generator connections and transfer switches.


Permanent mounted generators and automatic transfer switches have been installed at 12 pump stations and two (2) treatment plants.

The above (E. iii) "Pump Station Emergency Response Connections" table identifies pump stations with transfer switches.

v. Identify areas subject to building/private property backups.

The Utility utilizes trouble calls to initiate an investigation to determine areas subject to building/private property backups. A trouble call attributed to "high water" and resulting in slow draining fixtures or backups in buildings or property initiates a work order to the Civil Engineer. The Civil Engineer conducts an investigation to determine the cause of the backup and documents the need for corrective action. The Civil Engineer documents the need for a backwater valve and sends a letter to the property owner. A copy of the letter is given to the GIS Administrator for entry into the GIS database.

Following is a map identifying the addresses investigated in 2013 for the need for backwater valves and the resulting action taken.



vi. Public education

In 2012, the Utility expanded its Grease Reduction Program to include additional items to 'not' put down the drain and has renamed the program "Maintain YOUR Drain." Expansion of the Grease Reduction Program was largely brought about by increased problems associated with so-called "flushable wipes."

A summary of the activities conducted by the "Maintain YOUR Drain" staff, in 2013, is attached, as well as, copies of the mailers.

North Little Rock Waste Water Utility's

(Educating the public on what "NOT" to put down the drain.)

Approximate	# of Attendees	20	24	82	70	20	8	44	56	80	50	455
	Location	5703 Oak Grove Road, NLR	2300 Eureka Garden Road, NLR	1901 Crestwood, NLR	1800 Fairway Ave., NLR	1518 Parker St., NLR	51 Shelby Road, Sherwood	5800 Alpha St., NLR	9906 Jacksonville Cato Road, NLR	Faulkner Lake Plant Tour and Presentation	2300 Eureka Garden Road, NLR	Total Attendees to Date
	Group Name	Oak Grove Elementary	Meadow Park Elementary	Crestwood Elementary	Lakewood Elementary	NLR Catholic Academy	Sherwood Sewer Committee	Lynch Drive Elementary	Cato Elementary	Central Arkansas Christian 7th Graders	Meadow Park Elementary	
	Date	02/27/13	03/05/13	03/15/13	04/26/13	05/21/13	06/04/13	09/25/13	10/02/13	10/03/13	11/20/13	-

In addition, children at the previously mentioned schools were given bracelets with the North Little Rock Waste Water Logo and a message that reads "Protect Our Water" as a reminder of how the dangers of improper grease disposal can harm our

Informative brochures are handed out at all meetings with material on grease and pharmaceutical disposal.




501-945-7186




WWW.NORTHLITTLEROCK.AR.GOV



501-945-7186



WWW.NORTHLITTLEROCK.AR.GOV



Pharmaceuticals

Do NOT flush them down the toilet.

Mix old pharmaceuticals with used coffee grounds or kitty litter.

Place them in a sealable container and throw them in the trash.

OR

Contact local law enforcement for community take-back programs.

vii. Treatment plant stormwater runoff protection

Part of the Utility's effort to comply with treatment plant stormwater runoff protection includes the addition of "Maintenance and Emergency Equipment Storage Facilities." This project includes the addition of metal buildings to house maintenance and emergency response equipment.

This project also includes the addition of a vehicle wash station, site grading and drainage improvements.

Bids were received on January 7, 2014, and an agreement has been awarded to CWR Construction of North Little Rock, AR in the amount of \$596,870.71.

viii. Secure funding for Capital Improvement Projects

- a. A three-step rate increase was adopted by the North Little Rock City Council on March 26, 2012, to fund the capital Improvements program through the Revolving Loan Fund Program.
- b. On November 28, 2012, the Utility closed on a \$21,000,000 loan with the Arkansas Natural Resources Commission.

2. <u>Civil Penalty Payment Summary</u>

Total Owed	\$105,000.00
Payments	
Mar. 10, 2011	(\$4,375.00)
Apr. 25, 2011	(\$4,375.00)
May 25, 2011	(\$4,375.00)
June 25, 2011	(\$4,375.00)
July 25, 2011	(\$4,375.00)
Aug. 25, 2011	(\$4,375.00)
Sept. 25, 2011	(\$4,375.00)
Oct. 25, 2011	(\$4,375.00)
Nov. 25, 2011	(\$4,375.00)
Dec. 25, 2011	(\$4,375.00)
Jan. 25, 2012	(\$4,375.00)
Feb. 25, 2012	(\$4,375.00)
Mar. 25, 2012	(\$4,375.00)
Apr. 25, 2012	(\$4,375.00)
May 25, 2012	(\$4,375.00)
June 25, 2012	(\$4,375.00)
July 25, 2012	(\$4,375.00)
Aug. 25, 2012	(\$4,375.00)

Sept. 25, 2012	(\$4,375.00)
Oct. 25, 2012	(\$4,375.00)
Nov. 25, 2012	(\$4,375.00)
Dec. 25, 2012	(\$4,375.00)
Jan. 25, 2013	(\$4,375.00)
Feb 13, 2013	(\$4,375.00)

Balance Owed

-0-

3. Notifications of Deficiencies

CAO Notices of Deficiencies received from ADEQ: None (no. & date) NLRWU response to Notice of Deficiencies: N/A (must be within 15 days)

Summary of NLRWU actions to address deficiencies: N/A

4. Compliance Delays

Notifications of Compliance Delays submitted to ADEQ: **None** (no. & date) Length of Compliance Delay: **N/A**

Cause of Compliance Delay: N/A

Measures Taken to Minimize Delay: N/A

Timetable for Implementing Additional Measures: N/A

5. Certification

As required by the Order and Agreement, Paragraph 3, North Little Rock Waste Water Utility certifies that we are complying with the ADEQ-approved Wastewater Master Plan.

Respectfully Submitted,


Marc E. Wilkins, PE Director North Little Rock Waste Water Utility


APPENDIX

- A. Annual Overflows and Rainfall 2006 2013
- B. Overflows 2013
- C. 2013 Year-To-Date Work Recap Report (Maintenance and Repair Department)
- D. 2013 Engineering and Inspection Year-To-Date Report

North Little Rock Waste Water Utility North Little Rock, AR

Annual Overflows and Rainfall





	port	Sep Oct Nov Dec YTD			0 0 0 0 0	39 78 41 37 350	36 36 12 0 160	0 0 0	5 190 89 0 317.0	26 91.0 35.5 6.0 256		10,168 15,970 7,477 5,861 166,062		7.243 11.187 4.414 5.278 61.389		8,762 5,854 712 1,434 60,778		9 13 5 86	0 0 0 2 11	6 0 0 0 0	0 0 0 0 0	2 4 1 1 19	2 6 3 8 54		5 10 8 7 122	1 0 0 0 2	1 0 0 0 3	0 0 0 0 0	0 0 1 0 12	-
ste Water	rk Recap	Jul Aug		0 0	0 0	55 67	15 28	0 0	34 0	18 42.5		21,849 18,291	,	8,456 8,753		4,113 5,253		10 9	0 0	0 0	0 0	2 2	2 3		12 10	0 0	1 0	0 0		0
Rock Wag	-Date Wo	May Jun		0 0	0 0	21 2	0 21	0 0	0 0	11 0		15,390 17,254		1,125 1,442		6,174 2,375		6 4	5 2	2 0	0 0	2 0	1 0		12 12	0 0	0 1	0 0		
North Little Rock Waste Water Utility	2013 Year-To-Date Work Recap Report	Mar Apr		0 0	0 0	3 0	16 0	0 0	0 0	23 0		7,122 23,307		1,637 6,664		7,864 13,016		11 7	0 2	2 1	0 0	0 2	6 5		13 12	0 1	0 0	0 0	1 2	
No	201	m Feb		0 (0 (3	0 (0 (0 (0		330 10,343		48 842		68 3,553		5	0	4	0		9 7		10	0	0	0	3	_
		Crews: Jan	MANHOLE:	Disconnects 0	Taps 0	Repairs 4	# of MH's Grouted 0	#of Coats 0	MH Depth (Ft/In) 0	# of Bags of Grout 3	POWER DRIVE:	# of Ft Cleaned 13,030	PWR RODDER #1:	#of Ft Cleaned 4,348	PWR RODDER #2:	#of Ft Cleaned 1,668	REPAIR #1:	Repairs 2	New Manholes 0	New Lines 0	Disconnects 0	Taps 2	Miscellaneous 12	REPAIR #2:	Repairs 11	New Manholes 0	New Lines 0	Disconnects 0	Taps	7 Miconlland

	More managed and all Devices among accounts	Ž	North Little Rock Waste Water Utility	ite	Rock	Wast	te Wa	iter U	tility	vetera confranța al pen Şemana a cate a den		na na na ankaha kathan kathan kathan i	Andrew and the state of the sta
		201		ar-To	-Date	Wo.	3 Year-To-Date Work Recap Report	cap R	epor	-			
Crews:	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	0et	Nov	Dec	YTD
REPAIR #3:													
Repairs	5	4	9	3	3	4	3	3	4	13	5	12	65
New Manholes	0	0	1	2	0	0	2	0	0	0	0	0	5
New Lines	0	0	0	1	0	0	0	0		_	0	0	3
Disconnects	0	0	0	0	0	0	0	0	0	0	0	0	0
Taps	0	0	0	0	0	_	0	0	0	_		_	4
Miscellaneous	9	7	7	7	0	_	_	_	_	=	12	12	99
TROUBLE:													
# of Ft Cleaned	1,987	2,310	1,282	1,688	877	833	846	1,312	1,383	2,004	820	1,374	16,716
Stop-Ups	92	99	51	52	30	25	13	3	33	50	32	47	468
Private Lines	46	27	26	33	61	17	9	6	17	35	20	30	285
Cave-Ins	6	4	5	9	7	9	5	0	0	2	1	2	47
Flooded Houses	0	0	0	1	Ţ	0	0	0	0	0	0	0	2
Miscellaneous	52	43	72	54	55	64	09	65	89	06	41	09	718
Total Calls	137	101	126	112	98	95	08	71	95	135	70	106	1,214
VACCON #1:													
# of Ft Cleaned	22,809	21,436	36,328	22,269	27,756	33,509	26,173	23,010	31,436	41,970	33,116	23,995	343,807
VACCON #2:													
# of Ft Cleaned	19,803	22,957	36,228	38,852	40,668	39,253	35,385	21,682	31,501	50,606	35,378	24,739	397,052
VACCON #3:													
# of Ft Cleaned	24,008	25,838	37,673	38,590	36,321	22,718	36,579	22,741	43,542	35,363	32,247	27,169	382,789

			ш			_ ගූ ල	ENGINEERING & INSPECTION	NOL					
2013	JAN	FEB	MAR	APR	MAY	SS	AN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC YTD	AUG	SEP	TOO	NOV	DEC	ATD ATD
PLANS REVIEWED	VED												
Subdivisions	0	0	0	0	0	0	0	0	0	0	0	0	0
Plats	∞	7	-	4	0	0	က	ന	7	0	N	И	27
TV CREW #1													
Feet	0	0	10285	0 10285 19470 5271	5271	0	15384	17455	13104	12920	5592	1978	15384 17455 13104 12920 5592 1978 101459
TV CREW #2													
Feet	12956	11509	12893	13679	10740	9593	11658	9465	8366	11761	8143	7281	956 11509 12893 13679 10740 9593 11658 9465 8366 11761 8143 7281 128044