

September 15th, 2017

Layne Pemberton  
Arkansas Department of Environmental Quality  
5301 Northshore Drive  
North Little Rock, AR 72118-5317

Re: Permit# AR0021717 City of Flippin


Dear Layne,

We are submitting the following for our progress report for August 15th to September 15th, 2017. We are still meeting permit with the methods we are trying till we are able to upgrade and have had no violations at this time. We are still pursuing the sewer camera work and are waiting on more paperwork from ANRC at this time to continue reducing our Inflow and Infiltration to the system.

We have hired Jeremy Stone with CEA to be our Engineer on Wastewater and are attaching a timeline that was prepared for us.

If you need further information on anything please don't hesitate to call. We appreciate your assistance.

Sincerely,

  
J. L. Wagoner

## **Preliminary Timeline for Flippin**

### **Wastewater Facility Improvements**

September 2017 – Begin Report for Long and Short Term Needs of Facility per requirements of proposed funding agencies (ANRC and USDA-RD)

October 2017 – Complete Report for review with City. Revise report, as required.

November 2017 – Submit Water/Wastewater Advisory Application (WWAC) for Improvements at Facility  
– **This step is required for funding by federal/state agencies**

December 2017 – Obtained Approval of WWAC for Facility Improvements/Begin Funding Application including financial requirements and budget items

January 2018 – Begin Environmental Information Document for Funding Agency as part of Funding Application

April 2018 – Completed Funding Application/Public Hearings/Environmental Information Document

May 2018 – Obtain Funding Obligation Commitment

June 2018 – Start Design of Improvements

July 2018 – 30% Completion Meeting and Update

August 2018 – 50% Completion Meeting and Update

October 2018 – 100% Completion Meeting/Complete ADEQ Application for Construction

January 2019 – Obtain ADEQ, Health Department, Funding Agency Approval for Bidding

February 2019 - Bid Letting/Award of Project

March 2019 – Preconstruction Meeting on Project

October 2019 – Work Completed on Project

November 2019 – Upgrades online/City is operating facility

## **Preliminary Timeline for Flippin**

### **Collection System Improvements**

#### Collection System

September 2017 – Loan approval from ANRC/Begin work with AR Rural Water

March 2018 – Complete Study of System for City's use

April 2018 – Complete Report for Improvements with Proposed Construction Cost Options

May 2018 - Submit Water/Wastewater Advisory Application (WWAC) for Improvements at Facility – **This step is required for funding by federal/state agencies**

June 2018 – Obtained Approval of WWAC for Facility Improvements/Begin Funding Application including financial requirements and budget items

August 2018 – Complete Funding Application/ Receive Funding Commitment


September 2018 – Submit plans to Health Department/Funding agency for approval

October 2018 – Receive approval from agencies

November 2018 – Bid Letting/Bid Award of project

December 2018 – Preconstruction Meeting for Project(s)

May 2019 – Project(s) Completed/City accepts project(s)




# City of Flippin

"A Place For All Seasons"

Post Office Box 40  
Flippin, Arkansas 72634

NORTHWEST AIR FLIGHT

14 SEP 2017



02 1P

\$ 000.46<sup>0</sup>

0001961784 SEP 14 2017

MAILED FROM ZIP CODE 72634

Mr. Fayne Pemberton  
Arkansas Dept of Environmental Quality  
5301 Northshore Drive  
North Little Rock, AR  
72118-5317

7211895317

