Crist Engineers, Inc.

1 Executive Center Court Little Rock, Arkansas 72211 (501) 664-1552 www.cristengineers.com



Consulting Engineers

Matthew D. Dunn Craig A. Johnson Brian N. Wintle

January 16, 2023

VIA E-MAIL: leslie.allen-daniel@adeq.state.ar.us

Ms. Leslie Allen-Daniel Enforcement Coordinator, DEQ, OWQ 5301 Northshore Drive North Little Rock, AR 72118-5317

RE:

City of Malvern, Arkansas

NPDES Permit No. AR0034126, AFIN 30-00040

SSOs: Manholes #154 & #155 at Laurel and Davis - Request for CAP

Progress Report 05

Dear Ms. Allen-Daniel:

Progress Report 05 Summary Milestone Schedule is provided in Table 1 below.

Item No.	Corrective Action Description	Target Initiation Date	Target Completion Date	Status
1.	Flow Monitoring and Rainfall Monitoring	March 31, 2023	July 31, 2023	Completed
2.	CCTV Inspection	May 31 ,2023	August 31, 2023	Completed
3.	Smoke Testing	July 1, 2023	September 30, 2023	Completed
4.	Capital Improvement Plan and Schedule of Improvements	September 1, 2023	April 30, 2024	Ongoing

Table 1: Milestone Schedule Status

Finalization of the capital improvement plan and schedule of improvements is dependent on the completion of the 2023 sanitary sewer evaluation survey (SSES) report scheduled to be finished in the spring of 2024.

Should you have any questions or concerns, please do not hesitate to reach out anytime at 501.664.1552.

Sincerely,

Crist Engineers, Inc.

Matthew D. Dunn, P.E.

President

Cc:

Honorable Brenda Weldon, Mayor, City of Malvern (via email)

David Coston, General Manager, Malvern Water Works (via email)

Carl Wheatley, Superintendent, Malvern Water Works (via email)

Richard Healey, Enforcement Branch Manager, DEQ, OWQ (via email)

Dennis Taylor, Supervisor, ADH Engineering Section, (via email)

Craig Corder, Engineer Chief, ADH Engineering Section (via email)