

## **QUARTERLY REPORT**

# CORRECTIVE ACTION PLAN ADC NORTH CENTRAL WASTEWATER TREATMENT FACILITY

### **CALICO ROCK, IZARD COUNTY, AR 72519**

#### PROJECT INFORMATION

REPORT DATE	AFIN NUMBER	PERMIT NUMBER	MCE PROJECT NUMBER
January 10, 2024	AR0044016	33-00036	22-5794

#### SUMMARY

Pursuant to the Consent Administrative Order, CAO LIS 22-082, Arkansas Department of Correction (ADC) – North Central Unit is required to submit quarterly reports in conformance with Paragraph 2 of Order and Agreement section of the said Order until the cited order is closed. This quarterly status <u>report number 6</u> is for the period that ended <u>December 31, 2023.</u>

As indicated in the previous quarterly report, the equipment installed is fully operational and seems to be performing well.

#### **MILESTONE TASKS**

TASK	DATE	% DONE
Performance observation of the newly installed equipment	Aug 4 – Nov 4, 2022	
<ul> <li>2) Finetuning of the operations of the WWTP to assist in the achievement of nitrate-nitrogen compliance</li> <li>Replacement of magna rotor – complete</li> </ul>	Nov 7, 2022 – Mar 31, 2023	
<ul> <li>Refurbishment of the aeration system – complete</li> </ul>		
Installation of new UV lights- complete		
Dissolved oxygen meters have been installed and are operational – complete		
<ul> <li>UV module has been installed and is operational – complete</li> </ul>		

WWTP Startup will be on January 11, 2023		
<ul> <li>Reduction of inflow/infiltration (I/I) within the wastewater collection system</li> <li>SSSES Plan in progress of evaluating areas of in need of repair.</li> </ul>	Nov 7, 2022 – Jun 30, 2023	
4) Design and construction of a new wastewater treatment process that will include nitrate-nitrogen removal capabilities <b>In progress</b>	Apr 2023 – Apr 2025	