

**Quarterly Report No. 2**  
**CORRECTIVE ACTION PLAN for SANITARY SEWER OVERFLOWS**  
City of Alma, Crawford County, Arkansas  
NPDES Permit No. AR0021466

REPORT DATE: September 15, 2023

SCOPE: Item 2 as identified in the approved Corrective Action Plan, Section 3.B. The action list and compliance schedule for resolution of this item (the SSO at Manhole 63-1 due to excessive I and I) is as follows:

<b>Task No.</b>	<b>Action</b>	<b>Estimated Completion Date</b>
1.	Smoke testing and CCTV inspection	September 2023
2.	Evaluation of data and project scoping	March 2024
3.	Development of budget and funding source	February 2025
4.	Design and bidding	June 2025
5.	Construction	December 2025

**ACTIONS THIS REPORTING PERIOD:**

Task 1: Smoke testing has been delayed due to a backlog in the Arkansas Rural Water Association (ARWA) schedule. It is anticipated that the work will begin on or around October 9, 2023.

Task 3: On August 8, 2023 the voters of Alma approved the extension of an existing sales tax to fund public works projects. A portion of the proceeds of that sales tax is expected to be allocated for the resolution of this action.

ENGINEER'S CERTIFICATION:

I hereby certify that this quarterly report was prepared under my supervision on behalf of the City of Alma, Arkansas.



---

Neal T. Morrison, P.E.  
Neal Morrison Consulting, LLC



September 19, 2023