

**BOND CONSULTING ENGINEERS EAST, INC.**  
3683 STATE HIGHWAY 77 NORTH  
MARION, ARKANSAS 72364

PHONE: (870)739-2228

FAX: (870)739-8407

E-mail: [bondengineering@hotmail.com](mailto:bondengineering@hotmail.com)

C.H. BOND, JR., P.E.  
JEROME B. ALFORD, P.E.  
JACK G. BOND, P.E.

May 28, 2015

ADEQ  
5301 Northshore Drive  
North Little Rock, AR 72118-5317

Attn: Alan Anderson  
Water Division Enforcement Branch  
NPDES Permit No.AR0021971, AFIN 18-00110  
LIS 12-035

Dear Alan,

After receipt of our Executed Administrative Order dated February 17, 2012 we submitted Corrective Action Plan with Milestone Schedule covering plans to construct force main to the Mississippi River and have these facilities complete by July 1, 2015. Work is nearing completion on the force main and the chlorine contact chamber is complete and the foundation is poured for the chemical and electrical building. Even though we are well into construction we are still behind due to the extreme wet weather conditions this past winter and spring.

The contractor was delayed in building the chlorine contact chamber due to a sizable excavation below grade near the existing pond levee. He now lacks the support floor for the vertical turbine pumps. The pumps and controls are ready for delivery. Once these are set we must then start filling and pressure testing the 13 miles of force main.

Even though we are this near to completion, we will not meet the July 1 deadline. For these reasons we respectfully request a 60 day extension to our approved Milestone Schedule without penalty.

Sincerely,

  
Jerome Alford, P.E.

  
Mayor – City of Marion