



CITY OF HOT SPRINGS

Utilities Department

780 Adams Street

Hot Springs, Arkansas 71901

June 8, 2023

VIA Email

Leslie Allen-Daniel
Enforcement Analyst – Water Division
Arkansas Energy & Environment – Environmental Quality
5301 Northshore Drive
North Little Rock, AR 72118-5317

**RE: City of Hot Springs Utilities
Permit No. AR0033880 / AFIN 26-00145
Progress Report – Hot Springs Creek Pump Station**

Dear Ms. Allen-Daniel,

New pumps have been ordered. The lead time was 55 weeks, which would make anticipated delivery late in the first quarter of 2024. The rebuilt bar screen is scheduled for installation the week of June 12. Odor control is still under consideration and pending installation of new pumps.

Two manholes overflowed in May resulting in SSOs (MH 1865 and MH1866). The cause was a rain event. See attached E. coli data.

Should you have any questions, please contact me at mledbetter@cityhs.net.

Sincerely,

Monty Ledbetter
Utilities Director

cc: **City of Hot Springs** - Bill Burrough, City Manager; Denny McPhate, Deputy City Manager; Harold Mauldin, Wastewater Facilities Operations Manager; Todd Piller, Capital Project Manager;
Consultants - Craig Johnson, Crist
Arkansas Energy & Environment Division of Environmental Quality – Alan York, Associate Director
