



CITY OF HOT SPRINGS

Utilities Department

780 Adams Street

Hot Springs, Arkansas 71901

October 12, 2023

VIA Email

Leslie Allen-Daniel
Enforcement Analyst – Water Division
Arkansas Energy & Environment – Environmental Quality
5301 Northshore Drive
North Little Rock, AR 72118-5317

**RE: City of Hot Springs Utilities
Permit No. AR0033880 / AFIN 26-00145
Progress Report – Hot Springs Creek Pump Station**

Dear Ms. Allen-Daniel,

There are no changes in this report. We are waiting for delivery of pumps in early 2024 and for the repaired bar screen that was previously delivered with a damaged beam.

All manholes in the affected area near the Hot Springs Creek Pump Station have been raised to proper grade. New pumps have been ordered. The lead time was 55 weeks, which would make anticipated delivery late in the first quarter of 2024. Crist Engineers is preparing bid specifications for installation of the pumps and check valves. The bids will be scheduled closer to the time of delivery of equipment. Odor control is still under consideration and pending installation of new pumps.

There were no manhole overflows in September.

Should you have any questions, please contact me at mledbetter@cityhs.net.

Sincerely,

Monty Ledbetter
Utilities Director

cc: **City of Hot Springs** - Bill Burrough, City Manager; Denny McPhate, Deputy City Manager; Harold Mauldin, Wastewater Facilities Operations Manager; Todd Piller, Capital Project Manager;
Consultants - Craig Johnson, Crist
Arkansas Energy & Environment Division of Environmental Quality – Alan York, Associate Director
