



Kristen Graham  
Enforcement Analyst  
Arkansas Energy & Environment  
Department of Environmental Quality  
5301 Northshore Drive  
North Little Rock, AR 72118-5317

Re: AR0020117 – CAO LIS No. 18-091- City of Mountain View WWTP

July 5, 2023

The above referenced CAO has a final compliance deadline of December 31, 2023. Due to extended lead times for the new clarifier equipment, the existing clarifier rehabilitation has been delayed from the previously anticipated schedule outlined in the Corrective Action Plan (CAP). SALT Engineers, on behalf of the City of Mountain View, is formally requesting a 6-month extension of the final compliance deadline. This would revise the final compliance deadline to June 30, 2024. The City has been making steady progress on the WWTP Improvements and would appreciate the Department's consideration of this requested extension.

Should you have any questions or require any additional information, please contact me at the email address or phone number below.

Sincerely,

*C. Kyle Breckenridge*

C. Kyle Breckenridge, P.E., BCEE, PSAP  
[kbreckenridge@saltengineers.com](mailto:kbreckenridge@saltengineers.com)  
cell: 501-766-9832

## Kristen Graham (adpce.ad)

---

**From:** Kristen Graham (adpce.ad)  
**Sent:** Thursday, July 6, 2023 9:36 AM  
**To:** 'kbreckenridge@saltengineers.com'  
**Subject:** RE: Mountain View CAO Quarterly Progress Report CAO LIS No. 18-091 - City of Mountain View (AR0020117).

Good morning,

DEQ has reviewed and approved your extension request. An amendment to CAO 18-091 will be drafted soon, and I will reach out once that process is complete.

Thank you.

---

**From:** kbreckenridge@saltengineers.com [mailto:kbreckenridge@saltengineers.com]  
**Sent:** Wednesday, July 5, 2023 2:58 PM  
**To:** Kristen Graham (adpce.ad) <Kristen.Graham@adeq.state.ar.us>  
**Cc:** Leslie Allen-Daniel (adpce.ad) <Leslie.Allen-Daniel@adeq.state.ar.us>; Richard Healey (adpce.ad) <Richard.Healey@adeq.state.ar.us>; 'Roger Gardner' <mayor@cityofmtnview.com>; 'water superintendent' <watersuperintendent@cityofmtnview.com>  
**Subject:** RE: Mountain View CAO Quarterly Progress Report CAO LIS No. 18-091 - City of Mountain View (AR0020117).

Kristen,

Please find the attached extension request to the final compliance deadline. If acceptable please amend the CAO to the requested deadline of June 30, 2024. I am happy to address any questions regarding this or the progress to date at the WWTP.

Sincerely,

C. Kyle Breckenridge, P.E., BCEE, PSAP  
[kbreckenridge@saltengineers.com](mailto:kbreckenridge@saltengineers.com)  
cell: 501-766-9832



---

**From:** [kbreckenridge@saltengineers.com](mailto:kbreckenridge@saltengineers.com) <[kbreckenridge@saltengineers.com](mailto:kbreckenridge@saltengineers.com)>  
**Sent:** Wednesday, July 5, 2023 2:35 PM  
**To:** [kristen.graham@adeq.state.ar.us](mailto:kristen.graham@adeq.state.ar.us)  
**Cc:** 'Allen-Daniel, Leslie' <[ALLEN-DANIEL@adeq.state.ar.us](mailto:ALLEN-DANIEL@adeq.state.ar.us)>; 'Healey, Richard' <[HEALEYR@adeq.state.ar.us](mailto:HEALEYR@adeq.state.ar.us)>; 'Roger Gardner' <[mayor@cityofmtnview.com](mailto:mayor@cityofmtnview.com)>; 'water superintendent' <[watersuperintendent@cityofmtnview.com](mailto:watersuperintendent@cityofmtnview.com)>  
**Subject:** Mountain View CAO Quarterly Progress Report CAO LIS No. 18-091 - City of Mountain View (AR0020117).

Kristen,

Please accept this email as the quarterly progress report for CAO LIS No. 18-091 - City of Mountain View (AR0020117). The project is currently in construction and the new clarifier is almost complete. We expect to be able to switch flow to

the new clarifier sometime later in July or early August and then begin work on the rehabilitation of the existing clarifier. An extension request for the final compliance deadline will be submitted to request an extension to June 30, 2024. The extension is needed due to the long lead times that were required to receive the new clarifier equipment which has pushed the existing clarifier rehab work to late summer and fall of 2023. This will not leave adequate time for rehab and start-up by end of year 2023.

Should you have any questions or need any additional information please respond to this email or give me a call at the number below.

Sincerely,

C. Kyle Breckenridge, P.E., BCEE  
[kbreckenridge@saltengineers.com](mailto:kbreckenridge@saltengineers.com)  
cell: 501-766-9832

