

Harbin, Danielle

From: Kyle Breckenridge <kbreckenridge@cwbenigneers.com>
Sent: Thursday, November 12, 2020 1:39 PM
To: Harbin, Danielle; Healey, Richard
Cc: waterdepartment@cityofmntview.com; Roger Gardner; Clint Bell; Nick Williams
Subject: Fwd: AR0020117 Mountain View Progress Reports

Danielle,

Please accept this email as the quarterly progress report for Mt. View. There isn't much to update from the previous report.

The bond sale has taken place and funds are now available for the project. The design of the WWTP Improvements is expected to begin by the end of November. We expect to have the revised project schedule submitted for ADEQ approval by the end of the year. The revised schedule is likely to be about 6 months behind the PER schedule that was submitted in February 2020.

Please let me know if you have any questions.

Sincerely,

C. Kyle Breckenridge, P.E.

CWB Engineers

kbreckenridge@cwbenigneers.com

501 362-3744 office

501-766-9832 cell

----- Forwarded message -----

From: Kyle Breckenridge <kbreckenridge@cwbenigneers.com>

Date: Wed, Sep 9, 2020 at 9:03 AM

Subject: Re: AR0020117 Mountain View Progress Reports

To: Harbin, Danielle <Danielle.Harbin@adeq.state.ar.us>

Cc: waterdepartment@cityofmntview.com <waterdepartment@cityofmntview.com>, mayor@cityofmntview.com <mayor@cityofmntview.com>, Clint Bell <cbell@cwbenigneers.com>, Healey, Richard <HEALEYR@adeq.state.ar.us>

Danielle,

Please accept this as the quarterly progress report for Mt View.

I just spoke with Mayor Gardner. He said he gave Richard an update over the phone.

The City Council approved the bond sale of approx. \$6 million for 30 years at 1.9%. The capital should be available by the end of October at which point we will kick off the design phase. The PER milestone schedule had design complete by January 2021. We are obviously a few months behind schedule but we will wait to

update the milestone schedule until we have started design in October/November. I have it on the calendar to send an updated milestone schedule for review and approval on November 1st.

Please let me know if you have any questions or need any additional information at this time.

Sincerely,

C. Kyle Breckenridge, P.E.

CWB Engineers

kbreckenridge@cwbenigneers.com

501 362-3744 office

501-766-9832 cell

On Tue, Sep 8, 2020 at 3:34 PM Harbin, Danielle <Danielle.Harbin@adeq.state.ar.us> wrote:

Mr. Breckenridge,

The report for Mountain View was due on August 15, 2020. In July, you said that the City is working on getting the financials arranged and will be requesting an amendment to the Order. Have you been able to develop a revised milestone schedule?

Thanks,

Danielle Harbin | Enforcement Analyst

Division of Environmental Quality | **Office of Water Quality**

5301 Northshore Drive | North Little Rock, AR 72118

t: 501.682.0056 | e: danielle.harbin@adeq.state.ar.us



ARKANSAS
ENERGY & ENVIRONMENT

From: Kyle Breckenridge [mailto:kbreckenridge@cwbenigneers.com]

Sent: Wednesday, July 1, 2020 12:55 PM

To: Harbin, Danielle

Cc: waterdepartment@cityofmtnview.com; mayor@cityofmtnview.com; Clint Bell; Healey, Richard
Subject: Re: AR0020117 Mountain View Progress Reports

Thanks Danielle,

We'll try to get the financing arranged and submit the new milestone schedule ASAP.

Sincerely,

C. Kyle Breckenridge, P.E.
CWB Engineers
kbreckenridge@cwbenigneers.com

501 362-3744 office

501-766-9832 cell

On Wed, Jul 1, 2020 at 12:41 PM Harbin, Danielle <Danielle.Harbin@adeq.state.ar.us> wrote:

In order to amend the CAO, I will need a letter from the City requesting to amend the final compliance date. The letter should include an explanation for needing to extend the final compliance date and a new milestone schedule reflecting the new end date. The letter should be signed by the Mayor.

Once I get the letter, I can draft an amendment CAO and route it for approval.

You can send the letter to me via email. If you have any more questions, feel free to contact me.

Thanks,

Danielle Harbin | Enforcement Analyst

5301 Northshore Drive | North Little Rock, AR 72118

t: 501.682.0056 | e: danielle.harbin@adeq.state.ar.us



ARKANSAS
ENERGY & ENVIRONMENT

From: Kyle Breckenridge [mailto:kbreckenridge@cwbenigneers.com]

Sent: Wednesday, July 1, 2020 11:31 AM

To: Harbin, Danielle

Cc: waterdepartment@cityofmtview.com; mayor@cityofmtview.com; Clint Bell; Healey, Richard

Subject: Re: AR0020117 Mountain View Progress Reports

Danielle,

Please find the attached letter submitted as the quarterly progress report.

Please let us know regarding the method for schedule revision and we'll get that to you as soon as the financing details are worked out (can't update the schedule until that hurdle is jumped).

Thanks very much,

C. Kyle Breckenridge, P.E.

CWB Engineers

kbreckenridge@cwbenigneers.com

501 362-3744 office

501-766-9832 cell

On Wed, Jul 1, 2020 at 10:23 AM Harbin, Danielle <Danielle.Harbin@adeq.state.ar.us> wrote:

Mayor Gardner,

Per CAO LIS 18-091, the City is supposed to submit quarterly progress reports. A report was due on 5/15/2020. Please submit the report by **7/8/2020**.

Thanks,

Danielle Harbin | Enforcement Analyst

Division of Environmental Quality | **Office of Water Quality**

5301 Northshore Drive | North Little Rock, AR 72118

t: 501.682.0056 | e: danielle.harbin@adeq.state.ar.us



ARKANSAS
ENERGY & ENVIRONMENT