

Kristen Graham (adpce.ad)

From: kbreckenridge@saltengineers.com
Sent: Wednesday, July 5, 2023 2:35 PM
To: Kristen Graham (adpce.ad)
Cc: Leslie Allen-Daniel (adpce.ad); Richard Healey (adpce.ad); 'Roger Gardner'; 'water superintendent'
Subject: Mountain View CAO Quarterly Progress Report CAO LIS No. 18-091 - City of Mountain View (AR0020117).

Kristen,

Please accept this email as the quarterly progress report for CAO LIS No. 18-091 - City of Mountain View (AR0020117). The project is currently in construction and the new clarifier is almost complete. We expect to be able to switch flow to the new clarifier sometime later in July or early August and then begin work on the rehabilitation of the existing clarifier. An extension request for the final compliance deadline will be submitted to request an extension to June 30, 2024. The extension is needed due to the long lead times that were required to receive the new clarifier equipment which has pushed the existing clarifier rehab work to late summer and fall of 2023. This will not leave adequate time for rehab and start-up by end of year 2023.

Should you have any questions or need any additional information please respond to this email or give me a call at the number below.

Sincerely,

C. Kyle Breckenridge, P.E., BCEE
kbreckenridge@saltengineers.com
cell: 501-766-9832

The logo for SALT features the word "SALT" in a bold, black, sans-serif font. Above the letters "A" and "L" is a thick, black horizontal bar that extends slightly beyond the width of the letters.