

## Kristen Graham (adpce.ad)

---

**From:** kbreckenridge@saltengineers.com  
**Sent:** Friday, December 1, 2023 2:44 PM  
**To:** Kristen Graham (adpce.ad)  
**Cc:** Leslie Allen-Daniel (adpce.ad); Richard Healey (adpce.ad); 'Roger Gardner'; 'water superintendent'; 'jdandridge Dandrirdge'  
**Subject:** Mountain View CAO Quarterly Progress Report CAO LIS No. 18-091 - City of Mountain View (AR0020117).

Kristen,

Please accept this email as the quarterly progress report for CAO LIS No. 18-091 - City of Mountain View (AR0020117). The UV Disinfection system has been installed but there are still some control and alarm issues to work out. The BNR panel start-up and training is scheduled for December 12th. There will be some operational details and kinks to work out but we would anticipate having all processes up and running by the second quarter of 2024 and meet the final compliance deadline of June 2024. A Notice of Completion of Construction will be issued in either the first or second quarter of 2024, depending on the length of time required to get the new processes running seamlessly.

Should you have any questions or need any additional information please respond to this email or give me a call at the number below.

Sincerely,

C. Kyle Breckenridge, P.E., BCEE, PSAP  
[kbreckenridge@saltengineers.com](mailto:kbreckenridge@saltengineers.com)  
cell: 501-766-9832

The logo for SALT features the word "SALT" in a bold, black, sans-serif font. Above the letters "A" and "L" is a thick, black horizontal bar that extends across the width of the letters.