



P.O. Box 2604
Conway, AR 72033
(501) 504-2455
Fax (501) 504-2457

November 6, 2018

Mr. Layne Pemberton
ADEQ – Water Division, Enforcement Branch
5301 Northshore Drive
North Little Rock, AR 72118-5317

Re: City of Flippin, AR
Wastewater Treatment & Collection Rehab
Non-Compliance Report Update

Dear Mr. Pemberton:

Reference is made to the Non-Compliance Report submitted by the City of Flippin dated June 21, 2018 and included a preliminary timeline for planned improvements to the City's wastewater treatment and collection systems. As you are aware, CEA has terminated Jeremy Stone, who was the lead engineer for this project, and the City of Flippin has elected to remain with CEA to complete the work needed to their wastewater treatment and collection systems.

The timeline submitted with the above-mentioned Non-Compliance Report was outdated based on information received by CEA as the current status of the work being completed by Mr. Stone. Please find enclosed with this letter CEA's revised timeline for implementation of the needed improvements. This timeline is based on the current status of the City's funding application and work completed to-date by ARWA to clean & televise the City's collection system.

If more information is needed, please contact me at (501) 504-2455 ext. 102 or by e-mail at tfoster@ce-associates.biz.

Sincerely,
Civil Engineering Associates, LLC

A handwritten signature in blue ink, appearing to read "Trey Foster", is written over a horizontal line.

Trey Foster, P.E.
Project Engineer

Enclosure(s)

City of Flippin, AR
Timeline for Implementation of WWTP & Collection System Rehabilitation

| | |
|--|----------------|
| Determine Needs & Scope of Work | November 2018 |
| Complete Cleaning & Televising of Collection System | December 2018 |
| Receive Report from ARWA for Collection System Rehabilitation | December 2018 |
| Prepare Preliminary Engineering Report for Submittal to WWAC | January 2019 |
| Receive WWAC Funding Recommendation | February 2019 |
| Prepare Funding Application for USDA | March 2019 |
| Receive Terms of Funding | May 2019 |
| Begin Design of Approved Scope of Work & Funding Application | May 2019 |
| Submit Final Design Plans and Specifications to Owner for Approval | September 2019 |
| Prepare Owner Requested Revisions | October 2019 |
| Submit Approved Plans to ADH, ADEQ, & Funding Agency for Approval | October 2019 |
| Receive ADH & Funding Agency Approval | November 2019 |
| Receive ADEQ Approval | February 2020 |
| Advertise for Bids | February 2020 |
| Receive Construction Bids | March 2020 |
| Award Project & Hold Preconstruction Meeting | April 2020 |
| Begin Construction | May 2020 |
| End Construction | December 2020 |
| Prepare As-Built Drawings | January 2021 |
| Submit Letter of Compliance to ADEQ | February 2021 |