



13 Military Road
P.O. Box 717
Marion, AR 72364

PHONE
(870) 739-5410

FAX
(870) 739-2703

ARKANSAS

Mayor
Tracy Brick

City Attorney
Christopher Crain

District Court Judge
Fred Thorne

City Treasurer
David W. Rikard

City Clerk
Patty James

CITY COUNCIL

Ward 1
Kelsey Hensley
Adam Cupples

Ward II
Cliff Wood
Taylor Guy III

Ward III
Bryan Jackson
Ray Nassar

EMAIL

info@marionarkansas.org

MARIONARKANSAS.ORG

February 14, 2025

Division of Environmental Quality
Joshua Hickey
5301 Northshore Drive
North Little Rock, AR 72118

RE: CAO LIS 24-041
Quarterly Progress Report

The City of Marion has met the following deadlines per the CAO effective April 9, 2024.

April 9, 2024-Submitted missing NCRS
May 9, 2024- Submitted process for identifying non-compliance, process and protocols
May 9, 2024 - Paid civil penalty
May 15, 2024- Submitted quarterly progress report
Sept. 12, 2024-Submitted quarterly progress report
Nov. 15, 2024-Submitted quarterly progress report
Jan. 15, 2025- Purchased 40 acres for Sewer Lagoon

Below is the milestone schedule per the Corrective Action Plan submitted on June 2023

- | | |
|---|---------------|
| 1. Acquired 40 acres for Sewer Lagoon | Jan. 15, 2025 |
| Letter of intent to purchase 30-35 acres at a cost \$1.4 million. | |
| Closing date schedule for November 1, 2024 . | |
| December 13, 2024 | |
| 2. Preparing detailed plans and cost estimates | FEB. 2025 |
| Initial drawings for location are completed. | |
| 3. Provide funding and necessary rate increase | MAY 2025 |
| 4. Advertise for bids | July 2025 |
| 5. Complete construction | July 2026 |

Sincerely,

Tracy Brick

Tracy Brick