



13 Military Road  
P.O. Box 717  
Marion, AR 72364

PHONE  
(870) 739-5410

FAX  
(870) 739-2703

ARKANSAS

**Mayor**

Tracy Brick

**City Attorney**

Christopher Crain

**District Court Judge**

Fred Thorne

**City Treasurer**

David W. Rikard

**City Clerk**

Patty James

**CITY COUNCIL**

**Ward 1**

Kelsey Hensley  
Adam Cupples

**Ward II**

Cliff Wood  
Taylor Guy III

**Ward III**

Bryan Jackson  
Ray Nassar

**EMAIL**

[info@marionarkansas.org](mailto:info@marionarkansas.org)

[MARIONARKANSAS.ORG](http://MARIONARKANSAS.ORG)

November 15, 2024

Division of Environmental Quality  
Kristen Graham  
5301 Northshore Drive  
North Little Rock, AR 72118

RE: CAO LIS 24-041  
Quarterly Progress Report

The City of Marion has met the following deadlines per the CAO effective April 9, 2024.

April 9, 2024-Submitted missing NCRS  
May 9, 2024- Submitted process for identifying non-compliance, process and protocols  
May 9, 2024 - Paid civil penalty  
May 15, 2024- Submitted quarterly progress report  
Sept. 12, 2024-Submitted quarterly progress report

Below is the milestone schedule per the Corrective Action Plan submitted on June 2023

- |   |              |
|---|--------------|
| 1. Acquiring land for proposed facilities                         | March 2024   |
| Letter of intent to purchase 30-35 acres at a cost \$1.4 million. |              |
| Closing date schedule for <del>November 1, 2024</del> .           |              |
| December 13, 2024   |              |
| 2. Preparing detailed plans and cost estimates                    | October 2024 |
| Initial drawings for location are completed.                      |              |
| 3. Provide funding and necessary rate increase                    | March 2025   |
| 4. Advertise for bids   | July 2025    |
| 5. Complete construction  | July 2026    |

Please contact me with questions regarding the progress report.

Sincerely,

*Tracy Brick*

Tracy Brick