



13 Military Road
P.O. Box 717
Marion, AR 72364

PHONE
(870) 739-5410

FAX
(870) 739-2703

May 15, 2024

Mayor
Tracy Brick

City Attorney
Christopher Crain

District Court Judge
Fred Thorne

City Treasurer
David W. Rikard

City Clerk
Patty James

CITY COUNCIL

Ward I
Kelsey Hensley
Adam Cupples

Ward II
Cliff Wood
Taylor Guy III

Ward III
Bryan Jackson
Ray Nassar

EMAIL

info@marionarkansas.org

MARIONARKANSAS.ORG

Division of Environmental Quality
Kristen Graham
5301 Northshore Drive
North Little Rock, AR 72118

RE: CAO LIS 24-041
Quarterly Progress Report

The City of Marion has met the following deadlines per the CAO effective April 9, 2024.

April 9, 2024-Submitted missing NCRS
May 9, 2024- Submitted process for identifying non-compliance,
process and protocols
May 9, 2024 - Paid civil penalty

Below is the milestone schedule per the Corrective Action Plan submitted on June 2023

1. Acquiring land for proposed facilities March 2024
Letter of intent to purchase 30-35 acres at a cost of \$35,000-
\$40,000 per acre. Closing date schedule for November 1, 2024.
2. Preparing detailed plans and cost estimates October 2024
Initial drawings for location are completed.
3. Provide funding and necessary rate increase March 2025
4. Advertise for bids July 2025
5. Complete construction July 2026

Please contact me with questions regarding the progress report.

Sincerely,

Tracy Brick

Tracy Brick

