



13 Military Road
P.O. Box 717
Marion, AR 72364

PHONE
(870) 739-5410

FAX
(870) 739-2703

September 12, 2024

Mayor
Tracy Brick

City Attorney
Christopher Crain

District Court Judge
Fred Thorne

City Treasurer
David W. Rikard

City Clerk
Patty James

CITY COUNCIL

Ward 1
Kelsey Hensley
Adam Cupples

Ward II
Cliff Wood
Taylor Guy III

Ward III
Bryan Jackson
Ray Nassar

EMAIL
info@marionarkansas.org

MARIONARKANSAS.ORG

Division of Environmental Quality
Kristen Graham
5301 Northshore Drive
North Little Rock, AR 72118

RE: CAO LIS 24-041
Quarterly Progress Report

The City of Marion has met the following deadlines per the CAO effective April 9, 2024.

April 9, 2024-Submitted missing NCRS
May 9, 2024- Submitted process for identifying non-compliance, process and protocols
May 9, 2024 - Paid civil penalty
May 15, 2024- Submitted quarterly progress report

Below is the milestone schedule per the Corrective Action Plan submitted on June 2023

- | | |
|---|--------------|
| 1. Acquiring land for proposed facilities | March 2024 |
| Letter of intent to purchase 30-35 acres at a cost \$1.4 million. | |
| Closing date schedule for November 1, 2024. | |
| 2. Preparing detailed plans and cost estimates | October 2024 |
| Initial drawings for location are completed. | |
| 3. Provide funding and necessary rate increase | March 2025 |
| 4. Advertise for bids | July 2025 |
| 5. Complete construction | July 2026 |

Please contact me with questions regarding the progress report.

Sincerely,

Tracy Brick

Tracy Brick