

BRYANT
WATER UTILITIES

December 17, 2012

Arkansas Department of Environmental Quality
Water Division-NPDES Enforcement Section
5301 Northshore Drive
North Little Rock, Arkansas 72881
Attn: Miles Johnson

Dear Mr. Johnson:

Enclosed is the City of Bryant CAO December 2012 Update.

If you have any questions please contact me at 501-943-0469.

Sincerely,



Monty Ledbetter
Public Works Director
City of Bryant

City of Bryant CAO December 2012 Report

The City of Bryant has continued working hard to reduce the number of SSO's throughout the City by eliminating various points of I&I and continuing to make improvements to the wastewater collection and treatment system. There were no overflows in the month of August. Since 2009 the City has consistently reduced the total number of sanitary sewer overflows each year.

The sewer system rehabilitation project is scheduled to be complete in early February 2013. The project included rehabilitation work in basins 4, 5 and the Stivers Subdivision areas of the City. Approximately 12,358 linear feet of sewer mains were rehabilitated using open-cut, pipe bursting, or cured-in-place pipe methods.

Bids for manhole rehabilitation will be opened on January 17, 2013. Construction is estimated to start in March 2013 and to be completed by October 2013. The manhole rehabilitation project includes approximately 867 manholes (3,565 vertical feet) throughout the wastewater collection system that will be rehabilitated using cementitious and epoxy lining materials. The estimated construction cost for the manhole rehabilitation project is \$1,000,000. The manhole rehabilitation project was intentionally scheduled to start after the sewer main rehabilitation project was complete so that the interior lining of the manholes would not be disturbed and to prevent any additional I&I.

Construction of phase 3 wastewater treatment plant improvements was started in September 2012 and is scheduled to be completed in June 2013. The project includes new mechanical bar screens and conveyor equipment, pump and piping improvements, and an equalization basin aeration and mixing system.

The City has entered into a contract with Crist Engineers, Inc. for planning, design and construction phase engineering services for additional improvements to the telemetry system, improvements to pump station 5, improvements to pump station 25, and for modifications to the force main from pump station 25.

The City of Bryant continues to work diligently to locate sources and eliminate inflow and infiltration and to make improvements to the wastewater collection and treatment system. The City has made 51 repairs to service lines and mains throughout the collection system since September with our own forces. The City has also implemented a preventive maintenance program which includes cleaning and televising lines throughout the collection system which helps to locate and identify sources of infiltration and inflow so that repairs may be scheduled.

It is my understanding that this report will bring the CAO and subsequent reporting requirements to a close.

Please contact me (501-943-0447) if you have any questions or concerns.


Monty Ledbetter
Public Works Director




CERTIFIED MAIL

BRYANT
WATER UTILITIES

Bryant Water/Wastewater
1019 SW 2nd St.
Bryant, AR 72022



91 7108 2133 3938 2178 9470



02 1P

\$ 003.40⁰

0003160958

DEC 17 2012

MAILED FROM ZIP CODE 72022

Arkansas Department of Environmental Quality
Water Division-NPDES Enforcement Section
5301 Northshore Drive
North Little Rock, Arkansas 72881
Attn: Miles Johnson

72116531799

