

October 11, 2024

EMAIL

Ms. Leslie Allen-Daniel, Compliance Coordinator Arkansas Division of Environmental Quality 5301 Northshore Drive North Little Rock, AR 72118-5317

Re: NPDES Permit Number: AR0036692, AFIN: 57-00423, CAO LIS 18-046-001

Progress Report No. 20 – Effluent Limits Compliance

HWEI Project No. 2020024

Dear Ms. Allen-Daniel:

The City of Mena, Arkansas, has agreed to provide quarterly reports detailing the progress made towards final compliance with their effluent requirements per the Order and Agreement Section of CAO LIS 18-046-001. We offer the following update as Progress Report No. 20:

- The City bid the proposed wastewater treatment facility (WWTF) project on February 27, 2024, and bids were significantly higher than the funding available for the project. Unfortunately, due to the significant cost overrun, value engineering of the current design is not feasible. As outlined in a meeting with DEQ on April 11, 2024, and noted in the last quarterly report, the City intends to rehabilitate their current facility to achieve permit compliance until they can build the new WWTF. The planning and design for the rehabilitation of their current WWTF is underway.
- The City plans to request to withdraw their NPDES Permit and Construction Permit for the new WWTF.
- The City intends to close the Construction Permit that has been left open for PAA revisions.
- The City has updated their CAO and submitted a revised milestone schedule with the revised Corrective Action Plan (CAP) to DEQ.

Respectfully Submitted,

HAWKINS-WEIR ENGINEERS, INC.

Wesley J. LeMonier, P.E.

WJL/mcw

cc: Mr. James Looney, Mena Water Utilities General Manager

Mr. Shaun Wyman, Mena Water Utilities Wastewater Superintendent