

Thomas Harrington (adpce.ad)

From: Thomas.Harrington@arkansas.gov
To: Leslie Allen-Daniel (adpce.ad)
Subject: RE: Magnolia - CAP Quarterly Progress Report

From: Tracie Love <tlove@magnolia-ar.com>
Sent: Wednesday, November 27, 2024 9:10 AM
To: Leslie Allen-Daniel (adpce.ad) <leslie.allen-daniel@arkansas.gov>
Cc: Andy Franks <afranks@alfranksengineering.com>; mwws@sbcglobal.net; Parnell Vann <mayor@magnolia-ar.com>
Subject: Fw: Magnolia - CAP Quarterly Progress Report

Leslie,

Please accept this email as a progress report for the subject CAP.

The SSES is complete, and the pond levee has been successfully repaired. Both items were scheduled for completion by the end of December 2024 in the approved CAP.

Repair of I&I source points identified in the SSES is the next task to accomplish.

Anthony L. (Andy) Franks, P.E.

President/CEO



118 East Broad Street – Texarkana, AR

319 W Oak Street – El Dorado, AR

Texarkana, AR – (870) 216-1906

El Dorado, AR – (870) 444-5160

www.alfranksengineering.com