



118 East Broad Street  
Texarkana, AR 71854  
PHONE 870.216.1906 • FAX 870.216.1907

December 6, 2018

Ms. Bailey Taylor  
Water Division, Enforcement Analyst  
Arkansas Department of Environmental Quality  
5301 Northshore Drive  
North Little Rock, AR 72118-5317

Re: City of Magnolia Quarterly Progress Report  
AFIN: 14-00059 NPDES Permit No. AR0043613


Dear Ms. Taylor:

As indicated in the October 23, 2018 quarterly progress report, the Contract for the sludge removal and disposal has been awarded. The Contractor has made permit application for the land application site to your office. Per the attached December 4, 2018 email from the Contractor, the land application permit is in the 30 day comment period and is expected to be approved by February 1, 2019. Considering this delay, the City is requesting a compliance date extension to July 1, 2019. Construction will begin immediately upon permit approval and is expected to be completed within 90 days, thereafter.

If you require additional information, please contact me, Mayor Parnell Vann or Russell Thomas of the Magnolia Waster Water System.

Sincerely,

A. L. FRANKS ENGINEERING, INC.

  
\_\_\_\_\_  
Anthony L. (Andy) Franks, P.E.  
Principal

CC: Mayor Parnell Vann  
Russell Thomas, Magnolia Waste Water

ARKANSAS CERTIFICATE OF AUTHORIZATION NUMBER 1681  
OKLAHOMA CERTIFICATE OF AUTHORIZATION NUMBER 5503  
TEXAS CERTIFICATE OF REGISTRATION NUMBER F-10338



118 East Broad Street

Texarkana, AR 71854

PHONE 870.216.1906 • FAX 870.216.1907

October 23, 2018

Ms. Bailey Taylor  
Water Division, Enforcement Analyst  
Arkansas Department of Environmental Quality  
5301 Northshore Drive  
North Little Rock, AR 72118-5317

Re: City of Magnolia Quarterly Progress Report  
AFIN: 14-00059 NPDES Permit No. AR0043613

Dear Ms. Taylor:


The Utility is continuing to make progress in completing the smoke testing and making service repairs. As previously reported, most of the service line leaks have been a result of missing caps.

The automatic chemical feed system at the waste water treatment plant is complete and operational. The Contract for the sludge removal and disposal has been awarded. The Contractor has made permit application for the land application site to your office. Construction will begin immediately upon permit approval. Pending permit receipt, which is beyond our control, the City may require a time extension to the CAP.

If you require additional information, please contact me, Mayor Parnell Vann or Russell Thomas of the Magnolia Waster Water System.

Sincerely,

A. L. FRANKS ENGINEERING, INC.

  
Anthony L. (Andy) Franks, P.E.  
Principal

CC: Mayor Parnell Vann  
Russell Thomas, Magnolia Waste Water

**Andy Franks**

---

**From:** "Donnie Rihn" <donnie@drtssands.com>  
**Date:** Tuesday, December 04, 2018 9:43 AM  
**To:** <afranks@alfranksengineering.com>  
**Subject:** Magnolia

Just to give you a quick up date on magnolia

We are still waiting on state to approve the permit we are in are last 30 day comment period  
The state is saying we should have are permit by February 1

Thanks,  
Donnie Rihn  
(715)828-9352

## Taylor, Bailey

---

**From:** mayor@magnolia-ar.com  
**Sent:** Tuesday, December 11, 2018 2:39 PM  
**To:** Taylor, Bailey  
**Subject:** RE: Compliance Extension Request

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

Bailey, Per your email the City Of Magnolia is requesting an extension in order for the contractor to receive permitting from ADEQ on are project.

-----Original Message-----

**From:** "Taylor, Bailey" <bailey.taylor@adeq.state.ar.us>  
**Sent:** Thursday, December 6, 2018 2:52pm  
**To:** "Parnell Vann" <mayor@magnolia-ar.com>  
**Cc:** "Andy Franks" <afranks@alfranksengineering.com>, "Magnolia Wastewater System" <mwws@sbcglobal.net>  
**Subject:** RE: Compliance Extension Request

Mayor Vann,

In order for us to proceed with an amendment to the CAO to extend the final compliance date, I will need the extension request to come from you.

Thanks,

*Bailey Taylor*  
Enforcement Coordinator  
Office of Water Quality  
Arkansas Department of Environmental Quality  
501-682-0639

---

**From:** Andy Franks [mailto:afranks@alfranksengineering.com]  
**Sent:** Thursday, December 06, 2018 12:56 PM  
**To:** Taylor, Bailey; Parnell Vann; Magnolia Wastewater System  
**Subject:** Compliance Extension Request

Bailey,

Please see attachment.  
Original is in the mail to you.

**Anthony L. (Andy) Franks, P.E.**  
**President/CEO**



118 East Broad Street – Texarkana, AR  
101 West Main, Ste. 413 – El Dorado, AR  
Texarkana, AR – (870) 216-1906  
Fax Texarkana, AR – (870) 216-1907  
El Dorado, AR – (870) 444-5160  
Fax El Dorado, AR – (870) 444-5161  
www.alfranksengineering.com