

# ARG550000 Checklist

ARG55 0398      New       Renewal       Modification

Business       Individual Homeowner

Discharges to Woodard Creek → North Lapile Creek → Lapile Creek

Ecologically Sensitive Waterbody:      Yes       No       → Ouachita River

303(d) list?    Pathogens       Nutrients       DO

None       Other  \_\_\_\_\_

Name of Operator: Mike O'Connor      License Number 010202

Class of municipal wastewater operator:    I  II  III  IV

ADH Approval (EHP-19 Form):      Yes       No

Approved System:

	Company Name	System Name	Design Flow (gpd)
<input type="checkbox"/>	Orenco Systems, Inc.	Advantex AX20	500
<input type="checkbox"/>	Ecological Tank, Inc.	AquaSafe 500	500
<input checked="" type="checkbox"/>	Norweco, Inc.	Norweco (Singular) 960	500
<input type="checkbox"/>	Norweco, Inc.	Norweco (Singluar) TNT-500	500
<input type="checkbox"/>	Clearstream Wastewater Systems, Inc.	Clearstream 500N+1100 Effluent Filter or a post aeration tank	500
<input type="checkbox"/>	Consolidated Treatment Systems, Inc.	MultiFlo FTB-0.5	500
<input type="checkbox"/>	EnviroGuard	ENV-0.75	750
<input type="checkbox"/>	Consolidated Treatment Systems, Inc.	Nyadic M6-A	500
<input type="checkbox"/>	Bio-Microbics, Inc.	MicroFast ® 0.5/With UV Disinfection and Post Aeration	500

Additional Treatment: \_\_\_\_\_

Other Comments: \_\_\_\_\_  
 \_\_\_\_\_

Arkansas Department of Health and Human Services  
Division of Health, Environmental Health Protection  
4815 West Markham, Little Rock, Arkansas 72205-3867

Receipt Number  
**17361376**

Individual Onsite System Permit Application  
Permit Type  New Installation  
 Alteration/Repair

Fee Schedule for Structures	
Structures 1500 sq feet or less	\$ 30.00
Structures more than 1500 sq ft and up to 2000 sq ft	\$ 45.00
Structures more than 2000 sq ft and up to 3000 sq ft	\$ 90.00
Structure more than 3000 sq ft and up to 4000 sq ft	\$120.00
Structures more than 4000 sq ft	\$150.00
Alteration and Repair	\$ 50.00

Part 1 Treatment Type (check one) Disposal Method (check one)

<input type="checkbox"/> STD = Standard Septic Tank	<input checked="" type="checkbox"/> ATU = Aerobic Treatment Plant	<input type="checkbox"/> STD = Standard Absorption Field	<input type="checkbox"/> LPD = Low Pressure Distribution
<input type="checkbox"/> ISF = Intermittent Sand Filter	<input type="checkbox"/> RSF = Recirculating Sand Filter	<input checked="" type="checkbox"/> SUR = Surface Discharge	<input type="checkbox"/> HLD = Holding Tank
<input type="checkbox"/> PMF = Proprietary Media Filter	<input type="checkbox"/> RGF = Recirculating Gravel Filter	<input type="checkbox"/> CPF = Capping Fill	<input type="checkbox"/> SRL = Serial Distribution
<input type="checkbox"/> OTH = Other (Describe)	<input type="checkbox"/> HLD = Holding Tank	<input type="checkbox"/> OTH = Other	<input type="checkbox"/> DRP = Drip Irrigation

1. Owner's/Applicant's Name **KELLY OLIVIER w/ ANTHONY FOREST PRODUCTS Co. - URBANA OFFICE**

2. Phone Number **870-310-8393 CELL 870-962-3206 OFFICE**

3. Mailing Address **P.O. BOX 724, STRONG, ARKANSAS 71765**

4. County **UNION COUNTY**

5. Address of Proposed System (If a 911 address is not available, attach detailed directions or map.)  
**1236 URBANA ROAD, STRONG, ARKANSAS 71765**

6. Subdivision Name **N/A**

7. Approval Date **N/A**

8. Date Recorded **N/A**

9. Lot Number **N/A**

10. Lot Dimensions **SEE ATTACHED DRAWING**

11. Total Area (Acres) **54 AC.**

12. No. of Bedrooms or No. of Persons (Commercial) **20 EMPLOYEES @ 15 GAL/DAY**

13. Est. Daily Flow (GPD) **300 GAL/DAY**

14. Brief Legal Description of Property (Attach a separate sheet of paper if necessary.)  
**NE 1/4 OF THE NE 1/4 OF SECTION 16, T 18 S, R 13 W, UNION COUNTY, AR**

15. Water Supply (Specify supplier if Public Water.)  
**STRONG WATER ASSOC.**

16. GPS Coordinates **33° 09' 34.06" N 92° 26' 37.68" W**

17. Soil Determination (Primary Area) Indicate the depth to items a-f if observed in the soil (designate inches)							
a. Bedrock	b. BSWT	c. MSWT	d. LSWT	e. Adj. MSWT	f. Adj. LSWT	g. H.C./Depth	h. Loading Rate (GPD/ft <sup>2</sup> )

18. Soil Determination (Secondary Area) Indicate the depth to items a-f if observed in the soil (designate inches)							
a. Bedrock	b. BSWT	c. MSWT	d. LSWT	e. Adj. MSWT	f. Adj. LSWT	g. H.C./Depth	h. Loading Rate (GPD/ft <sup>2</sup> )

19. Percolation Test (min/in) - non-soil certified DRs

Rate for Hole 1	<b>UNSATURABLE</b>
Rate for Hole 2	
Rate for Hole 3	
Average Perc. (1-3)	

20. System Size

a. Size of Septic Tank	gal	f. Trench Depth	inches
b. Size of Dose Tank	gal	g. Trench Spacing	feet
c. Absorption Area	ft <sup>2</sup>	h. Media	
d. Number of Field Lines			
e. Length of Field Lines	ft.		

Comments: **UNSATURABLE FOR SOIL ABSORPTION TRENCHES. A "NORWECO" MODEL 960-900 GPD TREATMENT PLANT HAS BEEN DESIGNED FOR THIS RESIDENCE. (SEE ATTACHED PLANS AND SPEC.)**

21. I certify that I have conducted the above tests and that the above listed information is in accordance with the latest requirements of the Arkansas Division of Health Rules and Regulations Pertaining to Onsite Wastewater Systems, Designated Representatives and Installers.

*Eddie Sullivan*  
Signature

**DESIGNATED REP.**  
Title

**173**  
D.R. Number

**EDDIE SULLIVAN**  
Typed Name

**7-19-11**  
Date

**870-836-4565 HOM**  
**870-833-2001 CELL**  
Phone Number

22. Approval of Health Authority: The information above has been reviewed and found to meet the requirements of the Division of Health for onsite wastewater systems.

The Division has visited the site, examined the soils and made an interpretation of the soil properties.

A PERMIT FOR CONSTRUCTION is hereby issued.

Environmental Health Specialist *[Signature]* Date **8/23/11**

*CONFIDENTIAL*

**Arkansas Department of Health and Human Services**  
 Division of Health, Environmental Health Protection  
 4815 West Markham, Little Rock, Arkansas 72205-3867

Receipt Number

Individual Onsite System Permit Application

Permit Type  New Installation  
 Alteration/Repair

Fee Schedule for Structures	
Structures 1500 sq feet or less	\$ 30.00
Structures more than 1500 sq ft and up to 2000 sq ft	\$ 45.00
Structures more than 2000 sq ft and up to 3000 sq ft	\$ 90.00
Structure more than 3000 sq ft and up to 4000 sq ft	\$120.00
Structures more than 4000 sq ft	\$150.00
Alteration and Repair	\$ 50.00

1 Treatment Type (check one)

Disposal Method (check one)

<input type="checkbox"/> STD = Standard Septic Tank	<input checked="" type="checkbox"/> ATU = Aerobic Treatment Plant	<input type="checkbox"/> STD = Standard Absorption Field	<input type="checkbox"/> LPD = Low Pressure Distribution
<input type="checkbox"/> ISF = Intermittent Sand Filter	<input type="checkbox"/> RSF = Recirculating Sand Filter	<input checked="" type="checkbox"/> SUR = Surface Discharge	<input type="checkbox"/> HLD = Holding Tank
<input type="checkbox"/> PMF = Proprietary Media Filter	<input type="checkbox"/> RGF = Recirculating Gravel Filter	<input type="checkbox"/> CPF = Capping Fill	<input type="checkbox"/> SRL = Serial Distribution
<input type="checkbox"/> OTH = Other (Describe)	<input type="checkbox"/> HLD = Holding Tank	<input type="checkbox"/> OTH = Other	<input type="checkbox"/> DRP = Drip Irrigation

DOANAY CRAWFORD 870-310-9562

1. Owner's/Applicant's Name KELLY OLIVIER w/ ANTHONY FOREST PRODUCTS Co. - URBANA OFFICE 2. Phone Number 870-310-8393 CELL  
870-962-3206 OFFICE

3. Mailing Address P.O. BOX 724, STRONG, ARKANSAS 71765 4. County UNION COUNTY

5. Address of Proposed System (If a 911 address is not available, attach detailed directions or map.)  
1236 URBANA ROAD, STRONG, ARKANSAS 71765

6. Subdivision Name N/A 7. Approval Date N/A 8. Date Recorded N/A 9. Lot Number N/A

10. Lot Dimensions SEE ATTACHED DRAWING 11. Total Area (Acres) 5.4 AC. 12. No. of Bedrooms or No. of Persons (Commercial) 20 EMPLOYEES @ 15 GAL/DAY 13. Est. Daily Flow (GPD) 300 GAL/DAY

14. Brief Legal Description of Property (Attach a separate sheet of paper if necessary.)  
NE 1/4 OF THE NE 1/4 OF SECTION 16, T 18 S, R 13 W, UNION COUNTY, AR

15. Water Supply (Specify supplier if Public Water.) STRONG WATER ASSOC. 16. GPS Coordinates 33° 09' 34.06" N  
92° 26' 37.68" W

17. Soil Determination (Primary Area) Indicate the depth to items a-f if observed in the soil (designate inches).							
a. Bedrock	b. BSWT	c. MSWT	d. LSWT	e. Adj. MSWT	f. Adj. LSWT	g. H.C./Depth	h. Loading Rate (GPD/ft <sup>2</sup> )

18. Soil Determination (Secondary Area) Indicate the depth to items a-f if observed in the soil (designate inches).							
a. Bedrock	b. BSWT	c. MSWT	d. LSWT	e. Adj. MSWT	f. Adj. LSWT	g. H.C./Depth	h. Loading Rate (GPD/ft <sup>2</sup> )

19. Percolation Test (min/in) - non-soil certified DRs				20. System Size			
Rate for Hole 1	<b>UNSUITABLE</b>	a. Size of Septic Tank	gal	f. Trench Depth	inches		
Rate for Hole 2		b. Size of Dose Tank	gal	g. Trench Spacing	feet		
Rate for Hole 3		c. Absorption Area	ft <sup>2</sup>	h. Media			
Alt Area Perc		d. Number of Field Lines					
Average Perc. (1-3)		e. Length of Field Lines	ft.				

Comments UNSUITABLE FOR SOIL ABSORPTION TRENCHES. A "NORWECO" MODEL 960-900 GPD TREATMENT PLANT HAS BEEN DESIGNED FOR THIS RESIDENCE. (SEE ATTACHED PLANS AND SPEC.)

21. I certify that I have conducted the above tests and that the above listed information is in accordance with the latest requirements of the Arkansas Division of Health Rules and Regulations Pertaining to Onsite Wastewater Systems, Designated Representatives and Installers.

Eddie Sullivan  
Signature

DESIGNATED REP.  
Title

173

EDDIE SULLIVAN  
Typed Name

7-19-11  
Date

D.R. Number  
870-836-4565 HOME  
870-833-2001 CELL  
 Phone Number

22. Approval of Health Authority: The information above has been reviewed and found to meet the requirements of the Division of Health for onsite wastewater systems.

The Division has visited the site, examined the soils and made an interpretation of the soil properties.

A PERMIT FOR CONSTRUCTION is hereby issued.

Environmental Health Specialist \_\_\_\_\_

Date \_\_\_\_\_

# Onsite Maintenance Contract

Date 7-18-11

Homeowner ANTHONY FOREST PRODUCTS G.

Property address URBANA OFFICE  
P.O. BOX 724  
STRONG, AR 71765

Contact number KELLY OLIVIER

Items to be reviewed, at minimum, each 6 months for 2 years. After 2 years, this contract is renewable for a yearly fee.

- Chlorine residual
- PH
- Evaluation of system components, motor, wiring, alarm, etc
- Document findings, and file necessary paper work with Health Department


This contract does not include the cost of chlorine tablets, replacement ozone bulbs, or any damaged components.

OMP Mike O'Connor  
Clear Flow  
P.O. Box 992  
Cabot, Arkansas 72023

Office phone: 501-843-8202  
Mobile phone: 501-517-7198

Signature

Mike O'Connor



### Tank

72" + Risers (deep)  
 5'6" (wide)  
 10' (long)

### Hole

7' Deep 81"  
 6' Wide  
 12' Long





## Constructed Discharge Route

When a discharging sewer system is installed on locations with limited fall along the discharge route, especially where surface contours are irregular and may allow effluent to pond. Or, where the natural drainage doesn't provide the required minimum 200 ft. of distance from property lines, suitable drainage will need to be constructed at the time of the installation by the installer. Such is the case with the installation of this system.

This constructed discharge route must provide constant and uniform elevation drop over the length of the discharge route. Depending on the location, there may not be enough fall over the length of the discharge route to allow cutting into natural ground to form the terrace. In such cases fill must be supplied to form the sides of the trough. A discharge route will start at the systems discharge point and often end near the edge of the property. A constructed discharge route is a shallow V shaped ditch, that where specified on the permit drawing forms the discharge route. It must be constructed in accordance with the drawing shown below.

This configuration is for relatively flat surfaces, or where the discharge route is running more or less with the direction of the ground slope. Where the direction of the discharge route is more or less at right angles to the direction of significant ground slope, the discharge terrace should be shaped somewhat differently. And another drawing with different specifications will be furnished.





ON SITE TOTAL AC. 1.11 ±


STRUCTURE DISCHARGE  
004

PERVIOUS AREA AC. 6.16 ±  
 BLDG. AC. 1.10 ±  
 PAVEMENT AC. 0.05 ±  
 ON SITE TOTAL AC. 7.31 ±  
 OFF SITE AC. 0 ±  
 TOTAL AC. 7.31 ±

OVERLAND FLOW LINE

MSCORP-PLAZA BLDG





VICINITY MAP

**CLEAR FLOW** *A WASTEWATER MANAGEMENT COMPANY*

---

Mike O'Connor  
P.O. Box 992  
Cabot, AR 72023

Michael@ArkansasSeptic.com  
Office 501-517-7198  
Fax 501-843-2546


September 22, 2011

Adeq  
Water Div.

To whom it may concern;

The treatment plant proposed for Anthony Forrest Products will use the Norweco model 960 as submitted  
By Strider Consulting Feb 25, 2010.

Sincerely,  
Clear Flow




Mike O'Connor  
DR # 60-37

***norweco***<sup>®</sup>

**SINGULAIR<sup>®</sup> BIO-KINETIC<sup>®</sup>**  
**WASTEWATER TREATMENT SYSTEM**  
**MODEL 960**

**GENERAL SPECIFICATIONS**

The contractor shall furnish and install one complete Singulair Bio-Kinetic wastewater treatment system with all necessary parts and equipment as described in the following specifications. Treatment of the domestic wastewater shall be accomplished by the extended aeration process with non-mechanical flow equalization, pretreatment of the influent and filtration of the final effluent. The treatment system shall provide primary, secondary and tertiary treatment of the wastewater flow, and if required, chlorination and dechlorination of the effluent prior to discharge. All treatment processes shall be contained within reinforced precast concrete tankage meeting the requirements of ACI Standard 318. The wastewater treatment system shall be a Singulair Model 960 as manufactured by Norweco, Inc., Norwalk, Ohio, USA. Systems utilizing fiberglass, steel, or plastic tankage are subject to flotation when dewatered and shall not be considered for this application.



The wastewater treatment system shall include precast concrete tankage providing separate pretreatment, aeration and final clarification chambers. The tankage shall be furnished with cast-in-place inlets, submerged transfer ports, aerator mounting casting with removable cover, cast-in-place molded plastic vent assembly, cast-in-place outlet coupling and Bio-Kinetic system mounting casting with removable cover. Principal items of electro-mechanical equipment supplied with the Singulair system shall be a 1725 RPM mechanical aerator, UL Listed Service Pro electrical control center with MCD technology, Bio-Static sludge return and Bio-Kinetic tertiary treatment device for flow equalization and final filtration of system effluent.

**SPECIFICATIONS**


# SINGULAIR®

## OPERATING CONDITIONS

Total holding capacity of the system shall provide a minimum of 48 hour retention of the daily flow. The pretreatment chamber shall provide at least 18 hour retention, the extended aeration chamber shall provide at least 24 hour retention and the clarification chamber shall provide at least 6 hour retention. The non-mechanical flow equalization device shall increase each individual chamber and total system retention time in direct proportion to loading. Design of the system shall include a compartmented tank and non-mechanical flow equalization device to insure successful treatment performance without upset even when the significant runoff period is six hours. Hydraulic design considerations of the system and flow equalization device shall be such that intermittent peak flow factors as high as four shall not upset hydraulic reliability within the system. Capability of the system to perform as outlined, when built by an approved manufacturer, shall be certified by an independent testing laboratory and approved for use by the local governing regulatory agency.

## PRETREATMENT CHAMBER

The pretreatment chamber shall be an integral part of the wastewater treatment system. All domestic wastewater shall be preconditioned and flow equalized while passing through the pretreatment chamber prior to being introduced to the extended aeration chamber. The outlet of the pretreatment chamber shall be equipped with a discharge tee that extends vertically into the liquid so that only the preconditioned equalized flow from the center area of the chamber is displaced to the extended aeration chamber. The discharge tee and transfer port shall be of adequate size to handle a peak flow factor of four without restricting the outlet and disturbing hydraulic displacement to the extended aeration chamber. A removable inspection cover shall be cast into the top of the pretreatment chamber to allow tank and transfer tee inspection. As a safety measure, the uncovered opening shall be small enough to insure that the tank cannot be entered for inspection or service.



## AERATION CHAMBER


The extended aeration chamber shall provide in excess of 24 hour retention of the equalized daily flow. The chamber shall be of sufficient size to provide a minimum of 80 cubic feet of tank capacity per pound of applied BOD. The aeration chamber length-width-depth ratio shall be designed to insure uniform tank mixing and provide optimum treatment. The aeration chamber(s) shall be an integral part of the system flow path and constructed of properly reinforced 5,000 PSI, 28 day compression strength precast concrete. All castings used to construct the precast concrete tankage shall be monolithic units with external and internal walls incorporated into each section.

# FINAL CLARIFICATION CHAMBER

The final clarification chamber shall consist of 5 functionally independent zones operating together to provide satisfactory settling and clarification of the equalized flow. An inlet zone shall be provided and shall dissipate transfer turbulence at the flow inlet of the clarification chamber. Its performance shall also eliminate turbulence in other zones of the clarifier. Liquid shall be hydraulically displaced from the inlet zone to the sludge return zone. Hydraulic currents shall sweep settled sludge from the hoppers and return these solids via the inlet zone to the aeration chamber. As solids are removed, liquid is displaced to the hopper zone of the clarifier. In this zone, settling by gravity takes place. Three of the four sidewalls are slanted to form a hopper which directs all settled material back to the sludge return zone. Clarified liquid from the hopper zone shall be displaced into the final settling zone to provide additional clarification of the liquid. The liquid is finally displaced to the outlet zone for final filtration and discharge from the system. Non-mechanical equalization of the flow, through all 5 independent zones, shall provide optimal settling and clarification.


## BIO-STATIC® SLUDGE RETURN

A Bio-Static sludge return shall be installed into the cast-in-place opening(s) in the aeration/clarification chamber wall to provide positive return of settled solids. Aeration chamber hydraulic currents shall enter the sludge return(s) and be directed into the sludge return zone of the clarification chamber. The Bio-Static sludge return shall accomplish resuspension and return of settled solids without disturbing the clarified liquid in the final settling zone and outlet zone.



## MECHANICAL AERATOR


Each Singulair aerator shall be installed in a concrete aerator mounting casting above the aeration chamber. Fresh air shall be supplied through a molded plastic vent assembly cast into the concrete access cover above the aerator. The Singulair aerator shall include plated mounting brackets, NEMA 6 rated electrical connector, UL recognized fractional horsepower motor, molded plastic lifting handle, molded plastic air intake screens, molded plastic foam restrictor, stainless steel aspirator shaft and molded glass-filled nylon aspirator tip. The motor shall contain precision manufactured o-ring type seals installed between the motor shell and the machined aluminum endbells to insure watertight integrity is maintained. Molded Viton elastomer shaft seals shall be utilized to protect the bearings from contamination. Only the stainless steel aspirator shaft and glass-filled nylon aspirator tip shall be installed in contact with the liquid. There shall be no submerged electrical motors, bearings or fixed air piping in the aeration system. Singulair aerator motors shall be designed not to exceed the motor nameplate rating when installed and operated as recommended for the system. The fractional horsepower aerator motor shall be equipped with a foam restrictor to protect the motor against high water and foam. The motor shall be 4 pole, 1725 RPM, 115 volt, 60 Hertz, single phase, ball bearing constructed with a 1.0 service factor. It shall draw less than 4.0 amps when operating at the rated nameplate voltage. Aerator motors without UL recognition have not demonstrated compliance with international electrical standards for safety and reliability and shall not be considered for this application.



# BIO-KINETIC®

## SERVICE PRO® ELECTRICAL CONTROL CENTER

The Service Pro electrical control center with MCD technology shall provide Monitoring, Compliance and Diagnostic functions for the Singulair treatment plant using a microprocessor based platform. The Service Pro control center shall contain nonvolatile memory to prevent loss of programming in the event of a power failure. The pre-wired controls shall be mounted in a lockable NEMA rated enclosure designed specifically for outdoor use. Each Service Pro control center shall be a UL Listed assembly and shall include a time clock, alarm light, reset button, power switch, power light, phone light, aerator alarm light and three auxiliary alarm lights. The control center shall monitor all treatment system operating conditions including aerator over current, aerator under current and open motor circuit. In the event the control center detects one of these conditions, power to the aerator shall be interrupted, a diagnostic sequence shall begin and the visual alarm shall activate. After a programmed recovery interval, an automatic restart attempt shall be initiated. If normal aerator operation does not resume during 24 programmed recovery and restart cycles, the audible alarm shall activate and the telemetry system shall report the specific condition to the Service Pro monitoring center.



In the event that any of the auxiliary inputs detect abnormal operation of the treatment system auxiliary equipment, the audible and visual alarms shall immediately activate and the telemetry system shall report the alarm condition to the monitoring center. The service provider shall automatically be notified by the Service Pro monitoring center of the specific alarm condition using phone, fax or email.

## TIME CLOCK

The aerator run cycle shall be controlled by an adjustable, pre-wired time clock. The minimum setting shall not permit the aerator to be "off" for more than 30 minutes per hour. It shall be adjustable in 5 minute increments and designed such that any adjustment results in additional run time up to "continuous" operation (60 minutes per hour). Use of a time clock can seriously affect system performance and operating cost. Systems that have not been performance certified at the minimum time clock setting by an independent testing laboratory shall not be considered for this application.

## SERVICE PRO® MONITORING CENTER

The Service Pro monitoring center shall include a 128 bit encrypted password protected website for interface with the monitoring center database. Access to the secure website shall be obtained through a unique user name and password that provides tiered access to data from monitored treatment systems. Access level tiers shall include distributors, service providers, regulatory agencies and individual system owners. Distributors and service providers shall be able to create accounts, maintain service records and grant regulatory agencies access to the information. Individual system owners shall be able to view information regarding their own systems, as well as download instructional information. Integrity of stored data shall be maintained through the use of multiple servers operating in geographically isolated locations.




www.servicepromcd.com

# SPECIFICATIONS

## BIO-KINETIC® SYSTEM

A Bio-Kinetic system shall be installed in the mounting casting(s) above the clarification chamber. Each Bio-Kinetic system shall provide non-mechanical flow equalization through all plant processes including pretreatment, aeration, clarification, tertiary filtration, chlorination and dechlorination. The assembly shall be supplied with locking lugs and removable moisture/vapor shield and shall consist of a design flow and peak flow micronically molded filter, baffled perimeter settling zone, flow distribution deck, lifting handles, level indicator, adjustment lugs, optional chlorination feed tube, un baffled perimeter settling zone, solids contact zone, vertical inlet zone, compartmented settling zone consisting of 42 baffled chamber plates, effluent stilling well, final discharge zone, adjustable outlet weir, optional dechlorination feed tube, outlet zone and gasketed discharge flange. All components shall be manufactured from inert synthetic materials or rubber, assembled in circular fashion and connected to a plastic outlet coupling. The outlet coupling shall accept a 4" diameter, Schedule 40, PVC pipe. Each Bio-Kinetic system shall be installed with the inverts of the design flow equalization ports located at the normal liquid level of the clarifier. If intermittent flow rates exceed the capacity of the design flow ports, flow shall be held upstream until the intermittent flow dissipates. If the intermittent flow continues to increase, the liquid level may reach a pair of sustained flow equalization ports. With four ports in use, flow through the system increases while continuing to provide flow equalization to all upstream and downstream processes. Peak flow equalization ports are supplied but should not be required in a properly sized system. Optional Blue Crystal and Bio-Neutralizer tablet feed tubes shall be positioned such that the flow-activated chemical cannot make contact with the liquid upstream of the feed tubes.



## FLOW EQUALIZATION

The wastewater treatment system shall include a non-mechanical, demand use, flow equalization device. The device shall control normal residential flow rates and reduce typical residential flow surges. The flow equalization rate shall be dependent upon the specific loading pattern and the duration of flow surges. At the 600 gallon per day NSF Standard 40 design loading schedule, minimum performance of the device shall equalize daily flow an average of 50%.

## BLUE CRYSTAL® CHLORINATION SYSTEM (Optional)

The Singlair system shall be furnished complete with a tablet feeder and a six month supply of Blue Crystal disinfecting tablets. Blue Crystal tablets shall be specifically formulated for consistent chlorine dosage and effluent disinfection to the sustained, variable and intermittent flows that are typical of domestic wastewater treatment systems. The tablets shall be manufactured from pure calcium hypochlorite and contain a minimum of 70% available chlorine. Each tablet shall be 2<sup>5</sup>/<sub>8</sub>" diameter, compressed to a 1" thickness, weigh approximately 5 ounces and be white in color with blue crystals for easy identification. The tablets shall dissolve in direct proportion to the flow rate, releasing controlled amounts of chlorine.

## BIO-NEUTRALIZER® DECHLORINATION SYSTEM (Optional)

The Singlair system shall be furnished complete with a tablet feeder and a six month supply of Bio-Neutralizer dechlorination tablets. The dechlorination tablets shall contain active ingredients specially formulated to chemically neutralize both free and combined chlorine. Each tablet shall be 2<sup>5</sup>/<sub>8</sub>" diameter, compressed to a 1<sup>3</sup>/<sub>16</sub>" thickness, weigh approximately 5 ounces and be green in color for easy identification. The tablets shall dissolve slowly, releasing controlled amounts of chemical for the instantaneous removal of residual chlorine from the system effluent.

## WARRANTY AND EXCHANGE PROGRAM

The manufacturer shall provide a three year limited warranty for each Singulair aerator, Service Pro control center and Bio-Kinetic system purchased from the manufacturer. A comprehensive exchange program offers Singulair owners a lifetime of equipment protection. The distributor shall provide warranty and exchange program details to the regulatory agency, contractor and customer as required.



## EQUIPMENT MANUFACTURER

The equipment specified herein shall be the product of a manufacturer having a minimum of seven years experience in the construction of prefabricated wastewater treatment equipment and systems. Bids shall be prepared on the basis of the equipment and material specified herein for purposes of determining the low bid. This is not done, however, to eliminate other products or equipment of equal quality and efficiency. If equipment is to be substituted, approval of such substitution must be made prior to execution of any order. It is assumed that substitution will result in a reduction of cost to the contractor and that if accepted, these savings will be passed along by a reduction in the base bid.

## SINGULAIR® MODEL 960 DATA CHART

Designation: Model 960-	500 GPD	750 GPD	1000 GPD	1250 GPD	1500 GPD
Daily Treatment Capacity (Gallons Per Day)	500/600	750/800	1000	1250	1500
Total System Capacity (Gallons)	1300	1600	2300	2850	3400
Number of Singulair Aerators	1	1	2	2	2
Number of Bio-Kinetic Systems	1	2	2	3	3
Number of Bio-Static Sludge Returns	1	1	1	2	2
Drawing Number (PC-5-)	7006	7007	7008	7009	7010

**PROGRESS THROUGH SERVICE SINCE 1906**

***norweco***®

*Engineering the future of water  
and wastewater treatment*

220 REPUBLIC STREET  
NORWALK, OHIO, USA 44857-1156  
TELEPHONE (419) 668-4471  
FAX (419) 663-5440  
[www.norweco.com](http://www.norweco.com)

**DISTRIBUTED LOCALLY BY:**

Norweco®, Norweco.com®, Singulair®, Modulair®, Travalair®, Singulair Green®, Lift-Rail®, Microsonic®, Bio-Dynamic®, Bio-Sanitizer®, Bio-Neutralizer®, Bio-Kinetic®, Bio-Static®, Bio-Gem®, Bio-Max®, Bio-Regeneration®, Bio-Perc®, Blue Crystal®, ClearCheck®, ChemCheck®, Service Pro®, Grease Buster® and "BUSTER" logo® are registered trademarks of Norwalk Wastewater Equipment Company, Inc.

©MMX NORWECO, INC.



- GENERAL NOTES:**
- 1 SINGULAIR® AERATOR, AS TESTED AND ACCEPTED BY NSF.
  - 2 FALL THROUGH SINGULAIR® PLANT FROM INLET INVERT TO OUTLET INVERT IS FOUR INCHES. INLET INVERT IS TWELVE INCHES BELOW TANK TOP.
  - 3 ON DEEPER INSTALLATIONS, PRECAST RISERS MUST BE USED TO EXTEND AERATOR MOUNTING CASTING AND BIO-KINETIC® SYSTEM MOUNTING CASTING TO GRADE. INSPECTION COVER ON PRETREATMENT CHAMBER MUST BE DEVELOPED TO WITHIN TWELVE INCHES OF GRADE.
  - 4 TANK REINFORCED PER ACI STD. 318.05.
  - 5 REMOVABLE COVERS ON RISERS WEIGH IN EXCESS OF SEVENTY-FIVE POUNDS EACH TO PREVENT UNAUTHORIZED ACCESS.
  - 6 CONTACT THE LOCAL, LICENSED SINGULAIR® DISTRIBUTOR FOR ELECTRICAL REQUIREMENTS.

PROJECT ENGINEER'S APPROVAL:  
 I (WE) HEREBY CERTIFY THAT THIS DRAWING HAS BEEN CHECKED AND IS APPROVED FOR USE IN CONFORMITY WITH THE CONTRACT DOCUMENTS.

DATE: \_\_\_\_\_

NAME: \_\_\_\_\_

CONTRACTOR'S CERTIFICATION:  
 I (WE) HEREBY CERTIFY THAT THIS DRAWING HAS BEEN CHECKED AND IS APPROVED FOR USE IN CONFORMITY WITH THE CONTRACT DOCUMENTS.

DATE: \_\_\_\_\_

NAME: \_\_\_\_\_

**CRITICAL DIMENSIONS**



A	1'-0"	N	0'-3"
B	2'-9"	O	0'-6"
C	2'-8"	P	0'-2 1/2"
D	3'-7"	Q	1'-4"
E	2'-3"	R	4'-8"
F	9'-3"	S	6'-0"
G	1'-0"	T	1'-0"
H	5'-0"	U	5'-6"
I	0'-3"	V	
J	0'-3"	W	
K	1'-0"	X	
L	0'-2"	Y	
M	4'-6"	Z	

**norweco**



U.S. AND FOREIGN PATENTS PENDING

SINGULAIR BIO-KINETIC® WASTEWATER TREATMENT SYSTEM  
 MODEL 980 - 500 GPD

1-29-07 J  
 BDS  
 JMM  
 1-9-06  
 NTS  
 PC-5-7008



NOTE: TOTAL SYSTEM CAPACITY: 1,300 GALLONS  
 RATED CAPACITY: 500 GALLONS PER DAY



# WASTEWATER TECHNOLOGY

---

Report on Evaluation of  
Norweco Inc.  
Singulair® Model 960  
Wastewater Treatment System

under the provisions of  
NSF Standard 40  
on Individual Aerobic  
Wastewater Treatment Plants



*NSF International*  
3475 Plymouth Road  
PO Box 130140  
Ann Arbor, Michigan 48113-0140 USA

## EXECUTIVE SUMMARY

Testing of the Singulair® Model 960 Wastewater Treatment System was conducted under the provisions of ANSI/NSF Standard 40 for Individual Aerobic Wastewater Treatment Plants (July 1990 revision). ANSI/NSF Standard 40 was developed by the NSF Joint Committee on Wastewater Technology.

The performance evaluation was conducted at the NSF Wastewater Technology Test Facility in Chelsea, Michigan, using wastewater diverted from the Chelsea municipal wastewater collection system. The evaluation consisted of seven months of testing, during which a seven and a half week stress test was conducted. The evaluation consisted of three weeks of dosing without sampling to allow for plant start-up, sixteen weeks of dosing at design flow, seven weeks of stress test and three weeks of dosing at design flow. Sampling started in the early summer and continued through the fall and into winter, covering a full range of operating temperatures.

Standard 40, in Section H. (3) of Appendix A, provides for exclusion of up to ten percent of the effluent sample days, not to exceed one during stress testing, in completing the pass/fail determination. No sample days were excluded in the pass/fail determination for this evaluation.

Over the course of the evaluation, the average effluent BOD<sub>5</sub> was 6 mg/L, ranging between <5 and 18 mg/L, and the average effluent suspended solids was 10 mg/L, ranging between <5 and 37 mg/L. The effluent pH ranged from 7.7 to 8.2.

The Singulair® Model 960 produced an effluent that successfully met the performance requirements established by ANSI/NSF Standard 40 for Class I effluent:

The maximum arithmetic mean of seven consecutive sample days was 10 mg/L for BOD<sub>5</sub> and 19 mg/L for suspended solids, both well below the allowed maximum of 45 mg/L. The maximum arithmetic mean of 30 consecutive sample days was 8 mg/L for BOD<sub>5</sub> and 13 mg/L for suspended solids, both well below the allowed maximum of 30 mg/L. Average removal rates for 30 consecutive sample days ranged from 95 to 97 percent for BOD<sub>5</sub> and from 94 to 98 percent for suspended solids, consistently above the requirement of 85 percent.


The effluent pH during the entire evaluation ranged between 7.7 and 8.2 within the required range of 6.0 to 9.0. The plant also met the requirements for noise levels (less than 60 dbA at a distance of 20 feet) and color, threshold odor, oily film and foam.

## CERTIFICATION

NSF *International* has determined by performance evaluation under the provisions of ANSI/NSF Standard 40 (revised July 1990) that the Singulair® Model 960 Wastewater Treatment System manufactured by Norweco, Inc., has fulfilled the requirements of ANSI/NSF Standard 40. The Norweco Singulair® Model 960 has therefore been authorized to bear the NSF Mark so long as Norweco continues to meet the requirements of Standard 40 and NSF General and Program Specific Policies.

General performance evaluation and stress tests were performed at the Wastewater Technology Site of NSF *International*, located in Chelsea, Michigan. The raw waste utilized in the test was diverted comminuted municipal waste. The characteristics of the waste are included in the tabulated data of this report.

The observations and analyses included in this report are certified to be correct and true copies of the data secured during the performance tests conducted by NSF on the wastewater treatment plants described herein. The manufacturer has agreed to present the data in this certification in its entirety whenever it is used in advertising, prospectuses, bids or similar uses.



Thomas J. Bruursema  
General Manager  
Wastewater Treatment Unit Certification



Thomas Stevens  
Manager  
Engineering and Research Services

The aerator run cycle is controlled by the use of a time clock. Its design does not permit the aerator to be "off" more than thirty minutes per hour. While the time clock is adjustable, any adjustment automatically results in additional run time. The seven month test was performed at full design load (500 gpd), with the aerator running only thirty minutes per hour.

From the aeration chamber, the wastewater passes by hydraulic displacement into the clarification chamber through a cast-in-place transfer port located at the bottom of the wall between the aeration chamber and the clarification chamber. Initial separation of solids takes place in the clarification chamber. The quiescent design of the clarification chamber allows gravity settling of the solids and sludge. Three of the four side walls in the clarifier are sloped to form a hopper. These 60° sloped walls direct material down to the transfer opening. A stationary sludge return device, located in the clarifier, utilizes hydraulic currents to return settled activated sludge from the bottom of the clarifier back to the aeration chamber.

A Bio-Kinetic® System, connected to an outlet coupling cast into the concrete tank, provides the final treatment stage. The Bio-Kinetic® System is located in the center of the clarification chamber and extends down into the chamber. The outlet coupling allows for installation and service of the System from ground level. The System is made up of three filtration zones, seven settling zones and three pairs of flow equalization ports. Wastewater from the aeration chamber flows up through the clarification chamber to the Bio-Kinetic® System where it passes through the design flow filter mesh that extends around the baffled perimeter settling zone. The design flow filter mesh provides for initial filtration and entrapment of solids. Peak flow filter mesh is located above the design flow mesh. Flow control through the System is provided by two design flow equalization ports and two sustained flow equalization ports. The ports become submerged orifices as the water level in the chamber rises, equalizing the flow rate through the entire plant. Extreme hydraulic flows are handled through a pair of peak flow equalization ports, which act to return the plant to normal operating levels. All flow passing through the flow equalization ports drops to a deck that directs flow through an optional chlorine tablet feeder and vertically downward to the unbaffled perimeter settling zone. From this area, flow is displaced to the contact basin and then onto the baffled chamber plates. A continuous baffle on each of 37 plates acts as a kinetic filtration weir with a 1/16 inch opening provided between plates. A larger open area immediately downstream of the baffle provides for settling and storage of solids. The clarified water then passes to an effluent stilling well, final settling zone, adjustable outlet weir, optional dechlorination tablet feeder and discharge zone.

## 2.2 Test Protocol

The ANSI/NSF Standard 40 Performance Evaluation method and requirements are included in Appendix B. Start up of the plant is accomplished by filling one-third of the volume with raw wastewater and the remainder of the volume with fresh water. The plant is then dosed at the design loading rate (500 gpd) for three weeks. Doses were made during three dosing periods:

- 6 a.m. to 9 a.m. - 35 percent of daily rated capacity
- 11 a.m. to 2 p.m. - 25 percent of daily rated capacity
- 5 p.m. to 8 p.m. - 40 percent of daily rated capacity

After a three week start up period, the plant is subjected to the following loading sequence:

- Design loading - 16 weeks
- Stress loading - 7 weeks
- Design loading - 3 weeks

During the design loading periods, 24-hour composite samples are collected of the influent and effluent five times per week. The samples are analyzed for BOD<sub>5</sub>, suspended solids and volatile suspended solids. On-site determinations of the effluent temperature, pH and dissolved oxygen are also made five times per week. In plant measurements of aeration chamber temperature, pH, dissolved oxygen and suspended solids are also made during the evaluation.

Stress testing is designed to evaluate how the plant performs under non-ideal conditions, including high and low hydraulic loadings and electrical or system failure. The test sequence includes (1) Wash Day stress, (2) Working Parent stress, (3) Power Failure stress, and (4) Vacation stress. Detailed descriptions of the stress sequences are shown in Appendix B.

During the stress test sequences, 24 hour composite samples are collected before and for seven days after each stress dosing pattern. The analyses and on-site determinations completed on the samples are the same as described for the design load testing. Additional samples are collected during the Wash Day and Working Parent stresses for informational purposes only and are not included in the pass/fail calculations. These samples include two samples collected during the Wash Day stress, two during the Working Parent Stress, one sample collected immediately after the power is renewed to the plant during the Power Failure stress and one collected with the start of dosing in the Vacation stress.

In order for the plant to achieve Class I effluent it is required to produce an effluent which meets the EPA guidelines for secondary effluent discharge<sup>1</sup>:

BOD<sub>5</sub> and Suspended Solids: (a) the arithmetic mean of all effluent samples collected in a period of 30 consecutive sample days must be  $\leq 30$  mg/L, with  $\geq 85$  percent removal; and (b) the arithmetic mean of all effluent samples collected in a 7 consecutive sample day period must be  $\leq 45$  mg/L.

pH: Effluent values remain between 6.0 and 9.0.

Requirements are also specified for effluent color, odor, oily film and foam, as well as maximum noise levels allowed from the plant. In determining if the plant meets the effluent requirements, ten percent of the samples during the testing, not to exceed one sample during stress testing, may be excluded from the pass/fail determination. A minimum of 118 sample days, 23 during the stress test sequence, must be collected and analyzed for the test to be valid.

### 2.3 Test Chronology

The system was installed under the direction of the manufacturer on May 17, 1995. Dosing, at the rate of 500 gpd, was started on May 22, 1995. After three weeks of start up, sampling was started on June 12, 1995. The stress test sequence was started on October 2, 1995, and ended on November 22, 1995. The testing was completed on December 18, 1995, although sampling continued through January 9, 1996. No maintenance or mechanical adjustment was performed during the test.

### 3.0 ANALYTICAL RESULTS

#### 3.1 Summary

Chemical analysis of samples collected during the evaluation were completed using the procedures in *Standard Methods for the Examination of Water and Wastewater*<sup>3</sup>, or U.S. Environmental Protection Agency procedures<sup>4</sup>. Copies of the data generated during the evaluation are included in Appendix C. The results of the all chemical analyses and on-site observations and measurements made during the evaluation are summarized in Table I.

Guidelines for evaluating the analytical results from the testing are described in Section 5.1 and Section H of Appendix A in ANSI/NSF Standard 40. In completing the pass/fail determination on the data generated from the testing, ten percent (a total of twelve) of the samples collected during testing (not to exceed one sample during stress testing) can be excluded from the pass/fail calculations. Samples collected for informational purposes during the stress test sequence are not included in the pass/fail determinations. During testing of the Norweco Model 960 System, no sample days were excluded from the pass/fail determination.

Section 2.9 and Section E of Appendix A of the Standard define influent wastewater characteristics as they apply to testing under the Standard. Typical domestic wastewater is defined as having a BOD<sub>5</sub> concentration between 100 and 300 mg/L and a suspended solids concentration between 100 and 350 mg/L. By the Program Specific Policies for *Wastewater Treatment Devices and Related Products and Components* (dated January 1, 1991):

When the influent Biochemical Oxygen Demand and/or Suspended Solids fall outside the ranges specified in Section 2.9 of Standard 40, the effluent samples for the two calendar days immediately following the occurrence may be excluded in the 7 and 30 sample averages.

The Policy does not require exclusion of data following a day with influent concentrations outside the defined ranges, but allows for discard should the influent strength have an apparent impact on plant performance. There were eight sample days when the influent strength fell outside the specified range, but none were determined to have an impact on plant performance.

#### 3.2 Biochemical oxygen demand

The carbonaceous five day biochemical oxygen demand (BOD<sub>5</sub>) analyses were completed using the EPA Method 405.1. The results of the analyses completed on the samples collected during the testing, except those collected for informational purposes, are shown in Figure 1.

##### *Influent BOD<sub>5</sub>:*

The influent BOD<sub>5</sub> ranged from 120 to 360 mg/L during the evaluation, with an average concentration of 184 mg/L and a median concentration of 180 mg/L.

TABLE I. SUMMARY OF ANALYTICAL RESULTS

	<u>Average</u>	<u>Std. Dev.</u>	<u>Minimum</u>	<u>Maximum</u>	<u>Median</u>	<u>Interquartile Range</u>
<b>BOD<sub>5</sub> (mg/L)</b>						
<i>Influent</i>	184	35	120	360	180	160-200
<i>Effluent</i>	6	2	<5	18	5	<5-7
<b>Suspended Solids (mg/L)</b>						
<i>Influent</i>	238	57	150	450	225	200-270
<i>Aeration Chamber</i>	659	269	250	1,300	605	440-890
<i>Effluent</i>	10	6	<5	37	8	6-14
<b>Volatile Suspended Solids (mg/L)</b>						
<i>Influent</i>	204	47	120	370	200	170-220
<i>Aeration Chamber</i>	532	204	200	990	490	360-700
<i>Effluent</i>	9	4	<5	30	7	5-12
<b>pH</b>						
<i>Influent</i>	-	-	7.4	7.9	7.7	7.5-7.8
<i>Aeration Chamber</i>	-	-	7.4	7.8	7.7	7.6-7.7
<i>Effluent</i>	-	-	7.7	8.2	7.9	7.9-8.0
<b>Temperature (°C)</b>						
<i>Influent</i>	18	2	13	21	19	17-20
<i>Aeration Chamber</i>	19	4	10	23	20	17-22
<i>Effluent</i>	19	4	10	23	20	17-22
<b>Dissolved Oxygen (mg/L)</b>						
<i>Aeration Chamber</i>	5.6	1.5	2.8	9.0	5.4	4.4-6.6
<i>Effluent</i>	2.1	0.8	1.0	4.7	1.9	1.4-2.4

Notes: The median is the point where half of the values are greater and half are less.

The interquartile range is the range of values about the median between the upper and lower 25 percent of all values.

*Effluent BOD<sub>5</sub>:*

The effluent BOD<sub>5</sub> concentrations ranged from <5 to 18 mg/L over the course of the evaluation, with an average concentration of 6 mg/L. The median effluent BOD<sub>5</sub> concentration was 5 mg/L.

Standard 40 requires that over the course of the evaluation, the effluent BOD<sub>5</sub> not exceed 45 mg/L on a 7-day average and 30 mg/L on a 30-day average, and represent a reduction of not less than 85 percent of the 30-day average influent. The averages refer to seven and thirty consecutive sample averages, and not consecutive days. A plot of the 7 and 30-day average concentrations and 30-day average percent removal, is shown in Figure 2.



Figure 1. Biochemical Oxygen Demand





Figure 2. Effluent BOD Averages and Percent BOD Removal



The 7-day average for effluent BOD<sub>5</sub> ranged from 5 to 10 mg/L, the 30-day averages ranged from 5 to 8 mg/L and the percent removal ranged from 95 to 97 percent. As shown in Figure 2, the Norweco Model 960 System met the requirements of Standard 40 for effluent BOD<sub>5</sub>.

### 3.3 Suspended solids

Suspended solids and volatile suspended solids analyses were completed using Methods 209C and 209D of *Standard Methods*. The results of the suspended solids analyses over the entire evaluation are shown in Figure 3. The data from both analyses are summarized in Table I.

#### *Influent suspended solids:*

The influent suspended solids ranged from 150 to 450 mg/L during the evaluation, with an average concentration of 238 mg/L. The median influent suspended solids concentration during the evaluation was 225 mg/L. The influent volatile suspended solids ranged from 120 to 370 mg/L during the evaluation, with an average concentration of 204 mg/L and a median concentration of 200 mg/L.

#### *Aeration chamber suspended solids:*

The aeration chamber suspended solids ranged from 250 to 1,300 mg/L during the evaluation, with an average concentration of 659 mg/L. The aeration chamber volatile suspended solids ranged from 200 to 990 mg/L, with an average concentration of 532 mg/L. The median values for the aeration chamber were 605 mg/L suspended solids and 490 mg/L volatile suspended solids.

#### *Effluent suspended solids:*

The effluent suspended solids concentration ranged from <5 to 37 mg/L during the evaluation, with an average concentration of 10 mg/L and a median concentration of 8 mg/L.

Over the course of the evaluation, ANSI/NSF Standard 40 requires that the effluent suspended solids not exceed 45 mg/L on a 7-day average, 30 mg/L on a 30-day average and that the plant achieve not less than 85 percent reduction of the 30-day average influent suspended solids concentration. A plot of the 7-day and 30-day averages, as well as the percent removal, is shown in Figure 4.

The 7-day average suspended solids ranged from 5 to 19 mg/L, the 30-day averages ranged from 6 to 13 mg/L and the percent reduction ranged from 94 to 98 percent. As shown in Figure 4, the Norweco Model 960 System met the requirements of ANSI/NSF Standard 40 for effluent suspended solids.

### 3.4 pH

Over the entire evaluation period, the influent pH ranged from 7.4 to 7.9 (median of 7.7), while the aeration chamber pH ranged from 7.4 to 7.8 (median of 7.7). The effluent pH ranged from 7.7 to 8.2 during the evaluation (median of 7.9), within the 6 to 9 range required by ANSI/NSF Standard 40. The pH data for the evaluation are shown in Appendix C.

Figure 3. Suspended Solids





Figure 4. Effluent SS Averages and Percent SS Removal



**PLANT SPECIFICATIONS**  
Norweco Singulair® Model 960

Plant Capacity


Design Flow	500 gpd
Plant Hydraulic Capacity	
Pretreatment Chamber	450 gallons
Aeration Chamber	600 gallons
Settling Chamber	250 gallons
Hydraulic Retention Time (at Design Flow)	
Pretreatment Chamber	21.6 hours*
Aeration Chamber	28.8 hours*
Settling Chamber	12.0 hours*
Total Hydraulic Retention Time	62.4 hours*

- \* Note: The flow equalization provided by the Bio-Kinetic® System results in an increased detention time for each chamber. The amount of flow control and exact increase in the detention time is dependent upon the specific daily flow pattern.

**Aerators and Control Centers**

Model 95 Aerator	CSA Listed
Type	Floodproof
Motor	1/6 HP, 1725 RPM, 115V, 60Hz, 1 pH, 3.6 Full Load Amps,
Output	3 CFM
Model 95 Control Center	CSA Listed
Type	115v, 60 Hz, 1 phase with visual alarm and time clock. Run setting adjustable from 30 minutes per hour <u>minimum</u> , to continuous run.
Audible Alarm	Optional
Model 93 Aerator	CSA Listed
Type	Floodproof
Motor	1/6 HP, 3450 RPM, 115V, 60Hz, 1 Ph, 4.2 Full Load Amps,
Output	3 CFM
Model 93 Control Center	CSA Listed
Type	115v, 60 Hz, 1 phase with visual alarm and (optional) time clock. Run setting adjustable from 30 minutes per hour <u>minimum</u> , to continuous run.
Audible Alarm	Optional






NOTES:

1. UNDERGROUND POWER SUPPLY MUST BE WIRED INTO APPROVED SINGULAIR® CONTROL CENTER.
2. SINGULAIR® CONTROL CENTER MUST BE WIRED INTO A SEPARATE 10 AMP CIRCUIT BREAKER AT MAIN ELECTRICAL SERVICE PANEL IN THE FACILITY.
3. AERATOR AND AERATOR CONTROL CENTER MUST BE PROPERLY GROUNDED.
4. THE LOCAL LICENSED NORWECO DISTRIBUTOR WILL PLACE THE AERATOR INTO SERVICE WHEN THE FACILITY IS READY TO BE OCCUPIED.



U.S. AND FOREIGN PATENTS GRANTED AND PENDING  
 ©MCMXCVI NORWECO, INC.

	REVISION DATE	REVISION
	1-25-96	
	DRAWN BY	JMM
	APPROVED BY	GJS
	DATE	1-8-95
	SCALE	NTS
THIS DRAWING IS THE PROPERTY OF NORWALK WASTEWATER EQUIPMENT COMPANY AND MAY NOT BE COPIED OR REPRODUCED IN WHOLE OR IN PART WITHOUT WRITTEN PERMISSION FROM NORWECO.		DRAWING NO. PC-5-7600





0.063-45° CHAMFER  
BOTH ENDS OF I.D.






NOTES:

1. ALL DIMENSIONS ARE IN INCHES
2. MATERIAL: STAINLESS STEEL
3. REMOVE BURRS: ENSURE NO SHARP EDGES.
4. TOLERANCES ARE SPECIFIED IN MANUFACTURING PROCEDURE.

U.S. AND FOREIGN PATENTS GRANTED AND PENDING ©MCMXXVI NORWECO, INC.

<b>NORWECO</b> NORWELLYN ALLENATOR ENGINE-WARE COMPANY		REVISION
DATE	1-25-95	REVISION
DRAWN BY	JMM	DATE
APPROVED BY	GJS	SCALE
DATE	1-8-95	DRAWING NO.
SCALE	NTS	PC-5-7506
SINGULAIR® MODEL 93 AND MODEL 95 INTERMEDIATE SHAFT		
THIS DRAWING IS THE PROPERTY OF NORWECO. IT IS TO BE USED ONLY FOR THE PART IDENTIFIED HEREIN. IT IS NOT TO BE REPRODUCED IN WHOLE OR IN PART WITHOUT WRITTEN PERMISSION FROM NORWECO.		



REVISION	
DATE	1-25-96
DRAWN BY	JMM
APPROVED BY	GJS
DATE	1-8-95
SCALE	NTS
DRAWING NO.	PC-5-7508


**NORWECO**  
 A DIVISION OF  
 NORWALK, OHIO

SINGULAIR®  
 MODEL 93  
 FOAM RESTRICTOR

THIS DRAWING IS THE PROPERTY OF NORWALK  
 AND IS NOT TO BE REPRODUCED OR COPIED IN ANY MANNER  
 WITHOUT THE WRITTEN PERMISSION OF NORWECO

- NOTE:
1. ALL DIMENSIONS ARE IN INCHES.
  2. BALANCE 0.010 IN TOZ MAXIMUM.
  3. TOLERANCE: 3:0005.
  4. COLOR MUST MATCH APPROVED SAMPLE.
  5. FACES MUST BE FLAT WITHIN 0.010 T.I.P.
  6. BORE AND CIRCUMFERENCE MUST BE CONCENTRIC AND TRACK WITHIN 0.010 T.I.P.
  7. MATERIAL: ABC 911

U.S. AND FOREIGN PATENTS GRANTED AND PENDING ©MCMXCVI NORWECO, INC.



- NOTES:
1. ALL DIMENSIONS ARE IN INCHES.
  2. BALANCE 0.010 IN-107 MAXIMUM.
  3. TOLERANCE:  $\pm 0.005$ .
  4. COLOR MUST MATCH APPROVED SAMPLE.
  5. FACES MUST BE FLAT WITHIN 0.010 T.I.R.
  6. BORE AND CIRCUMFERENCE MUST BE CONCENTRIC AND TRACK WITHIN 0.010 T.I.R.
  7. MATERIAL: ABS 911.

**NORWECO**  
NORWALK, OHIO  
CORPORATE MATERIALS DEPARTMENT COMPANY


SINGULAIR®  
MODEL 95  
FOAM RESTRICTOR

REVISION	REVISION
DATE: 5-96	DATE: 5-96
DRAWN BY: JMM	APPROVED BY: GJS
	DATE: 1-12-96
	SCALE: NTS
	DRAWING NO. P. 5-7595

THIS DRAWING IS THE PROPERTY OF NORWECO. IT IS TO BE USED IN WHOLE OR IN PART WITHOUT WRITTEN PERMISSION FROM NORWECO.

U.S. AND FOREIGN PATENTS GRANTED AND PENDING ©MCMXXVI NORWECO, INC.






INSTALLATION DETAIL

- NOTES:
1. ALL DIMENSIONS ARE IN INCHES
  2. EXTERNAL DIMENSIONS ARE DEPENDENT ON MANUFACTURING PROCESS.
  3. ALL DIMENSIONS ARE INTERIOR.

 SINGULAR® MODEL 960-500 GPD SLUDGE RETURN DEVICE	REVISION NO. 1 DATE 1-25-96 DRAWN BY JMM
	APPROVED BY GJS DATE 1-9-96 SEAL NTS
DRAWING NO. PC-5-8602	


SEE INVOICE FOR THE WEIGHT OF THE DEVICE.  
 WASTEWATER EQUIPMENT COMPANY AND MANUFACTURER  
 10000 WILSON ROAD, WILSON, OHIO 44097

U.S. AND FOREIGN PATENTS GRANTED AND PENDING ©MCMXXVI NORWECO, INC.




U.S. AND FOREIGN PATENTS GRANTED AND PENDING  
 ©MCMXCVI NORWECO, INC.


	REVISION	REVISION	
	DATE	1-25-96	
	DRAWN BY	JMM	
	APPROVED BY	GJS	
BIO-KINETIC <sup>®</sup> MOUNTING AND INSTALLATION DETAIL		DATE	1-8-95
		SCALE	NTS
<small>THIS DRAWING IS THE PROPERTY OF NORWECO WASTEWATER EQUIPMENT COMPANY AND MAY NOT BE COPIED OR REPRODUCED IN WHOLE OR IN PART WITHOUT WRITTEN PERMISSION FROM NORWECO.</small>		DRAWING NO.	PC-5-8500




CROSS-SECTION THRU HOLES SHOWN AT 45° FROM SECTION A - A SCALE 2X




TOP VIEW



PARTIAL SECTION A-A











SIDE SECTION RECEIVING FLANGE CAST IN TANK



SECTION B - B FLOW DECK PARTIALLY SECTIONED

U.S. AND FOREIGN PATENTS GRANTED AND PENDING  
 ©MCMXCVI NORWECO, INC.

<p><b>NORWECO</b>  <small>CONVEYOR WASTEWATER EQUIPMENT COMPANY</small></p> <p><b>BIO-KINETIC®</b>  <b>ASSEMBLY</b>  <b>DRAWING</b></p>	REVISION DATE	REVISION
	1-75-98	
	DESIGN BY	JMM
	APPROVED BY	GJS
	DATE	1-8-95
SCALE	NTS	DRAWING NO.
THIS DRAWING IS THE PROPERTY OF NORWECO WASTEWATER EQUIPMENT COMPANY AND MAY NOT BE COPIED OR REPRODUCED IN WHOLE OR IN PART WITHOUT WRITTEN PERMISSION FROM NORWECO		PC-5-8600



<b>NORWECO</b> CORPORATION EQUIPMENT DIVISION		REVISION DATE 1-25-95	DESIGNER JMM
SINGULAR® BIO-KINETIC® SIMPLEX		APPROVED BY GJS	DATE 1-8-95
RECEIVING FLANGE		SCALE NTS	DRAWING NO. PC-5-8014
THIS DRAWING IS THE PROPERTY OF NORWECO. NO REPRODUCTION OR TRANSMISSION OF ANY PART OF THIS DRAWING IS PERMITTED WITHOUT WRITTEN PERMISSION FROM NORWECO.			

- NOTES:
1. ALL DIMENSIONS ARE IN INCHES.
  2. TOLERANCES ARE SPECIFIED IN MANUFACTURING PROCEDURE.
  3. COMPANY AND PRODUCT NAME TO BE MOLDED ON PART

U.S. AND FOREIGN PATENTS GRANTED AND PENDING @MCMXCVI NORWECO, INC.



**This page intentionally left blank.**

**APPENDIX B**

**NSF STANDARD 40 PERFORMANCE EVALUATION  
METHOD AND REQUIREMENTS**

## TEST METHOD

### A. PURPOSE

The purpose of this test method is to verify that a plant complies with the applicable class effluent requirements during a six-month period.

Performance evaluation of the plant shall be independent of design and construction. However, structural weaknesses or defects and failures of process support equipment, shall be reported in the test results.

### B. PREQUALIFICATIONS

1. **APPLICATION:** The application for performance evaluation of a particular model or model series shall include a basic description, design data, drawings, and parts and materials specifications for the plant and all equipment and appurtenances. A complete installation, operation, and maintenance manual, including a thorough discussion of process fundamentals, shall accompany the application.
2. **MODEL SERIES:** For a series of plants of the same model, varying in rated treatment capacities between 1514 and 5678 L (400 and 1500 gallons) per day, results achieved by the smallest plant in the series shall be indicative of the capabilities of all other plants in the series. The design and configurations of larger capacity plants shall be proportionally identical to the plant tested.<sup>1</sup>

### C. TESTING SEASON

The test can be carried out at any time of the year. If the test is conducted during cold weather, the plant and equipment shall be protected from freezing. If the test is conducted during warm weather, the temperature of the aeration compartment contents shall not exceed 30°C (86°F).

### D. ANALYTICAL METHODS

All sample collection and analytical methods shall be those in the seventeenth edition of Standard Methods for the Examination of Water and Wastewater, published by the American Public Health Association<sup>2</sup>, except as otherwise specified.

### E. INFLUENT WASTEWATER CHARACTERISTICS

The influent wastewater characteristics shall be equivalent to wastewater generated from a normal household complying with the following typical domestic wastewater parameters:

BOD <sub>5</sub>	100-300 mg/L
SS	100-350 mg/L

---

<sup>1</sup>When defining "proportionally identical," some of the parameters that should be considered are hydraulics, dimensions, mixing, and filtration.

<sup>2</sup>American Public Health Association, 1015 Fifteenth St., N.W., Washington, DC 20005.

## F. LOADING REQUIREMENTS

1. DESIGN LOADING: The plant shall be hydraulically loaded at its rated daily capacity<sup>3</sup> according to the following pattern of flow:

6 a.m. - 9 a.m.	35% of total daily flow
11 a.m. - 2 p.m.	25% of total daily flow
5 p.m. - 8 p.m.	40% of total daily flow

2. STRESS TESTING<sup>4</sup>: The plant shall be hydraulically loaded as indicated in the applicable figure in the following sequence:

- Wash Day (Figure A1),
- Working Parents (Figure A2),
- Equipment or Power Failure (electrical equipment off) (Figure A3),
- One week vacation followed by shock loading. Typical of a family's return from vacation (Figure A4).

## G. TEST METHOD

1. GENERAL:

- a. Should mechanical malfunctions at the test facility occur during testing (dosing interruption, comminutor failure, sampler malfunction, etc.) the testing agency shall determine the potential adverse affect on the performance of the system and determine what analytical values shall be included in the thirty- and seven-sample averages.
- b. The plant shall be installed, operated, and maintained according to the manufacturer's instructions during the test period. If these instructions conflict with provisions in this Appendix, the provisions in this Appendix shall be used.

---

<sup>3</sup>Rated daily capacity is the designed treatment of the plant. Note the example below:

### Effect of Testing at Design Loading

Assume average family = 5 persons

and average water use = 189 L/person/day (50 gals/person/day); then daily household waste = 946 Lpd (250 gpd).

Therefore, testing at rated daily capacity provides greater loading to plant than average family might be expected to contribute.

If minimum plant size = 1892 Lpd (500 gpd), then design loading simulates: Use by 10 persons @ 189 L/person/day (50 gals/person/day); or use by 5 persons @ 378 L/person/day (100 gals/person/day), or equal.

<sup>4</sup>Basis for 60% loading used to simulate working parents, equipment/power failure, and return from vacation:

Assume 5-person occupance and 1892 Lpd (500 gpd) design capacity for aerobic system; Then

2 flushes/person @ 95 L/flush (25 gals) = 189 L (50 gals)

1 shower/person @ 76 L/shower (20 gals) = 379 L (100 gals)

3 loads washing @ 132 L/load (35 gals) = 379 L (105 gals)

food preparation and dishes (est.) = 114 L (30 gals)


1079 L (285 gals)


= 60% Design Flow (approximately)

Figure A.1

Wash Day Loading

Added to plants 3 times in one 5-day week with one 24-hour period between each loading




 = 3 Washer Loads (3 wash and 6 rinse cycles)

Wash cycle contains low sudsing commercially available household detergent and household bleach at manufacturer's recommended use level

Figure A.2

Working Parents

No loading 9 am to 5 pm for 5 consecutive days




 = 1 Load Washing

Figure A.3

Equipment or Power Failure  
 All power to plant off for 48 hours, 1 time only





Figure A.4

One Week Vacation  
 No loading over 9-day period but all power on  
 sudden shock when family returns home



## PERFORMANCE REQUIREMENT<sup>6</sup>

- 5.0 EFFLUENT QUALITY: Plants shall be classified according to the effluent quality results obtained under the loading and operating conditions in Appendix A.
- 5.1 CLASS I EFFLUENT: Plants providing a Class I effluent shall be shown to meet EPA Secondary Treatment Guidelines<sup>7</sup> for BOD<sub>5</sub>, SS, and pH. These are as follows:
- 5.1.1 BOD<sub>5</sub> and SS
- Arithmetic mean of all effluent samples collected in a period of 30 consecutive<sup>8</sup> days shall be  $\leq 30$  mg/L and  $\geq 85$  percent removal.
  - Arithmetic mean of all effluent samples collected in a period of 7 consecutive days shall be  $\leq 45$  mg/L.
  - Individual effluent samples shall not exceed a BOD<sub>5</sub> of 60 mg/L and SS of 100 mg/L.
- 5.1.2 pH - Effluent values shall remain between 6.0 and 9.0.
- 5.1.3 Effluent shall be tested three times during the six-month evaluation period for color, odor, oily film, and foam. The effluent shall be diluted 1:1000 with distilled water. Plants tested for Class I effluent characteristics shall not exceed:
- Color - 15 units;
  - Threshold Odor - nonoffensive;
  - Oily Film - nonvisible evidence other than air bubbles;
  - Foam - none.
- 5.2 CLASS II EFFLUENT: Plants providing a Class II effluent shall be shown to meet an effluent quality level for BOD<sub>5</sub> of 60 mg/L and for SS of 100 mg/L. These maximum values shall not be exceeded more than 10 percent of the time.
- 5.3 STRESS REQUIREMENTS: Measured values for BOD<sub>5</sub> and SS of effluent composite samples collected beginning 24 hours after completion of each stressing condition (48 hours after the power outage stress), as described in Appendix A, shall not exceed the applicable class effluent requirements in Item 5.1 and 5.2.
- 5.4 NOISE: Mechanical component parts shall be installed or protected so the noise produced does not exceed 60 dbA when measured 6.0 m (20 feet) from the plant or appurtenances.
- 5.5 MODIFICATION OF TEST METHODS: The manufacturer shall follow the procedures in Appendix C to request a modification of a specific test method. A request for a modification of a test method may be needed due to the following:
- The design of the plant precludes effective testing in accordance with the Standard.
  - The manufacturer submits a design change to a previously tested plant that may not require full performance testing.

---

<sup>6</sup>The performance limits set forth in section 5 take into account limitations of the respective analytical techniques relative to precision and accuracy. The limits shall be rigidly applied in the evaluation of test data in lieu of statistical interpretation.

<sup>7</sup>Federal Register, Vol 49, September 20, 1987, Title 40 Protection of Environment, Chapter 1 - EPA, Subchapter D - Water Programs, Part 133 Secondary Treatment Information, Item 133.102 Secondary Treatment.

<sup>8</sup>For Standard 40 applications, consecutive days shall be interpreted as consecutive sampling days.

**APPENDIX C**  
**ANALYTICAL RESULTS**



NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: June 11, 1995 Plant Code: 6/139  
Weeks Into Test: 1  
Weekend Dosing: Sunday - 500 gallons Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday	
Dosed Volume (gallons)	500	500	500	500	500	
Dissolved Oxygen (mg/L)	eration chamber	7.5	7.8	7.2	6.8	6.4
	effluent	4.2	4.5	4.7	3.5	3.8
Temperature (°C)	influent	16	16	16	16	17
	eration chamber	18	18	18	18	18
pH	influent	7.5	7.7	7.5	7.5	7.5
	eration chamber	7.6	7.6	7.8	7.6	7.6
Biochemical Oxygen Demand (mg/L)	influent	8.1	8.1	8.2	8.0	8.0
	effluent	210	150	200	190	190
Suspended Solids (mg/L)	influent	<5	5	7	6	7
	eration chamber	210	230	250	240	220
Volatile Suspended Solids (mg/L)	influent	250	250	280	280	310
	effluent	7	8	8	6	8
45 Minute Settleable Solids (mL/L)	influent	190	200	230	210	190
	eration chamber	210	200	240	230	250
45 Minute Settleable Solids (mL/L)	influent	6	7	8	5	6
	eration chamber	300	430	350	400	360

Notes:  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/A-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: June 16, 1995 Plant Code: 6/139  
Weeks Into Test: 2  
Weekend Dosing: Sunday - 500 gallons Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday	
Dosed Volume (gallons)	500	500	500	500	500	
Dissolved Oxygen (mg/L)	eration chamber	7.8	5.5	7.8	6.4	6.2
	effluent	3.2	2.8	2.7	2.5	2.9
Temperature (°C)	influent	17	17	18	18	18
	eration chamber	18	19	20	20	20
pH	influent	18	20	20	20	20
	eration chamber	7.5	7.6	7.5	7.6	7.4
Biochemical Oxygen Demand (mg/L)	influent	7.8	7.8	7.7	7.8	7.7
	effluent	8.1	8.1	8.1	8.0	8.1
Suspended Solids (mg/L)	influent	190	190	250	240	260
	eration chamber	10	12	9	5	6
Volatile Suspended Solids (mg/L)	influent	250	310	340	260	370
	effluent	350	360	370	360	420
45 Minute Settleable Solids (mL/L)	influent	7	5	6	<5	6
	eration chamber	220	260	300	230	320
45 Minute Settleable Solids (mL/L)	influent	300	300	320	320	360
	eration chamber	6	<5	<5	<5	<5
45 Minute Settleable Solids (mL/L)	influent	320	380	380	480	650
	eration chamber	320	380	380	480	650

Notes:  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/A-92

**NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent**

Week Beginning: July 2, 1995 Plant Code: 6/139  
 Weeks Into Test: 4 Saturday - 500 gallons  
 Weekend Dosing: Sunday - 500 gallons

Dosed Volume (gallons)	Monday	Tuesday	Wednesday	Thursday	Friday
	aeration chamber	500	500	500	500
Dissolved Oxygen (mg/L)	5.9	5.4	5.9	5.2	3.9
	1.3	1.0	1.3	1.2	1.1
Temperature (°C)	18	18	19	19	19
	20	20	20	20	20
	20	20	20	20	20
pH	7.8	7.8	7.8	7.6	7.7
	7.5	7.7	7.7	7.6	7.6
	8.0	7.9	7.9	8.0	8.0
Biological Oxygen Demand (mg/L)	160	170	170	150	160
	5	<5	<5	<5	<5
	160	180	180	180	190
Suspended Solids (mg/L)	460	480	490	460	480
	6	<5	<5	<5	<5
	140	150	150	150	170
Volatile Suspended Solids (mg/L)	380	420	430	380	410
	<5	<5	<5	<5	<5
45 Minute Settleable Solids (mL/L)	800	950	900	850	1000

Notes:  
 (1) Site problem  
 (2) Malfunction of system under test  
 (3) Weather problem  
 (4) Other

TGS/3-92

**NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent**

Week Beginning: June 25, 1995 Plant Code: 6/139  
 Weeks Into Test: 3 Saturday - 500 gallons  
 Weekend Dosing: Sunday - 500 gallons

Dosed Volume (gallons)	Monday	Tuesday	Wednesday	Thursday	Friday
	aeration chamber	500	500	500	500
Dissolved Oxygen (mg/L)	6.2	5.6	6.6	6.4	6.5
	2.0	2.1	2.1	2.2	2.0
Temperature (°C)	18	18	18	18	19
	21	21	21	21	20
	21	21	21	21	20
pH	7.4	7.5	7.6	7.5	7.5
	7.7	7.8	7.8	7.7	7.7
	8.0	7.9	7.9	7.9	8.0
Biological Oxygen Demand (mg/L)	210	210	170	120	210
	<5	<5	<5	<5	<5
	370	370	270	210	310
Suspended Solids (mg/L)	450	440	410	420	400
	<5	<5	<5	<5	<5
	290	290	210	180	270
Volatile Suspended Solids (mg/L)	360	360	350	350	360
	<5	<5	<5	<5	<5
45 Minute Settleable Solids (mL/L)	480	550	500	600	700

Notes:  
 (1) Site problem  
 (2) Malfunction of system under test  
 (3) Weather problem  
 (4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: July 23, 1995 Plant Code: 6/139  
Weeks Into Test: 7 Saturday - 125 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday
Dosed Volume (gallons)	469	500	500	500	500
Dissolved Oxygen (mg/L)	aeration chamber	6.4	5.9	5.6	5.4
	effluent	(1)	3.0	2.8	2.4
Temperature (°C)	influent	20	20	20	19
	aeration chamber	22	22	22	22
pH	effluent	(1)	22	22	22
	influent	7.5	7.6	7.4	7.5
pH	aeration chamber	7.5	7.6	7.5	7.5
	effluent	(1)	7.9	7.8	7.8
Biochemical Oxygen Demand (mg/L)	influent	220	150	150	160
	effluent	(1)	5	<5	<5
Suspended Solids (mg/L)	influent	180	240	160	190
	aeration chamber	(1)	300	280	310
Volatile Suspended Solids (mg/L)	influent	(1)	15	8	9
	aeration chamber	(1)	260	240	270
45 Minute Settleable Solids (mL/L)	influent	150	190	140	170
	aeration chamber	(1)	13	7	8
45 Minute Settleable Solids (mL/L)	influent	160	120	100	125
	aeration chamber	(1)	120	100	130

Notes: (1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: July 30, 1995 Plant Code: 6/139  
Weeks Into Test: 8 Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday
Dosed Volume (gallons)	500	500	500	450	500
Dissolved Oxygen (mg/L)	aeration chamber	5.7	5.4	5.7	5.0
	effluent	2.4	2.1	2.4	2.2
Temperature (°C)	influent	20	20	20	20
	aeration chamber	22	22	22	22
pH	effluent	22	22	22	23
	influent	7.7	7.5	7.5	7.5
pH	aeration chamber	7.7	7.7	7.7	7.6
	effluent	7.9	7.9	7.8	7.8
Biochemical Oxygen Demand (mg/L)	influent	190	150	150	150
	effluent	5	<5	6	6
Suspended Solids (mg/L)	influent	200	230	280	220
	aeration chamber	280	320	310	330
Volatile Suspended Solids (mg/L)	influent	10	23	16	13
	aeration chamber	160	210	210	170
45 Minute Settleable Solids (mL/L)	influent	240	270	250	280
	aeration chamber	10	18	14	11
45 Minute Settleable Solids (mL/L)	influent	150	150	210	120
	aeration chamber	(1)	120	210	120

Notes: (1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: August 13, 1995  
Weeks Into Test: 10  
Weekend Dosing: Sunday - 500 gallons  
Monday - 500 gallons  
Tuesday - 500 gallons  
Wednesday - 500 gallons  
Thursday - 500 gallons  
Friday - 500 gallons  
Plant Code: 6/139

Dosed Volume (gallons)	Monday	Tuesday	Wednesday	Thursday	Friday
Dissolved Oxygen (mg/L)	4.3	3.9	3.7	4.0	3.6
Temperature (°C)	20	20	20	20	20
pH	7.6	7.5	7.5	7.7	7.7
Biochemical Oxygen Demand (mg/L)	210	190	190	190	140
Suspended Solids (mg/L)	240	290	260	210	280
Volatile Suspended Solids (mg/L)	210	250	230	180	210
45 Minute Settling Solids (mL/L)	580	460	510	620	500

Notes:  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: August 6, 1995  
Weeks Into Test: 9  
Weekend Dosing: Sunday - 500 gallons  
Monday - 500 gallons  
Tuesday - 500 gallons  
Wednesday - 500 gallons  
Thursday - 500 gallons  
Friday - 500 gallons  
Plant Code: 6/139

Dosed Volume (gallons)	Monday	Tuesday	Wednesday	Thursday	Friday
Dissolved Oxygen (mg/L)	5.0	4.4	4.6	4.8	5.3
Temperature (°C)	22	22	22	22	22
pH	7.4	7.5	7.6	7.7	7.5
Biochemical Oxygen Demand (mg/L)	150	160	190	360	160
Suspended Solids (mg/L)	150	200	220	280	180
Volatile Suspended Solids (mg/L)	130	170	190	240	160
45 Minute Settling Solids (mL/L)	280	500	580	500	600

Notes:  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: August 20, 1995 Plant Code: 6/139  
Weeks Into Test: 11  
Weekend Dosing: Sunday - 500 gallons Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday
Dosed Volume (gallons)	463	500	500	500	500
Dissolved Oxygen (mg/L)	aeration chamber	4.3	3.7	4.6	4.1
	effluent	1.3	1.0	1.0	1.2
Temperature (°C)	influent	20	20	20	20
	aeration chamber	23	23	23	23
pH	effluent	23	23	23	23
	influent	7.7	7.7	7.7	7.6
Biochemical Oxygen Demand (mg/L)	aeration chamber	7.7	7.7	7.7	7.7
	effluent	7.9	7.9	7.9	7.9
Suspended Solids (mg/L)	influent	190	180	200	200
	aeration chamber	<5	<5	<5	<5
Volatile Solids (mg/L)	influent	290	210	270	290
	aeration chamber	620	620	660	660
45 Minute Settleable Solids (mL/L)	influent	7	5	7	7
	aeration chamber	250	210	240	250
	influent	500	510	540	540
	aeration chamber	7	<5	6	6
	influent	800	900	790	700
	aeration chamber	800	800	790	700

Notes: Dosing shortage on 8/21 due to a problem with the Chelsea site dosing system.  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: August 27, 1995 Plant Code: 6/139  
Weeks Into Test: 12  
Weekend Dosing: Sunday - 263 gallons Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday
Dosed Volume (gallons)	500	500	500	500	500
Dissolved Oxygen (mg/L)	aeration chamber	4.5	4.2	3.3	3.9
	effluent	1.5	1.2	1.1	1.0
Temperature (°C)	influent	20	20	21	20
	aeration chamber	23	23	23	23
pH	effluent	23	23	23	23
	influent	7.5	7.6	7.7	7.7
Biochemical Oxygen Demand (mg/L)	aeration chamber	7.7	7.7	7.7	7.6
	effluent	8.0	7.9	7.9	8.0
Suspended Solids (mg/L)	influent	230	200	200	250
	aeration chamber	5	5	5	<5
Volatile Solids (mg/L)	influent	440	250	330	450
	aeration chamber	720	680	640	760
45 Minute Settleable Solids (mL/L)	influent	9	14	10	8
	aeration chamber	370	200	280	360
	influent	600	540	510	610
	aeration chamber	8	10	8	6
	influent	800	560	700	500
	aeration chamber	800	560	700	500

Notes: Dosing shortage on 8/27 due to a plugged Chelsea site influent pump.  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: September 3, 1995

Weeks Into Test: 13

Weekend Dosing: Sunday - 500 gallons

Plant Code: 6/139

Saturday - 500 gallons

Week Beginning: September 10, 1995

Weeks Into Test: 14

Weekend Dosing: Sunday - 500 gallons

Plant Code: 6/139

Saturday - 500 gallons

Dosed Volume (gallons)	Monday	Tuesday	Wednesday	Thursday	Friday
	eration chamber	4.3	3.6	3.9	3.3
effluent	1.1	1.3	1.1	1.0	1.4
influent	19	20	20	21	20
eration chamber	23	23	23	23	23
effluent	23	23	23	23	23
influent	7.7	7.7	7.7	7.6	7.7
eration chamber	7.6	7.7	7.6	7.7	7.6
effluent	7.8	8.0	7.9	8.0	7.8
influent	(4)	190	220	250	220
effluent	(4)	<5	5	7	8
influent	(4)	360	350	350	310
eration chamber	(4)	810	810	880	900
effluent	(4)	7	8	13	12
influent	(4)	330	270	310	260
eration chamber	(4)	660	640	700	720
effluent	(4)	6	6	11	12
eration chamber	660	600	520	800	700

Notes: (1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

Dosed Volume (gallons)	Monday	Tuesday	Wednesday	Thursday	Friday
	eration chamber	4.2	3.2	4.1	3.4
effluent	1.8	1.7	1.6	1.5	1.6
influent	20	20	20	20	20
eration chamber	22	22	21	21	21
effluent	22	21	21	21	21
influent	7.7	7.7	7.7	7.6	7.5
eration chamber	7.6	7.6	7.5	7.5	7.5
effluent	7.9	7.9	7.8	7.9	7.9
influent	190	160	160	180	170
effluent	8	6	7	9	8
influent	230	250	210	180	200
eration chamber	890	910	920	980	880
effluent	14	13	16	20	16
influent	190	230	180	160	170
eration chamber	700	720	730	770	710
effluent	12	12	13	16	12
eration chamber	490	500	700	500	570

Notes: (1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: September 17, 1995

Plant Code: 6/139

Weeks Into Test: 15

Weekend Dosing: Sunday - 500 gallons

Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday
Dosed Volume (gallons)	500	500	500	500	500
Dissolved Oxygen (mg/L)	3.8	4.4	4.4	4.3	5.0
	1.4	1.7	1.5	1.9	1.5
Temperature (°C)	20	20	20	20	20
	21	21	21	21	20
pH	7.6	7.6	7.7	7.6	7.7
	7.6	7.7	7.6	7.6	7.6
Biochemical Oxygen Demand (mg/L)	7.9	7.8	7.9	7.9	7.9
	210	160	160	140	160
Suspended Solids (mg/L)	6	7	7	5	6
	240	190	180	200	200
Volatile Suspended Solids (mg/L)	1000	1000	1100	1100	1200
	14	20	14	15	16
45 Minute Settleable Solids (mL/L)	240	170	160	170	170
	800	810	840	840	920
500	10	18	11	12	12
	540	500	650	620	550

Notes:  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: September 24, 1995

Plant Code: 6/139

Weeks Into Test: 16

Weekend Dosing: Sunday - 500 gallons

Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday
Dosed Volume (gallons)	500	500	500	500	500
Dissolved Oxygen (mg/L)	4.4	4.6	4.0	5.0	4.4
	1.4	2.0	1.4	1.4	1.9
Temperature (°C)	19	19	19	19	19
	19	19	19	19	19
pH	7.7	7.7	7.8	7.7	7.7
	7.7	7.6	7.6	7.7	7.7
Biochemical Oxygen Demand (mg/L)	8.0	8.0	7.9	7.8	7.9
	160	160	180	200	210
Suspended Solids (mg/L)	7	6	7	7	9
	220	250	240	220	200
Volatile Suspended Solids (mg/L)	1000	1000	1000	1100	1100
	20	18	19	18	18
45 Minute Settleable Solids (mL/L)	190	220	210	200	180
	810	830	820	880	880
500	16	16	16	16	14
	540	450	330	400	590

Notes:  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Stress Test Evaluation

Week Beginning: October 1, 1995 Plant Code: 6139  
Weeks Into Test: 17

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Dosed Volume (gallons)	431	463	431	463	431	463	508
Dissolved Oxygen (mg/L)		4.5					
		1.5					
Temperature (°C)		19					
		20					
pH		19					
		7.6					
Biochemical Oxygen Demand (mg/L)		7.7					
		7.9		8.0		7.9	
Suspended Solids (mg/L)		220		170		150	
		7		6		8	
Volatile Solids (mg/L)		260		240		280	
		1100					
45 Minute Settleable Solids (mL/L)		15		12		18	
		220		210		220	
		840					
		12		12		12	
		450					

Notes: Wash day stress 10/2 through 10/6.  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Stress Test Evaluation

Week Beginning: October 8, 1995 Plant Code: 6139  
Weeks Into Test: 18

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Dosed Volume (gallons)	500	500	500	500	500	500	463
Dissolved Oxygen (mg/L)	5.5	5.0	5.2	4.5	5.0	5.5	5.8
	2.0	2.2	2.0	2.2	2.2	2.5	2.0
Temperature (°C)	18	19	19	19	19	18	18
	19	18	18	18	18	19	19
pH	18	18	18	18	18	18	18
	7.8	7.5	7.5	7.5	7.5	7.6	7.5
Biochemical Oxygen Demand (mg/L)	7.6	7.6	7.5	7.5	7.5	7.5	7.5
	7.9	7.9	7.8	7.9	7.8	8.0	7.9
Suspended Solids (mg/L)	140	190	200	190	170	150	180
	<5	<5	<5	<5	<5	<5	<5
Volatile Solids (mg/L)	140	220	220	240	200	180	210
	820	880	960	980	1000	1100	1100
45 Minute Settleable Solids (mL/L)	8	10	8	10	11	9	7
	120	200	190	210	170	160	190
	620	680	760	780	810	880	860
	6	8	8	8	9	8	6
	520	340	380	400	510	440	450

Notes: Working parent stress started 10/14.  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92



NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Stress Test Evaluation

Week Beginning: October 15, 1995  
Weeks into Test: 19

Plant Code: 61139

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Dosed Volume (gallons)	463	463	463	438	500	500	500
Dissolved Oxygen (mg/L)	eration chamber					4.7	4.2
	effluent					1.6	1.2
Temperature (°C)	influent					18	17
	eration chamber					18	18
pH	effluent					18	18
	influent					7.7	7.9
Biochemical Oxygen Demand (mg/L)	eration chamber					7.6	7.5
	effluent					7.9	7.9
Suspended Solids (mg/L)	influent	7.9		8.0		7.9	7.9
	eration chamber	170		170		160	180
Volatile Suspended Solids (mg/L)	influent	<5		5		<5	<5
	eration chamber	170		230		260	250
45 Minute Settleable Solids (mL/L)	influent	9		12		12	8
	eration chamber	160		210		220	210
45 Minute Settleable Solids (mL/L)	influent	8		10		10	6
	eration chamber	640		640		640	680

Notes: Working parent stress ended 10/18.  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/J-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Stress Test Evaluation

Week Beginning: October 22, 1995  
Weeks into Test: 20

Plant Code: 61139

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Dosed Volume (gallons)	506	500	500	500	325	0	438
Dissolved Oxygen (mg/L)	eration chamber	4.4	6.0	4.7	5.1	5.8	
	effluent	1.3	1.5	1.4	1.4	1.5	
Temperature (°C)	influent	17	18	18	18	17	
	eration chamber	17	17	17	17	17	
pH	effluent	17	17	17	17	17	
	influent	7.9	7.5	7.9	7.7	7.8	
Biochemical Oxygen Demand (mg/L)	eration chamber	7.6	7.8	7.6	7.5	7.6	
	effluent	8.0	8.0	8.0	7.9	7.9	
Suspended Solids (mg/L)	influent	140	170	170	180	180	
	eration chamber	<5	<5	<5	<5	6	
Volatile Suspended Solids (mg/L)	influent	150	220	270	320	280	
	eration chamber	1000	1100	1300	1200	1100	
45 Minute Settleable Solids (mL/L)	influent	8	8	8	10	9	
	eration chamber	130	190	220	250	210	
45 Minute Settleable Solids (mL/L)	influent	820	840	990	930	880	
	eration chamber	6	6	7	8	8	
45 Minute Settleable Solids (mL/L)	influent	500	640	590	580	520	
	eration chamber	500	640	590	580	520	

Notes: Power failure stress 10/26 through 10/28.  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/J-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Stress Test Evaluation

Week Beginning: October 29, 1995  
Weeks into Test: 21

Plant Code: 6/139

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Dosed Volume (gallons)	500	500	500	500	506	500	500
Dissolved Oxygen (mg/L)	eration chamber	6.2	5.9	6.4	5.9	5.9	4.1
	effluent	1.6	1.5	1.9	1.4	1.9	1.5
Temperature (°C)	influent	18	17	18	17	17	16
	eration chamber	16	15	16	16	16	16
pH	effluent	16	16	16	16	16	16
	influent	7.7	7.9	7.8	7.6	7.6	7.8
Biochemical Oxygen Demand (mg/L)	eration chamber	7.7	7.5	7.7	7.6	7.5	7.4
	effluent	7.9	8.0	8.0	8.0	7.9	7.7
Suspended Solids (mg/L)	influent	160	160	150	170	140	160
	effluent	10	5	<5	<5	5	7
Volatile Suspended Solids (mg/L)	influent	180	220	170	200	250	160
	eration chamber	930	880	880	890	940	940
45 Minute Settifiable Solids (mL/L)	effluent	18	9	8	10	8	6
	influent	160	190	160	170	210	140
eration chamber	eration chamber	730	700	680	690	730	750
	effluent	15	6	7	6	6	<5
eration chamber	540	350	500	330	490	460	

Notes:  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Stress Test Evaluation

Week Beginning: November 5, 1995  
Weeks into Test: 22

Plant Code: 6/139

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Dosed Volume (gallons)	325	0	0	0	0	0	0
Dissolved Oxygen (mg/L)	eration chamber	4.5					
	effluent	1.8					
Temperature (°C)	influent	16					
	eration chamber	16					
pH	effluent	15					
	influent	7.8					
Biochemical Oxygen Demand (mg/L)	eration chamber	7.5					
	effluent	7.7					
Suspended Solids (mg/L)	influent	170					
	effluent	<5					
Volatile Suspended Solids (mg/L)	influent	150					
	eration chamber	1000					
45 Minute Settifiable Solids (mL/L)	effluent	7					
	influent	140					
eration chamber	eration chamber	800					
	effluent	6					
eration chamber	580						

Notes:  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

Notes: Vacation stress started 11/5.

**NSF International**  
**Standard 40 - Individual Wastewater Treatment Plants**  
**Stress Test Evaluation**

Week Beginning: November 12, 1995  
Weeks into Test: 23

Plant Code: 6/139

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Dosed Volume (gallons)	0	0	369	500	500	500	500
Dissolved Oxygen (mg/L)	eration chamber				8.4	8.7	8.1
	effluent				3.0	4.1	3.4
Temperature (°C)	influent				16	16	15
	eration chamber				13	13	13
pH	effluent				12	13	12
	influent				7.7	7.7	7.8
Biochemical Oxygen Demand (mg/L)	eration chamber				7.8	7.7	7.7
	effluent				8.0	8.0	8.0
Suspended Solids (mg/L)	influent				150	150	150
	eration chamber				14	20	15
Volatile Suspended Solids (mg/L)	effluent				190	180	200
	influent				640	600	600
45 Minute Settleable Solids (mL/L)	eration chamber				31	33	28
	effluent				160	160	180
eration chamber					480	440	480
	effluent				22	25	18
eration chamber					160	160	200

Notes: Vacation stress ended 11/14/95.  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

Week Beginning: November 19, 1995  
Weeks into Test: 24

Plant Code: 6/139

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Dosed Volume (gallons)	500	500	500	500	450	500	500
Dissolved Oxygen (mg/L)	eration chamber	6.8	5.5	6.8	7.0	7.8	7.8
	effluent	2.7	2.4	2.2	2.2	2.1	2.4
Temperature (°C)	influent	14	15	16	15	15	14
	eration chamber	12	13	13	13	12	12
pH	effluent	12	12	12	12	12	12
	influent	7.8	7.7	7.8	7.9	7.8	7.8
Biochemical Oxygen Demand (mg/L)	eration chamber	7.7	7.7	7.6	7.8	7.7	7.6
	effluent	7.9	8.0	8.0	7.9	8.0	7.9
Suspended Solids (mg/L)	influent	130	170	170	180	150	260
	eration chamber	9	7	6	5	6	7
Volatile Suspended Solids (mg/L)	effluent	170	220	230	220	170	300
	influent	570	810	770	560	580	570
45 Minute Settleable Solids (mL/L)	eration chamber	13	10	9	8	10	8
	effluent	150	200	210	190	160	270
eration chamber		480	640	600	420	460	470
	effluent	12	8	8	6	8	8
eration chamber		200	260	260	180	150	200

Notes: Dosing shortage on 11/23 due to a problem with the Chelsea site dosing system.  
(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: November 26, 1995  
Weeks Into Test: 25  
Weekend Dosing: Sunday - 500 gallons

Plant Code: 6/139  
Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday
Dosed Volume (gallons)	500	500	500	500	238
Dissolved Oxygen (mg/L)	aeration chamber	9.0	7.5	7.1	7.8
	effluent	2.5	2.4	2.5	2.7
Temperature (°C)	influent	15	15	15	15
	aeration chamber	12	12	12	12
pH	influent	12	12	12	12
	aeration chamber	7.8	7.7	7.8	7.8
Biochemical Oxygen Demand (mg/L)	influent	7.6	7.6	7.7	7.7
	effluent	8.0	7.9	8.0	7.9
Suspended Solids (mg/L)	influent	200	170	150	160
	aeration chamber	7	11	10	6
Volatile Suspended Solids (mg/L)	influent	270	290	230	200
	aeration chamber	660	700	670	680
45 Minute Settleable Solids (mL/L)	influent	9	8	10	10
	aeration chamber	230	210	240	190
Notes:	influent	640	540	530	470
	effluent	7	8	7	8
Notes:	aeration chamber	200	190	200	180

(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

Notes: Dosing shortage on 12/1 caused by a clogged Chelsea site influent pump.

TGS/3-92

NSF International  
Standard 40 - Individual Wastewater Treatment Plants  
Plant Effluent

Week Beginning: December 3, 1995  
Weeks Into Test: 26  
Weekend Dosing: Sunday - 500 gallons

Plant Code: 6/139  
Saturday - 500 gallons

	Monday	Tuesday	Wednesday	Thursday	Friday
Dosed Volume (gallons)	500	500	500	500	500
Dissolved Oxygen (mg/L)	aeration chamber	8.1	7.6	8.4	7.6
	effluent	2.6	2.3	2.8	3.0
Temperature (°C)	influent	15	15	15	15
	aeration chamber	12	12	12	12
pH	influent	12	12	12	11
	aeration chamber	7.6	7.8	7.8	7.7
Biochemical Oxygen Demand (mg/L)	influent	7.7	7.7	7.7	7.7
	effluent	7.9	7.9	8.0	7.9
Suspended Solids (mg/L)	influent	230	160	210	220
	aeration chamber	7	7	10	18
Volatile Suspended Solids (mg/L)	influent	220	240	230	270
	aeration chamber	600	730	720	650
45 Minute Settleable Solids (mL/L)	influent	12	18	16	37
	aeration chamber	200	200	200	240
Notes:	influent	480	580	570	520
	effluent	10	14	12	30
Notes:	aeration chamber	150	200	190	150

(1) Site problem  
(2) Malfunction of system under test  
(3) Weather problem  
(4) Other

Notes:

TGS/3-92

**NSF International**  
**Standard 40 - Individual Wastewater Treatment Plants**  
*Plant Effluent*

Week Beginning: December 10, 1995 Plant Code: 6/139  
 Weeks Into Test: 27 Saturday - 506 gallons  
 Weekend Dosing: Sunday - 500 gallons

Dosed Volume (gallons)	Monday	Tuesday	Wednesday	Thursday	Friday	
Dissolved Oxygen (mg/L)	aeration chamber	8.6	8.4	8.8	8.6	8.4
	effluent	3.3	3.4	3.4	3.1	3.5
Temperature (°C)	influent	14	13	14	14	13
	aeration chamber	11	10	10	10	10
pH	influent	10	11	10	10	10
	aeration chamber	7.8	7.8	7.9	7.8	7.8
Biochemical Oxygen Demand (mg/L)	influent	7.7	7.7	7.7	7.6	7.6
	effluent	7.9	7.9	7.9	7.9	7.8
Suspended Solids (mg/L)	influent	190	170	170	180	170
	aeration chamber	6	8	10	9	10
Volatile Solids (mg/L)	influent	210	210	230	210	250
	aeration chamber	540	560	580	550	580
45 Minute Settleable Solids (mL/L)	influent	16	15	16	16	17
	aeration chamber	190	180	200	180	210
Notes	influent	460	460	480	440	470
	effluent	16	12	14	13	12
aeration chamber	130	130	125	120	130	

Notes:  
 (1) Site problem  
 (2) Malfunction of system under test  
 (3) Weather problem  
 (4) Other

TGS/3-92

**NSF International**  
**Standard 40 - Individual Wastewater Treatment Plants**  
*Plant Effluent*

Week Beginning: December 17, 1995 Plant Code: 6/139  
 Weeks Into Test: 28 Saturday - 500 gallons  
 Weekend Dosing: Sunday - 500 gallons

Dosed Volume (gallons)	Monday	Tuesday	Wednesday	Thursday	Friday
Dissolved Oxygen (mg/L)	aeration chamber	8.5	7.7	8.3	7.6
	effluent	3.9	3.4	3.3	3.5
Temperature (°C)	influent	14	14	13	13
	aeration chamber	10	10	10	10
pH	influent	10	10	10	10
	aeration chamber	7.8	7.8	7.8	7.9
Biochemical Oxygen Demand (mg/L)	influent	7.7	7.7	7.7	7.7
	effluent	7.8	7.9	7.8	7.9
Suspended Solids (mg/L)	influent	210	200	230	200
	aeration chamber	11	10	10	10
Volatile Solids (mg/L)	influent	200	300	290	260
	aeration chamber	540	570	560	580
45 Minute Settleable Solids (mL/L)	influent	27	23	18	19
	aeration chamber	180	250	260	230
Notes	influent	440	460	480	480
	effluent	23	18	17	16
aeration chamber	130	120	120	120	

Notes:  
 (1) Site problem  
 (2) Malfunction of system under test  
 (3) Weather problem  
 (4) Other

TGS/3-92