



A R K A N S A S  
Department of Environmental Quality

September 4, 2009

Mr. Jeff Wages  
Syrgis Performance Initiators, Inc.  
334 Phillips 311 Road  
Helena, AR 72342-9033

Re: Syrgis (Tracking Number: ARP001013 AFIN: 54-00429) Pretreatment Inspection

Dear Mr. Wages:

On July 15, 2009 the Department pretreatment staff conducted a sampling inspection of the Syrgis Helena facility. The Department appreciates Syrgis' efforts and time in assisting with the inspection. Please find enclosed the pretreatment inspection report. Please review the report and let the Department know if Syrgis finds any errors. Also enclosed is the Department lab analysis from the collected sample. The Department's lab analysis shows zinc at 0.615 mg/l and lead at 0.025 mg/l in the effluent entering the Helena POTW. In the past Syrgis has not tested for lead. Please note that Syrgis must test the effluent for ALL regulated parameters including lead.

In previous correspondence, the Department considered adjusting Syrgis' limits to allow for dilution (Syrgis combines sanitary wastewater with regulated wastewater). Syrgis declared that the Helena facility does not contain a metal bearing stream listed in Appendix A in 40 CFR 414. Since the only parameters detected in the effluent are metals, 40 CFR 403.6(e) is not applicable and Syrgis must demonstrate that these metals enter the facility in the intake potable water.

At this time Syrgis appears to have no processes which contribute zinc to the wastewater. The zinc in the effluent may be entering with the intake water and may be simply passing through the plant unaltered. Before the Department makes a final determination, please sample the intake water on a calendar quarterly basis for a period of one year. The attached analysis may serve as the required analysis for the July- Sep 2009 quarter. Syrgis must sample (only zinc and lead) the intake water for three additional quarters (Oct- Dec 2009, Jan- Mar 2010 & April – May 2010). If these sampling results confirm that the zinc and lead are in the intake water, Syrgis will not be required to sample the intake water in the future.

In accordance with 40 CFR 403.15, Syrgis can take credit for the metals in the intake water. For the February 2010 report, Syrgis' effluent must not exceed by 20% the highest previous potable metal concentrations. The contract lab must use **EPA Method 200.8** instead of Method 200.7.

Syrgis has two options for future reports:

Option 1: Syrgis may discontinue all testing of the drinking water after May 2010. Syrgis metal concentrations in the effluent must not exceed by 20% the highest previous reported metal potable concentration. If Syrgis reports a concentration higher than this value or an ADEQ lab report shows a value higher than this value, the Department will deem that Syrgis has violated the 40CFR414 categorical pretreatment standard for zinc or lead.


Option 2: If the metal concentration in the effluent remains consistently higher than the metal concentration in the intake water, Syrgis may actually have a process which contributes metals to the wastewater. According to 40 CFR 414.85 (b), "the Control Authority [the Department] on a case-by-case basis" can identify "additional process wastewater streams...as metal or cyanide bearing" streams. Syrgis may petition the Department to have a particular metal bearing stream(s) designated as a 40 CFR 414 metal bearing stream. If the petition is successful, the 40 CFR 414 zinc limits (1.05 & 2.61 mg/l) and lead limits (0.32 & 0.69 mg/l) would be applicable to Syrgis' effluent.

Please note that under Option 1, Syrgis currently has violations for 40 CFR 414 pretreatment standards for lead and zinc. These violations may be mitigated by future intake water analyses.

Please note that before the Department considers Option 2, Syrgis must demonstrate that a BMP (Best Management Practices) will not significantly impact "non-process" sources of zinc and lead.

If Syrgis has concerns or requires more details, please contact Rufus Torrence at (501) 682-0626 or [torrence@adeq.state.ar.us](mailto:torrence@adeq.state.ar.us).

Sincerely,



Rufus J. Torrence, Water Division Engineer

Encl: Pretreatment Inspection Report dated July 15, 2009  
ADEQ Lab Report 2009-1761  
Syrgis (Rineco 9094) Lab Report  
EPA Local Limits Development Guidance Appendices; Appendix V Domestic Pollutant Loading

**Pretreatment Industrial Inspection**

**Facility Information**

|  |   |
|--|---|
| Facility Name:   | Site Address: <b>334 Phillips 311 Road</b>        |
| <b>Syrgis Performance Initiators, Inc.</b>                             | <b>Helena, AR 72342-9033</b>                      |
| Signatory Authority (Name & Title): <b>Scott Ahlers, Plant Manager</b> |   |
| Phone: <b>(870) 572-9061</b>   | Mailing Address (if different):                   |
| Fax: <b>(870) 572-1416</b>   | <b>(Same)</b>                                     |
| Address: <b>(Same)</b>   | Corporate Owner Name and address (if applicable): |
| <b>(Same)</b>  | <b>Syrgis Performance Products</b>                |
| Phone: <b>(Same)</b>   | <b>Stockholm, Sweden</b>                          |
| Fax: <b>(Same)</b>   | Phone: <b>+46 8545 12160</b>                      |
| Contact Person (Name & Title):   | Fax: <b>+46 8545 12170</b>                        |
| <b>Jeff Wages</b>  | Corporate CEO: <b>Andy Harris</b>                 |
| e-mail:  | e-mail: <b>aharris@syrgis.com</b>                 |
| Facility Permit # <b>ARP001013</b>                                     | Last Inspection Date: <b>10-31-2007</b>           |


|   |                                 |
|---|---------------------------------|
| POTW (City) IU discharges to: <b>Helena WWTP</b>  | POTW's NPDES # <b>AR0043389</b> |
| Industrial Classification: <input checked="" type="checkbox"/> <b>Categorical</b> <input type="checkbox"/> <b>Significant</b> | <b>AFIN 54-00429</b>            |
| If Categorical, list which CFR #(s) the facility is subject to: <b>40 CFR 414.85</b>  |                                 |

**Table of Contents**

|                                    |   |         |
|------------------------------------|---|---------|
| I. Summary of Inspection           | Page  | of      |
| A. Inspection Objectives           |   |         |
| B. Inspection Analysis             |   |         |
| II. Pre-Inspection Meeting         | Page  | of      |
| A. General Information             |   |         |
| B. Facility Permits                |   |         |
| C. Additional Comments             |   |         |
| III. Attachments                   | "Yes" indicates item exists at the facility and attachments will be included        |         |
|                                    | "No" indicates item does not exist at the facility and attachments aren't necessary |         |
| A. Industrial Processes            | yes <input checked="" type="checkbox"/> no <input type="checkbox"/>                 | Page of |
| B. Pollution Prevention Activities | yes <input checked="" type="checkbox"/> no <input type="checkbox"/>                 | Page of |
| C. Pretreatment System             | yes <input checked="" type="checkbox"/> no <input type="checkbox"/>                 | Page of |
| D. Chemical Storage                | yes <input checked="" type="checkbox"/> no <input type="checkbox"/>                 | Page of |
| E. Spill/Slug Control Plan         | yes <input type="checkbox"/> no <input checked="" type="checkbox"/>                 | Page of |
| F. Self-Monitoring                 | yes <input checked="" type="checkbox"/> no <input type="checkbox"/>                 | Page of |

Comments :

**Sub part H – Specialty Organic Chemicals**

|   |  |
|---|--|
| Inspector's Name (Print):<br><b>Rufus Torrence</b>              | Signature:<br> |
| IU Rep's Name (Print):<br><b>Jeff Wages</b>                     | Signature:<br>(Not Required)   |
| Date and Time Inspection Ended: <b>July 15, 2009 @ 11:20 pm</b> |  |

| <b>I. Summary of Inspection</b>  |  |   |                                      |
|--|--|---|--------------------------------------|
| <b>A. Inspection and Objective (Complete Before Inspection)</b>  |  |   |                                      |
| <input type="checkbox"/> Permit Renewal  | <input checked="" type="checkbox"/> Bi-Annual            | <input type="checkbox"/> Spill/Slug                           | <input type="checkbox"/> Unscheduled |
| <input type="checkbox"/> New Construction  | <input type="checkbox"/> Noncompliance                   | <input type="checkbox"/> Follow-up                            | <input type="checkbox"/> Complaint   |
| Inspection Objective(s)  |  |   |                                      |
| <b>Compliance Assurance</b>  |  |   |                                      |
| Checklist of items to be reviewed and/or visually inspected:   |  |   |                                      |
| <input checked="" type="checkbox"/> Pre-inspection Meeting   | <input type="checkbox"/> Permit Conditions               | <input type="checkbox"/> Safety Concerns                      |                                      |
| <input checked="" type="checkbox"/> Process Inspection   | <input checked="" type="checkbox"/> Pretreatment Process | <input type="checkbox"/> TOMP                                 |                                      |
| <input checked="" type="checkbox"/> Chemical Storage   | <input checked="" type="checkbox"/> Discharge point(s)   | <input type="checkbox"/> Spills/Slug Control Plan             |                                      |
| <input type="checkbox"/> Records Review  | <input type="checkbox"/> RCRA information                | <input type="checkbox"/> Process/Flow/Pretreatment Schematics |                                      |
| <input type="checkbox"/> IU sampling procedures  | <input type="checkbox"/> Flow/pH Meter(s)                | <input type="checkbox"/> Calibration Records                  |                                      |
| <input type="checkbox"/> MSDS Inventory List   | <input type="checkbox"/> New MSDS                        | <input type="checkbox"/>                                      |                                      |
| Comments:  |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
| <b>B. Inspection Analysis</b>  |  |   |                                      |
| Were there any deficiencies/violations identified and noted during the inspection? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |  |   |                                      |
| Provide a brief narrative of deficiencies/violations or other concerns in the following areas:   |  |   |                                      |
| Records Review   |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
| Process Area(s)  |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
| Pretreatment System  |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
| Self Monitoring Procedures   |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
| Diversion/Sewer Meters   |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
| Spill/Slug Control Plan  |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
| Sampling Point   |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |
| Chemical Storage   |  |   |                                      |
|  |  |   |                                      |
|  |  |   |                                      |

| <b>II. Pre-Inspection Meeting</b>  |                                     |   |  |
|--|-------------------------------------|---|--|
| <b>A. General Information</b>  |                                     |   |  |
| Date and Time Inspection Started: <b>July 15, 2009 @ 9:45 am</b>   |                                     | SIC code(s): <b>2869</b>                          |  |
| IU Reps/Titles   |                                     | Control Authority Reps/Titles                     |  |
| <b>Jeff Wages, EHS Coor</b>  |                                     | <b>Rufus Torrence, Engineer</b>                   |  |
| End product(s):  |                                     | Approx. # of units produced:                      |  |
| <b>Organic Peroxides</b>   |                                     | <b>18,500 tons/year</b>                           |  |
| Days of Operation: <b>Monday thru Friday</b>   |                                     | Days of Production (if different): <b>(Same)</b>  |  |
| Hours of Operation: <b>24 hr/day</b>   |                                     | Hours of Production (if different): <b>(Same)</b> |  |
| Shift 1, hrs.: <b>7 am to 3 pm</b>   | Shift 2, hrs.: <b>3 pm to 11 pm</b> |   |  |
| # of Employees: <b>46</b>  | Peak Mos.: <b>May</b>               | "Off" Mos.: <b>December</b>                       |  |
| Are there any scheduled plant shutdowns? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> If yes, when? <b>Last 2 weeks / year</b> |                                     |   |  |
| Are there designated plant clean-up days? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A <input type="checkbox"/> If yes, when?                           |                                     |   |  |
| Is the facility currently in compliance with all pretreatment reporting requirements and limits? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>               |                                     |   |  |
| If No, explain:  |                                     |   |  |
|  |                                     |   |  |
| Are there any Special Entry Procedures for the Discharge/Sample point locations? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>                               |                                     |   |  |
| If Yes, explain:   |                                     |   |  |
|  |                                     |   |  |
| Are there any Safety Concerns or Identified Hazards that the inspector should be aware of: <input type="checkbox"/> Yes. <input checked="" type="checkbox"/> No                    |                                     |   |  |
| If Yes, explain:   |                                     |   |  |
| Has there been any changes since the last inspection regarding the following items:  |                                     |   |  |
| Plant/flow/process layout? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> If yes, obtain copy of updated schematic for facility file.                         |                                     |   |  |
| Processes? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> If yes, explain:  |                                     |   |  |
|  |                                     |   |  |
| Production Levels? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> If yes, explain: <b>Slow down in the economy</b>  |                                     |   |  |
|  |                                     |   |  |
| Raw materials? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> If yes, explain:  |                                     |   |  |
|  |                                     |   |  |
| Flow rates? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> If yes, explain  |                                     |   |  |
|  |                                     |   |  |
| Are regulated and non-regulated wastestreams combined? yes <input type="checkbox"/> no <input checked="" type="checkbox"/>   |                                     |   |  |
| Prior to Pretreatment System? yes <input type="checkbox"/> no <input checked="" type="checkbox"/> N/A <input type="checkbox"/>   |                                     |   |  |
| If Yes, was the CWF used to calculate limits? yes <input type="checkbox"/> no <input type="checkbox"/>   |                                     |   |  |
| Prior to connection to the POTW sanitary sewer? yes <input type="checkbox"/> no <input checked="" type="checkbox"/> N/A <input type="checkbox"/>                                   |                                     |   |  |
| At connection to sanitary sewer? yes <input type="checkbox"/> no <input checked="" type="checkbox"/> N/A <input type="checkbox"/>  |                                     |   |  |
| Production and flows verified for Production-Based Standards? yes <input type="checkbox"/> no <input type="checkbox"/> N/A <input checked="" type="checkbox"/>                     |                                     |   |  |
| What is the current avg. production rate and process flow?   |                                     |   |  |
| <b>Production Rate is not applicable; the process flow remains consistent.</b>   |                                     |   |  |
| Is the prod. rate or flow substantially different (+/- 20%) from those used in calculating limits? yes <input type="checkbox"/> no <input type="checkbox"/>                        |                                     |   |  |
| <b>Not Applicable</b>  |                                     |   |  |



**Attachment A: Industrial Process(es)**

List process(es) generating wastewater. Note if it's categorical (federally regulated w/pretreatment limits) or not

|                            |   |    |  |
|----------------------------|---|----|--|
| 1. <b>MEK Peroxide</b>     | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | 4. | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| 2. <b>Benzoyl Peroxide</b> | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | 5. | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| 3.                         | Yes <input type="checkbox"/> No <input type="checkbox"/>            | 6. | Yes <input type="checkbox"/> No <input type="checkbox"/> |

Were processes visually inspected? Yes  No  N/A

Brief description of process(es):

**Manufacture of MEK peroxide and benzoyl peroxide.**

**Benzoyl Peroxide is a hardener or "initiator" in the plastic industry.**

General observations of facility's indoor housekeeping: **Good**

General observations of area outside facility's building: **Good**

Check all sources of wastewater being discharged into the City's collection system. Indicate avg. gal/day, measured (M) or estimated (E). If batch (B) discharged, list frequency and volume (1000 gal/month, e.g.).

|  |  |   |   |
|--|--|---|---|
| <input type="checkbox"/> Process Rinse Overflows                 | <input type="checkbox"/> Equip. Cleanup        | <input type="checkbox"/> Floor Cleanup      | <input type="checkbox"/> Spent Bath Solutions                 |
| <input type="checkbox"/> Product Cleaning                        | <input type="checkbox"/> Forklifts Maint./Wash | <input type="checkbox"/> Tank Dragout       | <input type="checkbox"/> Air Pollution Devices                |
| <input checked="" type="checkbox"/> Boiler Blowdown<br>100 + gpd | <input type="checkbox"/> Spent Rinse Tanks     | <input type="checkbox"/> Equipment Coolants | <input checked="" type="checkbox"/> Non-Contact Cooling Water |
| <input type="checkbox"/> Stormwater                              | <input type="checkbox"/>                       | <input type="checkbox"/>                    | <input type="checkbox"/>                                      |

List Major Raw Materials and Chemicals used:

**Methyl Ethyl Ketone, Hydrogen Peroxide, Sulfuric Acid, Demethyl Phthalate & Benzoyl Chloride**

Check Waste Stream Pollutants of Concern from Process(es)

|                              |   |   |  |
|------------------------------|---|---|--|
| <input type="checkbox"/> BOD | <input checked="" type="checkbox"/> CN <sup>-</sup> | <input checked="" type="checkbox"/> Metals (List)<br><b>Lead and Zinc</b> | <input type="checkbox"/> Solvents (List) |
| <input type="checkbox"/> TSS | <input type="checkbox"/> Cl <sub>2</sub>            |   |  |
| <input type="checkbox"/> O&G | <input type="checkbox"/> S <sup>-</sup>             |   |  |
| <input type="checkbox"/> pH  | <input checked="" type="checkbox"/>                 | <b>Toxic Organic</b>  |  |

Are there floor drains in the Process area?  Yes  No If yes list number and the location of all floor drains:

**None of the floor drains have access to the POTW directly; all wastewater is pumped to the treatment system.**

**Attachment B: Pollution Prevention (P2) / Recycling Activities**

Does the facility have a written P2 Plan? Yes  No

Does this facility practice P2? Yes  No

Environmental Management System in place? Yes  No

ISO Certified? Yes  No  **ISO 9001**

Written Standard Operating Procedures? Yes  No

Explain:

Preventative Maintenance Program Yes  No  (hydraulic systems, valves, pumps, etc)

Explain:

Water Reuse: Yes  No

Explain:

Cost Accounting to Track Savings: Yes  No

Explain:

Inventory Control / "Green Purchasing": Yes  No  (lean manufacturing/"env. friendly purchasing", etc)

Explain:

Employee Training: Yes  No

Explain:

Spent Solvent Reclamation? Yes  No

Explain:

Recycle Paper, Aluminum, Boxes, and Pallets? Yes  No

Explain:

Recycle Waste Oil, Solvents, and Lubricants? Yes  No

Explain:

Other Activities

P2 Equipment/Practices in use:

Overflow Alarms

Aqueous Cleaning Solutions

Fog Spray Rinsing

Countercurrent Rinsing

Dragout Collection Trays

Seal-Less Pumps

Air Jets to Blow Parts Dry

Secondary Containment of Process Solutions

Aqueous Paint Stripping Solutions

Bead Blasting to Remove Paint

Water Soluble Cutting Fluids

Recycle Overspray

In-Process Recycle (Ion Exchange, Reverse Osmosis)

Conductivity Meters

Dead Rinse Tanks

Bath / Rinse Filtration



**Attachment C: Pretreatment System**

|   |   |  |                              |
|---|---|--|------------------------------|
| Are wastestreams segregated before pretreatment?                  | <input type="checkbox"/> Yes            | <input checked="" type="checkbox"/> No | <input type="checkbox"/> N/A |
| Are they pretreated prior to discharge to the sanitary sewer?     | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No            | <input type="checkbox"/> N/A |
| Was the pretreatment system visually inspected during this visit? | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No            | <input type="checkbox"/> N/A |

Check which of the following are utilized for pretreatment prior to discharge to sanitary sewer:

|   |   |  |   |
|---|---|--|---|
| <input type="checkbox"/> Dissolved air floatation | <input type="checkbox"/> Membrane Tech.       | <input type="checkbox"/> Ion Exchange    | <input type="checkbox"/> Biological Treatment |
| <input type="checkbox"/> Centrifugation           | <input type="checkbox"/> Flow Equalization    | <input type="checkbox"/> Ozonation       | <input type="checkbox"/> Chlorinating         |
| <input type="checkbox"/> Chemical Precipitation   | <input type="checkbox"/> Oil/Water Separation | <input type="checkbox"/> Reverse Osmosis | <input type="checkbox"/> Grit Removal         |
| <input type="checkbox"/> Sludge Filter Press      | <input type="checkbox"/> Grease Trap          | <input type="checkbox"/> Screen          | <input type="checkbox"/> Solvent Separation   |
| <input type="checkbox"/> pH Adjustment            | <input type="checkbox"/> Sand Trap            | <input type="checkbox"/> Sedimentation   | <input type="checkbox"/> Silver Recovery      |
| <input type="checkbox"/> Belt/Disk Oil Skimmer    | <input type="checkbox"/>                      | <input type="checkbox"/>                 | <input type="checkbox"/>                      |

Provide Brief Description of Pretreatment System (leaks, cleanliness, equipment not in working order):

**Two ponds...First pond is a settling pond Second pond is a "polishin" pond.**

Does the description match the schematic currently on file?  Yes  No  N/A

System Operator(s) Name:

**Not Applicable**

Does discharge permit require licensed operator?  Yes  No  N/A

Is the System Operator(s) licensed by the State of Arkansas (per Reg. # 3?)  Yes  No  N/A

List Name(s) and License classification:

Is training provided to the Pretreatment System Operator(s)?  Yes  No  N/A

If Yes, list type and frequency:

Is the discharge from the Pretreatment System?  Batch  Continuous  Combination

If any discharges are batch type or combination, describe the following:

Volume of each batch: \_\_\_\_\_ gallons per

Describe process from which batch originated (spent bath, e.g.):

Approximate duration of batch discharge:

| Meter Type            | Calibration Procedure and Frequency | Comments (Totalizer Reading) |
|-----------------------|-------------------------------------|------------------------------|
| <b>Not Applicable</b> |                                     |                              |

**Attachment D: Chemical Storage Area(s)**

Does the facility have a designated chemical storage area(s)?     Yes     No

Was this area(s) visually inspected?     Yes     No     N/A

| Describe Chemical Storage Area(s)      | Are there floor drains in this area?                                | If yes, where does this drain lead to?   |
|--|---|--|
| 1. <b>MEKP<sup>1</sup></b>             | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | <input type="checkbox"/> Pretreatment <input type="checkbox"/> Sanitary Sewer <input type="checkbox"/> Storm Sewer |
| 2. <b>Benzoyl Peroxide<sup>1</sup></b> | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | <input type="checkbox"/> Pretreatment <input type="checkbox"/> Sanitary Sewer <input type="checkbox"/> Storm Sewer |
| 3.                                     | <input type="checkbox"/> Yes <input type="checkbox"/> No            | <input type="checkbox"/> Pretreatment <input type="checkbox"/> Sanitary Sewer <input type="checkbox"/> Storm Sewer |
| 4.                                     | <input type="checkbox"/> Yes <input type="checkbox"/> No            | <input type="checkbox"/> Pretreatment <input type="checkbox"/> Sanitary Sewer <input type="checkbox"/> Storm Sewer |

Does the Chemical Storage Area(s) contain any of the following?

|   |   |
|---|---|
| <input checked="" type="checkbox"/> Dikes, Berms for Containment    | <input type="checkbox"/> Plugs for Floor Drains           |
| <input type="checkbox"/> Secondary Tanks for Holding                | <input type="checkbox"/> Premix (low) Concentrations      |
| <input type="checkbox"/> Alarms                                     | <input type="checkbox"/> Chain restraints, limited access |
| <input type="checkbox"/> Spills Control Kits for Cleanup            | <input type="checkbox"/> Notification Procedures          |
| <input type="checkbox"/> Chemical desegregation within Storage Area | <input type="checkbox"/> Other                            |

Chemical Inventory List (MSDS) on file?     Yes     No     N/A

Were any new MSDS reviewed during the Inspection?     Yes     No     N/A

If yes, list below:

Chemical storage comments:

<sup>1</sup>Syrgis is primarily a chemical company so chemicals are stored over the entire plant but Syrgis does have a **bulk storage area: other storage areas are scattered over acreage and the areas are isolated for safety reasons. Earth berms prevent surface run-off.**

Chemical handling procedures (totes, dolly, buckets, hardline, etc):

**Pumps and Piping**

**Attachment E: Spill/Slug Control Plan**

|   |   |
|---|---|
| Does the facility have a Spill/Slug control plan?   | <input type="checkbox"/> yes <input checked="" type="checkbox"/> no <sup>2</sup>      |
| If yes are the following: 403.8(f)(2)(v)(A-D) requirements in place?  |   |
| Is the spill/slug control plan <2 years old?  | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| (A) Describes discharge practices including non routine batch (slug) discharges   | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| (B) Describes storage and handling of chemicals   | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| (C) Procedures for immediate notification to POTW of slug discharges  | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| (D) 1. Describes measures for controlling toxic/hazardous pollutants  | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| 2. Describes procedures and equipment for emergency response  | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| 3. Describes follow-up to limit damage suffered by POTW or environment  | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| 4. Does the facility have Spill/Slug Notification Procedures posted?  | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| 5. Are worker personnel provided training in the event of a spill or slug discharge?  | <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |
| If no:  |   |
| Does the facility have Spill/Slug Notification Procedures posted?   | <input type="checkbox"/> yes <input type="checkbox"/> no                              |
| Is it posted in areas where chemicals are used and stored?  | <input type="checkbox"/> yes <input type="checkbox"/> no                              |
| If Yes how many?  |   |
| Are appropriate personnel provided training in the event of a spill or slug discharge?  | <input type="checkbox"/> yes <input type="checkbox"/> no                              |
| Have there been any non-routine, episodic discharges or chemical spills in the past year?   | <input type="checkbox"/> yes <input type="checkbox"/> no                              |
| (Briefly Describe, Include Dates)   |   |
|   |   |
|   |   |
| Was the City notified of these occurrences? <input type="checkbox"/> yes <input type="checkbox"/> no <input type="checkbox"/> N/A |   |
|   |   |
| <b>Visual Inspection of Discharge Lines/Points</b>  |   |
| Provide description of manhole condition and flow channel of the following where applicable:                                      |   |
| Sampling / Monitoring Point   | <b>Discharge from Polishing Pond</b>  |
|   |   |
| Total Flow Monitoring Point   | <b>Estimated using city water meter</b>   |
|   |   |
| Upstream Manhole  |   |
|   |   |
| Point of Connection:  |   |
|   |   |
|   |   |

<sup>2</sup> Spill Plan is not applicable to this facility. There is no central plant area; the facility has scattered "satellite" plants with on direct access to the POTW.

**Attachment F: Self-Monitoring & If CFR 433, TTO/TOMP Requirements**

Have Operator (or person collecting the sample) to describe how composite and grab samples are collected and preserved. Record descriptions. Include name of individual and title.

**Operator has been instructed to use a 24 hour time composite sampler.**

Where is the sample point located?

|  |   |  |
|--|---|--|
| <input type="checkbox"/> End of Process            | <input checked="" type="checkbox"/> Pretreatment Effluent | <input type="checkbox"/> Total Flow              |
| <input type="checkbox"/> Combined Flow             | <input type="checkbox"/> Metered Flow                     | <input type="checkbox"/> Flow Actuator           |
| <input type="checkbox"/> Private Manhole           | <input type="checkbox"/> Utility Manhole                  | <input type="checkbox"/> Advance Notice Required |
| <input type="checkbox"/> Safety Hazards Identified | <input type="checkbox"/>                                  | <input type="checkbox"/>                         |

Is the Sample Collection Site Adequate?  Yes  No  N/A

Does the facility rep. request a split sample on this sampling/inspection?  Yes  No

Does the facility perform self-monitoring tests in-house?  Yes  No  N/A

If no, record the name and address of Contract Lab: **Rineco Analytical Services (subletted to American Interplex Cor)**

Automatic Sampler  or Manual

IU Self-Monitoring Results reviewed:  Yes  No  N/A

Is the Contract Lab certified by ADEQ for test parameters?  Yes  No  N/A

Dates and Times of Sample Analysis Recorded?  Yes  No  N/A

Correct Methods Used for Test Analysis (Refer To 40CFR Part 136)  Yes  No  N/A

EPA recommended holding times being met (Refer to 40CFR Part 136)  Yes  No  N/A

Chain of Custody Records for Self-Monitoring Samples Reviewed  Yes  No  N/A

Were correct Sample Types Collected  Yes  No  N/A

Dates and times of Sample Collection Recorded?  Yes  No  N/A

Were Samples preserved correctly (refer to 40CFR Part 136)  Yes  No  N/A

Were Self Monitoring records on file for past 3 years?  Yes  No  N/A

List the parameters the facility monitors and the frequency:

|  |  |   |   |  |
|--|--|---|---|--|
| <input type="checkbox"/> Cd(t)                         | <input type="checkbox"/> Cu(t)                         | <input type="checkbox"/> Cr(t)                          | <input type="checkbox"/> Ni(t)                          | <input checked="" type="checkbox"/> Pb(t) 2 per year |
| <input type="checkbox"/> Ag(t)                         | <input checked="" type="checkbox"/> Zn(t) 2 per year   | <input type="checkbox"/> pH                             | <input type="checkbox"/> CN <sup>-</sup> (t)            | <input type="checkbox"/> CN <sup>-</sup> (a-c)       |
| <input checked="" type="checkbox"/> TTO-Vol 2 per year | <input checked="" type="checkbox"/> TTO-B/N 2 per year | <input checked="" type="checkbox"/> TTO-A.E. 2 per year | <input checked="" type="checkbox"/> TTO-Pest 2 per year | <input type="checkbox"/> Cr(hex)                     |
| <input type="checkbox"/>                               | <input type="checkbox"/>                               | <input type="checkbox"/>                                | <input type="checkbox"/>                                | <input type="checkbox"/>                             |

**Toxic Organic Management Plan (TOMP) for Metal Finishers under CFR 433**

How does the IU report TTO?  Analysis  Certification Statement

Does the facility have a Toxic Organic Management Plan?  Yes  No  N/A

If yes, Does the plan show how toxic organics are used, stored, and disposed?  Yes  No  N/A

List the date of the last revision to the TOMP:

Is the TOMP being followed as written?  Yes  No  N/A (If no, provide explanation in comments.)

If no, is there evidence that a TOMP is needed?  Yes  No  N/A (If yes, provide description of evidence in comments.)

Comments:

# Arkansas Department of Environmental Quality

5301 Northshore Drive  
North Little Rock, AR 72118

## - CERTIFICATE OF ANALYSIS -

Our Lab#: 2009-1761

Sample ID: Syrgis

Sample Collect Date: 7/15/2009

Sample C  
Type:

Report Date: 8/3/2009

| <u>Test Group</u> | <u>Test</u>     | <u>Result</u> | <u>Units</u> | <u>Analysis Date</u> | <u>MDL</u> | <u>RDL</u> |
|-------------------|-----------------|---------------|--------------|----------------------|------------|------------|
| ICP/MS-T          |                 |               |              |                      |            |            |
|                   | Aluminum        | 1250          | µg/L         | 7/30/2009            | 20         | 200        |
|                   | Antimony        | ?<100         | µg/L         | 7/30/2009            | 5          | 100        |
|                   | Arsenic         | 16.4          | µg/L         | 7/30/2009            | 0.5        | 10.0       |
|                   | Barium          | 1080          | µg/L         | 7/30/2009            | 2          | 100        |
|                   | Beryllium       | < 5.00        | µg/L         | 7/30/2009            | 0.1        | 5.00       |
|                   | Boron           | 2710          | µg/L         | 7/30/2009            | 5          | 250        |
|                   | Cadmium         | < 10.0        | µg/L         | 7/30/2009            | 0.3        | 10.0       |
|                   | Calcium         | 156           | mg/L         | 7/30/2009            | 0.04       | 0.400      |
|                   | Chromium        | 80.1          | µg/L         | 7/30/2009            | 0.3        | 10.0       |
|                   | Cobalt          | < 10.0        | µg/L         | 7/30/2009            | 0.5        | 10.0       |
|                   | Copper          | < 10.0        | µg/L         | 7/30/2009            | 0.5        | 10.0       |
|                   | Iron            | 4100          | µg/L         | 7/30/2009            | 10         | 200        |
|                   | Lead            | 25.0          | µg/L         | 7/30/2009            | 0.1        | 10.0       |
|                   | Magnesium       | 38.5          | mg/L         | 7/30/2009            | 0.1        | 1.00       |
|                   | Manganese       | 1110          | µg/L         | 7/30/2009            | 0.2        | 10.0       |
|                   | Nickel          | 66.4          | µg/L         | 7/30/2009            | 0.5        | 25.0       |
|                   | Potassium       | 1070          | mg/L         | 7/30/2009            | 0.05       | 1.00       |
|                   | Selenium        | < 20.0        | µg/L         | 7/30/2009            | 0.5        | 20.0       |
|                   | Silicon Dioxide | 263           | mg/L         | 7/30/2009            | 0.02       | 2.00       |
|                   | Silver          | < 50.0        | µg/L         | 7/30/2009            | 1          | 50.0       |
|                   | Sodium          | 66700         | mg/L         | 7/30/2009            | 0.02       | 0.400      |
|                   | Thallium        | < 25.0        | µg/L         | 7/30/2009            | 0.5        | 25.0       |
|                   | Vanadium        | 80.5          | µg/L         | 7/30/2009            | 1          | 25.0       |
|                   | Zinc            | 615           | µg/L         | 7/30/2009            | 2          | 30.0       |

## Rineco Analytical Services

819 Vulcan Road - Haskell  
Benton, Arkansas 72015  
(800) 377-4692 / (501) 778-9089  
FAX (501) 776-5816

---

### Analysis Summary

---

#### Syrgis Performance Initiators, Inc.


334 Phillips 311 Rd  
Helena, AR 72342-9033  
870-572-2935  
870-572-1416 (FAX)

|                             |                    |                       |          |
|-----------------------------|--------------------|-----------------------|----------|
| <b>Client's Project ID:</b> | Syrgis Plant Water | <b>Project:</b>       | 9094     |
| <b>Sampling Date:</b>       | 08/10/09           | <b>Date Received:</b> | 08/11/09 |
| <b>Contact Name:</b>        | Jeff Wages         | <b>Report Date:</b>   | 08/19/09 |


**Comments:** ND = not detected.  
(surr.) = surrogate – internal standard added to the sample to ensure the overall efficiency of the method.

Standard practice for quality control includes the use of blanks, laboratory control samples, matrix spikes and duplicates on at least 10% of samples analyzed. Standard practice for quality assurance includes compliance to USEPA guidelines for instrument maintenance and calibration.

Quality Manager or  
Laboratory Director



Date



## Results Summary

| Project #:                   | 9094                 | Parameter     | Result | Quantitation Limit | Units | Method     | Analyst | Analysis Date |
|------------------------------|----------------------|---------------|--------|--------------------|-------|------------|---------|---------------|
| <b>RAS laboratory ID 215</b> |                      |               |        |                    |       |            |         |               |
| Client ID:                   | Plant Water Sample 1 |               |        |                    |       |            |         |               |
|                              |                      | Zinc          | 0.089  | 0.002              | mg/l  | EPA 200.7  | AI      | 08/13/09 1043 |
|                              |                      | Lead          | ND     | 0.04               | mg/l  | EPA 200.7  | AI      | 08/13/09 1043 |
| <b>RAS laboratory ID 216</b> |                      |               |        |                    |       |            |         |               |
| Client ID:                   | Plant Water Sample 2 |               |        |                    |       |            |         |               |
|                              |                      | Total Cyanide | ND     | 0.01               | mg/l  | 14500-CN C | AI      | 08/17/09 0913 |

**Quality Control Summary  
(Part C)**

| Parameter | Result | Det. Limit | Units | Method        | Analysis Date | Sample Type | Project : 9094 |              |
|-----------|--------|------------|-------|---------------|---------------|-------------|----------------|--------------|
|           |        |            |       |               |               |             | Result Type    | Batch Number |
| Lead      | ND     | 0.04       | mg/l  | EPA 200.7     | 08/13/09 0803 | B           | REG            | S26145       |
| Zinc      | ND     | 0.002      | mg/l  | EPA 200.7     | 08/13/09 0803 | B           | REG            | S26145       |
| Cyanide   | ND     | 0.01       | mg/l  | SM4500-CN C,E | 08/17/09 0915 | B           | REG            | W29908       |
| Lead      | 103    |            | %     | EPA 200.7     | 08/13/09 0803 | Q           | REC            | S26145       |
| Zinc      | 104    |            | %     | EPA 200.7     | 08/13/09 0803 | Q           | REC            | S26145       |
| Lead      | 99     |            | %     | EPA 200.7     | 08/13/09 0803 | Q           | REC            | S26145       |
| Lead      | 4      |            | %     | EPA 200.7     | 08/13/09 0803 | Q           | RPD            | S26145       |
| Zinc      | 100    |            | %     | EPA 200.7     | 08/13/09 0803 | Q           | REC            | S26145       |
| Zinc      | 4      |            | %     | EPA 200.7     | 08/13/09 0803 | Q           | RPD            | S26145       |
| Lead      | 94     |            | %     | EPA 200.7     | 08/13/09 0803 | S           | REC            | S26145       |
| Zinc      | 95     |            | %     | EPA 200.7     | 08/13/09 0803 | S           | REC            | S26145       |
| Lead      | 96     |            | %     | EPA 200.7     | 08/13/09 0803 | SD          | REC            | S26145       |
| Lead      | 2      |            | %     | EPA 200.7     | 08/13/09 0803 | SD          | RPD            | S26145       |
| Zinc      | 97     |            | %     | EPA 200.7     | 08/13/09 0803 | SD          | REC            | S26145       |
| Zinc      | 3      |            | %     | EPA 200.7     | 08/13/09 0803 | SD          | RPD            | S26145       |
| Cyanide   | 101    |            | %     | SM4500-CN C,E | 08/17/09 0915 | Q           | REC            | W29908       |
| Cyanide   | 102    |            | %     | SM4500-CN C,E | 08/17/09 0915 | Q           | REC            | W29908       |
| Cyanide   | 1      |            | %     | SM4500-CN C,E | 08/17/09 0915 | Q           | RPD            | W29908       |
| Cyanide   | 101    |            | %     | SM4500-CN C,E | 08/17/09 0915 | S           | REC            | W29908       |
| Cyanide   | 98     |            | %     | SM4500-CN C,E | 08/17/09 0915 | SD          | REC            | W29908       |
| Cyanide   | 3      |            | %     | SM4500-CN C,E | 08/17/09 0915 | SD          | RPD            | W29908       |

**NOTES:**

Q - lab control QD - lab control dup S - spike SD - spike dup B - blank D - duplicate SURR - surrogate





APPENDIX V -  
DOMESTIC POLLUTANT LOADINGS

Residential/Commercial Trunkline Monitoring Data

| Pollutant                    | Number of Detections | Number of Samples | Minimum Concentration (mg/L) | Maximum Concentration (mg/L) | Average Concentration (mg/L) |
|------------------------------|----------------------|-------------------|------------------------------|------------------------------|------------------------------|
| INORGANICS                   |                      |                   |                              |                              |                              |
| Arsenic                      | 140                  | 205               | 0.0004                       | 0.088                        | 0.007                        |
| Barium                       | 3                    | 3                 | 0.04                         | 0.216                        | 0.115                        |
| Boron                        | 4                    | 4                 | 0.1                          | 0.42                         | 0.3                          |
| Cadmium                      | 361                  | 538               | 0.00076                      | 0.11                         | 0.008                        |
| Chromium (III)               | 1                    | 2                 | < 0.005                      | 0.007                        | 0.006                        |
| Chromium (T)                 | 311                  | 522               | < 0.001                      | 1.2                          | 0.034                        |
| Copper                       | 603                  | 607               | 0.005                        | 0.74                         | 0.14                         |
| Cyanide                      | 7                    | 7                 | 0.01                         | 0.37                         | 0.062                        |
| Fluoride                     | 2                    | 2                 | 0.24                         | 0.27                         | 0.255                        |
| Iron                         | 18                   | 18                | 0.0002                       | 3.4                          | 0.989                        |
| Lead                         | 433                  | 540               | 0.001                        | 2.04                         | 0.058                        |
| Lithium                      | 2                    | 2                 | 0.03                         | 0.031                        | 0.031                        |
| Manganese                    | 3                    | 3                 | 0.04                         | 0.161                        | 0.067                        |
| Mercury                      | 218                  | 235               | < 0.0001                     | 0.054                        | 0.002                        |
| Nickel                       | 313                  | 540               | < 0.001                      | 1.6                          | 0.047                        |
| Phosphate                    | 2                    | 2                 | 27.4                         | 30.2                         | 28.8                         |
| Total Phosphorous            | 1                    | 1                 | 0.7                          | 0.7                          | 0.7                          |
| Silver                       | 181                  | 224               | 0.0007                       | 1.052                        | 0.019                        |
| Zinc                         | 636                  | 638               | 0.01                         | 1.28                         | 0.231                        |
| ORGANICS                     |                      |                   |                              |                              |                              |
| Chloroform                   | 21                   | 30                | <0.002                       | 0.069                        | 0.009                        |
| 1,1-Dichloroethene           | 2                    | 29                | 0.005                        | 0.008                        | 0.007                        |
| 1,1-Dichloroethane           | 1                    | 26                | 0.026                        | 0.026                        | 0.026                        |
| Trans-1,2-Dichloroethene     | 1                    | 28                | 0.013                        | 0.013                        | 0.013                        |
| Fluoranthene                 | 2                    | 5                 | 0.00001                      | <0.001                       | 0.001                        |
| Methylene Chloride           | 7                    | 30                | 0.00008                      | 0.055                        | 0.027                        |
| Phenols                      | 2                    | 2                 | 0.00002                      | 0.00003                      | 0.000025                     |
| Bis (2-ethylhexyl) Phthalate | 5                    | 5                 | 0.00002                      | 0.022                        | 0.006                        |
| Pyrene                       | 2                    | 3                 | 0.00001                      | <0.005                       | 0.0002                       |
| Tetrachloroethene            | 5                    | 29                | 0.00001                      | 0.037                        | 0.014                        |
| 1,2,4-Trichlorobenzene       | 1                    | 3                 | <0.002                       | 0.035                        | 0.013                        |
| PESTICIDES                   |                      |                   |                              |                              |                              |
| Total BHC                    | 3                    | 3                 | 0.001                        | 0.001                        | 0.001                        |
| 4,4-DDD                      | 3                    | 3                 | 0.00026                      | 0.0004                       | 0.0003                       |
| Total Endosulfan             | 3                    | 3                 | 0.002                        | 0.002                        | 0.002                        |