

Kacy Murillo (adpce.ad)

Subject: RE: Nabors/OZH Dye Injection Personnel

From: Fowler, Robert [<mailto:RFowler@scsengineers.com>]
Sent: Thursday, March 2, 2023 11:28 AM
To: Travis Atwood (adpce.ad)
Cc: McCullough, Dan; Beeman, Shiloh
Subject: Nabors/OZH Dye Injection Personnel

AFIN: 03-00051

PMT#: 0249-S1-R2

Received

By Kacy Murillo at 3:33 pm, Mar 2, 2023

DOC ID#: 833491

TO: BS>FILE <KM

Greetings Travis,

SCS injected dye at the OZH (Nabors) Landfill on Wednesday 3/1/2023 at approximately 1030. 10 gallons of dye was injected into IW-1. Water was then added to approximately 15 feet above the static water level (approximately 8 gallons of water) and will continue to be added until a minimum of 600 gallons have been placed into the well. The infiltration rate at IW-1 is currently approximately 1.3 gallons per hour.

SCS personnel onsite included the following:

- Robert Fowler, P.G. – SCS, Senior Project Professional
- Shiloh Beeman, R.G., EIT – SCS, Project Manager
- Anna Feldman – SCS, Staff Geologist
- Matt Stevener – SCS, Technician
- Craig Hodgson – SCS, Technician

If you have any questions or need any further information feel free to contact me or Shiloh (SBeeman@scsengineers.com, 417-234-2448) at your convenience.

Regards,

Robert Fowler, P.G.
Senior Project Professional

SCS Engineers
11219 Richardson Drive
N. Little Rock Arkansas 72113
Office: (501) 812-4551
DID: (501) 503-4779
Mobile: (501) 672-9320
rfowler@scsengineers.com

Driven by Client Success
www.scsengineers.com