

# ADEQ

ARKANSAS  
Department of Environmental Quality

May 29, 2013

Steve Parke, Director of Utilities  
City of Fort Smith  
3900 Kelley Highway  
Fort Smith, AR 72904

**Re: Compliance Evaluation Inspection of City of Fort Smith POTW- (Massard Plant; Sebastian Co)**  
**AFIN: 66-01652 NPDES Permit No.: AR0021750 and ARR000449**

Dear Mr. Parke:

On May 16, 2013, I performed a Compliance Evaluation Inspection (CEI) of the waste water treatment facility and an inspection to verify that conditions are being met for the No Exposure Certification. These inspections were conducted in accordance with the provisions of the Federal Clean Water Act, the Arkansas Water and Air Pollution Control Act, and the regulations promulgated thereunder. This inspection revealed the following:

**AR0021750**

No violations were noted at the time of the inspection, facility appears to be meeting the terms and conditions of the permit.

**ARR000449**

At the time of inspection, facility appears to be meeting the requirements for the No Exposure Certification.

If I can be of any assistance, please contact me at 479-424-0325 or [tyler@adeq.state.ar.us](mailto:tyler@adeq.state.ar.us)

Sincerely,



Jeff Tyler  
District 4 Field Inspector  
Water Division

# NPDES Compliance Inspection Report

## Section A: National Data System Coding

Transaction Code	NPDES										Yr/Mo/Day					Inspection Type	Inspector	Fac. Type			
1 N	2 5	3 A	R	0	0	2	1	7	5	0	11 1	12 3	0	5	1	6	17 C	18	19 S	20 1	
Remarks																					
A F I N 6 6 - 0 1 6 5 2																					
Inspection Work Days					Facility Evaluation Rating					BI	QA	-----Reserved-----									
67 0	0	0	69	70 3	71 N	72 N	73	74	75	80											

## Section B: Facility Data

Name and Location of Facility Inspected (For industrial users discharging to POTW, also include POTW name and NPDES permit number) <b>City of Fort Smith POTW (Massard Plant)</b> 1601 9 <sup>th</sup> Street Barling, AR 72923	Entry Time/Date 1300 / May 16, 2013	Permit Effective Date February 1, 2009
	Exit Time/Date 1535/ May 16, 2013	Permit Expiration Date January 31, 2014
Name(s) of On-Site Representative(s)/Title(s)/Phone and Fax Number(s) David Shelly / Chief Operator / 479-452-2735 / cell / 479-629-0462	Other Facility Data	
Name, Address of Responsible Official/Title/Phone and Fax Number Steve Parke / Utilities Director / 479-784-2231 / fax / 479-784-2404 3900 Kelly Highway Fort Smith , AR 72904	Contacted Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	



## Section C: Areas Evaluated During Inspection

(S = Satisfactory, M = Marginal, U = Unsatisfactory, N = Not Evaluated)

S	Permit	S	Flow Measurement	S	Operations & Maintenance	S	Sampling
S	Records/Reports	S	Self-Monitoring Program	S	Sludge Handling/Disposal	N	Pollution Prevention
S	Facility Site Review	S	Compliance Schedules	N	Pretreatment	N	Multimedia
S	Effluent/Receiving Waters	S	Laboratory	N	Storm Water	N	Other:

## Section D: Summary of Findings/Comments (Attach additional sheets if necessary)

The January–March 2013 Discharge Monitoring Reports (DMRs) were reviewed and indicated that the facility was in compliance with permit limits. No violations were noted during the inspection.

Name(s) and Signature(s) of Inspector(s) Jeff Tyler 	Agency/Office/Telephone/Fax ADEQ- / Fort Smith /479-424-0325 / fax / 479-424-0330	Date May 23, 2013
Signature of Reviewer Kerri McCabe 	Agency/Office/Phone and Fax Numbers ADEQ / NLR / 501-682-0642	Date May 28, 2013

**SECTION A: PERMIT VERIFICATION**

PERMIT SATISFACTORILY ADDRESSES OBSERVATIONS

S M U NA NE

## DETAILS:

- |  |  |
|--|--|
| 1. CORRECT NAME AND MAILING ADDRESS OF PERMITTEE:                            | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 2. NOTIFICATION GIVEN TO EPA/STATE OF NEW DIFFERENT OR INCREASED DISCHARGES: | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 3. NUMBER AND LOCATION OF DISCHARGE POINTS AS DESCRIBED IN PERMIT:           | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 4. ALL DISCHARGES ARE PERMITTED:   | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE |

**SECTION B: RECORDKEEPING AND REPORTING EVALUATION**

RECORDS AND REPORTS MAINTAINED AS REQUIRED BY PERMIT

S M U NA NE

## DETAILS:

- |  |   |
|--|---|
| 1. ANALYTICAL RESULTS CONSISTENT WITH DATA REPORTED ON DMRS:                         | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 2. SAMPLING AND ANALYSES DATA ADEQUATE AND INCLUDE:                                  | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| a. DATES AND TIME(S) OF SAMPLING:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| b. EXACT LOCATION(S) OF SAMPLING:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| c. NAME OF INDIVIDUAL PERFORMING SAMPLING:   | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| d. ANALYTICAL METHODS AND TECHNIQUES:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| e. RESULTS OF CALIBRATIONS:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| f. RESULTS OF ANALYSES:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| g. DATES AND TIMES OF ANALYSES:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| h. NAME OF PERSON(S) PERFORMING ANALYSES:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 3. LABORATORY EQUIPMENT CALIBRATION AND MAINTENANCE RECORDS ADEQUATE:                | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 4. PLANT RECORDS INCLUDE SCHEDULES, DATES OF EQUIPMENT MAINTENANCE AND REPAIR:       | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 5. EFFLUENT LOADINGS CALCULATED USING DAILY EFFLUENT FLOW AND DAILY ANALYTICAL DATA: | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |

**SECTION C: OPERATIONS AND MAINTENANCE**

TREATMENT FACILITY PROPERLY OPERATED AND MAINTAINED

S M U NA NE

## DETAILS:

- |  |   |
|--|---|
| 1. TREATMENT UNITS PROPERLY OPERATED:  | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 2. TREATMENT UNITS PROPERLY MAINTAINED:  | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 3. STANDBY POWER OR OTHER EQUIVALENT PROVIDED: <u>(Dual feed electricity)</u>                                  | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 4. ADEQUATE ALARM SYSTEM FOR POWER OR EQUIPMENT FAILURES AVAILABLE:  | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 5. ALL NEEDED TREATMENT UNITS IN SERVICE:  | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 6. ADEQUATE NUMBER OF QUALIFIED OPERATORS PROVIDED:  | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 7. SPARE PARTS AND SUPPLIES INVENTORY MAINTAINED:  | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 8. OPERATION AND MAINTENANCE MANUAL AVAILABLE:   | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 9. STANDARD OPERATING PROCEDURES AND SCHEDULES ESTABLISHED:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 10. PROCEDURES FOR EMERGENCY TREATMENT CONTROL ESTABLISHED:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 11. HAVE BYPASSES/ <u>OVERFLOWS</u> OCCURRED AT THE PLANT OR IN THE <u>COLLECTION SYSTEM</u> IN THE LAST YEAR: | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 12. IF SO, HAS THE REGULATORY AGENCY BEEN NOTIFIED:  | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 13. HAS CORRECTIVE ACTION BEEN TAKEN TO PREVENT ADDITIONAL BYPASSES/ <u>OVERFLOWS</u> : <u>On-going</u>        | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 14. HAVE ANY HYDRAULIC OVERLOADS OCCURRED AT THE TREATMENT PLANT:  | <input type="checkbox"/> Y <input checked="" type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE                            |
| 15. IF SO, DID PERMIT VIOLATIONS OCCUR AS A RESULT:  | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE                            |

<b>SECTION D: SAMPLING</b>	
PERMITTEE SAMPLING MEETS PERMIT REQUIREMENTS	<input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE
DETAILS:	
1. SAMPLES TAKEN AT SITE(S) SPECIFIED IN PERMIT:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
2. LOCATIONS ADEQUATE FOR REPRESENTATIVE SAMPLES:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
3. FLOW PROPORTIONED SAMPLES OBTAINED WHEN REQUIRED BY PERMIT:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
4. SAMPLING AND ANALYSES COMPLETED ON PARAMETERS SPECIFIED IN PERMIT:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
5. SAMPLING AND ANALYSES PERFORMED AT FREQUENCY SPECIFIED IN PERMIT:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
6. SAMPLE COLLECTION PROCEDURES ADEQUATE:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
a. SAMPLES REFRIGERATED DURING COMPOSITING:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
b. PROPER PRESERVATION TECHNIQUES USED:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
c. CONTAINERS AND SAMPLE HOLDING TIMES CONFORM TO 40 CFR 136:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
7. IF MONITORING IS PERFORMED MORE OFTEN THAN REQUIRED ARE RESULTS REPORTED ON THE DMR:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
<b>SECTION E: FLOW MEASUREMENT</b>	
PERMITTEE FLOW MEASUREMENT MEETS PERMIT REQUIREMENTS	<input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE
DETAILS:	
1. PRIMARY FLOW MEASUREMENT DEVICE PROPERLY INSTALLED AND MAINTAINED; TYPE OF DEVICE: <u>24" parshall flume</u>	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
2. FLOW MEASURED AT EACH OUTFALL AS REQUIRED:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
3. SECONDARY INSTRUMENTS (TOTALIZERS, RECORDERS, ETC.) PROPERLY OPERATED AND MAINTAINED:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
4. CALIBRATION FREQUENCY ADEQUATE: (Date of last calibration <u>February 2013</u> )	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
5. RECORDS MAINTAINED OF CALIBRATION PROCEDURES:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
6. CALIBRATION CHECKS DONE TO ASSURE CONTINUED COMPLIANCE: <u>once per month</u>	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
7. FLOW ENTERING DEVICE WELL DISTRIBUTED ACROSS THE CHANNEL AND FREE OF TURBULENCE:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
8. FLOW MEASUREMENT EQUIPMENT ADEQUATE TO HANDLE EXPECTED RANGE OF FLOW RATES:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
9. HEAD MEASURED AT PROPER LOCATION:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
<b>SECTION F: LABORATORY</b>	
PERMITTEE LABORATORY PROCEDURES MEET PERMIT REQUIREMENTS	<input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE
DETAILS:	
1. EPA APPROVED ANALYTICAL PROCEDURES USED (40 CFR 136.3 FOR LIQUIDS, 503.8(B) FOR SLUDGES) :	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
2. IF ALTERNATIVE ANALYTICAL PROCEDURES ARE USED, PROPER APPROVAL HAS BEEN OBTAINED:	<input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE
3. SATISFACTORY CALIBRATION AND MAINTENANCE OF INSTRUMENTS AND EQUIPMENT:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
4. QUALITY CONTROL PROCEDURES ADEQUATE:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
5. DUPLICATE SAMPLES ARE ANALYZED $\geq$ 10% OF THE TIME:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
6. SPIKED SAMPLES ARE ANALYZED $\geq$ 10% OF THE TIME:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
7. COMMERCIAL LABORATORY USED:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
a. LAB NAME: <u>Pace Analytical Services</u>	
b. LAB ADDRESS: <u>9608 Loiret Blvd. Lenexa, KS66219</u>	
c. PARAMETERS PERFORMED: <u>Biomonitoring</u>	
8. BIOMONITORING PROCEDURES ADEQUATE:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
a. PROPER ORGANISMS USED:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
b. PROPER DILUTION SERIES FOLLOWED:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
c. PROPER TEST METHODS AND DURATION:	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE
d. RETESTS AND/OR TRE PERFORMED AS REQUIRED:	<input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE

**SECTION G: EFFLUENT/RECEIVING WATERS OBSERVATIONS**

BASED ON VISUAL OBSERVATIONS ONLY S M U NA NE

DETAILS: Receiving waters at Arkansas River not observed; outfall is located below the surface water.

OUTFALL #:	OIL SHEEN	GREASE	TURBIDITY	VISIBLE FOAM	FLOATING SOLIDS	COLOR	OTHER
001	None	None	None	None	Trace	Clear	

**SECTION H: SLUDGE DISPOSAL**

SLUDGE DISPOSAL MEETS PERMIT REQUIREMENTS S M U NA NE

DETAILS: Class sludge is produced and transported to Fort Smith landfill for disposal.

- |   |   |
|---|---|
| 1. SLUDGE MANAGEMENT ADEQUATE TO MAINTAIN EFFLUENT QUALITY:   | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 2. SLUDGE RECORDS MAINTAINED AS REQUIRED BY 40 CFR 503:   | <input checked="" type="checkbox"/> S <input type="checkbox"/> M <input type="checkbox"/> U <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 3. FOR LAND APPLIED SLUDGE, TYPE OF LAND APPLIED TO: (E.G., FOREST, AGRICULTURAL, PUBLIC CONTACT SITE): |   |

**SECTION I: SAMPLING INSPECTION PROCEDURES**

SAMPLE RESULTS WITHIN PERMIT REQUIREMENTS S M U NA NE

DETAILS:

- |  |  |
|--|--|
| 1. SAMPLES OBTAINED THIS INSPECTION:   | <input type="checkbox"/> Y <input checked="" type="checkbox"/> N <input type="checkbox"/> NA <input type="checkbox"/> NE |
| 2. TYPE OF SAMPLE: <input type="checkbox"/> GRAB:___ <input type="checkbox"/> COMPOSITE:___ METHOD:___ FREQUENCY:___ |  |
| 3. SAMPLES PRESERVED:  | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 4. FLOW PROPORTIONED SAMPLES OBTAINED:   | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 5. SAMPLE OBTAINED FROM FACILITY'S SAMPLING DEVICE:  | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 6. SAMPLE REPRESENTATIVE OF VOLUME AND NATURE OF DISCHARGE:  | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 7. SAMPLE SPLIT WITH PERMITTEE:  | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 8. CHAIN-OF-CUSTODY PROCEDURES EMPLOYED:   | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 9. SAMPLES COLLECTED IN ACCORDANCE WITH PERMIT:  | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |

**SECTION J: STORM WATER POLLUTION PREVENTION PLAN**

STORM WATER MANAGEMENT MEETS PERMIT REQUIREMENTS S M U NA NE

DETAILS: No Exposure Certification granted by the Department; tracking No. ARR000449

- |  |  |
|--|--|
| 1. SWPPP UPDATED AS NEEDED:___ DATE OF LAST UPDATE:___   | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 2. SITE MAP INCLUDING ALL DISCHARGES AND SURFACE WATERS: | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 3. POLLUTION PREVENTION TEAM IDENTIFIED:                 | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 4. POLLUTION PREVENTION TEAM PROPERLY TRAINED:           | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 5. LIST OF POTENTIAL POLLUTANT SOURCES:                  | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 6. LIST OF POTENTIAL SOURCES AND PAST SPILLS AND LEAKS:  | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 7. ALL NON-STORM WATER DISCHARGES ARE AUTHORIZED:        | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 8. LIST OF STRUCTURAL BMPS:                              | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 9. LIST OF NON-STRUCTURAL BMPS:                          | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 10. BMPS PROPERLY OPERATED AND MAINTAINED:               | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |
| 11. INSPECTIONS CONDUCTED AS REQUIRED:                   | <input type="checkbox"/> Y <input type="checkbox"/> N <input checked="" type="checkbox"/> NA <input type="checkbox"/> NE |

## FLOW CALCULATION SHEET

Date: **May 16, 2013**      Time: **2:30pm**

Head in Inches: **NA**      Feet: **1.12**

Type & Size of Primary Flow Measurement Device: **24" parshall flume**

Name & Model of Secondary Flow Measurement Device: **Milltronics OCM III**

Date of last Calibration of Secondary Flow Device: **February 2013**

Recorded Flow at Date & Time Listed Above: **5.99 mgd** (Facility Flow Meter)

Calculated Flow at Date & Time Listed Above: **6.16 mgd**

(Flow is calculated using flow charts in: ISCO Open Channel Flow Measurement Handbook-5<sup>th</sup> Edition -Table # 13-8)

% Error =	Recorded Value	-	Calculated Value	X 100	
	Calculated Value				

% Error =	5.99	-	6.16	X 100	
	5.99				

% Error =	-0.17	X 100	
	5.99		

% Error =	-0.028	X 100	
-----------	--------	-------	--

% Error =	<b>-2.83</b>	%	
-----------	--------------	---	--

Comments: **Ok, within +/- 10%**

### DMR Calculation Check

**Reporting Period:** From 13 01 01 To 13 01 31  
 Year Month Day Year Month Day

**Parameter Checked:** TSS

	<b>Loading Mass</b>	<b>Concentration Monthly</b>	
	Mo. Avg. - lbs/day	Mo. Avg. - mg/l	7-day Avg. - mg/l
<b>Reported Value:</b>	<u>1223</u>	<u>15</u>	<u>21</u>
<b>Calculated Value:</b>	<u>1223</u>	<u>15</u>	<u>21</u>
<b>Permit Value:</b>	<u>2502</u>	<u>30</u>	<u>45</u>

**If calculated value does not equal reported value, explain:** Equal