

 <b>A R K A N S A S</b> Department of Environmental Quality		<b>WATER DIVISION INSPECTION REPORT</b>				
		AFIN: 18-00879		PERMIT #: AR0022039		DATE: 2/26/2015
		COUNTY: 18 Crittenden		PDS #: 084368		MEDIA: WN
		GPS LAT: 35.124212 LONG: -90.179016 LOCATION: Entrance				
<b>FACILITY INFORMATION</b>			<b>INSPECTION INFORMATION</b>			
NAME: <b>West Memphis WWTP</b> LOCATION: <b>502 South Loop Rd.</b> CITY: <b>West Memphis</b>			FACILITY TYPE: <b>1 - Municipal</b>	INSPECTOR ID#: <b>52138 S - State</b>		
<b>RESPONSIBLE OFFICIAL</b> NAME / TITLE: <b>John Rimmer / General Manager</b> COMPANY: <b>West Memphis Utilities</b> MAILING ADDRESS: <b>P.O. Box 1868</b> CITY, STATE, ZIP: <b>West Memphis AR 72301</b> PHONE & EXT. / FAX: <b>870-735-3355 /</b> EMAIL: <b>jrimmer@westmemphisutilities.com</b> CONTACTED DURING INSPECTION: <b>No</b>			FACILITY EVALUATION RATING: <b>N</b>	INSPECTION TYPE: <b>Compliance Assistance</b>		
			DATE(S): <b>2/26/2015</b>	ENTRY TIME: <b>13:00</b>	EXIT TIME: <b>13:50</b>	PERMIT EFFECTIVE DATE: <b>8/1/2013</b> PERMIT EXPIRATION DATE: <b>7/31/2018</b>
			FAYETTEVILLE SHALE RELATED: <b>N</b>			
			FAYETTEVILLE SHALE VIOLATIONS: <b>N</b>			
			<b>INSPECTION PARTICIPANTS</b>			
			NAME/TITLE/PHONE/FAX/EMAIL/ETC.: <b>Denise Bosnick/Dir. of Env. Quality/870-702-5141</b> <b>Paul Holloway/Dir. of Wastewater/870-735-9862</b>			
<b>AREA EVALUATIONS</b>						
(S=Satisfactory, M=Marginal, U=Unsatisfactory, N=Not Applicable/Evaluated)						
<b>S</b>	PERMIT	<b>N</b>	FLOW MEASUREMENT	<b>N</b>	STORMWATER	
<b>N</b>	RECORDS/REPORTS	<b>N</b>	LABORATORY	<b>N</b>	FACILITY SITE REVIEW	
<b>N</b>	OPERATION & MAINTENANCE	<b>N</b>	EFFLUENT/RECEIVING WATER	<b>N</b>	SELF-MONITORING PROGRAM	
<b>N</b>	SAMPLING	<b>N</b>	SLUDGE HANDLING/DISPOSAL	<b>S</b>	PRETREATMENT	
<b>N</b>	OTHER:					
<b>SUMMARY OF FINDINGS</b>						
This compliance assistance inspection discussed the potential impacts to the treatment works from non-dairy creamer waste trucked from a manufacturing facility in Tennessee.						
Based on the analytical data and predicted volumes provided by the contractor, West Memphis Pretreatment and WWTP staff determined that accepting this waste would result in exceeding the design capacity of the WWTP for BOD loading.						
<b>GENERAL COMMENTS</b>						
Additional discussions involved the lack of adequate facilities for accepting large volumes of trucked waste at the treatment plant and the potential for slug loads of high strength wastewater.						
The overall consensus was that the facility does not have the ability to accept the aforementioned waste at this time without the likelihood of adversely affecting the treatment works.						
INSPECTOR'S SIGNATURE:  Brent L. Walker				DATE: 5/26/2015		
SUPERVISOR'S SIGNATURE:  Jason Bolenbaugh				DATE: 6/2/2015		