

NPDES Permit AR0000752

Outfall 002

Corrective Action Plan

Date of Sampling Event: 03/15/2024

Date Sampling Results Received: 03/20/2024

Date Corrective Action Plan Initiated: 03/21/2024

Sample Results that Exceeded the Parameter Benchmark Value:

Outfall	Parameter	Sample Results	Benchmark Value
002	Total Suspended Solids	120 mg/L	100 mg/L

Review of Exceedances:

EDCC performed a thorough visual inspection of the outfall and all areas upstream of the outfall. The site has recently been investigating possible potable water leaks, so there were areas of broken ground and disturbed soil. This exceedance was most likely attributable to the large rain event we received (7 inches in 4 hours) picking up the loose dirt as well as grass and weeds mowed a few days prior. We will continue to monitor the outfall for possible contamination sources.

Corrective Actions Determined from Review:

1.	Perform regular visual inspections of upstream areas for possible contamination (disturbed or dug up ground)
----	--

Implementation Schedule:

Corrective Action Number	Start Date	End Date
1. Regular visual inspections	3/21/24	N/A Continuous