



RICK ELUMBAUGH, MAYOR
DENISE JOHNSTON, CLERK
TIMOTHY MEITZEN, ATTORNEY

CITY OF BATESVILLE

500 East Main

BATESVILLE, ARKANSAS 72501

Phone 870-698-2400

Fax 870-698-2406

www.cityofbatesville.com

COUNCIL

THOMAS BRYANT
SCOTT FREDRICKS
JULIE HINKLE
PAIGE HUBBARD
FRED KRUG
DOUGLAS MATTHEWS
PETE MUSGRAVE
CHRIS POOLE

June 25, 2021

Mr. Myrl V. Lawrence Jr.
Enforcement Analyst
Office of Water Quality
Arkansas Department of Environmental Quality
5301 Northshore Drive
North Little Rock, Arkansas 72118-5317

Re: CAO-LIS-08-083-003
AFIN 32-00044

Dear Mr. Lawrence:

The City of Batesville offers the following report of Sewer System Rehabilitation in accordance with the above-captioned Consent Administrative Order.

The City of Batesville completed a Sewer System Evaluation Survey (SSES) in August 2011 which identified parts of the sewer system that required line repair or replacement. The attached table titled "Batesville Water Utility Sewer System Rehabilitation Summary" sets out the various tasks that the city has chosen to perform with city forces or sewer service customers. The top portion of the table sets out the planned sewer system rehabilitation of manholes and the middle portion sets out the planned mainline rehabilitation. Most of that work set out in the top 2 sections of the table is completed. Certain items of work are planned to be integrated into future sewer system repairs and/or major expansions. The City and Olsson continue to work on construction documents for the sewer system rehabilitation to be performed by contract. Sewer system rehabilitation by contract are items indicated in the top and middle portion of the attached table noted by contractor and designated in CAO schedule to be complete prior to August of 2024.

The bottom section of the table sets out the sewer service line rehabilitation identified in the SSES. There are 288 items of work that were identified in the SSES. The city has completed 277 of those items, or 96% of the items set out for repair. As shown in the table, the City has facilitated 62 service line repairs since the February 2020 report to ADEQ which represents an additional 21% of the required work items for sewer service line rehabilitation. There are 11

Mr. Myrl V Lawrence Jr.

June 25, 2020

Page 2

items remaining that require repairs that are on private property. The City continues to work with the 11 remaining property owners to complete the rehabilitation of private service lines before the CAO deadline of April 2022.

The City of Batesville continues to place a high priority on the remediation of sewer system defects and the goal of mitigating sewer system overflows by continuing to replace deteriorated sewer mainline with new mainlines. On February 9, 2022, the city received bids for Contract Section 3 – Primary Interceptor Sewer Improvements project. The project consists of constructing approximately 11,500 linear feet of 42-inch, 36-inch, and 30-inch interceptor sewer line, 4000 linear feet of 24-inch to 8-inch sewer line tie-in connections, 77 new concrete manholes, 519 linear feet of 30-inch and 18-inch double siphon, and numerous other items of construction for a complete project. The winning bid price for the project was \$16,298,338.00 submitted by Rosetta Construction, LLC. The contractor was issued the Notice to Proceed on March 9, 2021 with a substantial completion date of February 7, 2023. The completion of contract section 3 will complete the mainline construction items as required to be completed by May 2023.

We trust that this report meets with the Department's requirements. If you have questions, please feel free to call Damon Johnson, our City Engineer at 870-698-2400, extension 208.

Sincerely,



Rick Elumbaugh

Mayor

cc: City Council Members
Mr. Damon Johnson, PE, Batesville City Engineer
Mr. Richard Dawson, PE, ANRC
Mr. James C Ulmer, PE, BCEE, Olsson
Mr. Craig Hardin, PE, Olsson