

MALVERN WASTEWATER

2020 CAP UPDATE

1. Completed 31 point repairs
2. Completed 15 service renewals
3. Abandoned 3 service lines
4. De-rooted 100ft of sewer mains
5. Replaced 75ft sewer main: We found during our survey, 75ft of sewer main was missing. Note too that this location was in a swamp area.
6. When we had work done to one of our 3 pumps at our main lift station, we found that the check valve was broken in the closed position. This station services approximately 85% of our system.

In 2021, we will be taking bids for manhole and sewer main rehab.

We understand ADEQ's concern about concentrating on problem areas. Taking into consideration of our sewer system layout, a needed repair not in a so called trouble area could ease some of that problem.

We are in the process of doubling the capacity of our plant. This is scheduled to be completed sometime in 2021.