



DESIGN COMPANY INCORPORATED

4000 NORTH CLASSEN BLVD., SUITE 110-S
OKLAHOMA CITY, OK 73118
PHONE: (405) 996-5301 T
FAX: (405) 488-0029 F
WWW.SEDCOUSA.NET
JASHEPHERD@SEDCOUSA.NET

March 31, 2009

By Electronic Mail Only

Arkansas Department of Environmental Quality
Solid Waste Division
8001 National Drive
P.O. Box 8913
Little Rock, AR 72219

Attention: Mr. Bryan Leamons, P.E.
Engineer Supervisor

**RE: Annual Engineering Inspection Reports
Various Sites
Waste Management of Arkansas, Inc.**

Dear Mr. Leamons:

On behalf of our client, Waste Management of Arkansas, Inc., please find attached the 2008 Annual Engineering Inspection Reports for the facilities noted below. These reports are being submitted as required by ADEQ Solid Waste Regulation 22.

Eco Vista Compost Facility
Permit No.: 0013-SCYW-MC
AFIN: 72-00144

Eco Vista Transfer Station
Permit No.: 0023-STSW-MC
AFIN: 72-00144

Rogers Transfer Station
Permit No.: 0025-SG-TSW
AFIN: 04-00395

**Annual Engineering Inspection Reports
Various Sites
Waste Management of Arkansas, Inc.**

These reports cover the period from January 1, 2008 to December 31, 2008. If you have any questions, please do not hesitate to call us.

Sincerely,

Shepherd Engineering Design Co., Inc.

A handwritten signature in black ink, appearing to read "Jeff A. Shepherd". The signature is fluid and cursive, with a large initial "J" and "S".

Jeff A. Shepherd, P.E.
Senior Engineer/President

Cc: Mr. David Conrad – Market Area Engineer
Mr. Kirby Thompson – Site Manager

**ANNUAL ENGINEERING INSPECTION REPORT
 ECO VISTA COMPOST FACILITY
 (Eco Vista, LLC)
 Permit No. 0013-SCYW-MC
 AFIN: 72-00144**

**Reporting Period of
 January 1, 2008 to December 31, 2008**

Weight of Compost Received	
From Private Parties:	548.31 gate tons
From Waste Management Collection:	1,190.43 gate tons
Total =	1,738.74 gate tons
Use a conversion factor of 0.254 gate tons equal to 1 gate cubic yard (1,138.74 gate tons * 0.254 gate CY/gate Tons) =	441.63 gate cubic yards
Use a conversion factor of 3 gate cubic yards to 1 finished cubic yard of processed compost material (441.63 gate CY/3 finished CY) =	147.21 compost cubic yards

Volume of Processed Compost Material Removed:	
Provided to private citizens =	0 compost cubic yards
Provided to Cities/Counties =	0 compost cubic yards
Provided for On-Site use(s) =	0 compost cubic yards
Total =	0 compost cubic yards

Volume of Processed Compost Material	
Volume of Processed Compost Material Remaining at Site =	147.21 compost cubic yards
Volume of Unprocessed Compost Material Remaining at Site =	0 gate cubic yards

Annual Engineering Inspection Report
Eco Vista Compost Facility
Eco Vista, LLC
Permit No.: 013-SCYW-MC AFIN: 72-00144

Compliance Record: During the reporting period, inspections were conducted by ADEQ and the following scores recorded:

Inspection Date	Score (pts)
March 21, 2008	1
May 29, 2008	2
July 31, 2008	0
December 19, 2008	0

March 21, 2008 - 1 point received under Category 1 for having surface water on compost floor. Eco Vista, LLC responded with a letter dated April 8, 2008 indicating corrective action has been implemented.

May 29, 2008 - 2 points received under Category 1 for compost floor structure sloped and drained properly.

**ANNUAL ENGINEERING INSPECTION REPORT
JANUARY 1, 2008 – DECEMBER 31, 2008**

**MONTHLY TONNAGE
PROCESSED THROUGH
ECO VISTA TRANSFER STATION
(Eco Vista, LLC)
Permit No.: 0023-STSW-MC**

Month/Year	Monthly Volumes (tons)
January 2008	0
February 2008	0
March 2008	0
April 2008	0
May 2008	0
June 2008	0
July 2008	0
August 2008	0
September 2008	0
October 2008	0
November 2008	0
December 2008	0
Total for Report Period	0

Compliance Record: During this reporting period, one inspection was conducted by the ADEQ on December 19, 2008. The inspection indicated that the facility was not in operation.

**ANNUAL ENGINEERING INSPECTION REPORT
JANUARY1, 2008 – DECEMBER 31, 2008**

**MONTHLY TONNAGE
PROCESSED THROUGH
ROGERS TRANSFER STATION
(WM of AR, LLC)
Permit No.: 0025-SG-TSW
AFIN: 04-00395**

Month/Year	Monthly Volumes (tons)		
	Compost	Class I	Class IV
January 2008	0.0	56.37	1.76
February 2008	17.19	53.66	1.36
March 2008	1.76	75.10	2.26
April 2008	17.89	74.65	11.24
May 2008	16.98	80.62	19.32
June 2008	13.22	75.59	23.28
July 2008	27.70	62.74	17.49
August 2008	6.93	60.80	8.62
September 2008	21.29	45.94	45.39
October 2008	2.60	78.98	7.47
November 2008	28.49	57.44	6.59
December 2008	2.43	62.79	17.47
Total for Report Period	156.48	784.68	162.25

Based on the Summary Table above, 156.48 tons of compost material, 784.68 tons of Class I waste and 162.25 tons of Class IV waste was collected at the Rogers Transfer Station during the reporting period. The compost waste was hauled to the Eco Vista Compost Facility. The Class I waste was hauled to the Eco Vista Class I Landfill and the Class IV waste was hauled to the Eco Vista Class IV Landfill.

Annual Engineering Inspection Report
Rogers Transfer Station
WM of AR, LLC
Permit No.: 0025-SG-TSW AFIN: 04-00395

Compliance Record: During the reporting period, inspections were conducted by the ADEQ and the following scores were recorded:

Inspection Date	Score (pts)
March 17, 2008	3
June 17, 2008	0
August 15, 2008	0
October 30, 2008	0

March 17, 2008 – Three (3) points under Category 3 for excessive litter. WM of AR, LLC responded on April 11, 2008 indicating the litter had been cleaned up.