

ADEQ

ARKANSAS
Department of Environmental Quality

C&H Hog Farm Pond Integrity Evaluation

DAILY UPDATES

Friday, September 23, 2016

The borehole was secured at the end of drilling activities Thursday. Drilling activities resumed at C&H Hog Farms on Friday, September 23 at 7:00 a.m. The drillers reached the target depth of 120 feet by noon. The drillers began the process of filling the hole with concrete in accordance with the accepted Drilling Study Work Plan. The hole was filled to 25 feet by the end of the work day. Drillers are required to leave equipment onsite over the weekend due to safety regulations. Therefore, the drillers ended the work day at 5:00 p.m. with the expectation of filling the borehole to completion Monday morning.

Samples were collected and split in accordance with the Work Plan.